







# Analysis of Performance of Previous Low Volume Rural Roads in Mozambique

# AFCAP/MOZ/001/G

**Monthly Progress Report No.1** 

By Kenneth Mukura TRL Regional Manager for Southern Africa

October 2012



This project was funded by the Africa Community Access Programme (AFCAP) which promotes safe and sustainable access to markets, healthcare, education, employment and social and political networks for rural communities in Africa.

Launched in June 2008 and managed by Crown Agents, the five year-long, UK government (DFID) funded project, supports research and knowledge sharing between participating countries to enhance the uptake of low cost, proven solutions for rural access that maximise the use of local resources.

The programme is currently active in Ethiopia, Kenya, Ghana, Malawi, Mozambique, Tanzania, Zambia, South Africa, Democratic Republic of Congo and South Sudan and is developing relationships with a number of other countries and regional organisations across Africa.

This material has been funded by UKaid from the Department for International Development, however the views expressed do not necessarily reflect the department's or the managing agent's official policies.

For further information visit https://www.afcap.org

### Preface

This report covers the work carried out in the month of October, providing information on activities and technical aspects of the project. Sample data and illustrated photographs are provided in the Appendix.

# **1** Introduction

This monthly progress report presents activities carried out during the month of October 2012. This document is intended to give a brief overview of the status of the work done on the study sections and to highlight issues that need resolution.

The activities over the period include:

- Submission and inception of the Inception Report
- Consultations with the client and ANE to get agreement on the field and laboratory tests to be carried out.

# **2 Project Objectives**

This report covers the field investigation, sampling and testing of this phase of the overall project. This phase is entitled, '*Analysis of Performance of Previous Low Volume Rural Roads in Mozambique'*. The results of this analysis will provide additional research data to feed into the current development of specifications, work norms and guidelines for the provision of low volume surfaced roads (LVSRs) in Mozambique.

The objectives will be achieved through four main activities:

- Preliminary activities, including site visits and desk study of historical projects.
- Field investigations involving measurements of the current condition of the roads and collection of samples for testing in the laboratory.
- Laboratory testing of materials.
- Analysis of test results and reporting.

## **3** Resources

A project team has been mobilized to carry out the detailed investigation, sampling and testing of the materials. The team consists of Kenneth Mukura, John Rolt, Francis Dangare and Andrew Otto.

## 4 **Progress to date**

The progress made during October 2012 is presented below:

### 4.1 Submission and approval of inception report

The Inception Report was submitted and approved by the client. Key components of the Inception Report included the following:

- 1. Overall programme showing all tasks relating to the project
- 2. Detailed programme of field investigations and materials testing
- 3. The capacity of ANE and national materials testing laboratories to carry out the materials testing
- 4. Budget proposals for additional materials testing

## 4.2 Preparation of detailed field investigation and testing programme

A programme for the detailed investigations and materials testing, a copy of which has been included in this report (see Section 7), was submitted to assist in the logistical support relating to the detailed investigation, sampling and testing of materials. The planned order of carrying out the field testing is as follows:

- 1. Boane-Libombos road, Maputo
- 2. Pambara Rios Save road, Inhambane
- 3. Rio Zambezi-Nicoadala road, Zambezia
- 4. Nametil Angoche road, Nampula
- 5. Oasse-Mocimboa da Praia road, Cabo Delgado
- 6. Lichinga-Mandimba road, Niassa
  - Travel to and from site
  - Demarcation of study sections
  - Traffic management arrangements for surveys and reinstatement of test pits
  - Visual condition surveys
  - Rut depth measurements
  - Roughness measurements
  - Deflection surveys using the PRIMA light weigh deflectometer
  - Sample traffic and axle loading surveys
  - Transportation of samples to ANE provincial and Maputo and LEM laboratories
  - Testing of samples in ANE, LEM
  - Specialist testing of samples in laboratories outside Mozambique

### 4.3 Visual condition surveys

Visual condition surveys are particularly important because they provide an overview of problems or performance deficiencies in the pavement and they can be used to demarcate sections where the pavement has performed well or poorly. It is therefore important to make sure that the pavement condition assessment is carried out properly because this is a major component of any analysis of the in-service performance. In order to achieve this, several aspects that constitute the performance rating needed to be followed through.

Condition surveys involved the estimation of surface defects such as cracking, patching, potholes, and deformation by estimating quantities and assigning ratings for the severity and extent of the various defects.

### 4.4 Axle load surveys

Axle load surveys were carried out using a portable weighbridge on the Boane-Libombos site to get an indication of traffic loading.

### 4.5 **Roughness measurements**

Roughness is the integration of irregularities of the road surface in the longitudinal plane and it is measured on the International Roughness Index (IRI) scale. Roughness was measured using a Bump

Integrator. Three runs were made on the designated sections and averages were calculated to determine the roughness levels of the different sections.

### 4.6 Deflection surveys

Deflection surveys are a direct measure of pavement thickness. High stiffness levels are associated with lower deflection and this gives an indication of the pavement's resilience to agents of deterioration, especially traffic.

### 4.7 **Dynamic Cone Penetration (DCP) tests**

The DCP is a non-destructive test of the strength and thickness of various pavement layers and foundation. It is possible to correlate the pavement strength generated by the deflection survey with structural number generated by the DCP test

### 4.8 **Progress on study sections**

Surveys have been completed at one site, the Boane-Libombos road in Maputo. The status of this site is presented below:

- 1. Visual surveys were completed
- 2. Axle load surveys were carried out. Summary information is included in the Appendix.
- 3. Roughness measurements were taken using the Bump Integrator and have been completed.
- 4. Deflection surveys were taken using the PRIMA. However, these were not completed because the machine developed technical problems, which are now being resolved. Information obtained is included in the Appendix.
- 5. Dynamic Cone Penetration (DCP) tests have been completed
- 6. Sampling has been completed.

## **5 Programme for the next stage**

It is anticipated that the fieldwork will be completed by the end of December 2012. Samples will be delivered to the laboratories as soon as they are collected from site in order to ensure that the capacities of ANE laboratories and LEM are not exceeded.

It is envisaged that all tests that will be carried out in local laboratories will be completed by the end of January. Specialized tests to be carry out abroad are expected to be completed by the end of February 2013.

# 6 Challenges

The following challenges have affected commencement of the field surveys:

• The rainy season started much earlier than anticipated, thereby affecting the timing of field surveys

• The PRIMA personal data assistant developed technical problems which resulted in delays in the completion of deflection surveys. However, this matter was being resolved at the time of submitting this progress report.

# **7 Plan for the next reporting period (November)**

Work is planned on the following study sections during November:

- 1. Boane-Libombos laboratory testing of samples
- 2. Pambara Rio Save detailed investigation, sampling and laboratory testing of samples
- 3. Rio Zambezi-Nicoadala detailed investigation, sampling and laboratory testing of samples
- 4. Nametil Angoche detailed investigation, sampling and laboratory testing of samples

MOZAMB	IQUE BACK-ANAL	YSIS PROJECT																															_	_			_	
FIELD INVE	STIGATION PROGRA	MME	Date	s				0	-																	New												
				<u> </u>	П	-		Oct	ober	П	-	Т	T	11		Т	Т		Т	-	1	- T	<u> </u>	-	- T	NOV	emp	er	-			FT	T	T			T	T
			15	17 5	18	19	21	22	24	25	26	28	5 2	30	31	- ~	νm	4	ыv	0 -	. ∞	6	3 2	12	13	15	16	17	18	19	21	52	23	25	26	27	28	30
PROVINCE	Site	ACTIVITY	ΜT	W	Т	F S	S	ΜΤ	w	Τŀ	FS	S	М	Т	WΤ	F	S	S	ΜТ	· W	Т	F S	S S	М	ΤV	νT	F	S	S N	ЧΤ	W	ΤF	: S	S	М	T	WΤ	F
MAPUTO	Boanne- Piquenos Libomb	SITE SURVEYS		1	1					1																												
		Preparations																																				
		Mark the site										_										_										$\square$	_	4		$\square$		
		Traffic Surveys (AADT and loading)																				_	_									$\vdash$	_			$\square$		
		Roughness				_						_	_									_	_								$\downarrow$	⊢⊢	_	4	4	$\vdash$	_	_
		Visual Condition survey		_		_		_			_	_				_				_		-	_			_	_				+	⊢	_	_		$\vdash$		_
		Rut Depth		_		_		_	_			+	-			_				_		-	_			_	_				+	⊢	+	+-	-	$\vdash$	_	_
		Deflection		_	$\vdash$	_		-	_	$ \rightarrow $		+	-		_	_	_		_	_		-	_		_	_	-		_	_	+	⊢	+	+-	+	⊢	+	+
		DCP Tests		-	+	-		_	1			+			_	_			_	_		-1	-		_	_	-		_	_	╉╼┥	r-+-		+-	$\mapsto$	⊢	+	—
		Transportation of camples		-	+	-		-				+			-	-			-	-		-1	-		-	-	-		_	_	┿┥	r_+	+	+	$\mapsto$	⊢	+	+
		Peinstatement of test pits		-				-	-						-	-			_	-		-	-		_	_	-		-	_	+	-+	-	-	$\vdash$	$\vdash$	+	_
		Materials testing									-		-																	-	+	-+	+	+	$\vdash$	$\vdash$	-+-	+
												+				1	1	111	1	T.	1		1	11	1	1	T	r –			+	-+		-				
INHAMBANE	Pambara- Rio Save	SITE SURVEYS											5			1						-										$\square$						-
		Preparations																																			-	-
		Mark the site																																				
		Visual Condition survey																																				
		Roughness																																				
		Rut Depth																																				
		Deflection																				_										$\square$				$\square$		
		DCP Tests										_			-							_										$\square$	_	4		$\square$		
		Tests Pits and Sampling				_					_					_	_			_		_	_			_						$\vdash$	_	_		$\vdash$		_
		Transportation of samples				_						_	_			_#	₩—					_	_								$\downarrow$	⊢⊢	_	4		$\vdash$	_	_
		Reinstatement of test pits		_	$\square$	_		_			_	_	-		_		ц		_														_	4-	$\square$	$\vdash$		-
74405774		Materials testing		_		_			_			+	-			_			-	ųų	~~	"	"	"	"		Щ				₩	₩₩	Щ.	4	$\square$	$\vdash$	_	_
ZAMBEZIA	Rio Zambezi- Nicoadala	SITE SURVEYS		_	$\vdash$	_	_	_			_	+	-			_	_	-	-									2	_		+	<b>⊢</b>	_		$ \rightarrow $	$\vdash$	_	_
		Preparations		_	+	_		_	_		_	+	-		_	_	-		-	_		-	-			_	-			_	+	⊢	+	+-	⊢	$\vdash$	+	+
		Mark the site		_	$\vdash$	-		_				-	-		-	_	_	-	_				-		_	_	-		_		+			+-	$\vdash$	$\vdash$	—	_
		Rut Depth		-								+	-			-	-		_				-		_	-	-		-	_	+	-+	+	+-	$\vdash$	$\vdash$	-	
		Rut Deptil		-								+	-			-	-		_				-		_	_	-		-	_	+	-+	+	+-	$\vdash$	$\vdash$	-	
		Deflection										+			-	-			-			-			_	-	-			_	+	r	+	+	$\vdash$	$\vdash$	-	-
		DCP Tests										+																				$\leftarrow$			$\square$	$\vdash$		-
		Tests Pits and Sampling																																			-	_
		Transportation of samples																													$\square$	i Th						-
		Reinstatement of test pits																																				
		Materials testing																												П	Ш	ШГ	ШГ	Ш	IIII	Шľ	ΠĽ	ШТ
NAMPULA	Nametil Angoche	SITE SURVEYS																													2							
		Preparations																				_										$\square$				$\square$		
		Mark the site				_					_	_	_							_		_	_									⊢	_	4		$\vdash$	_	_
		Traffic Surveys (AADT and loading)		_	$\square$	_		_	_		_	+	-		_				_	_		-	_		_	_	_					⊢	-	+-	$\square$	⊢	+	+
		Visual Condition survey		_		_					_	+	-			_	_			_		_	_			_	_					⊢⊢	-	4		$\vdash$	_	_
		Rut Depth		_	$\vdash$	_		_	_			+	-		_	_	_		_	_		-	_		_	_	-		_			⊢	+	+-	+	⊢	+	+
		Roughness		_		_					-	+	-			_	_					-	_			_	-		_			-+-	+	+-	+	$\vdash$	-	_
		DCR Tosts		-	+	_		-	_			+			_	-			_	_		-1	-		_	-	-		_	_	H		+	+-	$\mapsto$	⊢	+	+
		Tests Pits and Sampling		-								+	-			-	-		_	-		-	-		_	-	-		-	_				+-	$\vdash$	$\vdash$	-	
		Transportation of samples		-								+			_	-			-	-		-1			-		-			_	+		<b>m</b> -	+	$\vdash$	$\vdash$	+	-
		Reinstatement of test nits		-								+			-	-			-			-1			-	-	+				+		<b>m</b> -	+	$\vdash$	$\vdash$	+	+
		Materials testing										+			-							-									+	Ē	۳.	-		m	mr	шт
							_								_						_				_									_	-	_	-	
				NC	DTES	5																																
				_				т	- acka	toh		mio	dau	t bu			-		_	_		_	_		_	_	-		_	_			_	+-			+	_
				-	$\vdash$	-		-	askS		e ca	ne	u 00	LDY	ANE	-	-	$\vdash$	-	-		+	-			-	-		-		+	$\vdash$	+	+-			+	+
								A	NE to	0 000	ordin	ate	with	h res	spect	tive	mair	ntena	ance	cor	trac	tors	to re	eista	te te	st p	its											+
				-			$ \rightarrow $						- 11 /					<u> </u>	- 14								-				$\square$	$\vdash$	+	+			_	+
					$\square$			P	NNE P	ersro	unel	av	anab	ne ti	iroug	ynou	ignt	the	site	inve	sting	atio	n ac	IVICI	es													
								F	rogra	mme	e doe	s n	ot ir	ncluc	le po	ossib	ole d	elays	s due	e to	adve	rse	weat	her									1				-	

## **8** APPENDIX

## PRIMA 100 DEFLECTION SURVEY PROVINCE: Maputo ROAD NAME: Boane-Libombos Carla Mendita RECORDER Francis Dangare READING NO. Without sand With sand Modulus Deflection Chainage Lane Position Modulus

4+700	Libombos bound	Outer v	vheel tra	ick	
	1	226.34	518.34	267.67	440.54
	2	220.39	533.56	259.26	452.37
	3	221.26	539.63	264.02	445.02
	4			255.19	463.29
	5				

4+700	Libombos bound	Inner w	heel tra	ck	
	1	213.89	555.8	218.68	538.12
	2	142.27	843.69	209.34	556.61
	3	279.23	421.82	203.55	575.44
	4	1818.2	64.571	201.55	591.72
	5	153.56	774.38		

4+700	Libombos bound	Centre	line		
	1	332.17	344.99	258.4	461.44
	2	216.27	545.06	240.74	467.24
	3	225.2	507.13	235.26	509.95
	4	164.29	725.28	229.63	529.84
	5				

4+750	Libombos bound	Centre	line		
	1	744.52	156.59	442.97	153.59
	2	590.33	196.38	414.76	196.38
	3	559.24	208.21	414.76	208.21
	4	567.26	205.78	408.22	205.78

OPERATOR

Deflection

Comments

	5	538.09 218.03 4	405.21	218.03			
4+800	Libombos bound	Centre line					
	1	205.86 66.742 2	296.4	400.93			
	2	198.75 602.38 2	201.31	593.65			
	3	193.73 617.17 1	196.37	605.31			
	4	181.38 655.17 1	193.59	612.15			
	5	179 31 654 18 1	195 61	604 91			
	5	175.51 054.10 1	199.01	004.91			
4+850	Libombos bound	Centre line					
4,000	1	/31 72 273 05 5	566 61	203 71			
	2	120 11 272 7	500.01	205.71			
	2	429.11 273.7 3	507 21	225.54			
	5	424.05 277.22 3	14 22	233.5			
	4	421.45 201.55 5		229.55			
4.050	5 Lihawahaa hawaal	424.00 277.25 5	534.55	222.8			
4+850		Centre line	100 11	242.42			
	1	621.24 186.63 4	480.41	243.13			
	2	528.76 222.12 4	461.5	255.98			
	3	523.03 222.37 4	462.4	252.72			
	4	515.19 226.63 4	459.5	257.77			
	5	528.94 221.24 4	467.45	249.87			
4.000		Contro lino					
4+900			125 74	272.2			
	1	424.91 274.25 4	+35.74	2/2.2			
	2	383.67 306.85 4	409.11	285.17			
	3	3/4.48 310.6/ 4	405.73	282.4			
	4	1/8./4 654.85 4	404.96	289.86			
	5	3/0.19 31/.56 3	387.25	302.58			
4+950	Libombos bound	Centre line					
	1	199.86 594.47 2	230.94	503.48			
	2	230 45 517 51 2	230.17	517 28			
	2	198 17 600 57 2	221 A	527 79			
	<u>л</u>	101 5 608 61 2	224.4 010 51	522 50			
	4	202 81 585 00 2	210.04	520 5			
	5	202.01 363.99 2	220.09	520.5			
5+000	Libombos bound	Centre line 1	1	481.67	239.05	495.21	235.75
	2	420.19 273.94 4	471.62	246.72			
	3	413.91 280.26 4	180.04	281.62			
	4	408.75 284.91 4	175.07	245.62			
	5	402.61 289 39 4	159.97	254.57			
	5						

5+050	Libombos bound 2 3 4 5	Centre line 701.25 161.53 705.7 164.06 680.96 170.14 683.36 170.14	1 702.85 670.24 685.47 667.67	965.7 165 174 170.56 173.43	118.04	715.73	161.6	
5+048	Libombos bound 2 3 4 5	Centre line 657.44 172.54 631.57 180.97 621.85 182.33 620.13 183.89	1 690.44 679.85 667.85 681.04	789.63 166.07 170.6 171.76 168.67	141.71	710.37	159.29 p	oothole
5+100	Libombos bound 2 3 4 5	Centre line 204.54 570.87 202.8 561.87 194.87 611.22 170.32 696.56	1 197.85 204.59 15.122 10.169 220.85 217.59 216.23 207.19 208.34 209.01	216.72 605.18 660.76 784.77 2267.8 535.69 537.13 543.57 563.79 565.42 532.13	552.1	209.91	553.75	
5+150	Libombos bound 2 3 4 5	Centre481.2441.79461.11250.34473.8250.07557.62255.44	1 464.83 464.66 458.71 458.61	592.01 245.93 253.87 248.34 251.48	250.93	485.74	233.96	
5+500	Libombos bound 2 3 4 5	Centre line 430.45 269.91 434.09 267.05 428.02 270.43 413.09 270.41	1 410.61 421.08 407.41 422.86	609.67 281.32 277.06 279.46 277.1	183.35	385.9	299.55	

#### PRIMA 100 DEFLECTION SURVEY

PROVING	CE:	Maputo						
ROAD NA	AME:	Boane- Libomb os					OPERAT OR	Carla Mendita
							RECOR DER	Francis Dangare
		<b>_</b>	READIN G NO.	Without sand		With sand		Comments
chaina ge	Lane	Position		Deflection	us	on	s	
4+700	Libom bos bound	Outer wheel track						
			1	226.34	518.34	267.67	440.54	
			2 3	220.39	533.56 539.63	259.26	452.37 445.02	
			4 5			255.19	463.29	
4+700	Libom bos bound	lnner wheel track						
			1	213.89	555.8	218.68	538.12	
			2	142.27	843.69	209.34	556.61	
			3 4	1818.2	421.82 64.571	203.55	575.44 591.72	
			5	153.56	774.38			
4+700	Libom bos bound	Centre line						
			1	332.17	344.99	258.4	461.44	
			2	216.27	545.06	240.74	467.24	
			3	225.2	207.13	235.26	509.95	

			4 5	164.29	725.28	229.63	529.84
4+750	Libom bos bound	Centre line					
			1	744.52	156.59	442.97	153.59
			2	590.33	196.38	414.76	196.38
			3	559.24	208.21	414.76	208.21
			4 5	507.20	205.78	408.22	205.78
			5	550.05	210.05	403.21	210.05
4+800	Libom bos bound	Centre line					
			1	205.86	66.742	296.4	400.93
			2	198.75	602.38	201.31	593.65
			3	193.73	617.17	196.37	605.31
			4	181.38	655.17	193.59	612.15
			5	1/9.31	654.18	195.61	604.91
4+850	Libom bos bound	Centre line					
			1	431.72	273.05	566.61	203.71
			2	429.11	273.7	524.22	225.34
			3	424.03	277.22	507.21	235.3
			4 5	421.43	281.33	514.22 534 55	229.35
4+850	Libom bos bound	Centre line	5	424.00	277.25	554.55	222.0
			1	621.24	186.63	480.41	243.13
			2	528.76	222.12	461.5	255.98
			3	523.03	222.37	462.4	252.72
			4	515.19	226.63	459.5	257.77
			5	528.94	221.24	467.45	249.87
4+900	Libom bos bound	Centre line					
	-		1	424.91	274.25	435.74	272.2
			2	383.67	306.85	409.11	285.17
			3	374.48	310.67	405.73	282.4

			4 5	178.74 370.19	654.85 317.56	404.96 387.25	289.86 302.58	
4+950	Libom bos bound	Centre line						
			1	199.86	594.47	230.94	503.48	
			2	230.45	517.51	230.17	517.28	
			3	198.17	600.57	224.4	527.79	
			4	194.5	608.61	218.54	533.59	
			5	202.81	585.99	226.69	520.5	
5+000	Libom bos bound	Centre line	1	481.67	239.05	495.21	235.75	
	bound		2	420.19	273.94	471.62	246.72	
			3	413.91	280.26	480.04	281.62	
			4	408.75	284.91	475.07	245.62	
			5	402.61	289.39	459.97	254.57	
5+050	Libom bos bound	Centre line	1	965.7	118.04	715.73	161.6	
	bound		2	701 25	161 53	702 85	165	
			3	705.7	164.06	670.24	174	
			4	680.96	170.14	685.47	170.56	
			5	683.36	170.14	667.67	173.43	
5+048	Libom bos bound	Centre line	1	789.63	141.71	710.37	159.29	pothole
	bound		2	657.44	172.54	690.44	166.07	
			3	631.57	180.97	679.85	170.6	
			4	621.85	182.33	667.85	171.76	
			5	620.13	183.89	681.04	168.67	
5+100	Libom bos	Centre line	1	216.72	552.1	209.91	553.75	
	bound		2	204.54	570.87	197.85	605.18	

			3	202.8	561.87	204.59	660.76	
			4	194.87	611.22	15.122	784.77	
			5	170.32	696.56	10.169	2267.8	
						220.85	535.69	
						217.59	537.13	
						216.23	543.57	
						207.19	563.79	
						208.34	565.42	
						209.01	532.13	
								shoulder
5+150	Libom bos bound	Centre line	1	592.01	250.93	485.74	233.96	
			2	481.2	441.79	464.83	245.93	
			3	461.11	250.34	464.66	253.87	
			4	473.8	250.07	458.71	248.34	
			5	557.62	255.44	458.61	251.48	
5+500	Libom bos bound	Centre line	1	609.67	183.35	385.9	299.55	
			2	430.45	269.91	410.61	281.32	
			3	434.09	267.05	421.08	277.06	
			4	428.02	270.43	407.41	279.46	
			5	413.09	270.41	422.86	277.1	

#### Axle Load Surveys

#### Road Name: Boane Libombos

#### Surveyor Inacio Zingai

Date: 27-Oct-12

					Medium	Buses			Axle I	Loads		
	I	No. of	Axle	s								
Test No.	6	5	3	2	2	2	1	2	3	4	5	6
1					$\checkmark$		1.84	1.66				
2						$\checkmark$	1.78	2.08				
3					$\checkmark$		4.66	6.1				
4						$\checkmark$	3.16	4.1				
5					$\checkmark$		3.02	3.74				
6					$\checkmark$		2.66	3.44				
7					$\checkmark$		1.7	1.64				
8		$\checkmark$					5.58	5.54				
9						$\checkmark$	2.84	4.08				
10					$\checkmark$		2.02	2.74				
11					$\checkmark$		3.42	7.36				
12					$\checkmark$		2.54	1.8				
13					$\checkmark$		1.72	1.94				
14						$\checkmark$	1.86	2				
15					$\checkmark$		2.26	6.4				
16					$\checkmark$		1.56	1.3				
17					$\checkmark$		1.96	1.56				
18					$\checkmark$		2.26	1.48				
19		$\checkmark$					7.16	3.84	3.56			
20					$\checkmark$		1.26	1.34				
21					$\checkmark$		2.94	2.52				
22					$\checkmark$		2.46	3.14				
23					$\checkmark$		2.26	1.54				
24					$\checkmark$		5.36	4.12	7.76	4.34	4.6	
25					$\checkmark$		1.68	1.62				
26					$\checkmark$		1.7	2.82				
27					$\checkmark$		3.14	2.88				
28						$\checkmark$	3.22	4.42				
29							5.06	3.98	3.8	1.76	1.88	
30					$\checkmark$							



Delineation of study sections



Deformation on wheel track probably due to poor drainage



Low lying area with poor surface drainage



Low lying area with poor drainage



Rut depth measurement





Deflection survey using PRIMA 100



Axle load survey using portable weighbridge



Disruption of sampling due to rain



Disruption of sampling due to rain



Sampling