

Link	592 RMCRO0CON092	HANGAR C3	Ground Floor	Internal - within the roof space Gaskets on inaccessible pipes	Yes	P2	Asbestos insulating board, mill boards, other low density insulation boards, asbestos textiles, gaskets, ropes and woven textiles, asbestos paper and felt.	Small amounts	Presumed Crocidolite	Good - No Visible Damage	7 - Medium Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133727	Medium	-	Barely visible - suggest using binoculars on next inspection.	OPERATING	2794 G	07-Jul-11	
Link	593 RMCRO0CON092	HANGAR C3	Ground Floor	Adhesive to floor covering	Yes	D41a	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Chrysotile	High Damage - Visible Debris	5 - Low Risk	Remove	Arrange for ACM to be removed	Contractor to carefully uplift existing ACM Adhesive to floor covering, carry out air testing on completion. Paint areas of flooring with an approved floor paint on completion.	1500	21-Jun-11	31-Jul-12	133727	Medium	-	Vinyl tiles were originally hidden under metal storage shelving units. Costs include works for Record ID 659.	OPERATING	2793 G	07-Jul-11
Link	659 RMCRO0CON092	HANGAR C3	Ground Floor	Red floor tiles Gaskets on inaccessible yellow gas	Yes	D41	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Chrysotile	High Damage - Visible Debris	5 - Low Risk	Remove	Arrange for ACM to be removed	Contractor to carefully uplift existing ACM vinyl floor tiling; carry out air testing on completion. Paint areas of flooring with an approved floor paint on completion.	-	21-Jun-11	31-Jul-12	133727	Medium	-	Costs included in works with Record ID 593.	OPERATING	2792 G	07-Jul-11
Link	587 RMCRO0CON121	COY HANGAR B1	Ground Floor	Evidence of floor adhesive	Yes	P4	Asbestos insulating board, mill boards, other low density insulation boards, asbestos textiles, gaskets, ropes and woven textiles, asbestos paper and felt.	Small amounts	Presumed Crocidolite	Low Damage - A few scratches/broken edges/etc	8 - Medium Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133728	Medium	-	High Level Pipe work. (Roof space)	OPERATING	2797 G	07-Jul-11	
Link	595 RMCRO0CON121	COY HANGAR B1	Ground Floor	1 adhesive	Yes	D21	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	>50m ² or >50m pipe run	Chrysotile Amosite (Amphibole asbestos excluding crocidolite)	Medium Damage - Significant Damage/Visible Fibres	4 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133728	Medium	-	-	OPERATING	2798 G	07-Jul-11	
Link	586 RMCRO0CON141	ABLUTIONS	Ground Floor	Cistern within Walls 1 area (4No) Flue/Ventilati on pipe (External part of pipe only)	Yes	D11	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	Small amounts	Presumed Crocidolite	Medium Damage - Significant Damage/Visible Fibres	5 - Low Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133731	Medium	-	1No WC Out of Order - Cistern lid missing.	OPERATING	2803 G	07-Jul-11	
Link	648 RMCRO0CON141	ABLUTIONS	External	Adhesive to rear of blue floor tiles	Yes	D14	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Chrysotile	Low Damage - A few scratches/broken edges/etc	4 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133731	Low	-	-	OPERATING	2805 G	07-Jul-11	
Link	581 RMCRO0CON142	BEWLEY HALL CINEMA	Ground Floor	Adhesive to rear of blue floor tiles	Yes	D07a	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	10-50m ² or 10-50m pipe run	Chrysotile	Low Damage - A few scratches/broken edges/etc	3 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133732	Low	-	Blue carpet insitu at time of inspection. SEDM / SETL to confirm removal or over-lay of the blue vinyl floor tiles and adhesive.	OPERATING	2810 G	07-Jul-11	
Link	582 RMCRO0CON142	BEWLEY HALL CINEMA	Ground Floor	Streaky blue floor tiles Redundant electrical fuse box - 7 flash pads	Yes	D07	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	10-50m ² or 10-50m pipe run	Chrysotile	Low Damage - A few scratches/broken edges/etc	3 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133732	Medium	-	Blue carpet insitu at time of inspection. SEDM / SETL to confirm removal or over-lay of the blue vinyl floor tiles and adhesive.	OPERATING	2809 G	07-Jul-11	
Link	583 RMCRO0CON142	BEWLEY HALL CINEMA	Ground Floor	Redundant electrical fuse box - 7 flash pads	Yes	D04	Thermal insulation (eg pipe and boiler lagging), sprayed asbestos, loose asbestos, asbestos mattresses and packing.	Small amounts	Chrysotile	Medium Damage - Significant Damage/Visible Fibres	9 - Medium Risk	No Access	Restrict access until removed	Specialist contractor to remove and make safe redundant fuse box / flash pads. Confined Space permit required.	2000	21-Jun-11	31-Jul-12	133732	High	-	-	OPERATING	2808 G	07-Jul-11
Link	584 RMCRO0CON142	BEWLEY HALL CINEMA	Ground Floor	5 Gasket	Yes	P1	Asbestos insulating board, mill boards, other low density insulation boards, asbestos textiles, gaskets, ropes and woven textiles, asbestos paper and felt.	Small amounts	Presumed Crocidolite	Good - No Visible Damage	7 - Medium Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133732	Medium	-	Confined Space Permit will be required if works are to be carried out.	OPERATING	2807 G	07-Jul-11	
Link	585 RMCRO0CON142	BEWLEY HALL CINEMA	Ground Floor	Adhesive to floor covering	Yes	D01a	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Chrysotile	Medium Damage - Significant Damage/Visible Fibres	4 - Insignificant Risk	Remove	Arrange for ACM to be removed	Contractor to remove ACMs adhesive to floor covering and defective red vinyl floor tiles and renew with a suitable alternative. Remove existing ACM downpipes and gutters and renew with a modern non-asbestos alternative suitable for purpose.	500	21-Jun-11	31-Jul-12	133732	Medium	-	New Floor coverings being laid to the main auditorium. (21 June 2011)	OPERATING	2806 G	07-Jul-11
Link	671 RMCRO0CON154	CDO MT DEL WORKSHOPS	External	Gutters and Downpipes	Yes	R23	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	Small amounts	Chrysotile	High Damage - Visible Debris	6 - Low Risk	Remove	Arrange for ACM to be removed	-	750	21-Jun-11	31-Jul-12	133734	Medium	-	-	OPERATING	2818 G	07-Jul-11
Link	673 RMCRO0CON154	CDO MT DEL WORKSHOPS	Ground Floor	Adhesive on back of vinyl floor tiles Beige vinyl floor covering below blue tile	Yes	R20a	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	Small amounts	Chrysotile	High Damage - Visible Debris	5 - Low Risk	Remove	Arrange for ACM to be removed	Contractor to remove ACMs adhesive.	350	21-Jun-11	31-Jul-12	133734	Low	-	-	OPERATING	2815 G	07-Jul-11
Link	698 RMCRO0CON154	CDO MT DEL WORKSHOPS	Ground Floor	16B Adhesive on beige floor tile	Yes	R22	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	10-50m ² or 10-50m pipe run	Chrysotile	Low Damage - A few scratches/broken edges/etc	3 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133734	Medium	-	-	OPERATING	2816 G	07-Jul-11	
Link	707 RMCRO0CON154	CDO MT DEL WORKSHOPS	Ground Floor	16B Adhesive on beige floor tile	Yes	R22a	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	10-50m ² or 10-50m pipe run	Chrysotile	Low Damage - A few scratches/broken edges/etc	3 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133734	Low	-	-	OPERATING	2817 G	07-Jul-11	
Link	697 RMCRO0CON183	CHURCH AND EXTENSION	Ground Floor	08 - Disabled floor covering	Yes	As Per Sample KL89a (Adhesive on rear of blue vinyl flooring)	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Presumed Chrysotile	Good - No Visible Damage	2 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133737	Low	-	-	OPERATING	2826 G	07-Jul-11	
Link	699 RMCRO0CON183	CHURCH AND EXTENSION	Ground Floor	5A - Storage Area covering floor	Yes	As Per Sample KL89a (Adhesive on rear of blue vinyl flooring)	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Presumed Chrysotile	Low Damage - A few scratches/broken edges/etc	3 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133737	Low	-	-	OPERATING	2828 G	07-Jul-11	
Link	703 RMCRO0CON183	CHURCH AND EXTENSION	Ground Floor	03 - Plant Room covering floor	Yes	As Per Sample K89a (Adhesive on rear of blue vinyl flooring)	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Presumed Chrysotile	Low Damage - A few scratches/broken edges/etc	3 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133737	Low	-	-	OPERATING	2825 G	07-Jul-11	
Link	704 RMCRO0CON183	CHURCH AND EXTENSION	Ground Floor	02 - Toilet rear of blue vinyl	Yes	KL89a	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Chrysotile	Low Damage - A few scratches/broken edges/etc	3 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133737	Low	-	-	OPERATING	2824 G	07-Jul-11	
Link	715 RMCRO0CON183	CHURCH AND EXTENSION	Ground Floor	09 - Kitchen floor covering	Yes	As Per Sample KL89a (Adhesive on rear of blue vinyl flooring)	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Presumed Chrysotile	Low Damage - A few scratches/broken edges/etc	3 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133737	Medium	-	-	OPERATING	2827 G	07-Jul-11	
Link	716 RMCRO0CON183	CHURCH AND EXTENSION	Ground Floor	7A - Storage Area covering floor	Yes	As Per Sample KL89a (Adhesive on rear of blue vinyl flooring)	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Presumed Chrysotile	Low Damage - A few scratches/broken edges/etc	3 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133737	Low	-	-	OPERATING	2829 G	07-Jul-11	
Link	724 RMCRO0CON191	BUS SHELTER	External	Roof Covering	Yes	KL98	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	10-50m ² or 10-50m pipe run	Chrysotile	Low Damage - A few scratches/broken edges/etc	4 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133738	Low	-	-	OPERATING	2833 G	07-Jul-11	
Link	596 RMCRO0CON222	HANGAR D2 7 BY A FITTER SECTION	External	Store at rear of Hangar Above Room 17	Yes	R05	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Chrysotile	High Damage - Visible Debris	5 - Low Risk	Remove	Arrange for ACM to be removed	Specialist Contractor to Remove the ACMs forming the roof and coverings and renew roof with a suitable non asbestos alternative.	20000	21-Jun-11	31-Jul-12	133739	Medium	-	Large holes in roof and ACMs have become saturated by water ingress causing collapse to sections of the roof.	OPERATING	2840 G	07-Jul-11
Link	733 RMCRO0CON222	HANGAR D2 7 BY A FITTER SECTION	Ground Floor	Storage Area Covering floor	Yes	As Per Sample R1 (Red vinyl floor tiles)	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	<10m ² or <10m pipe run	Presumed Chrysotile	High Damage - Visible Debris	5 - Low Risk	Remove	Arrange for ACM to be removed	Contractor to remove vinyl floor tiles and adhesive, renew with a non-asbestos alternative sheet vinyl flooring.	1000	21-Jun-11	31-Jul-12	133739	Medium	-	-	OPERATING	-	07-Jul-11
Link	4317 RMCRO0CON255	25 METRE RANGE	External	Storage goods	Yes	N/a	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	-	Presumed Chrysotile	Low Damage - A few scratches/broken edges/etc	4 - Insignificant Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133741	-	-	Not part of the original Type 2 survey. ACMs are no longer visible apparent collapse of roof.	OPERATING	-	07-Jul-11	
Link	745 RMCRO0CON520	PROPERTY STORAGE COMPOUND	Ground Floor	Roof Covering - (Sheeting on shed)	Yes	R24	Asbestos-reinforced composites (plastics, resins, mastics, roofing felts, vinyl floor tiles, semi-rigid paints or decorative finishes, asbestos cement etc).	Small amounts	Chrysotile	High Damage - Visible Debris	6 - Low Risk	Inspect	Annual condition inspection to be carried out by Competent Person	-	21-Jun-11	31-Jul-12	133742	Medium	-	SEDM/SETL to confirm removal and disposal.	OPERATING	7394 G	07-Jul-11	

Link
</td>
</tr>
</tbody>
</table>