

		(Authorised)	
Summary			
Structure Key	5958	Agent Name	A-One +
Commissioned	01/01/1957	O.S. Grid Ref East/North	601630 / 143450
Bridge Type	Highway Underbridge		
Length	14.80	Number of Spans	1
Date Inspected	30/09/2016	Overall Condition	Fair
Weather	Clear and dry		
Inspected by			
Authorised by			
Authorisation date	16/11/2016		
Method of Inspection	The structure was inspect	ed on foot	
Equipment Used	Camera		
Parts of Structure Not Inspected	Foundations		

#### **General Description**

River Great Stour (Old) underbridge is a single span insitu reinforced concrete structure. The structure has a span of 14.80m and a width of 32.90m and carries the M20 motorway over the River Great Stour and a cycletrack. The South edge of the bridge is a seperate structure: River Great Stour (New) (#12433).

The original structure (constructed c.1957) had twin independant decks with a 6m (approx.) gap between them, each carrying one carriageway of the then A20 Ashford bypass. The original decks are insitu beam and slab (ribbed) decks each consisting of 8No. rectangular beams with a continuous deck slab. The 1980 refurbishment and extension overlaid the existing decks with a beam and slab deck with a new section of beam and slab covering the original gap between decks. The overlay slab is typically 175mm thick expanding to 250mm at the haunches and over the central gap and features 5No. beams over each original deck. The bridge is fitted with single element mechanical joints at both ends and a steel N2W4 parapet along its North edge.

The original beams appear cast directly onto the abutments and the new beams to the central gap bear upon steel pot bearings (3No. to each abutment). The abutments are mass gravity abutments with brick wingwalls (North side) founded on spread footings. The West abutment now features a cantilevered concrete cycleway that was added in 2001.

#### Articulation

The structure is free to both ends with restraint provided by natural friction at the bearing points. The overspan deck also now helps resist movement.

#### nspection Summary

This inspection indicated that River Great Stour (Old) was in fair condition on the day of inspection.

The East expansion joint across lane 2 of the London bound carriageway had failed. A section of rail had already been removed, however the nosing was breaking up and the rail section was loose and vibrating in the off-side wheel track. This was reported to the NCC for removal.

The Southern beams and deck slab also have numerous areas of spalled and spalling concrete with numerous areas of exposed reinforcement.



(Authorised)

Not Applicable			
Components	Deck 1 - M20 LB Carriageway (Lane 3 - HS)		
Defect Type Extent Severity	CrCo - Cracked SC - Defect present in 5% to not more than 20% of area or length of element D2 - Minor: Defect is unlikely to be causing damage to the element or structure now or unlikely to do so in the near future		
Priority Comments	Low There is transverse cracking of the surfacing parallel to the West expansion joint in the London bound carriageway across lane 1. (No action required at present)		
Cause Comment on Cause	Other <b>Certainty</b> Low The cracking may be occuring over the beggining of the upstand for the expansion joint. This may have induced additional stresses in the pavement due to limited flexure of reduced surface thickeness.		
	Cracking to the London bound surfacing		
Components	Deck 1 - North Verge		
Defect Type Extent	MissCo - Missing		
Severity	SC - Defect present in 5% to not more than 20% of area or length of element D2 - Minor: Defect is unlikely to be causing damage to the element or structure now or unlikely to do so in the near future		
Priority Comments	Low The service cable trough cover slabs at each end of the North verge are missing.		



	•		
Substructure			
Components	West Abutment - West Abutment		
Defect Type	Graf - Graffiti		
Extent	SD - Defect present in 20% to not more than 50% of area or length of element		
Severity	A2 - Defect in low tolerability condition		
Priority	Low		
Comments	There are large areas of graffiti on the West abutment of the structure.		
Cause	Vandal Action Certainty High		
Comment on			
Cause			
Components	East Abutment - Northeast Wingwall, West Abutment - Northwest Wingwall		
Defect Type	Sp - Spalled area		
Extent	SE - Defect present in over 50% of area or length of element		
Severity	D2 - Minor: Defect is unlikely to be causing damage to the element or structure now or unlikely to do so		
	in the near future		
Priority	Low		
Comments	The Northern wingwalls both have areas of significant brickwork and mortar loss. The extent of the loss		
	is unlikely to cause further problems at present. (No action required at present)		
Cause	Other Certainty Medium		
Comment on	The brickwork is old (1957) and has been exposed to the weather throughout its life. The loss of		
Cause	brickwork might be attributable to frost damage as the brickwork appears saturated.		
	Spalling area of brickwork to the Northwest wingwall		



Obeenvetie	(Additionsed)
Observatio	ons/Defects Confirmed at this Inspection
	Northwest wingwall
Components	East Abutment - East Abutment
Defect Type Extent Severity Priority	Cr - Crack of uncertain origin or a combination of causes SD - Defect present in 20% to not more than 50% of area or length of element D2 - Minor: Defect is unlikely to be causing damage to the element or structure now or unlikely to do so in the near future Low
Comments	The East abutment has numerous cracks with large amounts of leachate. A majority of the cracks and leachate appear to be horizontal along construction joints, however a few are vertical in nature with limited leaching.
Cause Comment on Cause	Unable to Determine Certainty High
	Possible rust staining to the East abutment (South deck)



	(Authorised)
Observatio	ons/Defects Confirmed at this Inspection
	North deck, East abutment
	South deck, East abutment
Components	West Abutment - West Abutment
Defect Type	Cr - Crack of uncertain origin or a combination of causes
Extent	SC - Defect present in 5% to not more than 20% of area or length of element
Severity	D1 - Defect is definitely not causing damage to element or structure
Priority	Low
Comments	The West abutment has hairline cracks in isolated areas along its length with some exhibiting leaching and staining (rust?). (No action required at present)



(Authorised)

Carriageway		-		
Components	Deck 1 - East Joint			
Defect Type				
Extent		ore than 20% of area or	length of element	12
Severity	SC - Defect present in 5% to not more than 20% of area or length of element D5 - Defect is causing element to be non-functional			
Priority	Medium	e non-runctional		
Comments	The East expansion joint has failed across the offside wheel track of lane 1. The nosing has broken out			
comments	around the reinforcement and the edge of the rail is close to the wheel track of lane 1.			
Cause	Anchorage Failure	Certainty	Medium	
Comment on				
Cause				
	Failed joint across lane 1	the state of the state of the		1
	East expansion joint (London bound)			



(Authorised)

Miscellaneous	
Components	Deck 1 - Service Conduit/Pipe (North), East Abutment - Service Conduit/Pipe (North)
Defect Type	Lse - Loose
Extent	SC - Defect present in 5% to not more than 20% of area or length of element
Severity	D1 - Defect is definitely not causing damage to element or structure
Priority	Low
Comments	The service conduit/pipe fixed to the North face of the deck is loose at the East end and on the abutment. (No action required at present)
Components	West Abutment - Cycleway Lighting (KCC)
Defect Type	FrCo - Broken or fractured
Extent	SB - Defect present in not more than 5% of area or length of element
Severity	D1 - Defect is definitely not causing damage to element or structure
Priority	Low
Comments	The central light unit afixed to the West abutment is non-fuctional.



(Authorised)

Superstructure	)		
Components	South Deck: Beams - Beam 19 (South), South Deck: Beams - Beam 17, South Deck: Beams - Beam 18, Overlay Deck: Central Beams - Beam 11		
Defect Type Extent Severity Priority Comments	Sp - Spalled area       image: Spalled area         SC - Defect present in 5% to not more than 20% of area or length of element       D3S - Moderate: Defect may present a danger to the public in the near future         Medium       There are numerous areas of delaminated and spalled concrete to beams 11, 17, 18 & 19. Some of these areas have extensive areas of exposed reinforcement.		
Cause Comment on Cause	Unable to Determine <b>Certainty</b> High The original cause of the delamination and spalling is not known. It is possible that cracking allowed water ingress and subsequent corrosion of the reinforcement but this could not be confirmed.		
	Exposed reinforcement to South deck beam		
	Exposed reinforcement to South deck beam and soffit		



	(Authorised)		
Observatio	ons/Defects Confirmed at this Inspection		
Components	Deck 1 - Overlay Deck: Central Beams, Deck 1 - South Deck: Beams, Deck 1 - North Deck: Beams		
Defect Type	Graf - Graffiti		
Extent	SB - Defect present in not more than 5% of area or length of element		
Severity	A2 - Defect in low tolerability condition		
Priority	Low		
Comments	There are various areas of graffiti to the beams of the structure.		
Components	Deck 1 - South Deck: Slab		
Defect Type	Sp - Spalled area		
Extent	SC - Defect present in 5% to not more than 20% of area or length of element		
Severity	D2 - Minor: Defect is unlikely to be causing damage to the element or structure now or unlikely to do so		
	in the near future		
Priority	Low		
Comments	Several areas of spalled concrete and exposed reinforcement to the slab soffit adj to beam 17 & 18.		
	Spalled concrete from the South deck soffit		
Components	East Abutment - East Abutment Bearings (Central Gap), West Abutment - West Abutment Bearings (Central Beams)		
Defect Type	RCo - Rusty/Corroded		
Extent	SC - Defect present in 5% to not more than 20% of area or length of element		
Severity	D1 - Defect is definitely not causing damage to element or structure		
Priority	Low		
Comments	There is minor surface corrosion to the bearings of the central beams. The corrosion is not considered		
	significant at present. (No action required at present)		
Components	Deck 1 - North Deck: Slab		
Defect Type	Cr - Crack of uncertain origin or a combination of causes		
Extent	SB - Defect present in not more than 5% of area or length of element		
Severity	D1 - Defect is definitely not causing damage to element or structure		
Priority	Low		
Comments	Hairline cracking was identified to the underside of the deck slab at the North edge. The cracking is at semi-regular intervals with no significant leaching. (No action required at present)		



(Authorised)

Reviewed Maintenance Actions confirmed through this and outstanding from other Inspections N.B. The Origin of Work for each of these Maintenance Actions is Routine Inspection (currently Principal, General, Special and Monitoring).				
Maintenance Object		Maintenance Action	Repair	
Estimated Cost	£30.000	Recomm. Action Date		
Priority Category	2	Risk Score	93	
Comments	—			
	Carry out concrete repairs to the aff			
Maintenance Object		Maintenance Action		
Estimated Cost	£1,500	Recomm. Action Date		
Priority Category	3	Risk Score	25	
Comments	Break out loose concrete and repair	with a suitable repair me	ortar the area of spalling to the	
	haaring plinth			
	bearing plinth.			
Unreviewed Maint	Actions confirmed through	this and outstandin	g from other Inspections	
	Actions confirmed through each of these Maintenance Actions is Routine			
N.B. The Origin of Work for	Actions confirmed through each of these Maintenance Actions is Routine	Inspection (currently Principal	, General, Special and Monitoring). Repair	
N.B. The Origin of Work for Maintenance Object	Actions confirmed through each of these Maintenance Actions is Routine Abutment	Inspection (currently Principal Maintenance Action Recomm. Action Date	, General, Special and Monitoring). Repair 01/04/2020	
N.B. The Origin of Work for Maintenance Object Estimated Cost	Actions confirmed through each of these Maintenance Actions is Routine Abutment £10,000	Inspection (currently Principal Maintenance Action Recomm. Action Date	, General, Special and Monitoring). Repair 01/04/2020	
N.B. The Origin of Work for Maintenance Object Estimated Cost	Actions confirmed through each of these Maintenance Actions is Routine Abutment £10,000 Carry out concrete repairs to the Ea	Inspection (currently Principal Maintenance Action Recomm. Action Date	, General, Special and Monitoring). Repair 01/04/2020	
N.B. The Origin of Work for Maintenance Object Estimated Cost Comments	Actions confirmed through each of these Maintenance Actions is Routine Abutment £10,000 Carry out concrete repairs to the Ea study. (07442)	Inspection (currently Principal Maintenance Action Recomm. Action Date st abutment as identified	, General, Special and Monitoring). Repair 01/04/2020 I in the 2013-14 concrete repair Repair	
N.B. The Origin of Work for Maintenance Object Estimated Cost Comments Maintenance Object	Actions confirmed through each of these Maintenance Actions is Routine Abutment £10,000 Carry out concrete repairs to the Ea study. (07442) Trench	Maintenance Action Recomm. Action Date st abutment as identified Maintenance Action Recomm. Action Date	, General, Special and Monitoring). Repair 01/04/2020 I in the 2013-14 concrete repair Repair	

### Additions to the next Routine Maintenance

Comments

ents Clean the graffiti from the structure.

Unreviewed Maintenance Actions to be Referred to Third Parties			
Correspondence Ref	Reported to KCC; #241818		
Comments	Repair the non-functional light. (Reported to KCC)		
Maintenance Ac	Maintenance Actions Addressed By Inspector on Site		
Maintenance Object	General Maintenance Action Change Status		
Origin of Work	Routine Inspection		
Comments	Silt and debris was confirmed as cleaned at this inspection.		



(Authorised)

## Outstanding Observations/Defects NOT Confirmed at this Inspection

Not Applicable				
Components	Deck 1 - M20 LB Carriageway (La	ne 3 - HS)		
Defect Type	PH - Pothole			
Extent	SB - Defect present in not more than 5% of area or length of element			
Severity	D1 - Defect is definitely not causing	D1 - Defect is definitely not causing damage to element or structure		
Priority	Low	Emergency?	No	
No. of images	0	Date last confirmed	05/02/2015	
Comments	There is a small pothole that has b (No action required at present)	een temporarily filled in La	ne 2 of the London bound carriageway.	

#### Miscellaneous

Components	West Abutment - Cycleway			
Defect Type	Deb - Debris, rubbish, etc. on or adjacent to the structure			
Extent	SD - Defect present in 20% to not more than 50% of area or length of element			
Severity	X1 - Adjacent element will not be affected			
Priority	Low Emergency? No			
No. of images	0 Date last confirmed 05/02/2015			
Comments	A build up of debris and silt has occured along the edges of the cycletrack. (No action required at			
	present)			

### Reviewed Maintenance Actions from sources other than Inspections

N.B. Currently these would be maintenance actions with an Origin of Work not set to Routine Inspection, e.g. BACO Parapets or ASR. No other maintenance actions outstanding.

### Unreviewed Maintenance Actions from sources other than Inspections

N.B. Currently these would be maintenance actions with an Origin of Work not set to Routine Inspection, e.g. BACO Parapets or ASR.

Maintenance Object	Expansion Joint	Maintenance Action	Repair
Origin of Work	Not Specified		
Estimated Cost	£20,000	<b>Recomm.</b> Action Date	01/04/2018
Comments	Break out any additional areas sections.	of failed nosing and/or da	amaged rail and replace the damaged

### Other Planned Inspections

N.B. These are the planned inspections in SMIS at the time of report production (Wednesday, 16 November, 2016), NOT at the time of the inspection.

Туре	Target Date	Reason
General	13/08/2018	
Principal	13/08/2020	

Annex 1

**Structure Report** 



WARNING - Assume that Asbestos is present. Be familiar with SMIS Help Guide and follow your own safe working procedures.

Structure Summary	/ key 5958		
Road	M20	O.S. Grid Ref East/North	601630 / 143450
Commissioned	1957	Constructed	1957
Maintaining Agent-Area	A-One +-Area 4		
Geographical Area	Kent	Custodian-Region	HA-South East
Designer	Kent County Council		
Last Principal Inspection	05/02/2015	Last General Inspection	30/09/2016
PI Frequency (years)	6		
Structure Type	Bridge And Large Culvert		
Bridge Type	Highway Underbridge		
Bridge Type High Load Route	Highway Underbridge No	Heavy Load Route	No
	5 , 5	Heavy Load Route DBFO	No No
High Load Route	No	•	
High Load Route Scour Susceptible	No No	•	

#### Description of Structure

River Great Stour (Old) underbridge is a single span insitu reinforced concrete structure. The structure has a span of 14.80m and a width of 32.90m and carries the M20 motorway over the River Great Stour and a cycletrack. The South edge of the bridge is a seperate structure: River Great Stour (New) (#12433).

The original structure (constructed c.1957) had twin independant decks with a 6m (approx.) gap between them, each carrying one carriageway of the then A20 Ashford bypass. The original decks are insitu beam and slab (ribbed) decks each consisting of 8No. rectangular beams with a continuous deck slab. The 1980 refurbishment and extension overlaid the existing decks with a beam and slab deck with a new section of beam and slab covering the original gap between decks. The overlay slab is typically 175mm thick expanding to 250mm at the haunches and over the central gap and features 5No. beams over each original deck. The bridge is fitted with single element mechanical joints at both ends and a steel N2W4 parapet along its North edge.

The original beams appear cast directly onto the abutments and the new beams to the central gap bear upon steel pot bearings (3No. to each abutment). The abutments are mass gravity abutments with brick wingwalls (North side) founded on spread footings. The West abutment now features a cantilevered concrete cycleway that was added in 2001.

#### Articulation

The structure is free to both ends with restraint provided by natural friction at the bearing points. The overspan deck also now helps resist movement.



Inspection Type	Inspection Date	Inspection Reason
General Inspection	30/09/2016	
Special Inspection (Special Inspection)	11/08/2016	Expansion joint was noted to have failed by inspector.
Principal Inspection	05/02/2015	
General Inspection	27/07/2012	
General Inspection	21/10/2010	
Principal Inspection	03/09/2008	
General Inspection	04/04/2006	
General Inspection	26/09/2004	
Principal Inspection	13/08/2002	
General Inspection	08/02/2002	
Principal Inspection	17/06/1996	
General Inspection	09/02/1993	
Principal Inspection	02/05/1991	
General Inspection	01/08/1988	

## **Completed Assessments**

No completed assessments found

## Maintenance Actions Completed Through Projects Created In SMIS

No maintenance actions found

### Additional Maintenance History

A cantilevered cycleway was constructed to the West abutment in 2001.

The expansion joints were replaced with USL BEJ5s in July 2008.

Routine concrete repairs were completed in November 2008.

Parapets were replaced in April 2013.

Expansion joints in the Coast bound carriageway were replaced in Feburary 2015 due to failure of the joints.

#### Features

Bridge and Large Culvert has the Main Carriageway of the road M20 running over it maintained by Highways Agency

Bridge and Large Culvert has a Telecommunications service

Span 1 has the River Great Stour running under it maintained by Environment Agency

Span 1 has a Cycleway running under it maintained by Kent County Council

### Interim Measures

No interim measures present



Constraints				
Component	Туре	Name	Description	
River Great Stour (Old)	Inspection Access	Working at Height	Inspection of the soffit and bearing shelf over the cycleway cannot be accessed by underbridge. Use of enclosed podium or similar required with suitable fall prevention given proximity of water.	
River Great Stour (Old)	Inspection Access	Working In Water	Close inspection of the East abutment and soffit requires working over water at height. Underbridge unit, suitable boat or similar arrangements required.	

### Departures

No departures present

## Coating System for Steelwork

No Coating Systems for Steelworks present

## Coating System for Concrete

No Concrete Coating Systems Present



### Inventory

N.B. Inspection Elements are added for Inspection purposes only. They are shown here for information only, and it should be noted that the list of Inspection elements is not comprehensive.

East Abutment			
Support Type	Mass Abutment	Material Type	Insitu Reinforced Concrete
Connection Type	Felt Strip	Facing Material	None
East Abutment Bearing	s (Central Gap)		
Туре	Sliding Bearings	Installation Date	01/01/1980
Product		No. of Bearings	3
East Abutment			
Support Type	Mass Abutment	Material Type	Insitu Reinforced
Connection Type	Felt Strip	Facing Material	None
Northeast Wingwall		•	
Anchoring System	Not Known	Length	4.80
		Height	5.90
Foundation 1			
Туре	Spread Footings		
Northeast Embankmen	t		
Туре	Battered	Material	Granular
Slope		Anchoring System	None
Service Conduit/Pipe (N	North) - (Inspection Element)		
Туре	SER - Services		
Span 1			
	Beam/Girder - At/Below Deck Surface	Skew	9.00
Min Width Between	13.86	Date Min Width Last	
Supports		Checked	
Features Data			
Critical Headroom		Critical Headroom Last Checked	
Deck 1 Structure Form Type	Simply Supported	Length	14.80
Construction Type	Beam And Slab	Width	32.90
Enclosure Type	Void Inaccessible	Construction Date	01/01/1957
Material Type	Insitu Reinforced Concrete	Material Name	Beams and Slab
Bearing 1 (East Abutme	ent)		
Type	Sliding & Rocker	Installation Date	01/01/1957
Product	5	No. of Bearings	5



North Parapet			
Location	Deck Edge	Installation Date	02/04/2013
Form	Vehicle Parapet	Modified	Not Modified
Designer	Metor Services Ltd	Modification Date	
M'facturer/Fabricator		Nominal Height	1
Baco Parapet Type	Not Applicable	Modification Date	•
Barrier Type	Other	(Baco post only)	
Material Infill	Mesh Infill	Primary Material	Steel
Cont Perf Class	N2	Parapet Group	Not Applicable
Safety Fence Approac		Working Width	W4
Protection System	N	Safety Fence Departure	N
Protection Reason	Not Applicable	Protection System	N
BA 37/92 Ranking Dat		r roteotion oystem	
Assessed		Assessed Date	
Contain Capacity Req	Not Specified	Containment Ranking	
Containment Basis	Not Specified		
Risk Features Below		Risk Highway Carried Out	
Risk Layout		Risk Containment Features	
Risk Ranking	0.00	Priority Ranking	0.00
	0.00		0.00
East Joint			
Туре	Single Element Elastomeric In Metal	Installation Date	01/07/2008
		No. of Joints	1
Product	Universal Sealants Britflex Bej5		
West Joint			
Туре	Single Element Elastomeric In Metal	Installation Date	01/07/2008
Type		No. of Joints	1
Product	Universal Sealants Britflex Bej5	No. of contra	1
	Shiversal Scalaris Britick Bojs		
North Verge			
M20 CP Corriggourou			
M20 CB Carriageway			
Central Reserve			
M20 LB Carriageway (L	.ane 3 - HS)		
North Parapet Beam			
Material Type	Insitu Reinforced Concrete		
Overlay Deck: Slab			
Form	Slab Haunched	Туре	Solid
Material	Insitu Reinforced Concrete	StrengtheningType	None
Overlay Deck: East Dia			
Material	Insitu Reinforced Concrete		
Strengthening Type	None		
Overlay Deck: North De	eck Beams (Hidden)		
Shape	Box	Strenathenina Type	None

Shape	Box	Strengthening Type	None
Туре	Insitu Solid	Edge Beam?	Ν
Material	Insitu Reinforced Concrete	_	
Overlay Deck: Co	entral Beams		
Shape	Box	Strengthening Type	None
Туре	Insitu Solid	Edge Beam?	Ν
Material	Insitu Reinforced Concrete	-	



Overlay Deck: South D	eck Beams (Hidden)		
Shape	Box	Strengthening Type	None
Туре	Insitu Solid	Edge Beam?	Ν
Material	Insitu Reinforced Concrete	_	
Overlay Deck: West Di	aphragm		
Material	Insitu Reinforced Concrete		
Strengthening Type	None		
North Deck: Slab		_	
Form	Slab Flat		Solid
Material	Insitu Reinforced Concrete	StrengtheningType	Overspan Slab
North Deck: East Diap			
Material	Insitu Reinforced Concrete		
Strengthening Type	None		
North Deck: Beams			
Shape	Box	Strengthening Type	Overspan Slab
Туре	Insitu Solid	Edge Beam?	N
Material	Insitu Reinforced Concrete		
North Deck: West Diap Material	Insitu Reinforced Concrete		
Strengthening Type	None		
South Deck: Slab			
Form	Slab Flat	Туре	Solid
Material	Insitu Reinforced Concrete	StrengtheningType	Overspan Slab
South Deck: East Diap	hragm		
Material	Insitu Reinforced Concrete		
Strengthening Type	None		
South Deck: Beams Shape	Box	Strengthening Type	None
Туре	Insitu Solid	Edge Beam?	N
Material	Insitu Reinforced Concrete	Lage Deam.	
South Deck: West Diag Material	Insitu Reinforced Concrete		
Strengthening Type	None		
Service Conduit/Pipe (	North) - (Inspection Element)		
Туре	SER - Services		
West Abutment			
Support Type	Mass Abutment	Material Type	Insitu Reinforced Concrete
Connection Type	Felt Strip	Facing Material	None
West Abutment Bearin	gs (Central Beams) Sliding Bearings	Installation Date	01/01/1980
Product	Shung beamys	No. of Bearings	3
West Abutment			
Support Type	Mass Abutment	Material Type	Insitu Reinforced
Connection Type	Felt Strip	Facing Material	None



Cycleway Lighting (KC	CC) - (Inspection Element)		
Туре	LIG - Lighting		
Cycleway Parapet		<b></b>	
Location	Deck Edge	Primary Material	
Form	Parapet	Material Infill	Solid Infill
Designer	Not Known	Nominal Height	1.4
Manufacturer	Not Known	Installation Date	01/01/2001
Baco Parapet Type	Not Applicable	Modification Date	
Fence Guardrail	Proprietary System		
Cycloway			
Cycleway	Mollarey		
Туре	Walkway		
Northwest Wingwall			
Anchoring System	Not Known	Length	4.80
		Height	5.90
Formulation 0		-	
Foundation 2			
Туре	Spread Footings		
Northwest Embankme	nt		
Туре	Battered	Material	Granular
Slope		Anchoring System	None




# General Photograph





Structure Report for River Great Stour (Old) (/M20//87.80//)

**Elevation Drawing** 





Structure Report for River Great Stour (Old) (/M20//87.80//)

## Мар

