

Site Diary

PR09-PR09-01-F007-B

Project Name: A120 HORSLEY CROSS TO WIX

Site Code: 601825

DATE: 29/10/19

WEATHER CONDITIONS		AM	DRY WITH GENTLE BREEZE		PM	DRY WITH GENTLE BREEZE	
TEMPERATURE:	HIGH	13	LOW	8	TIME LOST DUE TO WEATHER:	NONE	

Visitors

Name	Company	Time	Name	Company	Time
██████████	Motts	19.00			
██████████	Graham				
██████████	Graham				
██████████	Graham				

Work In Progress: What Happened

Sub-contractor	Work Package	No. On Site	Activity Description & Location
----------------	--------------	-------------	---------------------------------

Hanson	Prep and surfacing works	X17 opps = 204hrs	<p>Prepare and surface areas: 19:00hrs Hanson sub-contractor arrives on site for Daily Briefing 20:20hrs TMF grants permission to enter, surfacing ops commence work. 21.00hrs Planning starts 23.30hrs Surfacing starts 00.00hrs Planning finished 06.45hrs Surfacing works end. 07.00hrs All surfacing operatives off site.</p> <p>Completed works: WB fork of carriageway. Patch 2: 4.00 x 20.00 = 80.00 Patch 3: 4.10 x 15.00 = 61.50 Patch 4: 3.70 x 15.60 = 57.20 Patch 5: 3.70 x 60.00 = 222.00 Patch 6: 3.70 x 32.00 = 118.40 Patch 7: 3.70 x 41.00 = 148.00 Patch 8: 3.80 x 50.00 = 190.00 Patch 9: 3.70 x 82.00 = 303.40 Patch 10: 3.70 x 18.50 = 68.45 Patch 11: 3.30 x 15.00 = 49.50 Patch 12: 4.10 x 40.00 = 164.00 Patch 13: 3.70 x 15.00 = 55.50 Patch 14: 3.70 x 15.00 = 55.00 Patch 15: 4.00 x 15.00 = 60.00 Patch 16: 3.70 x 32.00 = 118.40 Patch 17: 3.70 x 16.50 = 61.05 Total surface area = 1812.9m² Total tonnage laid = 170T</p>
--------	--------------------------	-------------------	--

Wilson & Scott	Lining And Studs	X16 opps = 160hrs	<p>19:30hrs Wilson & Scott arrives on site for Daily Briefing. 20.20hrs called onto site. 21.00hrs started to do perm lines and studs. 22.00hrs Could not do HFS as they had brought the wrong colour it should have been Gray and they brought Buff. 05.15hrs Finished work. 05.30hrs Left site Completed work Removal 523m</p> <p>Drying 4950m</p> <p>Machine work 150mm continues 4950</p> <p>Studs</p> <p>Lift and fills 80</p> <p>C80s Wb 135 Ww 99</p> <p>Hand work 200mm hatching 196 Nodes 1 200mm 600 x300 92 6m arrow 9 8m bio arrow 1 2.8 letters 16 200mm1x1 8 150mm 6x3 4 3.75 give way triangle 1</p>
HW Martin	TM	X14 opps = 171.5hrs	<p>Close road at Horsely Cross RAB to Wix, set up diversion route. Establish full closure and set up access/egress gates. 19:00hrs TM ops on site for briefing. 20:20hrs TM goes on 20:35hrs Permission to enter work site granted 06.50hrs Road handed back 07.30hrs Site cleared of TM and reopened. Confirmed by [REDACTED]</p>

Disruptions – Issues Encountered Which Impacted Planned Works

Works Affected	Reason for Delay / Disruption (e.g. Weather, Breakdown, Resource, Information)	Potential Impact (✓)		Project Manager Notified (Y/N)
		Programme	Cost	
HFS	Wilson & Scott Brought the wrong colour material, it should have been Gray but brought Buff	x	x	Y
Hanson	Late order of asphalt, last load turned up @ 06.00 – Problems throughout the shift with Hanson surfacing	x	x	Y

Plant Movement - On/Off Site

On	Description of Plant	Off	Description of Plant
1900	1 x IPV	0700	TM
1900	7 x 3.5t flat bed	0700	TM
1900	1 x welfare van	0700	TM
1900	1 x 2m planer 1 x 0.35 planer 2 x road sweeper 4x lorries 2 x 2cx 1 x 161 roller 1 x 135 roller 2 x low loader 1 x Makness sprayer 1 x road paver 1 x welfare 3 x Small Vans	0645	Hanson Hanson Hanson Hanson Hanson Hanson Hanson Hanson Hanson Hanson Hanson
1900	1x van 1x Feeder lorry 1x machine lorry 350 planer 1x lorry 2x sweepers 1x hand lorry 1x cats eyes lorry 1xAnti skid lorry	05.30	Wilson & Scott

Safety, Health & Environment

Observations

Have you reported observations via observations@graham.co.uk	Y
No. of observations submitted	1

Accidents/Incidents (Personal Injury, Ill-Health, Environmental, Non-Injury)

Are you aware of any accidents/incidents which occurred on site today?	Y / N
If yes, have these been reported to the SHE Team via incidents@graham.co.uk	Y / N
If yes, has the accident book been completed?	Y / N

Inspections: Have you inspected? - select Y or N

Working at Height	Y / N	Hazardous Substances	Y / N	Electrical Tools & Cables	Y / N	Plant & Equipment	Y / N
Excavations	Y / N	Security / Site Boundary	Y / N	Traffic & Pedestrian Management	Y / N	Housekeeping	Y / N
PPE Compliance	Y / N	Welfare Facilities	Y / N	Public Interface	Y / N		

COMPLETED BY:

Name	Signature	Position	Date
[REDACTED]	[REDACTED]	GENERAL FOREMAN	30/10/19

REVIEWED BY (Project Manager):

Name	Signature	Position	Date
[REDACTED]	[REDACTED]	Site Agent	30/10/2019