

A12 junctions 22-25 northbound - defect repairs

Confirm Enterprise - HECEN01878 on Highways England - Production

Confirm Explorer

Job: 46008566 Placed on W.O. DE4001/65505413 Committed Parent Job

Site: 1500A12/233

Asset Id: 1500A12/233 Location: Kelvedon to Marks Tey - End slip on to Easthope Road Bridge

Area: EA, Ardleigh Route: EA12:Chelmsford to Marks Tey

Description: A12 NB MP 1488 Lane 1 LWT Institution: Repair pothole Work Location: A12 NB MP 1488 Lane 1 LWT

Job Type: B05 B Resin Pavements / Paved Areas Estimated Value: .00

Hazard Type: Schedule B

Priority: 24 Hours Price Factor: Standard

Cost Code: B664605 Area East MMR Cost Reimbursable Partial Payments:

Customer: Highways England Est. Start Date: 16/01/2020 18:05:00

Customer Reference: DE4001 Area East - Schedule D Actual Start Date: 16/01/2020 20:26:50

Prof. Contr: 0400 Work Complete Est. Completion: 16/01/2020 18:50:00

Status: 0400 Work Complete Target Completion: 17/01/2020 17:52:01

Officer: 1961 Paul Meadows Actual Completion: 16/01/2020 20:51:57

Log No	Logged Date	Effective Date	Status	Notes
5	16/01/2020 20:51:57	16/01/2020 20:51:57	Work Complete	Unseen road sign block 30mins prior to start
4	16/01/2020 20:26:50	16/01/2020 20:26:50	Work Started	Job updated using ConfirmWorkzone®. Job allocated to Ardleigh-12 (112) at scheduled start time 16 Jan 2020 18:05
3	16/01/2020 17:54:21	16/01/2020 17:54:21	Allocated to Crew	Job updated using ConfirmWorkzone®. Job allocated to Ardleigh-12 (112) at scheduled start time 16 Jan 2020 18:05
2	16/01/2020 17:52:01	16/01/2020 17:52:01	Job Committed	Updating Job Status to Committed
1	16/01/2020 15:13:40	16/01/2020 15:12:07	Job Created	Defect Job created via Connector

Ready

Type here to search

15:17 13/02/2020

Confirm Enterprise - HECEN01878 on Highways England - Production

Confirm Explorer

Job: 46009158 Placed on W.O. DE4001/66505679 Committed Parent Job

Site: 1500A12/233

Asset Id: 1500A12/233 Location: Kelvedon Bypass - Inworth Road Bridge to Pinsted Hill Bridge

Area: EA, Ardleigh Route: EA12:Chelmsford to Marks Tey

Description: A12 NB MP 1475 Lane 1 LWT Complete temporary repairs to pothole. Call for HETO Tiding Road Block Work Location: A12 NB MP 1475 Lane 1 LWT Complete temporary repair to pothole. Call for HETO Tiding Road Block (R16)

Job Type: B05 B Resin Pavements / Paved Areas Estimated Value: .00

Hazard Type: Schedule B

Priority: 24 Hours Price Factor: Standard

Cost Code: B664605 Area East MMR Cost Reimbursable Partial Payments:

Customer: Highways England Est. Start Date: 24/01/2020 00:26:00

Customer Reference: DE4001 Area East - Schedule D Actual Start Date: 24/01/2020 01:00:51

Prof. Contr: 0400 Work Complete Est. Completion: 24/01/2020 01:11:00

Status: 0400 Work Complete Target Completion: 24/01/2020 00:00:01

Officer: 1961 Paul Meadows Actual Completion: 24/01/2020 01:03:05

Log No	Logged Date	Effective Date	Status	Notes
5	24/01/2020 01:03:05	24/01/2020 01:03:05	Work Complete	22:30pm via to road
4	24/01/2020 01:00:51	24/01/2020 01:00:51	Work Started	Job updated using ConfirmWorkzone®. Job allocated to Ardleigh-12 (112) at scheduled start time 24 Jan 2020 00:26
3	23/01/2020 16:47:05	23/01/2020 16:47:05	Allocated to Crew	Job updated using ConfirmWorkzone®. Job allocated to Ardleigh-12 (112) at scheduled start time 24 Jan 2020 00:26
2	23/01/2020 16:07:02	23/01/2020 16:07:02	Job Committed	Updating Job Status to Committed
1	23/01/2020 14:58:52	23/01/2020 14:56:01	Job Created	Defect Job created via Connector

Ready

Type here to search

19:19 13/02/2020

Confirm Enterprise - HECEN01878 on Highways England - Production

Confirm Explorer

- Man
- Site Register
- Asset Register
- Map
- Network Manager
- Asset Valuation
- Data Analyst
- Asset Maintenance
- Contract Preparation
- Finance and Budgets
- Condition Survey
- Customer Services
- Maintenance Management
- Works Management
- Performance Monitoring
- Payment Processing
- Contractor Access
- Reporting
- System Administration
- From outside user
- MMR Advanced User
- HE Construction
- HE DCP/CI/MS Team
- HE Commercial Team
- HE Asset Needs
- HE Business Support
- HE Inspector
- HE RDC Operator
- HE Programme Delivery Manager
- HE Service Delivery Manager
- HE Assistant Service Delivery
- HE Mapping Team
- HE Traffic Officer
- HE Minimal (View Only)
- Performance Team (View)
- HE System Supervisor
- Confirm Support Read only
- Pinney Bowes Support Team

Confirm Dashboard X Data Source: EA: Unpaid Payment Req Sched D X Job X

Job Number: 48009157 Placed on W.O. DEA001/66505677 Committed Parent Job

Site: 1500A12/231 Additional: 648301/130

Asset Id: 1500A12/231 Location: Kildonan Bypass - Maldon Road Bridge to Inworth Road Bridge

Asset No: 2.00 Dual 2-Lane or one-way 2-Lane

Area: EA - Ardleigh Route: EA 12-Chelmsford to Marks Tey

Description: A12 NB MP 1458 Lane 1 RWTT Complete temporary repair to pothole. Call for HETO Rolling Road Block Work Location: A12 NB MP 1456 Lane 2 RWTT Complete temporary repair to pothole. Call for HETO Rolling Road Block (RRB)

Job Type: B05 B Rein Pavements / Paved Areas Estimated Value: 00

Hazard Type: Schedule B

Priority: 24 Hours Price Factor: Standard

Cost Code: B604605 Area East M&R Cost Reimbursable Partial Payments:

Customer: Highways England Est. Start Date: 23/01/2020 23:40:00

Customer Reference: Pref. Contr: DEA001 Area East - Schedule D Actual Start Date: 24/01/2020 00:49:08

Status: 0400 Work Complete Est. Completion: 24/01/2020 00:25:00

Officer: 1961 Paul Meadows Target Completion: 24/01/2020 00:00:01 Actual Completion: 24/01/2020 00:53:39

SOR Items

Log No.	Logged Date	Effective Date	Status	Notes
4	24/01/2020 00:53:39	24/01/2020 00:53:39	Work Complete	X1 box of vts to used
4	24/01/2020 00:49:08	24/01/2020 00:49:08	Work Started	Job updated using Confirm/Workzone® Job allocated to Ardleigh 12 (G12) at scheduled start time: 23 Jan 2020 23:40
3	23/01/2020 16:47:05	23/01/2020 16:47:05	Allocated to Crew	Job updated using Confirm/Workzone® Job allocated to Ardleigh 12 (G12) at scheduled start time: 23 Jan 2020 23:40
2	23/01/2020 16:04:42	23/01/2020 16:04:42	Job Committed	Updating Job Status to Committed
1	23/01/2020 14:54:12	23/01/2020 14:50:55	Job Created	Defect Job created via Connector

Child Jobs

Ready

Type here to search

15:20 13/02/2020

Confirm Enterprise - HECEN01878 on Highways England - Production

Confirm Explorer

- Man
- Site Register
- Asset Register
- Map
- Network Manager
- Asset Valuation
- Data Analyst
- Asset Maintenance
- Contract Preparation
- Finance and Budgets
- Condition Survey
- Customer Services
- Maintenance Management
- Works Management
- Performance Monitoring
- Payment Processing
- Contractor Access
- Reporting
- System Administration
- From outside user
- MMR Advanced User
- HE Construction
- HE DCP/CI/MS Team
- HE Commercial Team
- HE Asset Needs
- HE Business Support
- HE Inspector
- HE RDC Operator
- HE Programme Delivery Manager
- HE Service Delivery Manager
- HE Assistant Service Delivery
- HE Mapping Team
- HE Traffic Officer
- HE Minimal (View Only)
- Performance Team (View)
- HE System Supervisor
- Confirm Support Read only
- Pinney Bowes Support Team

Confirm Dashboard X Data Source: EA: Unpaid Payment Req Sched D X Job X

Job Number: 48009158 Placed on W.O. DEA001/66505678 Committed Parent Job

Site: 1500A12/221 Additional: 648301/100

Asset Id: 1500A12/221 Location: Kildonan Bypass - Maldon Road Bridge to Inworth Road Bridge

Asset No: 2.00 Dual 2-Lane or one-way 2-Lane

Area: EA - Ardleigh Route: EA 12-Chelmsford to Marks Tey

Description: A12 NB MP 1468 Lane 1 RWTT Complete temporary repair to pothole. Call for HETO Rolling Road Block Work Location: A12 NB MP 1458 Lane 1 RWTT Complete temporary repair to pothole. Call for HETO Rolling Road Block (RRB)

Job Type: B05 B Rein Pavements / Paved Areas Estimated Value: 00

Hazard Type: Schedule B

Priority: 24 Hours Price Factor: Standard

Cost Code: B604605 Area East M&R Cost Reimbursable Partial Payments:

Customer: Highways England Est. Start Date: 24/01/2020 02:56:00

Customer Reference: Pref. Contr: DEB001 Area East - Schedule D Actual Start Date: 24/01/2020 00:56:20

Status: 0400 Work Complete Est. Completion: 24/01/2020 03:41:00

Officer: 1961 Paul Meadows Target Completion: 24/01/2020 00:00:01 Actual Completion: 24/01/2020 00:58:39

SOR Items

Log No.	Logged Date	Effective Date	Status	Notes
4	24/01/2020 00:58:20	24/01/2020 00:58:20	Work Started	X1 box of vts to used
4	24/01/2020 00:56:20	24/01/2020 00:56:20	Work Started	Job updated using Confirm/Workzone® Job allocated to Ardleigh 12 (G12) at scheduled start time: 24 Jan 2020 02:56
3	23/01/2020 16:47:05	23/01/2020 16:47:05	Allocated to Crew	Job updated using Confirm/Workzone® Job allocated to Ardleigh 12 (G12) at scheduled start time: 24 Jan 2020 02:56
2	23/01/2020 16:06:25	23/01/2020 16:06:25	Job Committed	Updating Job Status to Committed
1	23/01/2020 14:55:43	23/01/2020 14:54:25	Job Created	Defect Job created via Connector

Child Jobs

Ready

Type here to search

15:20 13/02/2020

Confirm Explorer

- Man
 - Site Register
 - Asset Register
 - Map
 - Network Manager
 - Asset Valuation
 - Data Analyst
 - Asset Maintenance
 - Contract Preparation
 - Finance and Budgets
 - Condition Survey
 - Customer Services
 - Maintenance Management
 - Works Management
 - Performance Monitoring
 - Payment Processing
 - Contractor Access
 - Reporting
- HE Asset Needs
- HE Business Support
- HE Inspector
- HE RQC Operator
- HE Programme Delivery Manager
- HE Service Delivery Manager
- HE Assistant Service Delivery
- HE Mapping Team
- HE Traffic Officer
- HE Manual (View Only)
- Performance Team (View)
- HE System Supervisor
- Confirm Support Head-only
- Flintey Bowes Support Team

Confirm Dashboard X | Data Source: EA: Unpaid Payment Resched D X | Job X

1 of 1

Order Other Risks Attrs Commit

Job Number: 46008555 Placed on W.O. DEAD01/66595415 Committed Parent Job

Site: 1585A12/647 646201656

Asset Id: 1585A12/647 Location: Rivenhall End

Asset No: 2.00 Dual 2-Lane or one-way 2-Lane

Area: EA, Ardleigh Route: EA12-Chelmsford to Marks Tey

Description: A12 NB MP 1431 Lane 1 LWT Instruction: Repair pothole Work Location: A12 NB MP 1431 Lane 1 LWT complete temporary repair to pothole. Call for HETD Holding Road Block (RRB)

Job Type: B05 B Plain Pavements / Paved Areas Estimated Value: 00

Hazard Type: Schedule B

Priority: 24 Hours Price Factor: Standard

Cost Code: 660405 Area East MAF Cost Reimbursabl Partial Payments:

Customer: Highways England Est. Start Date: 16/01/2020 08:09:00

Customer Reference: Est. Start Date: 21/01/2020 00:03:13

Prof. Contr: DEAD01 Area East - Schedule D Est. Completion: 16/01/2020 08:53:00

Status: 0400 Work Complete Target Completion: 17/01/2020 18:21:01

Officer: 1961 Paul Meadows Actual Completion: 21/01/2020 00:39:03

SOR Items Status Log Child Jobs

Log No.	Logged Date	Effective Date	Status	Note
4	21/01/2020 00:03:13	21/01/2020 00:03:13	Work Committed	Job updated using ConfirmWorkzone®
4	21/01/2020 00:03:13	21/01/2020 00:03:13	Work Started	Job allocated to Ardleigh 12 (112) at scheduled start time: 16, Jan 2020 08:08
3	16/01/2020 18:32:13	16/01/2020 18:32:13	Allocated to Crew	Job updated using ConfirmWorkzone®
3	16/01/2020 18:32:13	16/01/2020 18:32:13	Job Committed	Job allocated to Ardleigh 12 (112) at scheduled start time: 16, Jan 2020 08:08
2	16/01/2020 18:21:19	16/01/2020 18:21:19	Job Committed	Updating Job Status to Committed
1	16/01/2020 15:11:50	16/01/2020 15:10:34	Job Created	Defect job created via Connector