



Confirm Explorer

- Man
- Site Register
- Asset Register
- Map
- Network Manager
- Asset Valuation
- Data Analyser
- Asset Maintenance
- Contract Preparation
- Finance and Budgets
- Condition Survey
- Customer Services
- Maintenance Management
- Works Management
- Performance Monitoring
- Payment Processing
- Contractor Access
- Reporting
- System Administration
- User - [REDACTED]
- M&R Generic User
- M&R Advanced User
- HE Construction
- HE DCP/Claims Team
- HE Commercial Team
- HE Asset Needs
- HE Business Support
- HE Inspector
- HE ROC Operator
- HE Programme Delivery Manager
- HE Service Delivery Manager
- HE Assistant Service Delivery
- HE Mapping Team
- HE Traffic Officer
- HE Minimal (View Only)
- Performance Team (View)
- HE System Supervisor
- Confirm Support Read-only
- Pitney Bowes Support Team

Confirm Dashboard X Data Source: EA: Unpaid Payment Req Sched D X Job X

Job	Additional	Current Status
Job Number: 45013035	Placed on W.O. DE4001/66507544	Committed
Site: 2600A47/342	EA68002211	Parent Job: [REDACTED]
Asset Id: 2600A47/342	Location: Little Fransham - 50mph SLS to Derection SLS	
Asset No: 2.00	Single 2-Lane Carriageway	
Area: EA: Kings Lynn	Route: E:947-Swaffham to Dereham	
Description: REPAIR POTHOLE. Repair to be conducted using Stop/Go board or traffic lights (2, 3 or 4 way lghts as	Work Location: A47 WB LITTLE FRANSHAM OPPOSITE LAMP COLUMN LF036 LWT	
Job Type: B05	B Rein Pavements / Paved Areas	Estimated Value: 1,858.94
Hazard Type: Schedule B		
Priority: 24 Hours	Price Factor: Standard	
Cost Code: B604605	Area East M&R Cost Reimbursabl	Partial Payments: <input checked="" type="checkbox"/>
Customer: Highways England	Est. Start Date: 04/03/2020 19:16:00	
Customer Reference: [REDACTED]	Actual Start Date: 05/03/2020 08:35:26	
Pref. Contr: DE4001	Area East - Schedule D	Est. Completion: 04/03/2020 20:01:00
Status: 0400	Work Complete	Target Completion: 05/03/2020 00:00:01
Officer: 1915	[REDACTED]	Actual Completion: 05/03/2020 21:23:32

SOR Items		Status Log		Child Jobs
Log No	Logged Date	Effective Date	Status	Notes
9	28/05/2020 10:09:07	05/03/2020 21:23:32	Work Complete	Payment Committed against Job
8	05/03/2020 21:23:32	05/03/2020 21:23:32	Work Complete	Filled pothole under traffic lights from palmers
7	05/03/2020 18:47:54	05/03/2020 18:47:54	Work Started	Called for police fend off not available. 2 way traffic lights required to fix pothole.
6	05/03/2020 09:56:39	05/03/2020 09:56:39	Works Paused	Called for police fend off not available. 2 way traffic lights required to fix pothole.
5	05/03/2020 08:35:26	05/03/2020 08:35:26	Work Started	SPOKE TO [REDACTED] SENT TO KL03
4	04/03/2020 16:09:58	04/03/2020 16:09:55	Allocated to Crew	SPOKE TO [REDACTED] SENT TO KL03
3	04/03/2020 16:08:44	04/03/2020 16:08:44	Allocated to Crew	Job updated using ConfirmWorkzone®. Job allocated to Kings Lynn03 (Q36) at scheduled start time 4 Mar 2020 13:16
2	04/03/2020 16:05:27	04/03/2020 16:05:27	Job Committed	Updating Job Status to Committed
1	04/03/2020 13:41:57	04/03/2020 13:38:25	Job Created	Defect Job created via Connector