

HS2 Phase 1 Heritage sub-group Progress update Central section Enabling Works HERDS

Fusion JV (Morgan Sindall Infrastructure BAM Nuttall Ltd and Ferrovial Agroman)

15 September 2020 – online meeting

Post excavation analysis, publication and archives

Post excavation assessment

Process from desk study to post excavation assessment

Mitigation:

1. Area Excavation 2. Monitoring and CIR 3. Preservation by design

Trench and test pit evaluations – evidence based site selection

No data areas – further surveys to test some negative areas

Routewide assessments

Geo-archaeological evaluation: Holocene Alluvial and Pleistocene catchments

Woodland and parish boundary evaluations

Remote sensing: Lidar; hyperspectral; magnetometry

Baseline: Desk study (AP's; soils; geotechnical; PAS; HER; RRS & Englaid data)

Design progress

fusion Connecting people

From evaluation to Post Excavation Assessment reporting (PXA)

- Developing mitigation designs in response to construction impacts
- Access roads; compounds; landscaping; temporary stockpiles
- Land at Illets Farm (A43, C23) withdrawn from land required for construction
- Mitigation area designs being developed and reviewed at regular meetings with stakeholders
- Detailed programme being developed with archaeology contractors and main works teams
- Key milestones: complete site evaluations end 2020
- Develop mitigation designs and deliver archaeology recording works by end 2021 very early 2022
- PXA ongoing as sites completed to feed into Phase 1 route wide post excavation analysis

Site evaluation

					Grand	
LPA	Sector	Completed I	n Progress	Mobilising	Total I	Progress
GLA/Bucks						
/Herts	C1	9	2		11	81.82%
Bucks	C2S	12	1	. 3	16	75.00%
Bucks	C2CNTRL	5	2	. 4	11	45.45%
Bucks	C2CLVRT	3		4	7	42.86%
Bucks/S						
Nhants	C23	17	3	6	26	65.38%
N'hants/W						
arks	C3	23	6	10	39	58.97%
	Grand Total	69	14	. 27	110	62.73%
	Interventions	3782			5643	67.02%

Archaeological recording

			In			
LPA	Sector	Completed	Progress	Mobilising '	Total F	Progress
GLA/Bucks/						
Herts	C1	-	7	4	11	63.64%
Bucks	C2S		6 14	4	20	30.00%
Bucks	C2CNTRL		2	2 6	8	0.00%
Bucks	C2CLVRT		2	2 1	3	0.00%
Bucks/S Nhants	C23			7	7	0.00%
N'hants/Warks	C3		1 :	1 8	10	10.00%
	Grand					
	Total	14	4 19	9 26	59	23.73%


Progress routewide packages

- Geophysical surveys complete
- Palaeoenvironmental evaluations project plan complete – surveys being procured for Oct 2020 start
- Woodland test pits surveys Oct-Dec 2020
- Parish Boundary investigations Oct-Dec 2020
- Testing no data negative evidence test pit surveys Oct 2020- Feb 2021

Mitigation works




Wellwick Farm, Wendover













Stoke House, St Mary's Stoke Mandeville





C3 Blackgrounds – Roman Villa





C3 Wormleighton – Boddington Cutting Area 4 – Banjo enclosure- LBA-EIA



