


HS2 Phase 1 Heritage sub-group Progress update Central section Enabling Works HERDS

Fusion JV (Morgan Sindall Infrastructure BAM Nuttall Ltd and Ferrovial Agroman)

16 June 2020 - online meeting



Post excavation analysis, publication and archives

Post excavation assessment

Process from desk study to post excavation assessment

Mitigation:

1. Area Excavation 2. Monitoring and CIR 3. Preservation by design

Trench and test pit evaluations – evidence based site selection

No data areas – further surveys to test some negative areas

Routewide assessments

Geo-archaeological evaluation: Holocene Alluvial and Pleistocene catchments

Woodland and parish boundary evaluations

Remote sensing: Lidar; hyperspectral; magnetometry

Baseline: Desk study (AP's; soils; geotechnical; PAS; HER; RRS & Englaid data)

Central area HERDS Scope


- 3887 ha of land
- 386 fieldwork events defined
- @ 198 site locations
- Potentially c.50
 additional mitigation
 areas to define in 2020
- Fieldwork to be largely complete by end of 2021


Activity	Code	Count
Building recording/Setting survey	AT06/AT15	27
Magnetometry survey	AT17	122
Metal detecting survey	AT19	3
Fieldwalking survey	AT20	5
Test pit	AT21	38
Borehole survey	AT05	13
Trial trench	AT23	108
Archaeological Excavation	AT03	52
Archaeological monitoring	AT02	15
	Total	386

Progress 2019-20

- Geophysical survey c. 99% complete (1 site remaining)
- Trial trenching c. 65% complete
- Archaeological Excavation (mitigation) – 7 sites complete
- Archaeological monitoring ongoing
- Post excavation assessment commenced


















































Mitigation decision making

- Excavation areas for research output, new project plans produced or accelerated process (proceed from trenches to mitigation on change control)
- Preservation by design
- Archaeological monitoring and construction integrated recording
- Post excavation assessment

Mitigation Key documents

fusion
Connecting people

HS₂

- Preservation by design
- Archaeological monitoring and construction integrated recording

AWHi: Project Plan for Archaeological monitoring and Construction Integrated Recording – Central area-route wide

Document no.: 1EWo3-FUS-EV-REP-Cooo-oo9812

Revision	Date approved	Author	Checked by	Approved by	Reason for revision
C01	13-01-2020	Nick Finch	lain Williamson	Jay Carver	First Issue
C02	27-03-2020	Nick Finch	lain Williamson	Jay Carver	Second Issue
C03	08-06-20	Nick Finch	lain Williamson	Jay Carver	Addresses HS2/MWCC comments

Key documents

- Post excavation
 assessment report and
 fieldwork archives
 shall proceed for each
 key site group
- UPD, analysis and publication subject to further procurement

HS2

Phase 1

Post Excavation Assessment Guidance

Document no: HS2-HS2-EV-GDE-000-000027

Revision	Author	Reviewed by	Approved by	Date	Revision Details
001	Andrea Bradley	John Halsted	Michael Court	06/04/20	For issue to EWCs