

Construction Noise and Vibration Monthly Report – September 2025

Buckinghamshire

Non-Technical Summary	1
Abbreviations and Descriptions	5
1 Introduction	6
1.2 Measurement Locations	14
2 Summary of Results	16
2.1 Summary of Measured Noise Levels	16
2.2 Exceedances of the LOAEL and SOAEL	22
2.3 Exceedances of Trigger Level	26
2.4 Complaints	27
Appendix A Site Locations	29
Appendix B Monitoring Locations	46
Appendix C Data	60

List of tables

Table 1: Table of Abbreviations	5
Table 2: Monitoring Locations	14
Table 3: Summary of Measured dB L_{Aeq} Data over the Monitoring Period	17
Table 4: Summary of Measured PPV Data over the Monitoring Period	22
Table 5: Summary of Exceedances of LOAEL and SOAEL	23
Table 6: Summary of Total Exceedances of SOAEL	26
Table 7: Summary of Exceedances of Trigger Levels	26
Table 8: Summary of Complaints	27

Non-Technical Summary

This Noise and Vibration Monitoring Report fulfils HS2 Limited's commitment detailed in the Environmental Minimum Requirements (EMRs), Annex 1, Code of Construction Practice, to present the results of noise monitoring carried out within Buckinghamshire (BS) during the month of September 2025.

Within this period monitoring was undertaken at the following worksites:

- Noise and vibration were undertaken in the vicinity of A422 Turweston North worksite (ref.: A422 TN), where overbridge construction and earthworks were underway.
- Noise and vibration were undertaken in the vicinity of School End (ref.: SE) and Hermitage Chetwode (ref.: HC), worksites where utility works, asphaltting, installation of formwork, cutting works, access ramp installation, stockpile maintenance, operation and maintenance of site access and mass haul road were underway.
- Noise and vibration were undertaken in the vicinity of Twyford worksite (ref.: TW), where landscape bund construction, viaduct works, stripping of topsoil and subsoil, operation and maintenance of site access and mass haul road and stockpile maintenance were underway.
- Noise and vibration were undertaken in the vicinity of West Street Overbridge worksite (ref.: WSO), where soil filling and retention, installation, backfilling, surfacing works, material movements, utility diversion and installation of protection slabs were underway.
- Noise and vibration were undertaken in the vicinity of Calvert worksite (ref.: CAL), where formwork reinforced concrete works, waterproofing, backfilling, drainage works, production of concrete and haulage of aggregate were underway.
- Noise and vibration were undertaken in the vicinity of Woodlands worksite (ref.: WDL), where stabilisation works and material movements were underway.
- Noise and vibration were undertaken in the vicinity of Quainton worksite (ref.: QAR), where earthworks and drainage works were underway.
- Noise and vibration were undertaken in the vicinity of Waddesdon worksite (ref.: WAD), where culvert construction, material deliveries and earthworks were underway.
- Noise and vibration were undertaken in the vicinity of Thames Valley Viaduct worksite (ref.: TVV), where formwork installation, lifting operations and earthworks were underway.

- Noise and vibration were undertaken in the vicinity of Aylesbury Golf Course worksite (ref.: GC), where earthworks, culvert and utility works were underway.
- Noise and vibration were undertaken in the vicinity of Oat Close worksite (ref: OC), where relief road, overbridge works, and earthworks were underway.
- Noise and vibration were undertaken in the vicinity of Risborough Road worksite (ref.: RR), where utility diversions and underpass construction were underway.
- Noise and vibration were undertaken in the vicinity of Nash Lee Lane worksite (ref.: NLL), where shutter installation, pouring of protection slabs, civil works, pouring of walls, repairing of overbridge plinths, ring installation, headwall base works and steel assembly were underway.
- Noise and vibration were undertaken in the vicinity of Wendover Green Tunnel worksite (ref.: WGT), where demobilisation works, concrete waste processing, installation of precast segments, dewatering, waterproofing, excavation, backfilling, concrete pours, crane platform extension and culvert ring installation were underway.
- Noise and vibration were undertaken in the vicinity of Rocky Lane Embankment worksite (ref.: RLE), where underbridge construction, access and car park construction, excavation, blinding and formwork foundation were underway.
- Noise and vibration were undertaken in the vicinity of Wendover Dean Viaduct worksite (ref.: WDV), where striking, propping installation, abutment works and deck pours were underway.
- Noise and vibration were undertaken in the vicinity of Leather Lane worksite (ref.: LL), where stockpile movements and shutter installation were underway.
- Noise and vibration were undertaken in the vicinity of South Heath worksite (ref.: SH), where earthworks, drainage works, utility works, general site activities, overbridge construction and ground investigation works were underway.
- Noise and vibration were undertaken in the vicinity of North Portal worksite (ref.: NP), where earthworks, utility works, general site activities, culvert works, overbridge construction, ground investigation works, site access and haul road construction and operation were underway.
- Noise and vibration were undertaken in the vicinity of Chesham Road worksite (ref.: CHSM), where general site activities, internal and external building works, demobilisation and landscaping were underway.
- Noise and vibration were undertaken in the vicinity of Little Missenden Vent Shaft worksite (ref.: LM), where site operation, tunnel connections, headhouse superstructure works and building construction were underway.

- Noise and vibration were undertaken in the vicinity of Amersham Vent Shaft worksite (ref.: AM), where site operation, external and internal building works, pre-casting of boundary wall, steel, cladding and drainage works were underway.
- Noise and vibration were undertaken in the vicinity of Chalfont St Giles Vent Shaft worksite (ref.: CSG), where site operation, road maintenance, demobilisation and internal and external building works were underway.
- Noise and vibration were undertaken in the vicinity of Chalfont St Peter Vent Shaft worksite (ref.: CSP), where site operation, road maintenance, demobilisation and internal and external building works were underway.
- Noise and vibration were undertaken in the vicinity of Colne Valley Viaduct worksite, which is partly located in the London Borough of Hillingdon (LBH), (ref.: CVV), where compound operations and demobilisation, access road construction, pumping water management, satellite compound welfare works, environmental maintenance, deck and landscaping works and general site works were underway.

Further works, where monitoring did not take place, were also undertaken at the following locations:

- Grovehill Embankment (Westbury) where excavation and replace were underway.
- School End North where bulk excavation, vegetation clearance, stockpiling, drainage, pond maintenance and excavation, fencing works and vehicle movements were underway.
- Godington where site access road construction, topsoil stripping and vegetation clearance were underway.
- Westbury viaduct where concrete pours, robust kerb works, scaffolding dismantling and fixing of backwall were underway.
- Addison Road where drainage, earthworks and ditch construction were underway.
- IMD West Culvert where watercourse diversion was underway.
- Infrastructure Maintenance Depot (IMD) where bulk earthworks and drainage installation were underway.
- MCJ where backfilling was underway.
- Bat Mitigation Structure where formwork reinforced concrete works and technical backfill were underway.
- Greatmoor Culverts where infilling of walls was underway.
- CAG 2 Underbridge where infilling of walls was underway.

- Megaditch Culvert where subsoiling and channel construction were underway.
- GUN28 overbridge where technical backfilling was underway.
- QUA36 Overbridge where embankment works, formwork reinforced concrete works and drainage works were underway.
- QUA26 and QUA28 where formwork reinforced concrete works, approach works and technical backfilling were underway.
- Doddershall Culverts where landscape bunding was underway.
- Hills Farm where stockpile filling and maintenance was underway.
- Edgcott Road Overbridge where road realignment works and installation of panels were underway.
- SLC/13 Overbridge where formwork reinforced concrete works, arch installation and technical backfilling were underway.
- Station Road Overbridge where formwork reinforced concrete and approach realignment works were underway.
- Culvert No7 where installation of culvert units was underway.
- A418 Compound where earthworks and utility works were underway.
- Along A41 where concrete batching plant operation was underway.
- Fleet Marston where earthworks, culvert and overbridge works were underway.
- Small Dean Viaduct where abutment pours, steel fixing, formwork, robust kerb pours, scabbling, steel fixing, slab formwork, drainage pipe delivery and installation, and hanger installation were underway.
- Bowood Lane where construction of access road, excavation, blinding, crane platform construction and verge infilling were underway.

The HS2 threshold levels for significant noise impacts, which are defined in Information Paper E23 (<https://www.gov.uk/government/publications/hs2-information-papers-environment>), were exceeded due to HS2 works on eleven (11) occasions during September 2025.

There was five (5) exceedances of trigger levels as defined in section 61 consents during the reporting period.

Three (3) complaints regarding noise and vibration was received by HS2 during the monitoring period.

Abbreviations and Descriptions

The abbreviations, descriptions and project terminology used within this report can be found in Table 1.

Table 1: Table of Abbreviations

Acronym/Term	Definition
$L_{Aeq,T}$	See equivalent continuous sound pressure level
Ambient sound	A description of the all-encompassing sound at a given location and time which will include sound from many sources near and far. Ambient sound can be quantified in terms of the equivalent continuous sound pressure level, $L_{pAeq,T}$
Decibel(s), or dB	Between the quietest audible sound and the loudest tolerable sound there is a million to one ratio in sound pressure (measured in Pascal (Pa)). Because of this wide range, a level scale called the decibel (dB) scale, based on a logarithmic ratio, is used in sound measurement. Audibility of sound covers a range of approximately 0-140dB.
Decibel(s) A-weighted, or dB(A)	The human ear system does not respond uniformly to sound across the detectable frequency range and consequently instrumentation used to measure sound is weighted to represent the performance of the ear. This is known as the 'A weighting' and is written as 'dB(A)'.
Equivalent continuous sound pressure level, or $L_{Aeq,T}$	An index used internationally for the assessment of environmental sound impacts. It is defined as the notional unchanging level that would, over a given period of time (T), deliver the same sound energy as the actual time-varying sound over the same period. Hence fluctuating sound levels can be described in terms of an equivalent single figure value, typically expressed as a decibel level.
Exclusion of data	Measurement of noise levels can be affected by weather conditions such as prolonged periods of rain, winds speeds higher than 5m/s and snow/ice ground cover. Noise levels measured during these periods are considered not representative of normal noise conditions at the site and, for the purposes of this report, are excluded from the assessment of exceedances and calculation of typical noise levels and are also greyed out in charts. Identifiable incongruous noise and vibration events not attributable to HS2 construction noise are also excluded.
Façade	A facade noise level is the noise level 1m in front of a large reflecting surface. The effect of reflection, is to produce a slightly higher (typically +3 dB) sound level than it would be if the reflecting surface was not there.
Free-field	A free-field noise level is the noise level measured at a location where no reflective surfaces, other than the ground, lies within 3.5 metres of the microphone position.
LOAEL	Lowest Observed Adverse Effect Level – the level above which adverse effects on health and quality of life can be detected.
Peak particle velocity, or PPV	Instantaneous maximum velocity reached by a vibrating element as it oscillates about its rest position. The PPV is a simple indicator of perceptibility and risk of damage to structures due to vibration. It is usually measured in mm/s.
SOAEL	Significant Observed Adverse Effect Level – the level above which significant adverse effects on health and quality of life occur.
Sound pressure level	The parameter by which sound levels are measured in air. It is measured in decibels. The threshold of hearing has been set at 0dB, while the threshold of pain is approximately 120dB. Normal speech is approximately 60dB at a distance of 1 metre and a change of 3dB in a time varying sound signal is commonly regarded as being just detectable. A change of 10dB is subjectively twice, or half, as loud.
Vibration dose value, or VDV	An index used to evaluate human exposure to vibration in buildings. While the PPV provides information regarding the magnitude of single vibration events, the VDV provides a measure of the total vibration experienced over a specified period of time (typically 16h daytime and 8h night-time). It takes into account the magnitude, the number and the duration of vibration events and can be used to quantify exposure to continuous, impulsive, occasional and intermittent vibration. The vibration dose value is measured in $m/s^{1.75}$.

1 Introduction

- 1.1.1 HS2 is required to undertake noise (and vibration) monitoring as necessary to comply with the requirements of the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, including specifically Annex 1: Code of Construction Practice, in addition to any monitoring requirements arising from conditions imposed through consents under Section 61 of the Control of Pollution Act, 1974 or through Undertakings & Assurances given to third parties. Such monitoring may be undertaken for the following purposes:
- monitoring the impact of construction works;
 - to investigate complaints, incidents and exceedance of trigger levels; or
 - monitoring the effectiveness of noise and vibration control measures.
- 1.1.2 Monitoring data and interpretive reports are to be provided to each relevant local authority on a monthly basis and shall include a summary of the construction activities occurring, the data recorded over the monitoring period, any complaints received, any periods in exceedance of agreed trigger levels, the results of any investigations and any actions taken or mitigation measures implemented. This report provides noise data, and interpretation thereof, for monitoring carried out by HS2 within the Buckinghamshire (BS) Local Authority area for the period 1st to 30th September 2025.
- 1.1.3 Active construction sites in the local authority area where monitoring was undertaken during this period include:
- A422 Turweston North worksite, ref.: A422 TN (see Plan 1 in Appendix A), where works activities included:
 - Overbridge construction including traffic management, steel fixing, formwork installation and fixing, concrete pours, utility works, trial hole construction, deliveries and collection, scaffolding works and waterproofing.
 - Earthworks including breaking out, material movements, crushing, drainage works, excavation and replace, screening of abutment and stockpiles, topsoil installation and installation of instrumentation and monitoring.
 - School End worksite, ref.: SE (see Plan 2 in Appendix A) and Hermitage Chetwode Worksite ref.: HC (see plan 2 in Appendix A), where works activities included:
 - Utility works.
 - Asphaltting.
 - Installation of formwork.

- Cutting works including installation of drainage, de-vegetation, construction of access track, maintenance of track bed and pump installations.
- Access ramp installation.
- Maintenance and operation of site access and mass haul road.
- Stockpile maintenance.
- Twyford worksite, ref.: TW (see Plan 2 in Appendix A), where works activities included:
 - Landscape bund construction.
 - Viaduct works including platform adjustment and beam delivery and installation.
 - Stripping of topsoil and subsoil.
 - Operation and maintenance of site access and mass haul road.
 - Stockpile maintenance.
- West Street Overbridge worksite, ref.: WSO (see Plan 2 in Appendix A), where works activities included:
 - Soil filling and retention.
 - Parapet installation.
 - Backfilling.
 - Surfacing works.
 - Material movements.
 - Utility diversion.
 - Installation of protection slabs.
- Calvert worksite, ref.: CAL (see Plan 3 in Appendix A) where works activities included:
 - Formwork reinforced concrete works.
 - Waterproofing.
 - Backfilling.
 - Drainage works.
 - Production of concrete.
 - Haulage of aggregate.

- Woodlands worksite, ref.: WDL (see Plan 4 in Appendix A) where works activities included:
 - Stabilisation works.
 - Haulage of aggregate.
- Quainton worksite, ref.: QAR (see Plan 4 in Appendix A) where works activities included:
 - Earthworks.
 - Drainage works.
- Waddesdon worksite, ref.: WAD (see Plan 5 in Appendix A), where works activities included:
 - Culvert construction.
 - Material deliveries.
 - Earthworks.
- Thames Valley Viaduct worksite, ref.: TVV (see Plan 5 in Appendix A), where works activities included:
 - Formwork installation.
 - Lifting operations.
 - Earthworks.
- Aylesbury Golf Course worksite, ref.: GC (see Plan 6 in Appendix A), where works activities included:
 - Earthworks.
 - Culvert works.
 - Utility works.
- Oat Close worksite, ref.: OC (see Plan 6 in Appendix A), where works activities included:
 - Relief road works including drainage.
 - Overbridge works including repairs.
 - Earthworks.
- Risborough Road worksite, ref.: RR (see Plan 6 in Appendix A), where works activities included:

- Utility diversions.
- Underpass construction.
- Nash Lee Lane worksite, ref.: NLL (see Plan 6 in Appendix A), where works activities included:
 - Shutter installation.
 - Pouring of protection slabs.
 - Civil works.
 - Pouring of walls.
 - Repairing of overbridge plinths.
 - Ring installation.
 - Headwall base works including excavation, stoning and concrete pours.
 - Steel assembly.
- Wendover Green Tunnel worksite, ref.: WGT (see Plan 7 in Appendix A), where works activities included:
 - Demobilisation works.
 - Concrete waste processing.
 - Installation of precast segments.
 - Dewatering.
 - Waterproofing.
 - Excavation.
 - Backfilling.
 - Concrete pours including filling.
 - Crane platform extension.
 - Culvert ring installation.
- Rocky Lane Embankment worksite, ref.: RLE (see Plan 7 in Appendix A), where works activities included:
 - Underbridge construction.
 - Access and car park construction.
 - Excavation.

- Blinding.
- Formwork foundation.
- Wendover Dean Viaduct worksite, ref.: WDV (see Plan 7 in Appendix A), where works activities included:
 - Striking.
 - Propping installation.
 - Abutment works.
 - Deck pours including reinforcement and carpentry works.
- South Heath worksite, ref.: SH (see Plan 8 in Appendix A), where works activities included:
 - Earthworks.
 - Drainage works.
 - Utility works.
 - General site activities.
 - Overbridge construction.
 - Ground investigation works.
 - Site access and haul road construction and operation.
- North Portal worksite, ref.: NP (see Plan 8 in Appendix A), where works activities included:
 - Operation of site plant.
 - Platform construction.
 - Piling platform reinstatement.
 - Porous portal structure works.
 - Building construction.
 - Batching plant operation and distribution of material.
 - Tunnel walkway slip forming.
 - Utilities works, including drainage.
- Chesham Road worksite, ref.: CHSM (see Plan 8 in Appendix A), where works activities included:
 - General site activities.

- Internal and external building works, including cladding works.
- Demobilisation.
- Landscaping.
- Little Missenden Vent Shaft worksite ref.: LM (see Plan 9 in Appendix A), where works activities included:
 - General site activities including operation of plant.
 - Tunnel connection works.
 - Headhouse superstructure concrete works.
 - Building construction internal and external works.
- Amersham Vent Shaft worksite, ref.: AM (see Plan 10 in Appendix A), where works activities included:
 - General site activities, including operation of plant.
 - External and internal building works.
 - Pre-casting of boundary wall.
 - Steel and cladding works.
 - Drainage works.
- Chalfont St Giles Vent Shaft worksite, ref.: CSG (see Plan 11 in Appendix A), where works activities included:
 - General site activities, including operation of plant.
 - Road maintenance.
 - Internal and external building works.
 - Demobilisation.
- Chalfont St Peter Vent Shaft worksite, ref.: CSP (see Plan 12 in Appendix A), where works activities included:
 - Operation of plant.
 - Road maintenance.
 - Internal and external building works.
 - Demobilisation.

- Colne Valley Viaduct – Load Test Pile 1 worksite, which is partly located in the London Borough of Hillingdon (LBH), ref.: CVV (see Plan 13 in Appendix A), where works activities included:
 - Compound operations and demobilisation.
 - Access road construction.
 - Pumping water management.
 - Satellite compound welfare.
 - Environmental maintenance.
 - Deck finishes including preparation and operation of storage yards, installation of below deck access provision, traffic management, delivery of parapets, installation of noise barriers, troughs, pipes, steel works and other minor materials, installation of stairs, operation of support plant, waterproofing, slab construction, noise barrier foundations, concrete panel installation, masking wall installation, embankment works and structural health monitoring.
 - Landscaping works including removal of cofferdams, drainage, vegetation clearance, earthworks cut and filling and road construction.
 - General site works.

1.1.4 Further works, where monitoring did not take place, were also undertaken at:

- Grovehill Embankment (Westbury) where excavation and replace were underway.
- School End North where bulk excavation, vegetation clearance, stockpiling, drainage, pond maintenance and excavation, fencing works and vehicle movements were underway.
- Godington where site access road construction, topsoil stripping and vegetation clearance were underway.
- Westbury viaduct where concrete pours, robust kerb works, scaffolding dismantling and fixing of backwall were underway.
- Addison Road where drainage, earthworks and ditch construction were underway.
- IMD West Culvert where watercourse diversion was underway.
- Infrastructure Maintenance Depot (IMD) where bulk earthworks and drainage installation were underway.
- MCJ where backfilling was underway.

- Bat Mitigation Structure where formwork reinforced concrete works and technical backfill were underway.
- Greatmoor Culverts where infilling of walls was underway.
- CAG 2 Underbridge where infilling of walls was underway.
- Megaditch Culvert where subsoiling and channel construction were underway.
- GUN28 overbridge where technical backfilling was underway.
- QUA36 Overbridge where embankment works, formwork reinforced concrete works and drainage works were underway.
- QUA26 and QUA28 where formwork reinforced concrete works, approach works and technical backfilling were underway.
- Doddershall Culverts where landscape bunding was underway.
- Hills Farm where stockpile filling and maintenance was underway.
- Edgcott Road Overbridge where road realignment works and installation of panels were underway.
- SLC/13 Overbridge where formwork reinforced concrete works, arch installation and technical backfilling were underway.
- Station Road Overbridge where formwork reinforced concrete and approach realignment works were underway.
- Culvert No7 where installation of culvert units was underway.
- A418 Compound where earthworks and utility works were underway.
- Along A41 where concrete batching plant operation was underway.
- Fleet Marston where earthworks, culvert and overbridge works were underway.
- Small Dean Viaduct where abutment pours, steel fixing, formwork, robust kerb pours, scabbling, steel fixing, slab formwork, drainage pipe delivery and installation, and hanger installation were underway.
- Bowood Lane where construction of access road, excavation, blinding, crane platform construction and verge infilling were underway.

1.1.5 The applicable standards, guidance, and monitoring methodology are outlined in the construction noise and vibration monitoring methodology report which can be found at the following location <https://www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2>. Noise and vibration monitoring reports for previous months can also be found at this location.

1.2 Measurement Locations

- 1.2.1 Thirty-four (33) noise and seven (7) vibration monitoring installations were active in September in the BS area. Table 2 summarises the location of noise and vibration monitoring installations within the BS area in September 2025.
- 1.2.2 The noise monitor at measurement location CVV-NMP1, worksite CVV, was temporarily removed at the start of September as works in the vicinity have ceased.
- 1.2.3 Maps showing the positions of noise and vibration monitoring installations are presented in Appendix B.

Table 2: Monitoring Locations

Worksite Reference	Measurement Reference	Address
A422 TN	TN-NMP1	Turweston, Brackley
SE	SE-NMP1	School End, Chetwode
	SE-Vib1	School End, Chetwode
HC	HC-NMP1	Hermitage, Chetwode
TW	TW-NMP1	Twyford, Buckinghamshire
WSO	WSO-NMP1	West Street, Twyford
	PF-Vib1	Twyford, Buckinghamshire
CAL	SHC-NMP1	School Hill Compound, Calvert
	BRA-Vib1	13 Brackley Lane, Calvert Village
	FCC-NMP1	Calvert South
WDL	WDL-NMP1	Woodlands Farmhouse, Station Rd, Quainton
	WDL-Vib1	Station Road, Quainton
	WC-Vib1	Quainton, Buckinghamshire
QAR	QAR-NMP2	Station Road, Quainton
	SR-Vib1	Station Road, Quainton
	LSF-NMP1	Upper South Farm
WAD	WAD-NMP2	Waddesdon, Buckinghamshire
TVV	TVV-NMP1	Aylesbury, Buckinghamshire
GC	GC-NMP1	Aylesbury, Buckinghamshire
OC	MF-NMP1	Moat Farm, Marsh Lane
RR	RR-NMP1	Stoke Mandeville, Aylesbury
NLL	NLL-NMP2	Nash Lee Lane, Nash Lee
WGT	ER-NMP1	Ellesborough Rd, Wendover

Worksite Reference	Measurement Reference	Address
	ER-Vib1	Ellesborough Rd, Wendover
	BL-NMP1	Bacombe Lane, Wendover
	WT-NMP1	A413, Wendover
	WGT-NMP1	Wendover, Aylesbury
RLE	NCAS6-NMP1	Chesham Lane, The Lee, Wendover
WDV	WDV-NMP1	Upper Wendover Dean Farm, A413, Wendover
SH	HHF-NMP1	Hammonds Hall Farm, Potter Row, South Heath
	PKF-NMP1	Park Farm, South Heath
NP	BFH-NMP1	Bury Farm, Great Missenden
	ORC-NMP1	Orchard Cottage, Ballinger Road, South Heath
	BLH-NMP1	Bayleys Hatch, South Heat, Great Missenden
CHSM	MDL-NMP1	Meadow Leigh Cottage, Firth Hill, South Heath
AM	AM-NMP1	Amersham Vent Shaft Worksite, Whielden Lane, Amersham
LM	LM-NMP1	Little Missenden, A413, Amersham
	PWC-NMP1	Patricia Holmes, Little Missenden Vent Shaft Worksite, Amersham
CSG	CSG-NMP1	Chalfont St Giles Vent Shaft Worksite, Bottom House Farm Lane
CSP	CSP-NMP2	Chalfont St Peter Vent Shaft Worksite, Chesham Lane, Chalfont St. Peter

2 Summary of Results

2.1 Summary of Measured Noise Levels

- 2.1.1 Table 3 presents a summary of the measured noise levels at each monitoring location over the reporting period. The $L_{Aeq,T}$ is presented for each of the relevant time periods averaged over the calendar month, along with the highest single period $L_{Aeq,T}$ that was found to occur within the month.

Table 3: Summary of Measured dB L_{Aeq} Data over the Monitoring Period

Worksite Reference	Measurement Reference	Site Address	Free-Field or Façade Measurement	Weekday Average L _{Aeq,T} (Highest Day L _{Aeq,T})					Saturday Average L _{Aeq,T} (Highest Day L _{Aeq,T})					Sunday / Public Holiday Average L _{Aeq,T} (Highest Day L _{Aeq,T})	
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
A422 TN	TN-NMP1	Turweston, Brackley	Free-field	53.7 (57.1)	55.8 (62.7)	49.4 (54.3)	46.8 (50.4)	47.0 (51.5)	47.8 (49.3)	54.7 (56.8)	55.3 (57.6)	51.6 (57.0)	44.9 (49.3)	46.7 (50.1)	45.4 (51.3)
SE	SE-NMP1	School End, Chetwode	Free-field	53.9 (57.2)	57.5 (61.5)	44.8 (52.0)	38.1 (47.2)	36.5 (49.2)	47.8 (49.7)	52.6 (59.9)	51.1 (51.8)	47.9 (58.5)	35.9 (51.0)	42.8 (51.9)	38.0 (50.8)
HC	HC-NMP1	Hermitage, Chetwode	Free-field	55.6 (60.6)	58.1 (63.2)	47.7 (55.8)	41.3 (52.6)	39.6 (49.5)	50.0 (52.2)	54.0 (56.6)	55.1 (58.4)	52.8 (59.6)	41.0 (54.0)	46.2 (55.8)	41.8 (57.1)
TW	TW-NMP1	Twyford	Free-field	45.2 (53.2)	49.3 (54.2)	43.3 (53.9)	42.2 (55.5)	39.4 (49.2)	42.5 (43.3)	46.5 (52.2)	48.0 (49.7)	45.8 (61.5)	39.8 (47.4)	43.6 (50.2)	40.8 (46.9)
WSO	WSO-NMP1	West Street, Twyford	Free-field	48.4 (60.7)	48.7 (58.6)	43.3 (50.6)	41.3 (49.5)	39.5 (55.6)	43.4 (45.7)	45.0 (46.2)	45.7 (49.9)	44.5 (48.8)	41.0 (55.3)	43.5 (53.4)	44.7 (55.3)
CAL	SHC-NMP1	School Hill Compound, Calvert	Free-field	56.8 (66.5)	61.7 (71.5)	50.4 (68.2)	46.9 (62.6)	47.4 (58.6)	50.3 (57.6)	59.4 (65.6)	61.2 (66.5)	59.4 (69.7)	51.3 (69.3)	52.4 (64.6)	50.2 (65.9)
	FCC-NMP1	Calvert South	Free-field	50.5 (59.4)	58.0 (84.7)	42.7 (48.1)	39.9 (49.1)	38.5 (51.3)	44.5 (46.4)	45.7 (46.7)	45.7 (48.8)	44.8 (52.5)	38.8 (48.2)	44.3 (51.6)	39.8 (48.2)
WDL	WDL-NMP1	Woodlands Farmhouse, Station Rd, Quainton	Free-field	60.4 (63.8)	65.4 (74.1)	50.6 (70.4)	43.5 (66.9)	44.7 (61.1)	53.5 (56.5)	58.1 (59.3)	63.2 (71.9)	63.7 (74.8)	51.6 (77.1)	52.8 (63.5)	47.2 (61.3)

OFFICIAL

Worksite Reference	Measurement Reference	Site Address	Free-Field or Façade Measurement	Weekday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)					Saturday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)					Sunday / Public Holiday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)	
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
QAR	QAR-NMP2	Station Rd, Quainton	Free-field	48.9 (60.0)	53.1 (66.2)	47.8 (64.3)	42.8 (59.7)	40.1 (56.6)	44.9 (47.6)	53.8 (66.4)	49.9 (61.0)	49.5 (66.3)	39.9 (46.3)	48.7 (60.7)	40.8 (48.0)
	LSF-NMP1	Upper South Farm	Free-field	55.4 (62.1)	60.6 (63.7)	45.5 (53.9)	39.9 (51.0)	38.0 (46.3)	46.9 (48.1)	57.8 (60.3)	55.7 (59.1)	54.5 (63.8)	38.6 (49.5)	52.6 (68.0)	39.6 (51.3)
WAD	WAD-NMP2	Waddesdon, Buckinghamshire	Free-field	50.0 (56.5)	54.3 (57.2)	44.2 (50.2)	41.2 (47.8)	39.6 (48.3)	43.4 (45.1)	49.0 (52.0)	48.1 (51.3)	47.3 (58.6)	40.7 (48.2)	49.2 (62.5)	41.4 (50.4)
TVV	TVV-NMP1	Aylesbury, Buckinghamshire	Free-field	46.9 (51.8)	50.8 (56.4)	43.6 (52.7)	43.0 (53.8)	40.0 (50.4)	43.8 (47.3)	47.2 (48.9)	49.2 (52.9)	46.5 (53.9)	39.0 (49.5)	44.8 (57.4)	42.3 (49.9)
GC	GC-NMP1	Aylesbury, Buckinghamshire	Free-field	46.9 (51.0)	52.2 (68.7)	44.0 (52.5)	41.9 (50.3)	39.1 (48.9)	43.8 (46.3)	47.8 (50.2)	47.1 (49.2)	45.5 (51.1)	42.1 (55.2)	44.8 (54.1)	41.2 (48.5)
OC	MF-NMP1	Aylesbury, Buckinghamshire	Free-field	54.0 (62.9)	58.6 (64.0)	45.1 (54.9)	42.1 (55.2)	39.3 (49.1)	44.6 (49.3)	48.5 (58.9)	48.5 (58.7)	48.6 (60.1)	40.0 (53.3)	44.9 (54.4)	41.0 (50.8)
RR	RR-NMP1	Stoke Mandeville, Aylesbury	Free-field	49.6 (54.1)	51.6 (56.1)	47.3 (51.4)	44.2 (52.3)	41.5 (53.1)	48.8 (59.0)	48.9 (52.9)	47.6 (50.6)	47.8 (54.2)	42.3 (53.5)	47.6 (54.8)	44.0 (51.4)

Worksite Reference	Measurement Reference	Site Address	Free-Field or Façade Measurement	Weekday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)					Saturday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)					Sunday / Public Holiday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)	
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
NLL	NLL-NMP2	Nash Lee Lane, Nash Lee	Free-field	54.4 (61.8)	56.4 (60.0)	52.5 (65.5)	48.8 (53.5)	46.5 (55.4)	51.7 (54.9)	53.1 (56.0)	53.1 (56.2)	52.0 (57.1)	45.8 (51.4)	50.8 (60.6)	46.5 (54.1)
WGT	ER-NMP1	Ellesborough Rd, Wendover	Free-field	55.9 (58.6)	55.3 (58.4)	54.5 (58.2)	52.1 (57.0)	49.8 (58.7)	51.4 (52.1)	52.9 (54.7)	53.5 (58.1)	51.8 (55.5)	49.0 (55.8)	53.2 (56.8)	51.0 (57.9)
	BL-NMP1	Bacombe Lane, Wendover	Free-field	47.5 (53.9)	50.5 (57.0)	46.0 (49.8)	42.8 (46.7)	40.5 (48.0)	44.3 (45.5)	47.6 (48.0)	47.0 (47.8)	46.1 (50.0)	40.5 (45.5)	45.9 (52.4)	41.8 (48.3)
	WT-NMP1	A413, Wendover	Free-field	67.3 (69.2)	66.1 (66.6)	66.6 (68.8)	63.4 (70.8)	60.1 (67.6)	63.4 (63.7)	65.7 (66.5)	65.8 (67.6)	64.3 (68.5)	58.6 (64.2)	64.8 (69.3)	60.3 (67.7)
	WGT-NMP1	Wendover, Aylesbury	Free-field	54.5 (60.1)	55.1 (65.4)	52.8 (59.9)	51.3 (58.5)	48.5 (59.3)	50.1 (53.4)	51.4 (57.2)	51.9 (58.6)	52.4 (60.0)	47.5 (57.3)	56.4 (77.8)	50.3 (59.4)
RLE	NCAS6-NMP1	Chesham Lane, The Lee, Wendover	Free-field	53.0 (56.8)	54.0 (59.7)	51.7 (55.2)	48.2 (52.9)	44.8 (52.6)	48.7 (49.7)	51.9 (54.1)	50.2 (51.2)	51.3 (54.4)	45.9 (51.9)	50.5 (55.3)	46.3 (52.6)
WDV	WDV-NMP1	Upper Wendover Dean Farm, A413, Wendover	Free-field	56.0 (61.9)	59.5 (63.3)	50.6 (61.7)	47.0 (67.6)	45.1 (57.5)	48.3 (49.7)	54.3 (60.5)	51.1 (54.9)	53.2 (68.3)	44.0 (50.6)	49.1 (57.1)	45.3 (53.5)
SH	HHF-NMP1	Hammonds Hall Farm, Potter Row, South Heath	Free-field	44.1 (48.9)	58.1 (60.0)	52.1 (58.4)	44.4 (55.8)	38.9 (48.9)	41.9 (43.2)	54.4 (60.7)	57.0 (64.2)	51.6 (62.4)	38.0 (42.2)	46.2 (52.3)	38.8 (47.1)

Worksite Reference	Measurement Reference	Site Address	Free-Field or Façade Measurement	Weekday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)					Saturday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)					Sunday / Public Holiday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)	
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
	PKF-NMP1	Park Farm, South Heath	Free-field	47.1 (54.9)	52.5 (59.5)	50.0 (55.4)	46.4 (54.7)	41.7 (57.3)	47.7 (50.6)	50.7 (51.1)	51.2 (54.0)	50.1 (56.8)	40.4 (45.0)	49.7 (62.9)	42.6 (55.1)
NP	BFH-NMP1	Bury Farm, Great Missenden	Free-field	44.4 (55.7)	55.2 (59.3)	49.9 (55.1)	43.9 (56.5)	38.6 (58.5)	42.7 (43.8)	55.0 (57.7)	57.8 (62.6)	51.1 (57.3)	37.5 (42.4)	46.5 (55.3)	36.8 (45.9)
	ORC-NMP1	Orchard Cottage, Ballinger Road, South Heath	Free-field	(48.0) (56.9)	(53.8) (60.6)	(50.9) (57.1)	47.5 (58.0)	41.8 (60.0)	47.0 (48.6)	51.1 (53.4)	51.4 (52.0)	50.5 (54.1)	40.7 (44.6)	49.2 (56.0)	46.1 (67.1)
	BLH-NMP1	Bayleys Hatch, South Heath, Great Missenden	Free-field	(47.1) (52.7)	52.5 69.1	49.1 (57.0)	45.5 (54.6)	39.1 (51.9)	42.3 (43.5)	50.8 (56.1)	51.1 (58.4)	51.6 (57.1)	37.6 (42.9)	47.9 (56.4)	38.3 (44.8)
CHSM	MDL-NMP1	Meadow Leigh Cottage, Firth Hill, South Heath	Free-field	54.1 (56.0)	57.0 (59.9)	57.2 (59.3)	54.4 (59.4)	46.9 (53.7)	49.8 (50.1)	55.9 (59.8)	55.7 (56.1)	54.9 (58.2)	45.6 (50.7)	54.2 (57.1)	47.6 (52.2)
AM	AM-NMP1	Whielden Lane, Amersham	Free-field	60.2 (62.2)	62.3 (63.8)	61.8 (68.1)	59.8 (65.0)	53.6 (61.6)	56.1 (56.7)	60.2 (60.9)	60.6 (60.9)	59.6 (62.3)	53.0 (58.1)	59.8 (62.5)	52.5 (56.5)
LM	LM-NMP1	Little Missenden, A413, Amersham	Free-field	54.4 (56.1)	57.2 (60.8)	56.4 (59.0)	53.7 (57.3)	46.8 (52.0)	50.5 (51.6)	54.5 (54.9)	56.8 (57.6)	55.9 (64.5)	46.2 (51.5)	53.0 (55.9)	46.4 (51.3)
	PWC-NMP1	Patricia Holmes, LM Worksite, Amersham	Free-field	58.6 (59.3)	60.4 (63.0)	60.6 (62.4)	58.3 (61.7)	51.1 (55.7)	55.0 (56.0)	58.2 (58.3)	60.1 (60.2)	59.3 (67.0)	50.5 (56.2)	57.5 (59.8)	50.6 (54.1)

Worksite Reference	Measurement Reference	Site Address	Free-Field or Façade Measurement	Weekday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)					Saturday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)					Sunday / Public Holiday Average $L_{Aeq,T}$ (Highest Day $L_{Aeq,T}$)	
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
CSG	CSG-NMP1	CSG Worksite, Bottom House Farm Lane	Free-field	56.0 (65.3)	54.4 (62.9)	49.8 (58.3)	49.6 (64.1)	41.3 (61.7)	56.5 (60.1)	54.0 (55.0)	51.0 (53.0)	48.2 (57.2)	39.3 (51.5)	53.4 (67.9)	40.4 (58.3)
CSP	CSP-NMP2	Chalfont St Peter Vent Shaft Worksite	Free-field	45.2 (47.8)	48.2 (50.3)	47.1 (52.6)	45.2 (51.0)	40.5 (47.0)	43.9 (46.0)	47.2 (49.0)	47.7 (49.1)	46.9 (51.6)	40.5 (51.4)	46.5 (52.4)	40.7 (44.1)

- 2.1.2 Table 4 presents a summary of the measured vibration levels at the monitoring location over the reporting period. The highest PPV measured during the monitoring along any axis is presented in the table.

Table 4: Summary of Measured PPV Data over the Monitoring Period

Worksite Reference	Measurement Reference	Monitor Address	Highest PPV measured in any axis, mm/s
SE	SE-Vib1	School End, Chetwode	4.01 (Y-axis)
WDL	WDL-Vib1	Station Road, Quainton	1.07 (Z-axis)
	WC-Vib1	Quainton, Buckinghamshire	7.80 (Y-axis)
QAR	SR-Vib1	Station Road, Quainton	4.83 (X-axis)
CAL	BRA-Vib1	13 Brackley Lane, Calvert Village	1.02 (Z-axis)
WSO	PF-Vib1	Twyford, Buckinghamshire	1.16 (Y-axis)
WGT	ER-Vib1	46, Ellesborough Rd, Wendover	1.23 (Z-axis)

- 2.1.3 Appendix C presents graphs of the noise and vibration monitoring data over the month for each of the measurement locations. Noise data presented consists of the hourly L_{Aeq} values and, where relevant, the $L_{Aeq,T}$ values (where the time period T has been taken to be the averaging period as specified in Table 1 of HS2 Information Paper E23). Vibration data presented consist of hourly PPV values. The full data set for the monitoring equipment can be found at the following location:

<https://data.gov.uk/dataset/24542ae7-dd44-444f-b259-871c4cc43b5e/environmental-monitoring-data>.

2.2 Exceedances of the LOAEL and SOAEL

- 2.2.1 The lowest observed adverse effect level (LOAEL) is defined in the Planning Practice Guidance – Noise (PPG) as the level above which “noise starts to cause small changes in behaviour and/or attitude, e.g. turning up volume of television; speaking more loudly; where there is no alternative ventilation, having to close windows for some of the time because of the noise. Potential for some reported sleep disturbance. Affects the acoustic character of the area such that there is a perceived change in the quality of life”.
- 2.2.2 The significant observed adverse effect level (SOAEL) is defined in the ‘Planning Practice Guidance – Noise’ as the level above which “noise causes a material change in behaviour and/or attitude, e.g. avoiding certain activities during periods of intrusion; where there is no alternative ventilation, having to keep windows closed most of the time because of the noise. Potential for sleep disturbance resulting in

difficulty in getting to sleep, premature awakening and difficulty in getting back to sleep. Quality of life diminished due to change in acoustic character of the area.

2.2.3 HS2 Phase One Information Paper E23: Control of Construction Noise and Vibration sets out the LOAELs and SOAELs for construction noise.

2.2.4 Where reported construction noise levels exceed the LOAEL and SOAEL at nearby receptors, relevant periods will be identified. Summary statistics to evaluate ongoing qualification for noise insulation and temporary rehousing are also presented where relevant.

2.2.5 Table 5 presents a summary of recorded exceedances of the LOAEL and SOAEL over the reporting period, including the number of exceedances during each time period.

Table 5: Summary of Exceedances of LOAEL and SOAEL

Worksite Reference	Measurement Reference	Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of LOAEL	Number of exceedances of SOAEL
A422 TN	TN-NMP1	Turweston, Brackley	Weekday	0800-1800	1	No exceedance
SE	SE-NMP1	School End, Chetwode	All days	All periods	No exceedance	No exceedance
HC	HC-NMP1	Hermitage, Chetwode	Weekday	0800-1800	1	No exceedance
TW	TW-NMP1	Twyford	All days	All periods	No exceedance	No exceedance
WSO	WSO-NMP1	West Street, Twyford	Weekday	0700-0800	1	No exceedance
CAL	SHC-NMP1	School Hill Compound, Calvert	All days	All periods	Not applicable*	Not applicable*
	FCC-NMP1	Calvert South	Weekday	0700-0800 0800-1800	1 6	No exceedance 2
WDL	WDL-NMP1	Woodlands Farmhouse, Station Rd, Quainton	Weekday	0700-0800 0800-1800 1800-1900	12 20 3	No exceedance No exceedance No exceedance
			Saturday	1300-1400 1400-2200	3 12	1 8

Worksite Reference	Measurement Reference	Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of LOAEL	Number of exceedances of SOAEL
QAR	QAR-NMP2	Station Rd, Quainton	Weekday	0800-1800	3	No exceedance
			Saturday	1800-1900	2	No exceedance
				0800-1300	1	No exceedance
				1300-1400	1	No exceedance
				1400-2200	3	2
	LSF-NMP1	Upper South Farm	Weekday	0700-0800	6	No exceedance
			Saturday	0800-1800	4	No exceedance
				1300-1400	1	No exceedance
				1400-2200	4	2
GC	GC-NMP1	Aylesbury, Buckinghamshire	Weekday	0800-1800	1	No exceedance
OC	MF-NMP1	Moat Farm, Marsh Lane	Weekday	0800-1800	3	No exceedance
WAD	WAD-NMP2	Waddesdon, Buckinghamshire	All days	All periods	No exceedance	No exceedance
TVV	TVV-NMP1	Aylesbury, Buckinghamshire	All days	All periods	No exceedance	No exceedance
RR	RR-NMP1	Stoke Mandeville, Aylesbury	All days	All periods	No exceedance	No exceedance
NLL	NLL-NMP2	Nash Lee Lane, Nash Lee	All days	All periods	No exceedance	No exceedance
WGT	ER-NMP1	Ellesborough Rd, Wendover	All days	All periods	No exceedance	No exceedance
	BL-NMP1	Bacombe Lane, Wendover	All days	All periods	No exceedance	No exceedance
	WT-NMP1	A413, Wendover	All days	All periods	No exceedance	No exceedance
	WGT-NMP1	Wendover, Aylesbury	Weekday	0800-1800	1	No exceedance
			Saturday	1300-1400	1	No exceedance
				1400-2200	4	No exceedance
			Sunday	0700-2200	2	No exceedance
			Night	2200-0700	12	7
RLE	NCAS6-NMP1	Chesham Lane, The Lee, Wendover	All days	All periods	No exceedance	No exceedance
WDV	WDV-NMP1	A413, Wendover	Weekday	0800-1800	1	No exceedance

Worksite Reference	Measurement Reference	Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of LOAEL	Number of exceedances of SOAEL
SH	HHF-NMP1	Hammonds Hall Farm, Potter Row, South Heath	Saturday	1300-1400 1400-2200	2 4	No exceedance No exceedance
	PKF-NMP1	Park Farm, South Heath	Saturday	1400-2200	2	No exceedance
NP	BFH-NMP1	Bury Farm, Great Missenden	All days	All periods	No exceedance	No exceedance
	ORC-NMP1	Orchard Cottage, Ballinger Road, South Heath	All days	All periods	No exceedance	No exceedance
	BLH-NMP1	Bayleys Hatch, South Heath, Great Missenden	Weekday	0800-1800	1	No exceedance
CHSM	MDL-NMP1	Meadow Leigh Cottage, Firth Hill, South Heath	All days	All periods	No exceedance	No exceedance
AM	AM-NMP1**	Whielden Lane, Amersham	All days	All periods	Not applicable*	No exceedance
LM	LM-NMP1**	Little Missenden Vent Shaft Worksite	All days	All periods	No exceedance	No exceedance
	PWC-NMP1	Patricia Holmes, Little Missenden Vent Shaft Worksite, Amersham	All days	All periods	Not applicable*	Not applicable*
CSG	CSG-NMP1**	Chalfont St Giles Vent Shaft	All days	All periods	No exceedance	No exceedance
CSP	CSP-NMP2**	Chalfont St Peter Vent Shaft Worksite	All days	All periods	No exceedance	No exceedance

* The LOAEL or SOAEL has not been assessed due to high baseline levels.

** A distance correction has been applied when calculating exceedances of the LOAEL and SOAEL.

2.2.6 There were exceedances of the LOAEL due to HS2 construction works at fourteen (14) monitoring locations during weekday, Saturday, Sunday and nighttime periods.

2.2.7 There were exceedances of the SOAEL due to HS2 construction works at five (5) monitoring locations during weekday, Saturday and nighttime periods.

- 2.2.8 For the purpose of assessing eligibility for noise insulation or temporary rehousing, multiple exceedances of the SOAEL in a 24-hour period would be counted as a single exceedance during that day. Over the reporting period, the overall number of SOAEL exceedances at each measurement location is shown in Table 6 and may be lower than the total sum of individual exceedances reported in Table 5 for each location.

Table 6: Summary of Total Exceedances of SOAEL

Worksite Reference	Measurement Reference	Monitor Address	Total of SOAEL exceedances in the month
CAL	FCC-NMP1	Calvert South	2
WDL	WDL-NMP1	Woodlands Farmhouse, Station Rd, Quainton	4
QAR	QAR-NMP2	Station Rd, Quainton	1
	LSF-NMP1	Upper South Farm	2
WGT	WGT-NMP1	Wendover, Aylesbury	2

- 2.2.9 There were eleven (11) 24-hour periods where the SOAEL was exceeded due to HS2 construction works during September 2025.

2.3 Exceedances of Trigger Level

- 2.3.1 Table 7 provides a summary of exceedances of the S61 trigger noise levels determined to be due to HS2 related construction noise measured during the reporting period, along with the findings of any investigation.

Table 7: Summary of Exceedances of Trigger Levels

Complaint Reference Number (if applicable)	Worksite Reference	Date and Time Period	Identified Source	Results of Investigation (including noise monitoring results)	Actions Taken
HS2-25-125919-E-C	WGT	13/09/2025 0800 – 1300 & 1300 – 1400	De-vegetation works, adverse weather (wind and rain).	57.2 dB LAeq5hr 58.6 dB LAeq1hr	All other works outside core working hours were paused and reorganisation of planned work activities in the area is to be

Complaint Reference Number (if applicable)	Worksite Reference	Date and Time Period	Identified Source	Results of Investigation (including noise monitoring results)	Actions Taken
					undertaken based on noise predictions.
-	WGT	14/09/2025 0115 – 0215 & 2200 – 2300	De-vegetation works, adverse weather (wind and rain).	58.0 dB LAeq1hr 54.6 dB LAeq1hr	All other works outside core working hours were paused and reorganisation of planned work activities in the area is to be undertaken based on noise predictions.
-	WGT	15/09/2025 0800 - 1800	De-vegetation works, adverse weather (wind and rain).	60.4 dB LAeq10hr	All other works outside core working hours were paused and reorganisation of planned work activities in the area is to be undertaken based on noise predictions.

2.4 Complaints


2.4.1 Table 8 provides a summary of complaint information related to noise and vibration received during the reporting period, along with the findings of any investigation.


Table 8: Summary of Complaints


Complaint Reference Number	Worksite Reference	Description of Complaint	Results of Investigation	Actions Taken
HS2-25-125919-E-C HS2-25-125920-E-C	WGT	Chainsaw noise in the evening.	Noise due to vegetation clearance which was delayed until weekend/nighttime for road safety reasons. This work was consented with the local authority.	In line with consents, the local authority was informed of the noise level exceedances. Resident has been updated with the


Complaint Reference Number	Worksite Reference	Description of Complaint	Results of Investigation	Actions Taken
				results of the investigation.
HS2-25-46754-C	OC	Noise coming from fields at rear of property.	All works carried out within the permitted working times and within consents from local authority. Noise monitors were checked and no exceedances were recorded.	Resident has been updated with the results of the investigation.

Appendix A Site Locations











HS2


Worksite Identification Plan - 2






HS2


Worksite Identification Plan - 4






HS2


Worksite Identification Plan - 6




HS2

Worksite Identification Plan - 7













HS2 Worksite Identification Plan - 12


HS2 Worksite Identification Plan - 12








Appendix B Monitoring Locations























HS2


Noise and Vibration Monitoring Plan - 9
















Appendix C Data

Noise

The following graphs show the hourly measured ambient noise level $L_{Aeq,1h}$ and, where relevant, the averaged noise level $L_{Aeq,T}$ values, where the time period T is as specified in Table 1 of HS2 Information Paper E23. Periods where noise levels are adversely affected by weather or only measured for part of the period, which are not representative of HS2 construction works, have been greyed out and excluded from the calculation of the $L_{Aeq,T}$ values in Table 3 of the main report.

Worksite: A422 TN – Monitoring Ref: TN-NMP1










Note: Missing data between 08:00 and 13:00 on Tuesday 30th September was due to a depleted monitor battery.

OFFICIAL


Worksite: SE – Monitoring Ref: SE-NMP1







OFFICIAL





Worksite: HC – Monitoring Ref: HC-NMP1













Worksite: TW – Monitoring Ref: TW-NMP1








Worksite: WSO – Monitoring Ref: WSO-NMP1







OFFICIAL





Worksite: CAL – Monitoring Ref: SHC-NMP1













Worksite: CAL – Monitoring Re: FCC-NMP1








Worksite: WDL – Monitoring Ref: WDL-NMP1







OFFICIAL





Worksite: QAR – Monitoring Ref: QAR-NMP2













Worksite: QAR – Monitoring Ref: LSF-NMP1







OFFICIAL


Worksite: WAD – Monitoring Ref: WAD-NMP2







OFFICIAL





Worksite: TVV – Monitoring Ref: TVV-NMP1













Worksite: GC – Monitoring Ref: GC-NMP1








Worksite: OC – Monitoring Ref: MF-NMP1







OFFICIAL





Worksite: RR – Monitoring Ref: RR-NMP1













Worksite: NLL – Monitoring Ref: NLL-NMP2








Worksite: WGT – Monitoring Ref: ER-NMP1







OFFICIAL





Worksite: WGT – Monitoring Ref: BL-NMP1













Worksite: WGT – Monitoring Ref: WT-NMP1








Worksite: WGT – Monitoring Ref: WGT-NMP1







OFFICIAL





Worksite: RLE – Monitoring Ref: NCAS6-NMP1













Worksite: WDV – Monitoring Ref: WDV-NMP1








Worksite: SH – Monitoring Ref: HHF-NMP1



OFFICIAL







Worksite: SH – Monitoring Ref: PKF-NMP1




Note: Missing data between 11:00 and 12:00 on Friday 5th September was due to monitor field calibration.

OFFICIAL







Worksite: NP – Monitoring Ref: BFH-NMP1





Note: Missing data between 06:00 and 14:00 on Monday 1st September was due to power loss at the monitoring station caused by local construction works.








Note: Missing data between 10:00 and 11:00 on Saturday 20th September was due to a communication error between the monitoring station and server.





Worksite: NP – Monitoring Ref: ORC-NMP1







Note: Missing data between 12:00 and 13:00 on Wednesday 17th September was due to monitor field calibration.


OFFICIAL





Worksite: NP – Monitoring Ref: BLH-NMP1










Worksite: CHSM – Monitoring Ref: MDL-NMP1






OFFICIAL





Note: Missing data between 11:00 and 12:00 on Tuesday 30th September was due to monitor field calibration.

OFFICIAL

Worksite: AM – Monitoring Ref: AM-NMP1




OFFICIAL







Note: Missing data between 12:00 and 13:00 on Tuesday 30th September was due to monitor field calibration.

Worksite: LM – Monitoring Ref: LM-NMP1




OFFICIAL






Note: Missing data between 11:00 and 12:00 on Tuesday 30th September was due to monitor field calibration.


Worksite: LM – Monitoring Ref: PWC-NMP1





Note: Missing data between 08:00 on Tuesday 2nd September and 13:00 on Friday 5th September was due to a battery fault at the monitoring station.



OFFICIAL






Note: Missing data between 16:00 on Monday 15th September and 12:00 on Wednesday 17th September was due to a battery fault at the monitoring station.





Note: Missing data between 11:00 and 12:00 on Tuesday 30th September was due to monitor field calibration.

OFFICIAL

Worksite: CSG – Monitoring Ref: CSG-NMP1







OFFICIAL




Note: Missing data from 12:00 on Tuesday 30th September until month end was due to a communication error between the monitoring station and server.

Worksite: CSP – Monitoring Ref: CSP-NMP2












Vibration




The following graphs show the hourly measured peak particle velocity PPV recorded during the monitoring period. The graphs show the highest PPV of the three orthogonal axes x, y and z. Periods where PPV values have been affected by local interference with the vibration monitor or only measured for part of the period, which are not representative of HS2 construction works, have been greyed out and excluded when calculating values in Table 4 of the main report.

Worksite: SE – Monitoring Ref: SE-Vib1







Worksite: WDL – Monitoring Ref: WDL-Vib1







OFFICIAL




Note: Missing data between 01:00 and 12:00 on Tuesday 30th September was due to a depleted monitor battery.



Worksite: WDL – Monitoring Ref: WDL-Vib1













Worksite: CAL – Monitoring Ref: BRA-Vib1





OFFICIAL




Worksite: WSO – Monitoring Ref: PF-Vib1







OFFICIAL





Worksite: QAR – Monitoring Ref: SR-Vib1










Worksite: WGT – Monitoring Ref: ER-Vib1



OFFICIAL



Note: Missing data between 14:00 and 15:00 on Wednesday 24th September was due to a depleted moniotr battery.



OFFICIAL