


Decommissioning

Programmes

Final Version



Causeway & Fionn Fields

Subsea Installations and Associated Pipelines



Document Control

Approvals

Document ID		CFI-LLA-IT-DE-PRO-0001	
	Name	Signature	Date
Prepared by	K. Grant	Kourn Grant	30 th Nov 2022
Reviewed by	S. Lumsden	Stumeter	30 th Nov 2022
Approved by	C. Matthew	Allall	30 th Nov 2022

Revision Control

Revision No.	Reference	Changes/Comments	lssue Date
0	First Draft	-	23.12.2020
1	Second Draft	General Revision Incorporating Comments	25.06.2021
2	Third Draft	General Revision Incorporating Comments	20.09.2021
3	Fourth Draft	Minor Revision Incorporating Comments	13.10.2021
4	Draft for Consultation	Minor Revision Incorporating Comments	17.11.2021
5	Final Version	Public Notices and Letters of Support included	07.06.2022
6	Revised Final Version	Updated Section 29 Holders	30.11.2022

Distribution List

Name	Company	No of Copies
Offshore Decommissioning Unit	OPRED	1
Andrew Lowrie	NEO Energy	1



INST	= Installations P/L = Pipelines	Page Number	INST	P/L
Conte	nts	3		
1.	Table of Terms and Abbreviations	5	~	~
2.	Table of Figures and Tables	7	1	~
3.	Table of Appendices	8	~	~
1.0	Executive Summary	9		
1.1	Combined Decommissioning Programmes	9	1	~
1.2	Requirement for Decommissioning Programmes	9	1	~
1.3	Introduction	9	1	~
1.4	Overview of Installations/Pipelines Being Decommissioned	10	1	~
1.5	Summary of Proposed Decommissioning Programmes	13	1	~
1.6	Field Location Including Field Layout and Adjacent Facilities	16	1	~
1.7	Industrial Implications	18	1	~
2.0	Description of Items to be Decommissioned	19		
2.1	Installations: Surface Facilities	19	1	
2.2	Subsea Installations: including Stabilisation Features	19	1	
2.3	Pipelines: Including Stabilisation Features	20		~
2.4	Wells	25	1	
2.5	Drill Cuttings	25	1	
2.6	Inventory Estimates	26	1	~
3.0	Removal and Disposal Methods	28		
3.1	Topsides Decommissioning Overview	28	1	
3.2	Jacket Decommissioning Overview	28	~	
3.3	Installations Subsea and Stabilisation Features	28	*	
3.4	Pipelines	31		~
3.5	Pipeline Stabilisation Features	34		1



INST =	Installations P/L = Pipelines	Page Number	INST	P/L
3.6	Wells	36	~	
3.7	Drill Cuttings	36	1	
3.8	Waste Streams	37	1	1
4.0	Environmental Appraisal Overview	39		
4.1	Environmental Sensitivities (Summary) Potential Environmental Impacts and their Management	39	~	~
4.2	Potential Environmental Impacts and their Management	39	~	1
5.0	Interested Party Consultations	45	1	1
6.0	Programme Management	47	✓	1
6.1	Project Management and Verification	47	1	1
6.2	Post-Decommissioning Debris Clearance and Verification	47	1	1
6.3	Schedule	48	1	1
6.4	Costs	49	*	1
6.5	Close Out	49	1	1
6.6	Post-Decommissioning Monitoring and Evaluation	49	~	1
6.7	Management of Residual Liability	49	~	~
7.0	Supporting Documents	50	1	1
8.0	8.0 Partner Letters of Support		~	1
Append	Appendix A – Public Notices		~	1
Append	Appendix B – Field Layouts		~	~
Append	dix C - Partners Letters of Support	57	~	1



1. Table of Terms and Abbreviations

Terms and Abbreviations	Explanation
CA	Comparative Assessment
СОР	Cessation of Production
CSV	Construction Support Vessel
DCR	Design and Construction Regulations 1996
DSV	Diving Support Vessel
EA	Environmental Appraisal
ЕНС	Electro/Hydraulic/Control Umbilical
GMS	Global Marine Systems Limited
HSE	Health and Safety Executive
IPR	Interim Pipeline Regime
LAT	Lowest Astronomical Tide
LIS	Left in Situ
LSA	Low Specific Activity
LTOBM	Low Toxicity Oil Based Mud
MODU	Mobile Offshore Drilling Unit
МРА	Marine Protected Areas
NCP	North Cormorant Platform
NFFO	National Federation of Fishermen's Organisations
NIFPO	Northern Ireland Fish Producer's Organisation
NORM	Naturally Occurring Radioactive Material
NUI	Normally Unattended Installation
OGA	Oil and Gas Authority
OGUK	Oil & Gas United Kingdom
OPRED	Offshore Petroleum Regulator for Environment and Decommissioning
OSPAR	Oslo and Paris Convention



Terms & Abbreviations	Explanation
oiw	Oil in Water
"P and A"	Plug and Abandon
PETS	Portal Environmental Tracking System
PMT	Project Management Team
PON	Petroleum Operations Notice
PWA	Pipeline Works Authorisation
SFF	Scottish Fishermen's Federation
SAC	Special Areas of Conservation
SCI	Site of Community Importance
SPA	Special Protection Areas
te	Tonne
UKCS	United Kingdom Continental Shelf
WBM	Water Based Mud
WPS	Wellhead Protection Structure



2. Table of Figures and Tables

Figure No.	Description	Page
1.6.1	Causeway & Fionn Field Location in UKCS	16
1.6.2	Causeway & Fionn Field Layout	16
1.6.3	Adjacent Facilities	17
3.3.1	Typical Wellhead c/w Debris Cap	29
3.3.2	Purge Spool	30
3.3.3	Valve Skid c/w Protection Structure	30
6.1	Gantt Chart of Project Plan	48

Table No.	Description	Page
1.4.1	Installations Being Decommissioned	10
1.4.2	Installations Section 29 Notice Holders Details	11
1.4.3	Pipelines Being Decommissioned	12
1.4.4	Pipelines Section 29 Notice Holders Details	12
1.5.1	Summary of Decommissioning Programmes	13
1.6.1	Adjacent Facilities	17
2.2.1	Subsea Installations and Stabilisation Features	19
2.3.1	Pipeline/Flowline/Umbilical Information	20
2.3.2	Subsea Pipeline Stabilisation Features	21
2.3.3	Subsea Pipeline Structures	24
2.4.1	Well Information	25
2.5	Drill Cutting Pile(s) Information	25
2.6.1	Subsea Installations Inventory Estimates	26
2.6.2	Pipelines Inventory Estimates	27
3.3.1	Installations: Subsea and Stabilisation Features	28
3.3.2	Pipeline Structures	29
3.4.1	Pipeline or Pipeline Groups Decommissioning Options	31



Table No.	Description	Page
3.4.2	Outcomes of Comparative Assessment	32
3.5.1	Pipeline Stabilisation Features	34
3.6	Well Plug and Abandonment	36
3.7	Drill Cuttings Decommissioning Options	36
3.8.1	Waste Stream Management Methods	37
3.8.2	Inventory Disposition	38
3.8.3	Re-use, Recycle and Disposal Aspirations for Material Recovered Onshore	38
4.1	Environmental Sensitivities	39
4.2	Environmental Impact Management	43
5.1	Summary of Stakeholder Comments	45
5.4	Provisional Decommissioning Programmes Costs	49
7.1	Supporting Documents	50

3. Table of Appendices

Appendix	Description	Page
A	Public Notice	51
В	Field Layouts	52
С	Partners Letters of Support	57



1. EXECUTIVE SUMMARY

1.1 Combined Decommissioning Programmes

This document contains four decommissioning programmes for each set of associated notices served under Section 29 of the Petroleum Act 1998. The Decommissioning Programmes are for:

- 2 Causeway Field Installation
- 4 Causeway Field Pipelines
- 2 Fionn Field Installation
- 2 Fionn Field Pipelines

1.2 Requirement for Decommissioning Programmes

In conjunction with public, stakeholder and regulatory consultation, the decommissioning programmes are submitted in compliance with national and international regulations and OPRED guidelines. The schedule outlined in this document shows decommissioning starting with flushing of the pipelines in 2023 with completion of the works by 2027, after removal of the subsea infrastructure.

Installations:

In accordance with the Petroleum Act 1998, the Section 29 notice holders of the Causeway and Fionn Field installations (see Table 1.4.2) are applying to the Department for Business, Energy and Industrial Strategy to obtain approval for decommissioning the installations detailed in Section 2.1 and 2.2 of this programme (See also Section 8 - Partner Letters of Support).

Pipelines:

In accordance with the Petroleum Act 1998, the Section 29 notice holders of the Causeway and Fionn pipelines (see Table 1.4.4) are applying to the Department for Business, Energy and Industrial Strategy to obtain approval for decommissioning the pipelines detailed in Section 2.3 of this programme. (See also Section 8 – Partner Letters of Support).

1.3 Introduction

The **Causeway** field is located in the UKCS Northern North Sea within Block 211/23d. The field is approximately 500km NNE of Aberdeen and approximately 185km from Lerwick in a water depth of 161m. The field was first discovered by well 211/22-3 drilled in 1983.

The facilities comprise a Production Pipeline, a Control Umbilical and a Water Injection Pipeline connected to one producing (P1) and one water injecting well (W1) which are tied back to TAQA's North Cormorant platform.

The **Fionn** field is located within Block 211/22a. Fionn was discovered in 2007 as part of the Causeway field appraisal programme. Discovery well, 211/22a-6, Figure 1.6.2, established that the Central fault panel of the Causeway area on the Osprey ridge was a separate oil accumulation and it was agreed with the Department of Energy and Climate Change that it should be developed as a separate field, subsequently re-named as Fionn.



Fionn facilities comprise a production pipeline tied into the Causeway pipeline via a "Tee" and one Control Umbilical both supporting a single production well (P2). The Control Umbilical is also tied into North Cormorant.

Separate Cessation of Production notifications for both Causeway and Fionn were submitted on 21st December 2018 and approved on the 15th January 2019, by the Oil & Gas Authority.

Follow public, stakeholder and regulatory consultation the decommissioning programmes will be submitted, without derogation and in full compliance with OPRED guidelines. The decommissioning programmes explain the principles of the removal activities and are supported by an environmental impact assessment. The decommissioning programmes for the pipelines, risers and umbilical are supported by a comparative assessment.

1.4 Overview of Installations/Pipelines Being Decommissioned

1.4.1 Installations

Table 1.4.1a: CAUSEWAY Installations Being Decommissioned					
Field:	Causeway	Production Type (Oil/Gas)	Oil		
Water Depth (m)	161m	UKCS block	211/23d		
Subsea Installations		Number of Wells			
Number	Туре	Platform	Subsea		
1	Production Xmas Tree c/w Debris Cap incl. of WPS	0	1 x Producer		
1	WI Xmas Tree c/w Debris Cap incl. of WPS	0	1 x Water Injection		
2	Appraisal Wells	0	2 x E&A Suspended		
Drill Cuttings piles		Distance to median	Distance from nearest UK coastline		
Number of Piles	Total Estimated volume (m ³)	km	km		
4	642 m³	20	124		



	Table 1.4.1b: FIONN Installat	tions Being Decommission	ned
Field: Fionn		Production Type	Oil
		(Oil/Gas)	
Water Depth (m)	161m	UKCS block	211/22a
Subsea Installations		Number of Wells	
Number	Туре	Platform	Subsea
1	Production Xmas Tree c/w Debris Cap incl. of WPS	0	1 x Producer
1	Appraisal Well	0	1 x E&A Suspended
Dril	Cuttings piles	Distance to median	Distance from nearest UK coastline
Number of Piles	Total Estimated volume (m ³)	km	km
2	385 m ³	20	124

Table 1.4.2a: CAUSEWAY Installations Section 29 Notice Holders Details					
Section 29 Notice Holders	Registration Number	Equity Interest (%)	Notes		
Ithaca Energy (UK) Limited	SC272009	44%			
Ithaca Alpha (N.I.) Limited	NI073431	0%			
Ithaca Gamma Limited	05929104	10.5%			
Ithaca Epsilon Limited	05979869	10%			
Ithaca Petroleum Limited	05223667	0%			
NEO Energy Petroleum Limited	03288689	35.5%			
NEO Energy (ZNI) Limited	NI029409	0%			
NEO Energy (ZPL) Limited	08818762	0%			



Table 1.4.2b: FIONN Installations Section 29 Notice Holders Details					
Section 29 Notice Holders	Registration Number	Equity Interest (%)	Notes		
Ithaca Energy (UK) Limited	SC272009	79.5%			
Ithaca Alpha (N.I.) Limited	NI073431	0%			
Ithaca Gamma Limited	05929104	10.5%			
Ithaca Epsilon Limited	05979869	10%			
Ithaca Petroleum Limited	05223667	0%			

1.4.2 Pipelines

Table 1.4.3a: CAUSEWAY Pipelines Being Decommissioned					
Number of Pipelines / Umbilical's 2/2 (See Table 2.3.1a)					
Pipeline Structures	1	(See Table 2.3.3a)			

Table 1.4.3b: FIONN Pipelines Being Decommissioned					
Number of Pipelines / Umbilical's1/1(See Table 2.3.1b)					
Pipeline Structures	1	(See Table 2.3.3b)			

Table 1.4.4a: CAUSEWAY Pipelines Section 29 Notice Holders Details				
Section 29 Notice Holders	Registration Number	Equity Interest (%)	Notes	
Ithaca Energy (UK) Limited	SC272009	44%		
Ithaca Alpha (NI) Limited	NI073431	0%		
Ithaca Gamma Limited	05929104	10.5%		
Ithaca Epsilon Limited	05979869	10%		
Ithaca Petroleum Limited	05223667	0%		
NEO Energy Petroleum Limited	03288689	35.5%		
NEO Energy (ZNI) Limited	NI029409	0%		
NEO Energy (ZPL) Limited	08818762	0%		



Table 1.4.4b: FIONN Pipelines Section 29 Notice Holders Details					
Section 29 Notice Holders	Registration Number	Equity Interest (%)	Notes		
Ithaca Energy (UK) Limited	SC272009	79.5%			
Ithaca Alpha (NI) Limited	NI073431	0%			
Ithaca Gamma Limited	05929104	10.5%			
Ithaca Epsilon Limited	05979869	10%			
Ithaca Petroleum Limited	05223667	0%			

1.5 Summary of Proposed Decommissioning Programmes

Т	able 1.5.1a: CA	USEWAY Summary of Decommissioning Programmes			
Selected Option	Reason for	Proposed Decommissioning Solution ¹			
	Selection				
1.Topsides	1.Topsides				
n/a	n/a	n/a			
2. Jacket	·				
n/a	n/a	n/a			
3. Subsea Installatio	ons				
Complete removal	To remove	The Production and WI Xmas Tree and Debris Covers will be removed by the			
for recycling.	Xmas trees	drill rig and transported onshore for recycling.			
	and covers to				
	leave a clear				
	seabed.				
	Complies				
	with OSPAR				
	requirements				
4. Pipelines, Flowlin	es & Umbilical				
Pipelines and	Complies	The Production Pipeline and 2xUmbilicals shall be flushed to acceptable			
Umbilicals will	with OSPAR	cleanliness levels ¹ with fluid either down the wells or back to North			
remain in-situ. All	requirements	Cormorant. The water injection line does not need flushing since it contains			
exposed ends /	and OPRED	only filtered seawater.			
tie-in spools will	guidelines				
be completely	and	Pipelines & Umbilicals will be disconnected, and the cut ends buried> 1m; all			
removed and	maximises	spools will be removed by DSV or CSV and returned onshore for recycling. It			
returned onshore	recycling of	is intended that the concrete protection mattresses will also be recovered to			
for recycling.	materials	shore, however in the event of practical difficulties OPRED will be consulted			
		and the comparative assessment resubmitted.			
5. Pipeline Structure	es				
Complete removal	To remove	The purge spool on the Production Pipeline will be removed along with the			
for recycling	purge spool	associated spools/pipeline ends and brought to shore for recycling.			
	to leave a				
	clear seabed.				
	Complies				
	with OSPAR				
	requirements				



Т	Table 1.5.1a: CAUSEWAY Summary of Decommissioning Programmes				
Selected Option	Reason for Selection	Proposed Decommissioning Solution ¹			
6. Wells					
Abandon Wells in accordance with "Oil and Gas UK" guidelines on Well Decommissioning – Issue 6 – June 2018".	Complies with HSE and OGA guidelines	Wells will be plugged and abandoned using a drill rig/ship. A PON5, Marine Licence and PETS will also be submitted to OPRED and OGA for approval to abandon the wells ¹ .			
7. Drill Cuttings					
Leave in place to degrade naturally	Drill cuttings are below the OSPAR 2005/6 threshold	Historic cuttings piles from the Causeway P1 and WI1 well are present, and with the bottom currents being relatively weak, natural dispersion of cuttings is expected to be slow. Cuttings from well top-hole sections (26"), drilled with seawater sweeps/water-based muds, and discharged to sea, followed by cementing of the conductor. All cuttings from lower sections (17½", 12¼") drilled with low toxicity oil-based muds (LTOBM) returned to shore and no cuttings containing LTOBM present. The historic cuttings will be left undisturbed on the seabed.			
8. Interdependencies					
Causeway ties into North Cormorant and will be removed first. Fionn will be removed in the same campaign.					

Ithaca will maintain close discussions with TAQA regarding scheduling of North Cormorant decommissioning to align both flushing and removing scopes with the aim of maximising efficiencies.

	Table 1.5.1b: FIONN Summary of Decommissioning Programmes				
Selected Option	Reason for	Proposed Decommissioning Solution ¹			
	Selection				
1.Topsides					
n/a	n/a	n/a			
2. Jacket					
n/a	n/a	n/a			
3. Subsea Installatio	ns				
Complete removal	To remove all	The Xmas Tree and Debris Cover will be removed by the drill rig and			
for recycling.	seabed	transported onshore for recycling.			
	structures				
	and leave a				
	clear seabed.				
	Complies				
	with OSPAR				
	requirements				
4. Pipelines, Flowlin	es & Umbilical				
Pipelines and	Complies	The Production Pipeline and Umbilical shall be flushed to acceptable			
Umbilicals will	with OSPAR	cleanliness levels ¹ with fluids either down the well or back to North			
remain in-situ. All	requirements	Cormorant.			
exposed ends /	and OPRED				
tie-in spools will	guidelines	Pipelines & Umbilicals will be disconnected, and the cut ends buried> 1m; all			
be completely	and	spools will be removed by DSV or CSV and returned onshore for recycling. It			
removed and	maximises	is intended that the concrete protection mattresses will also be recovered to			



	Table 1.5.1b: FIONN Summary of Decommissioning Programmes				
Selected Option	Reason for Selection	Proposed Decommissioning Solution ¹			
returned onshore for recycling.	recycling of materials	shore, however in the event of practical difficulties OPRED will be consulted and the comparative assessment resubmitted.			
5. Pipelines Structur	res				
Complete removal for recycling.	To remove all pipeline structures and leave a clear seabed. Complies with OSPAR requirements	The valve skid structure including protection frame is to be disconnected and completely removed either by DSV / CSV and transported onshore for recycling.			
6. Wells	· · · ·				
Abandon Wells in accordance with "Oil and Gas UK" guidelines on Well Decommissioning – Issue 6 – June 2018".	Complies with HSE and OGA guidelines	Wells will be plugged and abandoned using a drill rig/ship. A PON5, Marine Licence and PETS will also be submitted to OPRED and OGA for approval to abandon the wells ¹ .			
7. Drill Cuttings					
Leave in place to degrade naturally	Drill cuttings are below the OSPAR 2005/6 threshold	Historic cuttings piles from the Causeway P1 and WI1 well are present, and with the bottom currents being relatively weak, natural dispersion of cuttings is expected to be slow. Cuttings from well top-hole sections (26"), drilled with seawater sweeps/water-based muds, and discharged to sea, followed by cementing of the conductor. All cuttings from lower sections (17½", 12¼") drilled with low toxicity oil-based muds (LTOBM) returned to shore and no cuttings containing LTOBM present. The historic cuttings will be left undisturbed on the seabed.			
8. Interdependencie	S	I			
Fionn is tied into Nor	rth Cormorant an	d Causeway. Causeway will be removed in the same campaign.			
Ithaca will maintain (close discussions	with TAQA regarding scheduling of North Cormorant decommissioning to			

Ithaca will maintain close discussions with TAQA regarding scheduling of North Cormorant decommissioning to align both flushing and removing scopes with the aim of maximising efficiencies.


Note: 1. Various permits and consents will be required for the decommissioning activities, e.g. chemical permits. These will be applied for in due course and at the appropriate time, with approvals sought prior to the commencement of any offshore decommissioning activity.



1.6 Field Location Including Field Layout and Adjacent Facilities

Figure 1.6.1: Causeway & Fionn Location in UKCS

Figure 1.6.2: Causeway & Fionn Field Location



Note, this DP relates only to the items encircled




Table 1.6.1 Adjacent Facilities					
Operator	Name	Туре	Distance/Direction	Information	Status
TAQA Bratani Limited	North Cormorant	Fixed Steel Platform	16km Fast	Manned production / drilling facility	Operational Note: Taqa have submitted a DP for NCP Topsides
TAQA Bratani Limited	Eider	Fixed Steel Platform	17km North East	Manned production / drilling facility	Operational

Impacts of Decommissioning Proposals

The decommissioning activities are being planned such that they will not affect adjacent facilities; the pipelines/umbilicals will be decommissioned in situ, leaving the crossings over the 24" Magnus to Ninian oil line intact, and all works carried out within the North Cormorant 500m zone will be in accordance with a permit to work. The Eider platform/infrastructure is outwith the area where decomissioning activities will be carried out. The supporting environmental appraisal will consider potential significant impacts of decommissioning activities, including cumulative impacts in the context of other industry activites in the area.

Figure 1.6.3: Adjacent Facilities





1.7 Industrial Implications

The work to decommission the Causeway and Fionn Field installations and pipelines will be completed using the most effective combination of Diving Support Vessel (DSV) & Construction Support Vessel (CSV). Well plug and abandonment operations will be completed using a semi-submersible drilling rig.

Flushing of pipelines and umbilicals will be undertaken in conjunction with TAQA and using Ithaca's existing framework contracts. It is Ithaca's intention to competitively tender the P&A activities and decommissioning of the subsea installations and stabilisation features. Ithaca will also seek to combine Causeway & Fionn decommissioning activities with other development or decommissioning works should the opportunity be available. Ithaca will keep dialogue with TAQA open with the aim of maximising any synergies in scope. The decommissioning schedule contains contingency to provide flexibility within the programmes.



- 2. Description of Items to be Decommissioned
- 2.1 Installations: Surface Facilities
 - n/a
- 2.2 Subsea Installations: including Stabilisation Features

Tab	Table 2.2.1a: CAUSEWAY Subsea Installations and Stabilisation Features								
Subsea installations including Stabilisation Features		Size/Weight (te)	Loca	ntion	Comments/Status				
Wells	4	See section 2.4	See section 2.4		See section 2.4				
Structures - Xmas Tree c/w Debris Cap incl. of		2.4x2.4x2.0m 50.0t in air	WGS84, Decimal	61.274849°N 1.430533°E	Situated over Production Well 211/23d-17Z [P1]				
WPS			WGS84, Decimal Minute	61º 16.491'N 1º 25.832'E					
	1	2.4x2.4x1.5m 44.3t in air	WGS84, Decimal	61.262430°N 1.425697°E	Situated over Water Injection Well 211/23d-18 [W1]				
			WGS84, Decimal Minute	61° 15.746'N 1° 25.542'E					

Subsea installations including Stabilisation Features		Size/Weight (te)	Loca	ation	Comments/Status
Wells	2	See section 2.4	See section 2.4		See section 2.4
Structures - Xmas Tree c/w Debris Cap incl. of WPS		2.4x2.4x2.0m 50.0t in air	WGS84, Decimal	61.240633° N 1.367671° E	Situated over Production Well 211/22a-6Z [P2]
			WGS84, Decimal Minute	61º 14.438'N 1º 22.060'E	



2.3 Pipelines: Including Stabilisation Features

Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Content
Production Pipeline P1	PL2888	8"	15.554 plus 440m riser and spool	8" Rigid Production Pipeline with flexible riser and tie-in spool	Production Fluid	P1 Well Pipeline Tie-In To North Cormorant Production Pipeline Tie- in	Trenched and Buried	Operational	Production Fluid*
W1 Water Injection Pipeline	PL2890	8"	14.950 plus 440m riser and spool	Rigid Pipeline	Water	North Cormorant Water Injection Pipeline Tie-In To W1 Well Pipeline Tie-In	Open Trench for Natural Backfill	Operational	Water*
P1 Control Umbilical	PLU2891	5″	15.830	Multi Core Flexible Umbilical	Hydraulic oil/ Methanol	North Cormorant To P1 Well	Open Trench for Natural Backfill	Operational	Hydraulic oil/ Methanol*
WI Control Umbilical	PLU2892	3.5″	1.490	Multi Core Flexible Umbilical	Hydraulic oil/ Methanol	P1 Well To Well W1	Open Trench for Natural Backfill	Operational	Hydraulic oil/ Methanol*

Note: * denotes lines will be flushed and cleaned and contents left with treated seawater



	Table 2.3.1b: FIONN Pipeline/Flowline/Umbilical Information										
Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Content		
Production Pipeline P2	PL2889	8"	2.847	Rigid Pipeline	Production Fluid	P2 Well Pipeline Tie-In To Valve Skid Pipeline Tie-In	Buried	Operational	Production Fluid*		
P2 Control Umbilical	PLU2893	5″	11.850	Multi Core Flexible Umbilical	Hydraulic oil/ Methanol	То	Open Trench for Natural Backfill	Operational	Hydraulic oil/ Methanol*		

Note: * denotes lines will be flushed and cleaned and contents left with treated seawater

	Table 2.3.2a: CAUSEWAY Subsea Pipeline Stabilisation Features							
Stabilisation Feature	Total Number	Weight (Te)	Locations	Exposed/Buried/Condition				
Concrete mattresses	261	1,195	At pipeline ends and crossings	 All mattresses will be recovered unless buried by rock placement 21 Mattresses are buried under rock and will be decommissioned in situ 24 Mattresses in Trench Transitions and to be assessed individually for decommissioning in situ or recovery. For any mattresses that can't be recovered, Ithaca will discuss the practicalities and reach agreement with OPRED 216 Mattresses laid on the seabed for recovery 				
Grout bags	n/a	n/a	No as-built records of grout bags.	n/a				



		Table 2.3.2a: CAU	JSEWAY Subsea Pi	peline Stabilisatio	n Features
Stabilisation Feature	Total Number	Weight (Te)	Locations		Exposed/Buried/Condition
Sand bags	360	9	At North Cormorant Platform		Estimated number of exposed sand bags. It is intended that the sand bags will be recovered to shore, however in the event of practical difficulties OPRED will be consulted and agreement reached.
Deposited Rock	1	30939	Along Pipeline P1		9010t at Various locations for general stabilisation, burying of "Tee" and cover for Umbilical PLU2891
			Along Pipeline W1		4719t total
			P1 Production		8667t at Magnus Crossing (centre) for P1 Production &
			WGS84, Decimal	61.271306°N 1.399389°E	Umbilical
			WGS84, Decimal Minute	61º 16.278'N 1º 23.963'E	
			Umbilical		
			WGS84, Decimal	61.271556°N 1.399250°E	
			WGS84, Decimal Minute	61° 16.293'N 1° 23.955'E	
			WGS84, Decimal	61.260361°N 1.399222° E	5258t at Magnus Crossing (centre) for W1 Water Injection line crossing 5258
			WGS84, Decimal Minute	61º 15.622'N 1º 23.953'E	



	Table 2.3.2a: CAUSEWAY Subsea Pipeline Stabilisation Features									
Stabilisation Feature	Total Number	Weight (Te)	Locations		Exposed/Buried/Condition					
			WGS84, Decimal	61.257056°N 1.359528°E	3285t for W1 Water Injection crossing P2 Production (centre)					
			WGS84, Decimal Minute	61º 15.423'N 1º 21.572'E						

		Table 2.3.2b: F	IONN Subsea Pipeline Stabilisation	Features
Stabilisation Feature	Total Number	Weight (Te)	Locations	Exposed/Buried/Condition
Concrete mattresses	179	721	At pipeline ends and crossings	 All mattresses will be recovered unless buried by rock placement 2 Mattresses are buried under rock and will be decommissioned in situ 22 Mattresses in Trench Transitions and to be assessed individually for abandon in situ or recovery. For any mattresses that can't be recovered, Ithaca will discuss the practicalities and reach agreement with OPRED 155 Mattresses laid on the seabed for recovery
Grout bags	n/a	n/a	No as-built records of grout bags.	n/a
Sand bags	120	3	At North Cormorant Platform	Estimated number of exposed sand bags. It is intended that the sand bags will be recovered to shore, however in the event of practical difficulties OPRED will be consulted and agreement reached.



	Table 2.3.2b: FIONN Subsea Pipeline Stabilisation Features							
Stabilisation Feature	Stabilisation Feature Total Number Weight (Te) Locations Exposed/Buried/Condition							
Deposited Rock 1 1034 Along Pipeline P2 737t at Various locations for general								
Along P2 Umbilical 297t Rectifying loss of trench depth								

Total Rock Deposited = 31,973t

	Table 2.3.3a: CAUSEWAY Subsea Pipeline Structures									
Structure Total Number Description Locations Conditions										
Purge Spool c/w protection Frame		2m x 1m 0.3t in Air	WGS84, Decimal	61.241322°N 1.148556°E	Installed on Seabed To be fully removed					
				61° 14.479'N 1° 8.913'E						

	Table 2.3.3b: FIONN Subsea Pipeline Structures								
Structure Total Number Description Locations Conditions									
Valve Skid c/w protection cover	1	6m x 2m 36t in Air	WGS84, Decimal	61.265854°N 1.355156°E	P2 tie in to P1 - Installed on Seabed adjacent to rock berm To be fully removed				
			WGS84, Decimal Minute	61° 15.951'N 1° 21.309'E					

2.4 Wells

Table 2.4.1a: CAUSEWAY Well Information								
Platform Wells	Designation	Status	Category of Well					
n/a	n/a	n/a	n/a					
Subsea Wells	Designation	Status	Category of Well					
211/23d-17Z	P1 Oil Production	Shut-In	SS 3-3-3					
211/23d-18	W1 Water Injection	Shut-In	SS 3-3-3					
211/22a-8	Appraisal	Abandoned Ph1	SS 0-1-1					
211/22a-9	Appraisal	Abandoned Ph1	SS 3-3-3					

Table 2.4.1b: FIONN Well Information					
Platform Wells Designation Status Category of V					
n/a	n/a	n/a	n/a		
Subsea Wells	Designation	Status	Category of Well		
211/22a-6Z	P2 Oil Production	Shut-In	SS 3-3-3		
211/22a-7A	Appraisal	Abandoned Ph1	SS 3-3-3		

Category of well is aligned with OGUK Guidelines for the Suspension or Abandonment of Wells, Issue 6 June 2018

2.5 Drill Cuttings

(See Section 3.7 for further information)

Historic cuttings piles from both Causeway and Fionn are present and since the bottom currents in the area relatively weak, the natural dispersion of cuttings is expected to be slow. Any historic cuttings will be left undisturbed on the seabed.

Table 2.5a: CAUSEWAY Drill Cuttings Pile(s) Information			
Location of Pile Centre	Seabed Area (m ²)	Estimated volume of Cuttings (m ³)	
P1	1256	278	
W1	676	122	
Appraisal Well 22a-8	676	122	
Appraisal Well 22a-9	669	120	

Table 2.5b: FIONN Drill Cuttings Pile(s) Information			
Location of Pile Centre	Seabed Area (m ²)	Estimated volume of Cuttings (m ³)	
P2	1109	203	
Appraisal Well 22a-7A	934	182	

The drilling of the Causeway and Fionn development wells was between 2006 and 2008 and thus, under PARCOM Decision 92/2 on the Use of Oil-Based Muds, the discharge of OBM cuttings was not permitted. OBM cuttings from the Causeway and Fionn development wells were retained on the rig and returned to shore for treatment and disposal. As a consequence, only water based mud cuttings were discharged to sea, and under OSPAR 2006/5 Stage 1 screening "Where water-based drilling fluids were used and no other discharges have contaminated the cuttings pile, no further investigation is necessary." The cuttings present at Causeway-Fionn are therefore considered compliant and do not breach the thresholds in the OSPAR Recommendation 2006/5 guidelines and therefore the intention is to follow the recommendation and leave the cuttings piles undisturbed and to degrade naturally.

2.6 Inventory Estimates

Table 2.6.1a: CAUSEWAY Subsea Installation Inventory			
Item	Mass (te)		
Metals	Steel (All Grades)	365.5	
	Non Ferrous	8.3	
Concrete / Grout	Mattresses	0	
Hazardous	NORM / Residual Fluids	0	
Non-Hazardous	Sand bags	0	
Plastics	Rubbers, Polymers, Coatings	0	
	Total	373.8	

Table 2.6.1b: FIONN Subsea Installation Inventory			
Item Description		Mass (te)	
Metals	Steel (All Grades)	153.6	
	Non Ferrous	6.2	
Concrete / Grout	Mattresses	0	
Hazardous	NORM / Residual Fluids	0	
Non-Hazardous	Sand bags	0	
Plastics	Rubbers, Polymers, Coatings	0	
	Total	159.8	

Table 2.6.2a: CAUSEWAY Pipelines Inventory				
Item	Description Mass (te)			
Metals	Steel (All Grades)	2940.6		
	Non Ferrous	62.0		
Concrete / Grout	Mattresses	1283.3		
Rock Placement	Rock	30939		
Hazardous	NORM / Residual Fluids	0		
Non-Hazardous	Sandbags	12.0		
Plastics	Rubbers, Polymers, Coatings	707.5		
	Total	35944.4		

Table 2.6.2b: FIONN Pipelines Inventory			
Item Description Mass (te)			
Metals	Steel (All Grades)	477.1	
	Non Ferrous	45.9	
Concrete / Grout	Mattresses	633.9	
Rock Placement	Rock	1034.0	
Hazardous	NORM / Residual Fluids	0	
Non-Hazardous	Sandbags	0	
Plastics	Rubbers, Polymers, Coatings	188.7	
	Total	2379.6	

3.0 Removal and Disposal Methods

Potential for re-use of the Causeway / Fionn has been reviewed and has been discounted due to the specific & bespoke nature of the spools and structures / trees.

Wastes generated during decommissioning will be segregated and recorded by type and transported onshore to licenced waste contractors. Steel and other recyclable metals are estimated to account for the greatest proportion of the materials inventory that will be returned onshore.

In line with the waste hierarchy, the re-use of an installation (or parts thereof) is first in the order of preferred decommissioning options considered.

3.1 Topsides Decommissioning Overview

N/A

3.2 Jacket Decommissioning Overview

N/A

3.3 Installations: Subsea and Stabilisation Features

Table 3.3.1a: CAUSEWAY Installations: Subsea and Stabilisation Features			
Subsea installations and stabilisation features	Number	Option	Disposal Route (if applicable)
Wellhead Structures	2	'	Return to shore for re-use or recycling

Table 3.3.1b: FOINN Installations: Subsea and Stabilisation Features			
Subsea installations and stabilisation features	Number	Option	Disposal Route (if applicable)
Wellhead Structures	1	,	Return to shore for re-use or recycling



Figure 3.3.1: Typical Wellhead c/w Debris Cap




Table 3.3.2a: CAUSEWAY Pipeline Structures			
Subsea installations and stabilisation features	Number	Option	Disposal Route (if applicable)
Purge Spool c/w protection Frame	1	,	Return to shore for re-use or recycling

Table 3.3.2b: FIONN Installations: Pipeline Structures			
Subsea installations and stabilisation features	Number	Option	Disposal Route (if applicable)
Valve Skid c/w protection cover	1	,	Return to shore for re-use or recycling



Figure 3.3.2: Causeway Purge Spool





Figure 3.3.3: Fionn Valve Skid c/w Protection Structure



3.4 Pipelines

Decommissioning Options:

- Option A (A): Complete removal by reverse reel, including sections under rock. Rock cover also removed.
- Sub-Option A1 (A1): Complete removal by cut and lift, including sections under rock. Rock cover also removed
- Option B (B): Partial removal of by reverse reel sections currently under rock, along with the rock cover, decommissioned in situ
- Option C (C): Partial removal by cut and lift sections currently under rock, along with the rock cover, decommissioned in situ
- Option D (D): Decommission in situ of all sections, including sections under existing rock and the existing rock cover, cut ends lowered to below 0.6m with remedial mechanical backfill where required.
- Option E (E): Decommission in situ of all sections, including sections under existing rock and the existing rock cover, cut ends covered with new rock cover
- Umbilical Option A (UA): Complete removal by reverse reel, including sections under rock. Rock cover also removed
- Umbilical Sub-Option A1 (UA1): Complete removal by reverse reel applicable to PLU2892 only (no rock present on line)
- Umbilical Option B (UB): Partial removal by reverse reel, sections currently under rock and existing rock cover decommissioned in situ
- Umbilical Option C (UC): Decommission in situ of all sections, including sections under existing rock, and the existing rock cover. Cut ends lowered to below 0.6m with remedial mechanical backfilled where required
- Umbilical Option D (UD): Decommission in situ of all sections, including sections under existing rock, and the existing rock cover. Cut ends covered with new rock cover

Table 3.4.1: Pipeline or Pipeline Groups Decommissioning Options				
Pipeline or Group (as per PWA)	Condition of line/group (Surface laid/Trenched/ Buried/ Spanning)	Whole or part of pipeline/group	Decommissioning Options considered	
PL2888	Trenched and buried (mechanical backfill).	Whole	A, A1, B, C, D, E	
PL2889	Trenched and buried (mechanical backfill).	Whole	A, A1, B, C, D, E	
PL2890	Trenched to below seabed level (natural backfill where present).	Whole	A, A1, B, C, D, E	



PLU2891	Trenched to below seabed level (natural backfill where present).	Whole	UA, UB, UC, UD
PLU2892	Trenched to below seabed level (natural backfill where present).	Whole	UA1, UC, UD
PLU2893	Trenched to below seabed level (natural backfill where present).	Whole	UA, UB, UC, UD

Comparative Assessment Method:

Ithaca developed a framework for conducting a Comparative Assessment using qualitative and quantitative data, to evaluate the alternative decommissioning options outlined in table 3.4.1. This framework draws from OSPAR 98/3 and OPRED's Decommissioning guidance. A methodology and scoring system was used to assess the relative performance of each of the potential decommissioning options for the production pipeline, water injection pipeline and the umbilicals, with results presented Comparative Assessment Report (Matrix in Appendix C and discussion within Section 6).

Initially, all decommissioning options were considered at a screening meeting. From this initial review, the option to "Leave in situ" with no additional work was not considered feasible since the disconnection at the Causeway and Fionn wells and NCP is required; disconnection at NCP is also required for the future decommissioning of this installation by TAQA. Another option that was initially identified but not taken forward was the removal of the umbilical lines (PLU2891, PLU2892 and PLU2893) by cut and lift, as discussed in the CA report.

The assessment workshop objectives were to assess the technical feasibility and risk of major operations failure for all identified decommissioning options taken forward for the associated pipelines and umbilicals.

The list in 3.4 above contains the options considered during the multidisciplinary assessment workshop consisting of experienced in house and external participants.

Outcome of Comparative Assessment:

Following the above exercise, the table below catalogues the preferred options for the decommissioning of the pipelines and umbilicals.

Table 3.4.2: Outcomes of Comparative Assessment				
Pipeline Group	Recommended Option	Justification		
PL2888	Option E: Decommission in situ of	Leaving the infrastructure in situ clearly indicates significantly lower		
(~16km, 8" production	all buried/trenched sections,	risks in terms of:		
pipeline)	sections under existing rock and	Safety of personnel		
PL2889	rock, seabed surface sections	• Seabed disturbance (taking into consideration new rock use)		
(~3km, 8" production	lowered to below 0.6m with	Greenhouse gas emissions		
pipeline)	remedial mechanical backfilled	Technical feasibility		
PL2890	where required	• Cost		



Table 3.4.2: Outcomes of Comparative Assessment				
(~16km, 8" water injection pipeline)		Although residual risk and residual liability for these options are higher, these are reduced further by the lines being covered (PL2888 and PL2889) or trenched (PL2890) to at least 0.6m for the majority of their lengths, the level of fishing effort in the area and that fishing has occurred throughout the area, without incident for the life of the development		
PLU2891 (~16km umbilical) PLU2893 (~12km umbilical)	Umbilical Option D : Decommission <i>in situ</i> of all trenched sections, sections under existing rock and rock, seabed surface sections lowered to below 0.6m with remedial mechanical backfilled where required	Leaving the infrastructure <i>in situ</i> clearly indicates significantly lower risks in terms of: • Safety of personnel • Seabed disturbance • Greenhouse gas emissions • Technical feasibility • Cost Although residual risk and residual liability for these are higher, these are reduced further by the lines being trenched to at least 0.6m for the majority of their lengths, the level of fishing effort in the area and that fishing has occurred throughout the area, without incident for the life of the development		
PLU2892 (~1.5km umbilical)	Umbilical Sub-Option A1: Complete removal by reverse reel, including all seabed surface sections, and trenched sections (no rock present on line)	Short line (~1.5km), trenched at installation, not mechanically backfilled, no rock protection applied. Complete removal by reverse reel results in a higher risk to personnel off and onshore due to vessel time and quantity of material being handled, however, low technical feasibility score (routine activity, high confidence), seabed disturbance anticipated to be low/moderate (no or very little deburial expected), low cost, and removal of residual risk to fishing/other users and lower residual liability make this the preferred option.		

3.5 Pipeline Stabilisation Features

Table 3.5.1a: CAUSEWAY Pipeline Stabilisation Features					
Stabilisation features	Number	Option	Disposal Route		
Concrete mattresses	261	 21 Mattresses are buried under rock (e.g. at crossings) and will be decommissioned in situ. 24 Mattresses in Trench Transitions and to be assessed individually for abandon in situ or recovery. For any mattresses that can't be recovered, Ithaca will discuss the practicalities and reach agreement with OPRED. 216 Mattresses are laid on the seabed. It is intended that the mattresses are recovered to shore, however in the event of practical difficulties OPRED will be consulted and an agreement reached. 	Recover onshore for re-use or recycling.		
Sand bags	360	Full recovery. It is intended that the sand bags be recovered to shore, however in the event of practical difficulties OPRED will be consulted and a comparative assessment submitted.	Recover onshore for disposal or recycling.		
Deposited Rock	30,939t	Leave in situ	N/A		

Table 3.5.1b: FIONN Pipeline Stabilisation Features				
Stabilisation features	Number	Option	Disposal Route	
Concrete mattresses	179	 2 Mattresses are buried under rock and will be decommissioned in situ 22 Mattresses in Trench Transitions and to be assessed individually for abandon in situ or recovery. For any mattresses that can't be recovered, Ithaca will discuss the practicalities and reach agreement with OPRED. 155 Mattresses are laid on the seabed. It is intended that the mattresses are recovered to shore, however in the event of practical difficulties OPRED will be consulted and an agreement reached. 	Recover onshore for re-use or recycling.	
Sand bags	120	Full recovery. It is intended that the sand bags be recovered to shore, however in the event of practical difficulties OPRED will be consulted and a comparative assessment submitted.	Recover onshore for disposal or recycling.	
Deposited Rock	1,034t	Leave in situ	n/a	



3.6 Wells

Table 3.6: Well Plug and Abandonment

The Causeway Field consists of one subsea production well and one water injection well. There are also 2 abandoned E&A wells.

The Fionn Field consists of one subsea production well. There is 1 abandoned E&A well.

The wells will be plugged and abandoned in accordance with Oil & Gas UK guidelines on Well Decommissioning – Issue 6 – June 2018. A PON5/Portal Environmental Tracking System (PETS)/Marine Licence application will be submitted in support of any such work that is to be carried out.

3.7 Drill Cuttings

Table 3.7: Drill Cutt	ings Deco	mmission	ing Optio	ns		
How many drill cuttings piles are present?						6
Tick options examined:						
□Remove and re-inject ✓Leav	e in place		Cover			
□Relocate on seabed Remov	e and treat	onshore				
\Box Remove and treat offshore						
□Other						
Review of Pile Characteristics		W1	P2	EA	EA	EA
				211/22a- 7A	211/22a- 8	211/22a 9
How has the cuttings pile been screened?	Desktop	Desktop	Desktop	Desktop	Desktop	Desktop
Dates of sampling (if applicable)	N/A	N/A	N/A	N/A	N/A	N/A
Sampling to be included in pre-decommissionin survey?	g N/A	N/A	N/A	N/A	N/A	N/A
Does it fall below both OSPAR thresholds?	Y	Y	Y	Y	Y	Y
Will the drill cuttings pile have to be displaced t remove the jacket?	o N/A	N/A	N/A	N/A	N/A	N/A
What quantity (m³) would have to b displaced/removed?	e N/A	N/A	N/A	N/A	N/A	N/A
Will the drill cuttings pile have to be displaced t remove any pipelines?	D N	N	N	N	N	N
What quantity (m³) would have to b displaced/removed?	e N/A	N/A	N/A	N/A	N/A	N/A
Have you carried out a Comparative Assessment c options for the Cuttings Pile?	f N	N	N	N	N	N



Only water based mud cuttings were discharged to sea from the drilling of the Causeway and Fionn wells, and under OSPAR 2006/5 Stage 1 screening "Where water-based drilling fluids were used and no other discharges have contaminated the cuttings pile, no further investigation is necessary." The cuttings present at Causeway-Fionn are therefore considered compliant and do not breach the thresholds in the OSPAR Recommendation 2006/5 guidelines and therefore no comparative assessment was required.

3.8 Waste Streams

	Table 3.8.1: Waste Stream Management Methods
Waste Stream	Removal and Disposal Method
Bulk liquids	Subsea system including pipelines, valve skid and risers will be flushed with sea water. The displaced fluids will either be sent to North Cormorant facilities or disposed of to a donor well.
Marine growth	Minimal marine growth present. Any marine growth that is removed offshore will be disposed of according to guidelines, otherwise residual marine fouling will be removed onshore to appropriately licenced sites and disposed of according to guidelines, company policies and under the appropriate permit.
NORM/LSA Scale	There is no specific record of NORM from Causeway or Fionn at North Cormorant, although North Cormorant has presence of NORM. NORM/Benzene checks will continue as part of the removal, clean-up/disposal process and any NORM encountered will be dealt with and disposed of in accordance with guidelines.
Asbestos	None present Any asbestos that is present will be contained and taken onshore for disposal in accordance with regulations and under appropriate permits.
Other hazardous wastes	Will be recovered onshore to appropriately licenced sites and disposed of according to guidelines, company policies and under the appropriate permit.
Onshore Dismantling sites	Only appropriately licenced sites will be considered as part of the selection process in addition the facility chosen must demonstrate proven track record of waste stream management throughout the deconstruction process. They will also be required to demonstrate their ability to deliver innovative recycling options.



	7	Table 3.8.2: Inventory	Disposition	
Inventory	Region	Total Inventory Tonnage	Planned Tonnage to shore	Planned Left in Situ
CAUSEWAY Installations	UK	373.8	373.8	0
CAUSEWAY Pipelines	UK	35944.3*	1460.4	34484.2*
FIONN Installation	υк	159.8	159.8	0
FIONN Pipelines	UK	2379.6*	705.0	1674.6*

*Includes Deposited Rock Te

Due to the nature of the fields, reuse is unlikely.

All recovered material will be transported onshore for re-use recycling or disposal. It is not possible to predict the exact quantity of materials that will be re-used as this will depend entirely on market conditions. The figures in Table 3.8.2 are best case.

Table 3	Table 3.8.3: Re-use, Recycle & Disposal Aspirations for Material Recovered Onshore								
Inventory	Region	Re-use	Recycle	Disposal					
CAUSEWAY Installations	UK (373.8 Tonnes)	0	373.8	0					
CAUSEWAY Pipelines	UK (1460.1 Tonnes)	0	165.1	1295.3*					
FIONN Installation	UK (159.8 Tonnes)	0	159.8	0					
FIONN Pipelines	UK (705.0 Tonnes)	0	71.1	633.9*					

*Includes Mattresses although, subject to assessment and classification, alternatives for recycling will be sought

Please refer to the Causeway-Fionn Environmental Appraisal for further detail (Document Reference: CFI-LLA-IT-DE-RE-0002)

4.0 Environmental Appraisal Overview

The following sections are summarised from the Causeway-Fionn Decommissioning Environmental Appraisal, Document No: CFI-LLA-IT-DE-RE-0002.

4.1 Environmental Sensitivities (Summary) Potential Environmental Impacts and their Management

	Table 4.1: Environmental Sensitivities
Environmental Receptor	Main Features
Conservation interests	None of the Causeway-Fionn field facilities are located within (or close to) a Special Area of Conservation (SAC) established under the Habitats Directive or Special Protection Area (SPA) under the Birds Directive. The nearest SPA is ca. 124km away, and the nearest SAC is 86km away; the nearest Nature Conservation Marine Protection Area (established under the Marine (Scotland) Act 2010 in Scottish territorial waters) is located ca. 108km away. The pre-decommissioning survey identified sea pens <i>Pennatula phosphorea</i> and <i>Virgularia sp</i> , mounds and burrows and that the presence of the OSPAR listed threatened and/or declining habitat "sea pens and burrowing megafauna communities" was considered likely to occur within the survey area. However, based on sediment type and surface features, the consideration is that the habitat is not present.
Seabed	Relatively flat seabed though shoals slightly to the west; water depths across the area range from a minimum of 148m at the Fionn well location (P2) and maximum of 160m at the tie in at NCP. Depressions are noted on the seabed across the area which are generally minor, isolated features with a low surface expression (most <0.5m), which are sometimes associated with higher reflectivity (i.e. indicating areas of coarser sediment) and boulders; no evidence of shallow gas or gas release that would attribute these to pockmark features. The EUNIS habitat classification records the seabed sediments predominantly deep circalittoral sand across the majority of the area, the decommissioning baseline survey identifies transitional zone of muddy, slightly gravelly sand, with varying densities of cobbles present, either side of the rock placement.
	A semi-submersible will be used to plug and abandon the wells (P1, P2 and Wl1, with three rig moves required). A DSV may be used to plug and abandon the 3 x subsea appraisal wells, however, as contingency, the assessment includes the use of a semi-submersible rig for these wells too. Seabed disturbance will result from rig use, infrastructure and umbilical removal, but this is considered temporary, with recovery expected.
Fisheries	Blocks 211/23 and 211/22 are all located in ICES rectangle 51F1 and fishing effort in the area is focused on demersal species; 2019 saw an increase in landings of pelagic species compared to that seen in 2018 and 2017, both of which had low or mainly disclosive catches. Saithe, cod, ling and haddock account for the majority of the landings. The rig will be positioned in/close by to the existing 500m safety zones at P1, P2 and WI1, from which vessels are already excluded; the anchors will extend outside these zones, however, rig moves and anchor locations will be notified through the normal notification process. No additional exclusion to fisheries will result from well plug and abandonment operations. Vessels for the subsea scope of work will be on location for relatively short durations, and

	Table 4.1: Environmental Sensitivities
	primarily work will be carried out within existing safety zones (i.e. disconnection at wells) Once decommissioning activities have been completed, safety zones will no longer apply Vessel movements and rig siting will be notified through normal channels and fisheries liaising will continue through the project.
Environmental Receptor	Main Features
Fish	The area overlaps reported spawning grounds of Norway pout, saithe, haddock, cod and whiting (see below for timing) and also supports known nursery grounds for blue whiting, spurdog, European hake, haddock, Norway pout, herring, ling, mackerel, anglerfish and whiting. Well plug & abandonment activities will use a relatively small number and variety of chemicals; discharge of these is not likely to significantly affect fish spawning/nursery grounds. Majority of fish species spawn over wide areas. While it is recognised that vesse and other continuous noise may influence several aspects of fish behaviour, including inducing avoidance and altering swimming speed, direction and schooling behaviour, there is no evidence of mortality or potential mortal injury to fish from ship noise. Given the source level characteristics and the context of similar contributions to the ambient anthropogenic noise spectrum of the area over several decades (i.e. the oil and gas associated installations, vessels and rigs movements in and around the area), no injury or significant behavioural disturbance to fish populations is anticipated
Marine Mammals	Harbour porpoise are frequently sighted throughout the central North Sea area and are likely to be the most abundant species in this area too; while present throughout the year, peak numbers are generally recorded from June to October. White-beaked dolphins, are encountered regularly in coastal and offshore waters of the central and northern North Sea, although sightings are less common at latitudes above that of Shetland; while they can be sighted throughout the year, most frequent sightings are from July to October. Minke whales are also present, appearing to move south into the North Sea at the beginning of May and remaining until October. Several other species have been sighted in offshore waters of the northern North Sea, such as killer whale, bottlenose dolphin and beaked whales, but infrequently and/or in small numbers only. The area is distant from sea breeding colonies and haul-out sites; models based on tagging data suggest very low densities of both grey and harbour seal in the area.ImmFebMarAprMayJunJulAugSepOctNovDecKey: Darker colour reflects months when marine mammals most frequently observed

			Tap	e 4.1:		intent			J				
Environmental Receptor	Main	Featu	res										
Onshore Communities	The impact of the disposal of waste from the decommissioning activities on onshore communities would be slightly beneficial as it will contribute to job continuation. However, this is expected to be small as the site used will be an existing site and the volume of waste returned is relatively small.												
Birds	Sea a >124 are o with fulma birds durin The S with the e	s a who km fron f much mean r ar, black presen g migra Geabird method xtent o	ble – th n shore greate maximu <-legged t in the ation, p Oil Sen I refinir	is is rel) and th r impor im fora d kittiw area a ost bree sitivity g. Whe age gap	ated to ne availa tance, ging ra ake). S re likely eding di Index (! ere ther os (thes	the dis ability o with on nges ex pecies p to be (spersio SOSI) ha e is no c e are sh	tance fi f prey s ly a fev ceedin present predon n from as been data cov	rom bre pecies (v specie g 100ki vary se hinately colonie develo verage t red). V	eeding c e.g. ins es breed m, e.g. asonally) those s. ped bas he JNCC	colonie hore an ding at northe y and b transit sed on C guida chese c	e contex s (Cause reas arc colonie ern gan eing far cing thro previou nce is u ould no	eway-F bund Sh es in Sh net, no offsho ough th us indio sed to t be re	ionn is netlanc ortherr ore, the ne area ces and reduce duced
		v, for t	hose m	nonths	with da		h the e	xceptio	n of D	ec for	Block 2		-
	sensi	v, for t tivity is	hose m high ar	ionths id Sept	with da and De	ata, wit c for Blo	h the e ock 211	exceptio /22 whi	n of Di	ec for oderat	Block 2 e.	11/23	-
		v, for t	hose m	nonths	with da	ata, wit	h the e	xceptio	n of D	ec for	Block 2		-
	sensi [.] _{Jan}	v, for t tivity is Feb	hose m high ar ^{Mar}	onths nd Sept	with da and De ^{May}	ata, wit c for Blo Jun	h the e ock 211	exceptic /22 whi	n of Da ich is m	ec for oderat	Block 2 e.	11/23 Dec	where
	Jan 5 5 5	v, for t tivity is 5 5 5 5	hose m high ar Mar 5 5 5	Apr 5 5 5 5 5	May N	Jun 5 5 5 5	Jul 5 5 5 5	Aug 5 5 5 5 5	sep 5 4 5	oct oct 5 4 5	Block 2 e. Nov 5 4 3	11/23 Dec 5 4 3	where 211/21 211/22 211/23
	Jan 5 5 5 Key 1=Ex no cover	v, for t tivity is 5 5 5 xtremely rage, thes	hose m high ar Mar 5 5 High. 2= se are hig	Apr 5 5 5 Very High thighted	May N N N N S High.	Jun 5 5 4= Medi they have	Jul 5 5 um; 5=Lo re numbe	Aug Aug 5 5 w N = No rs marke	Sep 5 4 5 data (We d in red,	oct oct 5 4 5 ebb et al either St	Block 2 e. Nov 5 4	Dec 5 4 3 ote, whe acent me	where 211/21 211/22 211/22 211/23 ere there onths) on

	Table 4.1: Environmental Sensitivities (cont.)
Environmental Receptor	Main Features
Atmosphere	Emissions will be generated from fuel combustion on the various vessels involved in the decommissioning, and primarily comprise carbon dioxide (CO2), carbon monoxide (CO), oxides of nitrogen (NOx), sulphur dioxide (SO2), methane (CH4) and volatile organic compounds (VOCs). Although minor, emissions will contribute both to localised and short-term increases in atmospheric pollutants, and to global atmospheric GHG concentrations. In the context of wider UK emissions these effects are considered to be negligible, and there will be a minor positive benefit from the return of recyclable materials to shore which will have a future use and offset the extraction and transport of primary raw materials. Overall effects are considered to be negligible and temporary.

Fugro (2020). Causeway-Field and Fionn Field Pre-decommissioning; Volume 2, Environmental Baseline Survey Report. Document number: CFI-LLA-DE-RE-0002 Rev 02

*JNCC (2017). Using the Seabird Oil Sensitivity Index to inform contingency planning (updated guidance to reduce data coverage gaps). http://jncc.defra.gov.uk/PDF/Using%20the%20SOSI%20to%20inform%20contingency%20planning%20 2017.pdf

Webb A, Elgie M, Irwin C, Pollock C & Barton C (2016). Sensitivity of offshore seabird concentrations to oil pollution around the United Kingdom. Report to Oil and Gas UK, 102pp.



4.2 Potential Environmental Impacts and their Management

Environmental Impact Assessment Summary:

An ENVID was conducted where the decommissioning activities were systematically considered for their potential interactions with the environment and in the context of legislative and policy requirements. Following the ENVID, the EA took both qualitative and quantitative approaches to the identification of the likely magnitude of effects, as appropriate and then further assessed those impacts identified as potentially significant. Impacts that were screened out as considered minor included: drill rig movement (tow in/out); physical presence of the rig/vessels (for well plug and abandonment and subsea campaign); discharges to sea; underwater noise (rig and vessel noise only, there is no planned use of explosives and all noise sources will be of a non-pulsed/continuous nature); surface lighting and presence and degradation of material left in situ. Considerations for screening these out are detailed in the supporting EA. The potentially significant impacts and their management are described below.

After assessment of these impacts and the application of operational controls, or mitigation as required, the conclusion of the EA is that the Causeway-Fionn decommissioning activities will not result in a significant impact on the marine environment, or other users of the marine environment.

	Table 4.2: Environmental Im	pact Management
Activity	Main Impacts	Management
Topside removal	N/A	N/A
Jacket(s)/Floating Facility Removal	N/A	N/A
Subsea Installation(s) Removal	on benthic communities (i.e. mortality) as a result of physical trauma, smothering by re-suspended sediments. Disturbance limited to the benthic fauna	Causeway-Fionn is not located within, or near any designated sites and therefore, none of the decommissioning activities are expected to have any impact on any designated site in the wider area. The dominant fraction in the sediment is sand (>80%) and from the pre-decommissioning survey information, there is no evidence of large burrows or ejecta mounds, a characteristic of 'sea-pen and burrowing megafauna communities', the habitat 'sea-pen and burrowing megafauna communities' is not considered present.
Decommissioning Pipelines	on benthic communities (i.e. mortality) as a result of	The spatial extent of disturbance for decommissioning Causeway-Fionn pipelines is limited to a relatively small area, as the majority of the pipelines are being decommissioned in situ. Causeway-Fionn is not located within or near any

CFI-LLA-IT-DE-PRO-0001 (Rev 6)

Page 43 of 64



	suspended sediments. Disturbance limited to the benthic fauna along the recovered umbilical route, and buried pipeline ends for those decommissioned in situ.	designated sites and the habitat 'sea-pen and burrowing megafauna communities' is not considered present.
Decommissioning Stabilisation Features	Seabed disturbance will result in direct physical effects on benthic communities (i.e. mortality) as a result of physical trauma, smothering by excavated and re- suspended sediments. Disturbance limited to the	The spatial extent of disturbance for decommissioning stabilisation features is limited to relatively small, localised areas where protective material is being recovered (rock and mattresses covered by the rock are to be decommissioned in situ, leaving any benthic fauna which have colonised these areas, undisturbed) Causeway-Fionn is not located within or near any designated sites and the habitat 'sea-pen and burrowing megafauna communities' is not considered present.
Decommissioning Drill Cuttings	N/A	N/A



5.0 Interested Party Consultations

Consultations Summary:

During the consultation period, copies of the Decommissioning Programmes and supporting documents were forwarded to the following Statutory Consultees:

- 1. The National Federation of Fishermen's Organisations (NFFO);
- 2. The Scottish Fisherman's Federation (SFF)
- 3. The Northern Ireland Fish Producers Organisation (NIFPO)
- 4. Global marine systems Limited (GMS).

Correspondence with the above parties included email, letter, meetings and telephone calls to advise of progress and to provide more detail of the proposals. Responses were received from all parties as detailed in Table 5.1 below.

A public notice was published in the Press & Journal and the Telegraph. Please refer to Appendix A for a copy of the public notice. The public notice gave instructions for representations to be made in writing.

Copies of the Decommissioning Programmes and supporting documents were made available for viewing at Ithaca's office at Hill of Rubislaw, Aberdeen, AB15 6XL, United Kingdom.

	Table 5.1 Summary of Stakeholder Cor	nments
Who	Comment	Response
Informal Consultations		
Partners	NEO (Partner in Causeway) were issued all draft / final versions of the Decommissioning Programme and supporting documentation	No comments received to date.
JNCC	Presented outcome of CA and proposed decommissioning methodology during virtual meeting	Positive feedback from initial informal consultation, noted that sea pens and burrows were identified during pre- decommissioning survey and that this should be included in the environmental assessment and would appreciate details of how CA options assessed. No further comments at that time.
OPRED (Environmental Management Team & Offshore Environmental Inspectorate)	Presented outcome of CA and proposed decommissioning methodology during virtual meeting.	Positive feedback from initial informal consultation, no comments received at that time.



Scottish Fishermen's Federation	Presented outcome of CA and proposed decommissioning methodology during virtual meeting	Positive feedback from initial informal consultation. SFF advised that UK and non-UK vessels utilise the area and the presence of existing hard substrate throughout the area was also confirmed; the main vessels operating there are the larger boats, with larger gear designed to account for this. No further comments at this time.
Statutory Consultations		
Various Consultations	Various comments, guidance notes and questions were received (through OPRED) after statutory consultation (25th November 2021 – 7 th January 2022).	All consultee comments have been addressed through OPRED. These resulted in a minor text update to the EA only.
Scottish Fishermen's Federation	 The following comments were received A reminder regarding legacy issues and need for ongoing surveys A request to include rock berms in post decommissioning trawl sweeps A concern in relation to contamination of fish stock from any naturally degrading drill cuttings and a request to mark such cuttings on charts A concern related to the use of alternative methods (in lieu of trawl sweeps) for demonstrating that the area is now suitable for use to fishermen 	 Ithaca responded in writing; To develop and agree with OPRED a plan for managing legacy issues To develop and agree with OPRED and the SFF a suitable method that the seabed is left safe for fishing to resume To review and agree the need and/or most appropriate way of marking the cuttings, noting that the drill cuttings are not oil contaminated. As per item 1 The result of the above was no change to the Decommissioning Programme or supporting documents.
National Federation of Fishermen's Organisations	No Comment	N/A
Northern Irish Fish Producers Organisation	No Comment	N/A
Global Marine Systems Ltd	No Comments	N/A
Public Consultation		
Public	No Comments received	N/A



6.0 Programme Management

6.1 **Project Management and Verification**

A Project Management team will be appointed to manage suitable sub-contractors for the removal of the subsea installations and pipelines. Standard procedures for operational control and hazard identification and management will be used. The Management team will monitor and track the process of permits and consents and the consultations required as part of this process. Any changes in detail to the offshore removal programme will be discussed and agreed with OPRED.

6.2 Post-Decommissioning Debris Clearance and Verification

A post decommissioning site survey will be carried out around the 500m radius of the respective Wells and the approaches to the North Cormorant platform, the latter of these to be carried out in consultation with TAQA and along a (minimum) 100m (50m either side) corridor along the pipeline/umbilical routes. The initial survey approach will be to use ROV/cameras to validate no potential hazards are present after decommissioning activities have been completed. If alternative methods are required, i.e. an over-trawlability survey, this will be discussed with the Regulator.

Any seabed debris related to offshore oil and gas activities will be recovered for onshore disposal or recycling in line with existing disposal methods. This will be followed by a statement of clearance to all relevant governmental departments and non- governmental organisations.



6.3 Schedule

Figure 6.1: Gant Chart of Project Plan

Causeway & Fionn COP to Decommissioning Activities														
		2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030
	Submit CoP documents													
	COP Appoval													
	ROV GVI Well Inspection													
	Decommissioning Programmes Development													
	Decommissioning Programmes Approval													
	Scope of Work Development													
Causeway & Fionn	Tender & Award Contracts (Wells P &A & Subsea facilities Removal)													
	Close out Report													
	Pipelines (Flush & clean) - via North Cormorant													
	Well P & A Execution (Appraisal Wells)						*							
	Well P & A Execution (Production Wells)									*				
	Sub Sea Facility Removal & Seabed Reinstatement										-			
	Post Decommissioning Surveys													

Legend

- Activities Complete - Activities to be started

- Operational Windows

- Planned Start within Window



6.4 Costs

Table 6.4: – Provisional Decommissioning Programmes Costs		
Item	Estimated Cost (£m)	
Topsides and jacket Preparation & Removal	N/A	
Pipelines Decommissioning	Submitted separately	
Subsea Installations and Stabilisation Features removal	to OPRED	
Well Abandonment	Submitted separately to OPRED	
Continuing Liability – Future Pipeline and Environmental Survey Requirements NB: Any further post decommissioning surveys will be discussed and agreed with OPRED.	Submitted separately to OPRED	
TOTAL		

6.5 Close Out

In accordance with the OPRED Guidelines, a close out report will be submitted to OPRED explaining any variations from the Decommissioning Programmes within 12 months of the completion of the offshore decommissioning scope, including debris removal, independent verification of seabed clearance and the first post-decommissioning environmental survey.

6.6 Post-Decommissioning Monitoring and Evaluation

A post decommissioning environmental seabed survey, centred on the 500m safety zones at the Well locations, and the approaches to North Cormorant, in consultation with TAQA and along the pipeline routes, will be conducted when the decommissioning activity has been concluded. The survey will focus on chemical and physical disturbances resulting from the decommissioning activities and be compared with the pre-decommissioning survey. Results of this survey will be available once the work is complete, with a copy forwarded to OPRED. After the surveys have been sent to OPRED and reviewed, a suitable risk based monitoring programme, taking into consideration the depth of burial/trenching of pipeline material left in place, data from pre and post decommissioning surveys, along with historic data, and potential fisheries impact, will be agreed by both parties.

6.7 Management of Residual Liability

A full statement on legacy and liability management will be provided in the close out report.



7.0 Supporting Documents

Table 7.1 Supporting Documents	
Document Number	Title
CFI-LLA-IT-DE-RE-0001	Comparative Assessment
CFI-LLA-IT-DE-RE-0002	Environmental Appraisal

8.0 Partner Letters of Support

Partner letters of support are included as Appendix C.



Appendix A; Public Notices

PUBLIC NC	TICE
The Petroleum Act 1998 Causeway and Flonn Field Development	Souther Williams
Ithaca Energy (UK) Limited has submitted, for State for Business, Energy and Industrial Strai Programme for the Causeway and Fionn subs provisions of the Petroleum Act 1998. It is a re parties be consulted on such decommissioning	tegy, a draft Decommissioning a facilities in accordance with the quirement of the Act that interested
The Items/facilities covered by the Decommiss olpelines, umbilicals, subsea structures and w Ithaca hereby gives notice that a summary of Decommissioning Programme can be viewed https://www.ithacaenergy.com/responsible-bus	ells of the Causeway and Fionn Fields the Causeway and Fionn at the internet address: siness
Alternatively a hard copy of the Decommission the address stated below. Appointments can be	
on telephone 01224 334378 during office hour Representations regarding the Causeway / Fid should be submitted in writing to the nominate received by the 7th January 2022 and should representations are being made.	onn Decommissioning Programme of contact below where they should be
Date: 25th November 2021 Ithaca Energy (UK) Limited Hill of Rubislaw, Aberdeen, AB15 6XL	Craig Matthew Decommissioning Manager

Press and Journal: 25th November 2021

THE PETROLEUM ACT 1998 CAUSEWAY AND FIONN FIELD DEVELOPMENT

Ithaca Energy (UK) Limited has submitted, for the consideration of the Secretary of State for Business, Energy and Industrial Strategy, a draft Decommissioning Programme for the Causeway and Flonn subsea facilities in accordance with the provisions of the Petroleum Act 1998. It is a requirement of the Act that interested parties be consulted on such decommissioning proposals.

The items/facilities covered by the Decommissioning Programme(s) are the pipelines, umbilicats, subsea structures and wells of the Causeway and Fionn Fields. the

Ithaca hereby gives notice that a summary of the Causeway and Fionn Decommissioning Programme can be viewed at the internet address: https://www.lthacaenergy.com/responsiblebusiness

Alternatively a hard copy of the Decommissioning Programme can be inspected at the address stated below. Appointments can be made by contacting Craig Matthew on telephone 01224 334378 during office hours.

Representations regarding the Causeway / Fionn Decommissioning Programme should be submitted in writing to the nominated contact below where they should be received by the 7th January 2022 and should state the grounds upon which any representations are being made. Date: 25th November 2021.

Craig Matthew, Decommissioning Manager,

Ithaca Energy (UK) Limited, Hill of Rubislaw, Aberdeen, AB15 6XL


The Daily Telegraph: 25th November 2021






Appendix B; CFI Overall Subsea Layout






Appendix B; North Cormorant Pipeline Approaches and Stabilisation Features






Appendix B; Causeway P1 Well, Pipeline Approaches and Stabilisation Features






Appendix B; CAUSEWAY WI Well, Pipeline Approaches and Stabilisation Features

Appendix B; FIONN P2 Well, Pipeline Approaches and Stabilisation Features





Appendix B; FIONN / CAUSEWAY



Tee, Valve Skid, Pipeline Approaches and Stabilisation Features



Appendix C; Partners Letters of Support

Copies of Partner Letters of Support































Level 32, The Gherkin 30 St Mary Axe London EC3A 8BF 9th Floor, The Silver Fin Building 455 Union Street Aberdeen AB11 6DB ₺ +44 (0)203 357 9700 info@neweuropeanoffshore.com www.neweuropeanoffshore.com