


Decommissioning Programmes

Final Version 8th September 2016



Athena Field

Floating Production Storage and Offloading Vessel, Subsea Installations and Associated Pipelines

Document Control

Approvals

Document ID		ITH-ATH-DCOM-I	PLN-001
	Name	Signature	Date
Prepared by	S Scott	Start Sutt	22/08/2016
Reviewed by	S Finch	SAF-1	30/08/2016
Approved by	J Airnes	Atten -	08/09/2016

Revision Control

Revision No	Reference	Changes/Comments	lssue Date
0	Develop outline programme	Incorporate CA feedback	12/02/2016
A1	First draft	Incorporate comments from internal review	08/03/2016
A2	Draft to BEIS	Review	24/03/2016
A3	Draft to BEIS	Incorporate comments	08/04/2016
A4	BEIS review	Incorporate comments	18/05/2016
A5	BEIS review	Incorporate comments	13/06/2016
A6	Consultation	Incorporate comments	16/08/2016
C1	Issued for Use	Final Version	08/09/2016

Distribution List

Name	Company	No of e Copies	
Susan Laing	BEIS	1	
A Piggott	The National Federation of Fishermen's Organisation	1	
l Watt	Scottish Fishermen's Federation	1	
R James	Northern Irish Fish Producers Organisation	1	
l Wrottesley	Global Marine Systems Limited	1	

INST =	INST = Installations P/L = Pipelines			P/L
Conte	Contents			
1.	Table of Terms and Abbreviations	5	✓ _	
2.	Table of Figures and Tables	6	1	✓
3.	Table of Appendices	8	1	✓
1.0	Executive Summary	9	. · · ·	
1.1	Combined Decommissioning Programmes	9	✓ 3	~
1.2	Requirement for Decommissioning Programmes	9	1	-
1.3	Introduction	9	1	✓
1.4	Overview of Installations/Pipelines Being Decommissioned	10	~	~
1.5	Summary of Proposed Decommissioning Programmes	12	1	✓
1.6	Field Location Including Field Layout and Adjacent Facilities	13	1	 ✓ a
1.7	Industrial Implications	15	√ »	✓
2.0	Description of Items to be Decommissioned	15		
2.1	Surface Installations: Facilities – FPSO	15	1	
2.2	Subsea Installations: including Stabilisation Features	15	√	
2.3	Pipelines Including Stabilisation Features	18		1
2.4	Wells	28	✓	
2.5	Drill Cuttings	28	1	
2.6	Inventory Estimates	30	1	~
3.0	Removal and Disposal Methods	32		- 5
3.1	Topsides / FPSO	32	1	
3.2	Jacket	32	✓	
3.3	Subsea Installations and Stabilisation Features	33	1	
3.4	Pipelines	33		1

INST =	Installations P/L = Pipelines	Page Number	INST	P/L
3.5	Pipeline Stabilisation Features	36		1
3.6	Wells	37	1	
3.7	Drill Cuttings	37	1	
3.8	Waste Streams	38	~	-
4.0	Environmental Impact Assessment (Environmental Statement)	41	_	
4.1	Environmental Sensitivities (Summary)	41	1	-
4.2	Potential Environmental Impacts and their Management	44	1	-
5.0	Interested Party Consultations	46	1	-
6.0	Programme Management	48	1	-
6.1	Project Management and Verification	48	1	1
6.2	Post-Decommissioning Debris Clearance and Verification	48	1	1
6.3	Schedule	49	1	
6.4	Costs	49	 ✓ 	-
6.5	Close Out	50		-
6.6	Post-Decommissioning Monitoring and Evaluation	50	~	1
7.0	Supporting Documents	50	1	-
8.0	Partner Letters of Support	50	-	-



1. Terms and Abbreviations

Abbreviation	Explanation
BEIS	Department for Business, Energy and Industrial Strategy
вwo	Bergesen Worldwide Offshore
CA	Comparative Assessment
СоР	Cessation of Production
CSV	Construction Support Vessel
DCR	Design and Construction Regulations 1996
DSV	Diving Support Vessel
ЕНС	Electro/Hydraulic/Control Umbilical
EIA (ES)	Environmental Impact Assessment (Environmental Statement)
ESP	Electrical Submersible Pump
FPSO	Floating Production Storage & Offloading
GMS	Global Marine Systems Limited
GOR	Gas Oil Ratio
HSE	Health and Safety Executive
IPR	Interim Pipeline Regime
LIS	Left in Situ
LSA	Low Specific Activity
MEG	Monoethylene Glycol
MODU	Mobile Offshore Drilling Unit
MWA	Mid-Water Arch
NFFO	National Federation of Fishermen's Organisations
NIFPO	Northern Ireland Fish Producer's Organisation
NORM	Naturally Occurring Radioactive Material
одик	Oil & Gas United Kingdom
OSPAR	Oslo and Paris Commissions
oiw	Oil in Water
P and A	Plug and Abandon
PETS	Portal Environmental Tracking System
PON	Petroleum Operations Notice



Abbreviation	Explanation	
PWA	Pipeline Works Authorisation	
SFF	Scottish Fishermen's Federation	
STP	Submerged Turret Production	
te	Tonne	
UKCS	United Kingdom Continental Shelf	
WI	Water Injection	

2. Figures and Tables

Figure No.	Description	Page
1.1	Athena Field Location in UKCS	13
1.2	Athena Field Layout	14
1.3	Adjacent Facilities	14
2.6.1	Pie Chart of Installations Inventory Estimates	30
2.6.2	Pie Chart of Pipelines Inventory Estimates	31
3.9.1	Pie Chart Installations Inventory Disposition	40
3.9.2	Pie Chart Pipelines Inventory Disposition	40
6.1	Gantt Chart of Project Plan	49
Table No.	Description	Page
1.1	Installations Being Decommissioned	10
1.2	Installations Section 29 Notice Holders Details	11
1.3	Pipelines Being Decommissioned	11
1.4	Pipelines, Section 29 Notice Holders Details	11
1.5	Summary of Decommissioning Programmes	12
1.6	Adjacent Facilities	
2.1	Surface Facilities Information	
2.2	Subsea Installations and Stabilisation Features	15

Table No	Description	Page
2.3	Pipeline/Flowline/Umbilical Information	18
2.4	Subsea Pipeline Stabilisation Features	27
2.5	Well Information	28
2.6	Drill Cuttings Piles Information	28
2.7	Installations Inventory Estimates	30
2.8	Pipelines Inventory Estimates	31
3.1	Cleaning of FPSO for Removal	32
3.2	Subsea Installations and Stabilisation Features	33
3.3	Pipeline or Pipeline Groups Decommissioning Options	34
3.4	Outcomes of Comparative Assessment	35
3.5	Pipeline Stabilisation Features	36
3.6	Well Plug and Abandonment	
3.7	Drill Cuttings Decommissioning Options	37
3.8	Waste Stream Management Methods	38
3.9	Inventory Disposition	39
3.10	Re-use, Recycle and Disposal Aspirations for Material Recovered Onshore	39
1.1	Environmental Sensitivities	41
.2	Environmental Impact Management	
i.1	Summary of Stakeholder Comments	46
.1	Provisional Decommissioning Programmes Costs	49
7.1	Supporting Documents	50

3. Appendices

Appendix	Description	Page
A.1	Public Notice	51
B.1	Athena Overall Subsea Layout	54
B.2	Subsea Wells, Manifold, Pipeline Approaches and Stabilisation Features.	55
B.3	Riser Base Pipeline Approaches and Stabilisation Features	56
C.1	Photographs of Subsea Equipment	57

1. Executive Summary

1.1 Combined Decommissioning Programmes

This document contains two decommissioning programmes for each set of associated notices served under Section 29 of the Petroleum Act 1998. The Decommissioning Programmes are for:

- 8 Athena Field Installations
- 32 Athena Field Pipelines

1.2 Requirement for Decommissioning Programmes

In conjunction with public, stakeholder and regulatory consultation, the decommissioning programmes are submitted in compliance with national and international regulations and BEIS guidelines. The schedule outlined in this document is for a 4 year decommissioning project plan due to begin in 2016. The BWO Athena FPSO was removed from the field in February 2016. The buoy and mid water arch will be removed in 2016 to reduce the risk to shipping from submerged objects and to permit deployment of the vessel elsewhere.

Installations:

In accordance with the Petroleum Act 1998, the Section 29 notice holders of the Athena Field installations (see Table 1.2) are applying to the Department for Business, Energy and Industrial Strategy to obtain approval for decommissioning the installations detailed in Section 2.1 and 2.2 of this programme. (See also Section 8 - Partner Letters of Support).

Pipelines:

In accordance with the Petroleum Act 1998, the Section 29 notice holders of the Athena Field pipelines (see Table 1.4) are applying to the Department for Business, Energy and Industrial Strategy to obtain approval for decommissioning the pipelines detailed in Section 2.3 of this programme. (See also Section 8 – Partner Letters of Support).

1.3 Introduction

Athena is a low GOR Oil prospect lying in block 14/18b of the UK sector of the Central North Sea, and was proven by the drilling and testing of the 14/18b-15A well in September 2006 and well 14/18b-16 in October 2007. Athena lies approximately 18.6km west of the Talisman operated Claymore facility and 116km from Fraserburgh. It received approval in 2010 for a Floating Production Storage & Offtake vessel. The FPSO was installed and production started in 2012. Production ceased on the 4th January 2016 due to declining production rates and equipment failures (ESP's). Cessation of Production notification was submitted in 2015 and approved on the 18th December 2015 by the Oil & Gas Authority.

The facilities in the Athena Field comprise the BWO Athena FPSO and associated subsea equipment to tie-in 4 production wells and 1 water injection well approximately 2km from the vessel in 132m water depth. It was designed and operated to produce and treat fluids from the reservoir with oil offloaded to a shuttle tanker and transported to the Nigg oil terminal for storage. Gas was compressed and used for fuel to provide electrical power for the facilities.

Following public, stakeholder and regulatory consultation the decommissioning programmes will be submitted without derogation and in full compliance with BEIS guidelines. The decommissioning



programmes explain the principles of the removal activities and are supported by an environmental impact assessment. The decommissioning programmes for the pipelines, risers and umbilicals are supported by a comparative assessment.

1.4 Overview of Installations/Pipelines Being Decommissioned

1.4.1 Installations

	Table 1.1: Installations Be	ing Decommissioned	
ield:	Athena	Production Type (Oil/Gas)	Oil & Gas
Water Depth (m)	132m	UKCS block	14/18b
	Surface Insta	allations	
Number	Туре	Topsides Weight (Te)	Jacket Weight (Te)
1	FPSO	14,000	N/A
Sub	sea Installations	Number	of Wells
Number.	Туре	Platform	Subsea
5	Wellheads including protection frames	0	5
1	Suspended well*	0	1
1	Manifold Structure including protection frame, piles, piping & control modules		
1	Riser base including roof panels and piles	945	1
1*	Mid water arch including 2 x clump weights, MWA base, piles and tethers	4 	,
Dri	Il Cuttings piles	Distance to median	Distance from neares UK coastline
Number of Piles	Total Estimated volume (m ³)	km	km
9**	1548	119	116

*Although not on Section 29 notice, included for information.

**Including 3 cuttings piles from appraisal wells previously abandoned.



Section 29 Notice Holders	Registration Number	Equity Interest (%)			
DYAS EXPLORATION UK LIMITED	06850220	17.5%			
THACA ENERGY (UK) LIMITED	SC272009	22.5%			
PARKMEAD (E&P) LIMITED	SC397002	30.0%			
SPIKE EXPLORATION UK LIMITED	08266502	15.0%			
TRAP OIL LTD	06490608	15.0%			
BWO CARMEN LIMITED	40291	0% (Included on Section 29 notice as FPSO Owner)			
DYAS UK LIMITED	04024945	0% (Transferred to DYAS EXPLORATION UK LIMITED)			
EWE VERTRIEB GMBH	FC029837 UK BR014820 O'SEAS HRB204481	0% (Transferred to PARKMEAD (E&P) LIMITED)			
ZEUS PETROLEUM LIMITED	03005575	0% (Transferred to PARKMEAD (E&P) LIMITED)			

1.4.2 Pipelines

Table 1.3: Pipeli	nes Being Decommissioned	e se la la hit
Number of Pipelines	32	(See Table 2.3)

Table 1	.4: Pipelines Section 29 Notice Hold	ers Details
Section 29 Notice Holders	Registration Number	Equity Interest (%)
DYAS EXPLORATION UK LIMITED	06850220	17.5%
THACA ENERGY (UK) LIMITED	SC272009	22.5%
PARKMEAD (E&P) LIMITED	SC397002	30.0%
SPIKE EXPLORATION UK LIMITED	08266502	15.0%
TRAP OIL LTD	06490608	15.0%
DYAS UK LIMITED	04024945	0% (Transferred to DYAS EXPLORATION UK LIMITED)
EWE VERTRIEB GMBH	FC029837 UK BR014820 O'SEAS HRB204481	0% (Transferred to PARKMEAD (E&P) LIMITED)



Table 1.4: Pipelines Section 29 Notice Holders Details								
Section 29 Notice Holders Registration Number Equity Interest (%)								
ZEUS PETROLEUM LIMITED	03005575	0% (Transferred to PARKMEAD (E&P) LIMITED)						

1.5 Summary of Proposed Decommissioning Programmes

	Table 1.5: Summary of D	ecommissioning Programmes
Selected Option	Reason for Selection	Proposed Decommissioning Solution
1. Topsides/FPSO		
BWO Athena FPSO	Vessel suitable for re-	BWO Athena FPSO was taken off station on February
removed from station	use	14 th 2016 and transferred to the Nigg Oil Terminal for
for re-use.		cleaning. It will be redeployed by BWO.
2. Jackets		
N/A		N/A N/A
3. Subsea Installations		
Complete removal for	To remove all seabed	Wellheads, Manifold structure including protection
re-use or recycling.	structures and leave a	frame, piping and control modules. Riser base
	clean seabed.	including piping to be disconnected and completely
	Complies with OSPAR	removed. Manifold and riser base is flushed <10mg/l.
	requirements	OIW.
		MWA and MWA base including clump weights & all
		associated piles. All to be disconnected and
(A		completely removed. Either by DSV or crane vessel
		with barge.
		Piles for manifold, riser base & MWA base structures
		will be removed to 2.0 – 3.0m below seabed.
4. Pipelines, Flowlines &	Umbilicals	
Complete removal for	To remove all seabed	Pipelines will be disconnected, capped and removed
re-use or recycling.	structures and leave a	by reverse reeling. It is intended that the mattresses,
	clean seabed	sand and grout bags be recovered to shore, however
		in the event of practical difficulties BEIS will be
		consulted and a comparative assessment submitted.
5. Wells		
Abandon Wells in	Meets BEIS and HSE	Athena wells including previously suspended well will
accordance with HSE	regulatory	be plugged and abandoned using a drill rig. A PON5,
DCR 1996 and OGUK	requirements	Marine Licence and PETS will also be submitted to
Guidelines for the		BEIS for approval to abandon the wells.
Suspension and		
Abandonment of Wells		and the second se
Issue 5, July 2015.		
6. Drill Cuttings		
Leave in place to	Cuttings piles are	Left undisturbed on seabed.
degrade naturally	small and located	
	around each wellhead	
	and fall below both of	
	OSPAR 2006/5	
	thresholds	



Table 1.5: Summary of Decommissioning ProgrammesReason for SelectionProposed Decommissioning Solution

7. Interdependencies

Selected Option

Wellheads can only be removed after disconnection and well P&A.

Manifold, Riser base MWA, MWA Clump weight base can only be removed after line flushing, tie-in spools, ESP jumpers, EHC bundles and pipelines are disconnected.

FPSO came off station after wells were isolated and pipeline flushing completed.

Associated piles can be cut with minimal disturbance to the sea bed. Small amounts of sediment may have to be displaced to allow pile cutting.

1.6 Field Location Including Field Layout and Adjacent Facilities




Figure 1.1: Field Location in UKCS






Figure 1.2: Field Layout

			Fabie 1.6 Adjacent Facil	lities	
Owner	Name	Туре	Distance/Direction	Information	Status
Repsol Sinopec	Claymore	Platform	18.6km East	Gas/liquids processing	Operational
	M	Impac	ts of Decommissioning	Proposals	







1.7 Industrial Implications

The work to decommission the Athena Field installations and pipelines will be largely completed from a Diving Support Vessel (DSV)/ Construction Support Vessel (CSV) or a crane barge. Well plug and abandonment operations will be completed using a drilling rig.

It is Ithaca's intention to use existing framework agreements for the decommissioning of the subsea installations and stabilisation features. Ithaca will also seek to combine Athena decommissioning activities with other development or decommissioning works should the opportunity be available. The decommissioning schedule contains contingency to provide flexibility within the programmes.

2. Description of Items to be Decommissioned

2.1 Surface Installations Facilities – FPSO

			Table 2.1: Su	rface Fac	ilities Infor	mation			
Name Facility Type	Facility	Locat	tion	Topside	s/Facilities		Jacket (if a	applicable)	UN DI
			Weight (Te)	No of modules	Weight (Te)	Number of legs	Number of piles	Weight of piles (Te)	
BWO	1150	WGS84 Decimal	58.406° 0.574°	14,000	1	N/A	N/A	N/A	N/A
Athena		WGS84 Decimal Minute	58°24.374'N 0° 34.432'W						

2.2 Subsea Installations including Stabilisation Features

Subsea installations including Stabilisation Features	Number	er Size/Weight Location (te)		Comments/Status		
Wellheads (including protection structure, ESPs, ESP Cables, Tubing and Casing)	5	P1 5.72m x 5.72m Total = 170.22te	Decimal WGS84Decimal	58.420° 0.550° 58° 25.205′N 0 ⁰ 33.017′W	Wellhead structures consist of flow base, tree and debris cap which will be recovered individually during well P and A programme.	



				Stabilisation Feat			
Subsea installations including Stabilisation Features	Number	Size/Weight (te)	Location	Comments/Stat us	Subsea installations including Stabilisation Features		
н 2 3		P2 5.72m x 5.72m Total = 192.84te	WGS84 Decimal WGS84 Decimal minute	58.420° 0.550° 58° 25.205'N 0 [°] 33.017'W	Completions including tubing, ESP pumps and motors and cables will also be recovered. All above materials will be returned onshore for re- use or recycling. Casing will be cut >2.0 -3.0m		
40 - 2	-	P3 5.72m x 5.72m	WGS84 Decimal	58.421° 0.551°	below seabed, recovered and returned onshore for recycling All tree valves are closed and		
		205.88te Dec	WGS84 Decimal minute	58°25.232'N 0° 33.064'W	production spools are flushed to < 10mg/l OIW. Lines are filled with inhibited		
а 		P4 5.72m x 5.72m	WGS84 Decimal	58.420° 0.551°	seawater. Wells Shut in.		
	-	Total = 244.4te	WGS84 Decimal minute	58°25.224′N 0°33.078′W			
				WI 5.72m x 5.72m	<u>5</u> .	58.420° 0.551°	
Suspended well	8	Total = 131.05te	WGS84 Decimal minute	58°25.204'N 0 33.044'W	• •		
	14/18b-17z Casing top section 2.54te	Casing top	WGS84 Decimal	58.420° 0.550°	Appraisal well previously drilled Well currently suspended.		
		WGS84 Decimal minute	58°25.197'N 0°33.033'W	Well will be P and A during the well programme. Casing will be cut >2.0 -3.0m below seabed, recovered and returned onshore for recycling			



	The second second				
Subsea installations including Stabilisation Features	Number	Size/Weight (te)	Location	Comments/S tatus	Subsea installations including Stabilisation Features
Manifold including protection frame, control & Piping modules and piles		20m x 9m x 6m including piping module 79te, Controls module 59te, protection frame 56te and roof panels 25te 4 x 36m x 0660m piles 115,78te Total weight 328.78te	WGS84 Decimal WGS84 Decimal Minute	58°25.210'N 0°33.065'W	The Manifold will be disconnected and recovered in four separate sections, roof panels, manifold module, controls module and protection frame. These will be removed and returned onshore for re-use Manifold production lines flushed with treated seawater to <10mg/I OIW Hydraulic hoses retain HW540E water based hydraulic fluid. Chemical umbilical hoses flushed with 50/50 Pot water Meg mix.
Riser Base Structure ncluding piles		20m x 4.75m x 4m 45 tonnes 4 x 28m x 0.66m piles Total = 135 te	WGS84 Decimal WGS84 Decimal Minute	58.408° 0.571° 58°24.472'N 0° 34.271'W	Riser base will be disconnected recovered and returned onshore for re-use or recycling. Piles will be cut 2-3m below the seabed recovered and returned onshore for recycling.
Midwater Arch including MWA base with clump weights, piles and tether	1	MWA 14m x 4.3m Total = 552te	WGS84 Decimal WGS84 Decimal Minute	58.407° 0.572° 58°24.426′N 0°34.345′W	Mid water arch, clump weight base, clump weights and tethers will be removed recovered and returned onshore for re-use or recycling.
Concrete mattresses	N/A	77			
Grout/Sand bags	N/A				
Formwork	N/A -				
Frond Mats	N/A				4
Rock Dump	N/A				



2.3 Pipelines Including Stabilisation Features

	Table 2.3: Pipeline/Flowline/Umbilical Information												
Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Content				
Production Pipeline	PL2818	8"	2.280	8" Static Flexible Duplex carcass Pipeline and 8" Flexible Duplex carcass Riser	Oil; Gas	Subsea Manifold To STP Buoy	Trenched & Buried with 0.38km of flexible riser exposed	IPR	Flushed <10mg/I OIW Treated sea water				



				Table 2.3: Pipeline/F	Flowline/Umbilical I	nformation			
Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Content
P1 tie-in spool	PL2818JP1	6″	0.060	Rigid Spool Super duplex	Oil; Gas	P1 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed <10mg/l OIW Treated sea water
P2 tie-in spool	PL2818JP2	6"	0.044	Rigid Spool Super duplex	Oil; Gas	P2 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed <10mg/l OIW Treated sea water
P3 tie-in spool	PL2818JP3	6″	0.053	Rigid Spool Super duplex	Oil; Gas	P3 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed <10mg/l OIW Treated sea water
P4 tie-in spool	PL2818JP4	6"	0.042	Rigid Spool Super duplex	Oil; Gas	P4 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed <10mg/I OIW Treated sea water



				Table 2.3: Pipeline/F	lowline/Umbilical In	formation			
Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Content
Water injection line	PL2819	8"	2.280	8" Static Flexible Duplex carcass Pipeline and 8" Flexible Duplex carcass Riser.	Treated sea water/produced water re-injection	Subsea Manifold To STP Buoy	Trenched & Buried with 0.38km of flexible riser exposed	IPR	Flushed Treated se water
WI tie-in spool	PL2819JW1	6"	0.026	Super Duplex	Treated sea water/produced water re-injection	WI well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed Treated sea water



				Table 2.3: Pipeline/	Flowline/Umbilical I	Information			
Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Content
Service line	PL2820	3″	2.280	3" Static Flexible Duplex carcass Pipeline and 3" Flexible Duplex carcass Riser	Treated Seawater	Subsea Manifold To STP Buoy	Trenched & Buried with 0.38km of flexible riser exposed	IPR	Flushed Treated sea water
P1 service tie-in spool	PL2820JP1	2″	0.060	Rigid Spool Duplex	Treated Seawater	P1 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed Treated sea water
P2 service tie-in spool	PL2820JP2	2″	0.044	Rigid Spool Duplex	Treated Seawater	P2 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed Treated sea water
P3 service tie-in spool	PL2820JP3	2″	0.053	Rigid Spool Duplex	Treated Seawater	P3 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed Treated sea water



				Table 2.3: Pipeline/	Flowline/Umbilical	nformation			
Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Content
P4 service tie- in spool	PL2820JP4	2"	0.042	Rigid Spool Duplex	Treated Seawater	P4 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed Treated sea water
ESP Power Cable	PLU2821	8″	2.280	Combined static to dynamic umbilical (via transition bulkhead)	Electric Power	Subsea Manifold To STP Buoy	Trenched & Buried with 0.38km of flexible riser exposed	IPR	Isolated & positively disconnected at FPSO
P1 tie in Jumper	PLU2821JP1	2″	0.100	Flexible Jumper	Electric power	P1 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Isolated & positively disconnected at FPSO



				Table 2.3: Pipeline/	Flowline/Umbilical	Information			
Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Conten
P2 tie in Jumper	PLU2821JP2	2″	0.085	Flexible Jumper	Electric power	P2 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Isolated & positively disconnected a FPSO
P3 tie in Jumper	PLU2821JP3	2″	0.085	Flexible Jumper	Electric power	P3 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Isolated & positively disconnected at FPSO
P4 tie in Jumper	PLU2821JP4	2″	0.070	Flexible Jumper	Electric power	P4 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Isolated & positively disconnected a FPSO
EHC Umbilical	PLU2822	8"	2.280	Combined static to dynamic umbilical (via transition bulkhead)	Electrical Power/ Hydraulic Fluid/ Chemicals	Subsea Manifold To STP Buoy	Trenched & Buried with 0.38km of flexible riser exposed	IPR	Hydraulic hoses retain HW540E Water based Hydraulic Oil. Chemical Flushed 50/50 MEG/Potable water



				Table 2.3: Pipeline/	Flowline/Umbilical I	nformation			
Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Conten
Electric cable bundle	PLU2823	3″	0.095	Jumper bundle containing 4 x electric cables	Electric power	P1 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Isolated & positively disconnected at FPSO
Hydraulic hose bundle	PLU2824	6"	0.100	Jumper bundle containing 13 x hydraulic hoses	Hydraulic fluid	P1 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Retain HW540E Water based Hydraulic, Oil
Chemical hose bundle	PLU2825	2"	0.095	Jumper bundle containing 2 x chemical hoses	Chemicals	P1 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed 50/50 MEG/Potable water
Electric cable bundle	PLU2826	3"	0.070	Jumper bundle containing 4 x electric cables	Electric power	P2 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Isolated & positively disconnected at FPSO
Hydraulic hose bundle	PLU2827	6"	0.070	Jumper bundle containing 13 x hydraulic hoses	Hydraulic fluid	P2 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Retain HW540E Water based Hydraulic, Oil



				Table 2.3: Pipeline/	Flowline/Umbilical	Information			
Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Conten
Chemical hose bundle	PLU2828	2″	0.085	Jumper bundle containing 2 x chemical hoses	Chemicals	P2 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed 50/50 MEG/Potable water
Electric cable bundle	PLU2829	3″	0.085	Jumper bundle containing 4 x electric cables	Electric power	P3 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Isolated & positively disconnected at FPSO
Hydraulic hose bundle	PLU2830	6″	0.085	Jumper bundle containing 13 x hydraulic hoses	Hydraulic fluid	P3 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Retain HW540E Water based Hydraulic, Oil
Chemical hose bundle	PLU2831	2″	0.085	Jumper bundle containing 2 x chemical hoses	Chemicals	P3 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed 50/50 MEG/Potable water
Electric cable bundle	PLU2832	3″	0.070	Jumper bundle containing 4 x electric cables	Electric power	P4 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Isolated & positively disconnected at FPSO



				Table 2.3: Pipeline/	Flowline/Umbilical I	nformation			
Description	Pipeline Number (as per PWA)	Diameter (inches)	Length (km)	Description of Component Parts	Product Conveyed	From – To End Points	Burial Status	Pipeline Status	Current Content
Hydraulic hose bundle	PLU2833	6"	0.070	Jumper bundle containing 13 x hydraulic hoses	Hydraulic fluid	P4 well To Subsea Manifold	Hydraulic hose bundle	IPR	Retain HW540E Water based Hydraulic, Oil
Chemical hose bundle	PLU2834	2"	0.070	Jumper bundle containing 2 x chemical hoses	Chemicals	P4 well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Flushed 50/50 MEG/Potable water
Electric cable bundle	PLU2835	3"	0.070	Jumper bundle containing 3 x electric cables	Electric power	WI well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Isolated & positively disconnected at FPSO
Hydraulic hose bundle	PLU2836	4″	0.070	Jumper bundle containing 8 x hydraulic hoses	Hydraulic fluid	WI well To Subsea Manifold	Mattresses. Connections supported by grout bags	IPR	Retain HW540E Water based Hydraulic, Oil



	Table 2.4:	Subsea Pipeline Stabilisat	tion Features	
Stabilisation Feature	Total Number	Weight (Te)	Locations	Exposed/Buried/Condition
Concrete mattresses	172	6 te each 1032te	At riser base and manifold end of pipelines and between manifold and wells	Exposed
Grout bags	1440	25kg each 36te	At riser base, manifold and well tie-in spools	Exposed
Sand bags	400	25kg each 10te	At manifold for flushing spool support	Exposed
Formwork	n/a	n/a	n/a	n/a
Frond Mats	n/a	n/a	n/a	n/a
Rock Dump	n/a	n/a	n/a	n/a



2.4 Wells

	Table 2.5 Well Informatio	n	
Subsea Wells	Designation	Status	Category of Wel
14/18b-15A (A5) / (P1)	Oil/Gas Production	Shut in	SS 3-3-3
14/18b-16 (A3) / (P2)	Oil/Gas Production	Shut in	SS 3-3-3
14/18b-18 (A4) / (P3)	Oil/Gas Production	Shut in	SS 3-4-3
14/18b-PH (A2) / (P4)	Oil/Gas Production	Shut in	SS 3-3-3
14/18b-A1 (W1)	Water Injection	Shut in	SS 3-3-3
14/18b-17Z	Appraisal	Suspended	SS 0-0-1
14/18b-7	Appraisal	Abandoned	Abandoned
14 <u>/</u> 18b-11	Appraisal	Abandoned	Abandoned
14/18b-12	Appraisal	Abandoned	Abandoned

For details of well categorisation see OGUK Guidelines for the Suspension or Abandonment of Wells, Issue 5, July 2015

2.5 Drill Cuttings

(See Section 3.7 for further information)

		Table 2.6: Drill Cuttings Piles I			
	Location of Pile (Latitude/Long		Seabed Area	Estimated volume o	
Well	WGS84 Decimal WGS84 Decimal W		(m²)	cuttings (m ³)	
P1	58.420°	58º 25.205'N	135	232	
~	0.550°	0 [°] 33.017W			
P2	58.420°	58° 25.211'N	109	187	
	0.550°	0 ⁰ 32.029'W			
Р3	58.420°	58°25.232′N	110	190	
	0.551°	0° 33.064'W			
P4	58.420°	58°25.224'N	80	137	
	0.551°	0°33.078'W		1 · · · ·	
WI	58.420°	58°25.204'N	109	188	
2)	0.551°	0° 33.044'W			



	Location of Pile (Latitude/Long		Seabed Area (m²)	Estimated volume of cuttings (m ³)
Well	WGS84 Decimal	WGS84 Decimal Minute		
17z	58.420°	58°25.197'N	116	200
	0.550° -	0°33.033'W		· · · · ·
14/18b-7	58.418°	58°25.086'N	100	172
: a	0.545°	0°32.722'W	X	
14/18b-11	58.414°	58°24.837'N	100	172
	0.505°	0°30.278′W		
14/18b-12	58.428°	58°25.703'N	100	172
	0.540°	0°32.383'W	25	

Note:


Drill cuttings from water based mud for each well top hole sections, cuttings from lower sections were drilled using oil based mud and were disposed of onshore therefore no oil release anticipated. Three of the cuttings piles are associated with appraisal wells previously abandoned.



2.6 Inventory Estimates

	1 1		Table 2.7 Ins	stallations Inventory	Estimate	S	10
Area	Concrete	Ferrous Metal	Non Ferrous Metal	NORM/Hazardous waste	Plastic	Other Non-Hazardous waste te	Total te
FPSO	0.00	12000.00	1800.00	90.00	100.00	10.00	14000
Wellheads	0.00	832.82	89.83	0.00	24.28	0.00	946.93
Manifold	0.00	328.78	0.00	0.00	0.00	0.00	328.78
Riser base	0.00	135.00	0.00	0.00	0.00	0.00	135.00
MWA	0.00	549.00	0.00	0.00	3.00	0.00	552.00
STP Buoy	0.00	211.10	0.00	0.00	0.00	0.00	211.10
Anchors	0.00	1917.00	0.00	0.00	0.00	0.00	1917.00
Total	0.00	15973.7	1889.83	90.00	127.28	10.00	18090.80

Please refer to section 3.5 in the Environmental Statement (1) for information on the material inventory.




Installations Inventory Estimates

Total Tonnage 18090.80te

Figure 2.6.1 Pie Chart of Installations Inventory Estimates



			Table 2.8 Pipe	lines Inventory Esti	imates		
Area	Concrete/ Grout	Ferrous Metai	Non Ferrous Metal	NORM/Hazardous waste	Plastic	Other Non-Hazardous waste te	Total te
Tie-in Spools	234.75	13.19	0	0	Ó	0	247.94
ESP/EHC Jumpers	0	15.11	0.41	0	4.09	0	19.61
Manifold Approaches	524.75	0	0	0	0	10	534.75
Flowlines	0	330.46	0	0	288.42	0	618.88
ESP/EHC Umbilical	0	185.93	15.4	0	205.03	0	406.36
Riser Base Approaches	302.5	0	0	0	0	0	302.5
Risers	- 0	73.9	0	0	57.68	0	131.58
Total	1062	618.59	15.81	0	555.22	10	2261.62



Total Tonnage 2261.62te

Figure 2.6.2 Pie Chart of Pipelines Inventory Estimates



3.0 Removal and Disposal Methods

Potential for re-use of the BWO Athena FPSO is being actively pursued.

Redeployment of the mooring anchor system including suction cans, chain and wire, mid water arch and MWA clump base assembly is also being actively pursued with BWO.

Wastes generated during decommissioning will be segregated and recorded by type and periodically transported onshore to licenced waste contractors. Steel and other recyclable metals are estimated to account for the greatest proportion of the materials inventory.

In line with the waste hierarchy, the re-use of an installation (or parts thereof) is first in the order of preferred decommissioning options considered.

The subsea production equipment is relatively modern and it may be possible to sell for re-use elsewhere.

3.1 Topsides/FPSO

Post subsea flushing and cleaning the BWO Athena FPSO was taken to Nigg Oil Terminal which has a licence to accept and treat 3rd party waste. The FPSO storage tanks were cleaned and the residue transferred to Nigg for treatment.

The BWO Athena FPSO will be redeployed elsewhere by BWO, this includes the STF	buoy.
--	-------

Table 3.1 Cleaning of FPSO for Removal			
Waste Type	Composition of Waste	Disposal Route	
Onboard Hydrocarbons		Hydrocarbons transported via FPSO to Nigg Oil Terminal for disposal and treatment	
Other Hazardous Materials		Hydrocarbons transported via FPSO to Nigg Oil Terminal for disposal and treatment	

3.2 Jacket

N/A



3.3 Subsea Installations and Stabilisation Features

See Appendix C.1 for photographs

Table 3.2: Subsea Installations and Stabilisation Features			
Subsea installations and stabilisation features	Number	Option	Disposal Route (if applicable)
Wellheads, completions including protection structures, ESPs, Cables, Tubing and top 4.5m section of casing.	5	Full recovery as part of MODU campaign to P&A wells	Return to shore for re-use or recycling
Manifold; Piping module & Control module	1	Full recovery	Return to shore for re-use or recycling
Template	0	N/A	N/A
Riser base including piles	1	Full recovery of riser base. Piles cut 2.0 – 3.0m below seabed	Return to shore for re-use or recycling
Mid water arch including clump weight base and base piles	1	Full recovery, Piles cut 2.0 – 3.0m below seabed	Return to shore for re-use or recycling
Formwork	0	N/A	N/A
Frond Mats	0	N/A	N/A
Rock Dump	0	N/A	N/A
Other	0	N/A	N/A

3.4 Pipelines

Decommissioning Options:

*Key to Options:

- 1) Remove reverse reeling
- 4) Remedial removal

7) Leave in place

2) Remove - Reverse S lay

5) Remedial trenching

8) Other

- 3) Trench and bury
- 6) Partial Removal

9) Remedial rock-dump



Pipeline or Group (as per PWA)	Condition of line/group (Surface laid/Trenched/ Buried/ Spanning)	Whole or part of pipeline/group	Decommissioning Options* considered
PL2818	Part Trenched, buried. Part Exposed	Whole	1, 3, 4, 5, 6, 7, 9
PL2818JP1 to PL2818JP4 PLU2821JP1 to PLU2821JP4 PL2820JP1 to PL2820JP4 PLU2822 to PLU2836	Surface laid with Concrete mattresses for protection	Whole	4
PL2819 to PLU2821	Trenched, buried	Whole	1, 3, 4, 5, 6, 7, 9
PL2819JW1	Surface laid connections supported by sand bags	Whole	4

Comparative Assessment Method:

A two phased process was used comprising of a multidiscipline screening team followed by the assessment workshop for compilation and option selection. The purpose of the comparative assessment being to identify the best overall option for decommissioning each of the production, water injection, service pipelines, ESP cable and the EHC umbilical.

Initially all decommissioning options were considered at a screening meeting to establish potential options to consider for risk assessment: Options 2 and 8 were discounted during screening as unsuitable.

The assessment workshop objectives were to assess the technical feasibility and risk of major operations failure for all identified decommissioning options for the associated pipelines.

The list below contains the options considered during the multidiscipline assessment workshop consisting of experienced in house and external participants.

Option 1) Remove - reverse reeling. 3) Trench and Bury. 4) Remedial Removal. 6) Partial Removal.

7) Leave in Place



Outcome of Comparative Assessment:

Following the above exercise the table below catalogues the preferred options for the decommissioning of the pipelines.

Table 3.4: Outcomes of Comparative Assessment			
Pipeline or Group	Recommended Option*	Justification	
PL2818 PL2819 PL2820 PLU2821 PLU2822	1	Static section is trenched and buried to >0.6m below seabed. Ends wil be disconnected and capped at both the riser base and manifold and removed by reverse reeling to a recovery vessel. Dynamic section (riser) will be disconnected and capped at the riser base and STP buoy, removed from the MWA and completely removed by reverse reeling to a recovery vessel. This will cause some minor disturbance to the seabed local to the removal site, however the environmental effect is judged to be minimal. The pipeline and riser will be transported onshore for re-use or recycling.	
PL2818JP1 - 4	4	Tie in spools will be disconnected and removed by crane to DSV or support barge and returned onshore for recycling.	
PL2819JW1	4	Tie in spool will be disconnected and removed by crane to DSV or support barge and returned onshore for recycling.	
PL2820JP1 - 4	4	Tie in spools will be disconnected and removed by crane to DSV or support barge and returned onshore for recycling.	
PLU2821JP1 to PLU2821JP4	4	ESP cable Jumper sections from manifold to wellheads will be disconnected and removed and recovered to support barge for recycling onshore.	
PLU2823, PLU2824, PLU2825	4	Electric, Hydraulic and Chemical control jumper sections from manifold to P1 wellhead will be disconnected removed and recovered to support barge for recycling onshore.	
PLU2826, PLU2827, PLU2828	4	Electric, Hydraulic and Chemical control jumper sections from manifold to P2 wellhead will be disconnected removed and recovered to support barge for recycling onshore.	



Table 3.4: Outcomes of Comparative Assessment			
Pipeline or Group	Recommended Option*	Justification	
PLU2829, PLU2830, PLU2831	4	Electric, Hydraulic and Chemical control jumper sections from manifold to P3 wellhead will be disconnected removed and recovered to support barge for recycling onshore.	
PLU2832, PLU2833, PLU2834	4	Electric, Hydraulic and Chemical control jumper sections from manifold to P4 wellhead will be disconnected removed and recovered to support barge for recycling onshore.	
PLU2835 and PLU2836	4	Electric and Hydraulic control jumper sections from manifold to WI wellhead will be disconnected removed and recovered to support barge for recycling onshore.	

3.5 Pipelines Stabilisation Features

Table 3.5: Pipelines Stabilisation Features			
Stabilisation features	Number	Option	Disposal Route
Concrete mattresses	172	Full recovery It is intended that the mattresses be recovered to shore, however in the event of practical difficulties BEIS will be consulted and a comparative assessment submitted.	Recover onshore for re use or recycling.
Grout bags	1440	Full recovery. It is intended that the grout bags be recovered to shore, however in the event of practical difficulties BEIS will be consulted and a comparative assessment submitted.	Recover onshore for re use or recycling.
Sand bags	400	Full recovery. It is intended that the sand bags be recovered to shore, however in the event of practical difficulties BEIS will be consulted and a comparative assessment submitted.	Recover onshore for re use or recycling.
Formwork	N/A	N/A	N/A
Frond Mats	N/A	N/A	N/A
Rock Dump	N/A	N/A	N/A

3.6 Wells

Table 3.6: Well Plug and Abandonment

The Athena Field consists of four production wells, one water injection well, one previously drilled well that is currently suspended and three other appraisal wells which were previously abandoned.

The wells which remain to be abandoned, listed in Section 2.4 (Table 2.5), will be plugged and abandoned in accordance with Oil and Gas UK Guidelines for Abandonment of Wells Issue 5, July 2015.

A PON5/Portal Environmental Tracking System (PETS)/Marine Licence application will be submitted in support of any such work that is to be carried out.

3.7 Drill Cuttings

Table 3.7 Drill Cuttir	igs Dec	ommi	ssionir	ng Opt	ions				
How many drill cuttings piles are present?				×				9	
Tick options examined:						>			
□Remove and re-inject ✓Leave i	n place	9		over					5
□Relocate on seabed ✓Remov	e and t	treat o	nshore						
□Remove and treat offshore									
□Other		_4							
Review of Pile characteristics	Pile 1	Pile 2	Pile 3	Pile 4	Pile 5	Pile 6	Pile 7	Pile 8	Pile 9
How has the cuttings pile been screened? Desktop exercise	Y	Y	Y	Y 1	Y	Y	Y	Y	Y
Dates of sampling (if applicable)	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Sampling to be included in pre-decommissioning survey?	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Does it fall below both OSPAR thresholds?	Y	Y	Y	Y	Y	Ŷ	Y	Y	Y
Will the drill cuttings pile have to be displaced in order to remove the jacket?	N/A	N/A	N/A	N/A	N/A	N/A	N/A	- N/A	N/A
What quantity (m ³) would have to be displaced/removed?	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Will the drill cuttings pile have to be displaced in order to remove any pipelines?	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
What quantity (m ³) would have to be displaced/removed?	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Have you carried out a Comparative Assessment of options for the Cuttings Pile?	N	N	N	N	"N	N	N	N	N

Comparative Assessment Method:

The well programme for the Athena field was developed to allow discharge of drill cuttings for the top hole sections only which were completed using an environmentally friendly water based mud. Lower hole sections that required oil based mud systems utilised a skip and ship regime. All lower hole sections completed had the drill cuttings removed to onshore for treatment and disposal

The discharged drill cuttings at each of the wellheads were from the top hole sections of the wells and were completed using a water based mud. These piles do not contain any oil based mud cuttings.

It was therefore accepted to consider the options to either to leave in place or remove and treat onshore.

Outcome of Comparative Assessment:

Given the evidence that localised repopulation by incumbent flora and fauna had effectively reclaimed the area. The decommissioning team chose the option to leave in place as this was considered the most environmentally friendly option.

3.8 Waste Streams

Table 3.8: Waste Stream Management Methods			
Waste Stream	Removal and Disposal Method		
Bulk liquids	Subsea system including wellheads, pipelines, manifold, riser base and risers are flushed with treated sea water <10mg/l OIW returned to FPSO cargo tanks post final cargo discharge. Line cleaning and tank washings will be offloaded at a licenced onshore facility for treatment prior to disposal. Pipeline ends will be capped and any residual fluids from within the subsea facilities will be released to the marine environment under permit prior to removal to shore. Further cleaning and decontamination will take place onshore prior to re-use/recycling.		
Marine growth	Removed offshore and disposed of according to guidelines. Residual marine fouling will be removed onshore at a recognised and certified disposal contractor's base. Disposed of waste according to guidelines.		
NORM/LSA Scale	NORM is not expected, however NORM/Benzene checks will continue as part of the clean- up/disposal process. Any NORM encountered will be dealt with and disposed of in accordance with guidelines.		
Asbestos	N/A		
Other hazardous wastes	Will be recovered to shore and disposed of according to guidelines, company policies and under the appropriate permit.		
Onshore Dismantling sites	Appropriate licenced sites will be selected. Facility chosen by removal contractor must demonstrate proven disposal track record and waste stream management throughout the deconstruction process and demonstrate their ability to deliver innovative recycling options.		




Table 3.9 Inventory Disposition			
Inventory	Total Inventory Tonnage	Planned Tonnage to shore	Planned Left in Situ
Installations	18090.80	18090.80	0
Pipelines	2261.62	2261.62	0

All materials will be removed and returned onshore for re-use or recycling. Ithaca has identified a possible re-use opportunity for some items such as the flexible flowlines and risers and the wellheads manifold and riser base. The STP buoy will be recovered and presented to BWO for re-use with the FPSO.

All recovered material will be transported onshore for re-use recycling or disposal. It is not possible to predict the quantity of materials that will be re-used as this will depend entirely on market conditions. The figures in Table 3.10 are best case.


Table 3.	10 Re-use, Recycle & Dispos	al Aspirations for Material Reco	vered Onshore
Inventory	Re-use	Recycle	Disposal
Installations 18090.80	Approx. 97%	Арргох. 2%	1%
Pipelines 2261.62te	Approx. 51%	Approx. 47%	2%





Total Tonnage 18090.80te





Pipelines Inventory Disposition

Total Tonnage 2261.62te





4.0 Environmental Impact Assessment (Environmental Statement)

4.1 Environmental Sensitivities (Summary)

	Table 4.1: Environmental Sensitivities
Environmental Receptor	Main Features
Conservation interests	The coasts of north east Scotland, Orkney and Shetland have a variety of important habitats and species protected under international, national and local designations; however, these are all at least 116km from the Athena area. These sites have year round importance. A candidate Special Area of Conservation for pockmark habitat features lies 89km to the east (Scanner pockmark). It is possible that this site could be impacted should a large hydrocarbon release occur. However the likelihood of such an event is very low and the control and mitigation measures in place will minimise the impact therefore the residual risk to the area is low. No additional conservation management is required.
Seabed	Gard line (2007a) sampled the infauna at sites within and around several pockmark features in the Athena area. Around the drilling location, grab samples revealed that the faunal community was fairly uniform across the area, with no evidence that species composition was influenced by variation in sediment chemistry (Gard line 2007a). Similarly, seabed photographs taken within and outside of pockmark features across the same area (Gard line 2007a & b) and interpreted in this ES did not identify any evidence of cemented sediments, chemosynthetic communities or variation in epifauna between pockmark and non-pockmark areas.
	Information provided by the seabed surveys indicated that pockmark features in the Athena area do not qualify as Annex I habitat (Gardline 2007a & b). The pipelines and connections have been flushed with treated sea water, therefore only relatively small volumes of chemicals/hydrocarbons will be released and the quantities covered by permit. The potential impact on the marine environment will be small and changes to the chemical composition of the sediment are low. The removal of the pipelines will create a localized disturbance to the seabed in the immediate vicinity of the pipelines.
	Impact on the seabed and its associated ecosystem will be short term with rapid recovery. An assessment of the potential impact on the seabed concluded that the significance of the impact is low.
Fisheries	Impacts on fishing industry have been assessed as low significance as the decommissioning activities will be relatively short term. The area will be over trawled to ensure there are no snag hazards post decommissioning. The safety exclusion zones at the riser base and the manifolds seas will be removed on completion of the project, thereby increasing the area available for fishing.



	Table 4.1: Environmental Sensitivities
Environmental Receptor	Main Features
Fish	The area overlaps with known spawning grounds of <i>Nephrops</i> , Whiting, Norway Pout and Sprat (see below for timing). The area also supports known nursery grounds of <i>Nephrops</i> , Blue Whiting, Norway Pout and Sprat. These fish populations could be affected by chemical/hydrocarbon releases to the marine environment and of the increased noise. The pipelines and connections have been flushed with treated sea water, therefore only relatively small volumes of chemicals/hydrocarbons will be released and the quantities covered by permit. The potential impact on the fish population has been assessed as of low significance. Given the existing background noise levels and the relatively short duration of the decommissioning activities, the underwater noise levels generated by vessels are unlikely to lead
8	to physiological damage to fish. While the fish may be disturbed by the noise generated in the immediate vicinity of the decommissioning area the noise will be short term and has been assessed as low significance.
	Key: 1 = 1 species spawning, 2 = 2 species spawning, 3= 3 species spawning
Marine Mammals	The most frequently occurring cetaceans in the general Athena area are Harbour Porpoise White-Beaked Dolphin and Minke Whale. Atlantic White-Sided Dolphin may also occur in the area, particularly in summer. Limited sightings of Killer Whale and Bottlenose Dolphin have also been recorded in the general area. The Moray Firth and the coast of eastern Scotland is home to the only resident population of Bottlenose Dolphins in the North Sea; however, these are a primarily coastal species and are unlikely to be frequently present in the Athena area. Harbour and Grey Seals may occur in the proposed Athena area, but in very limited numbers and for fairly short periods of time as this area is beyond their typical foraging habitat. Given the existing background noise levels and the relatively short duration of the decommissioning activities, the underwater noise levels generated by vessels are unlikely to lead to physiological damage to marine mammals. While the cetaceans & pinnipeds sighted in the area may be disturbed by the noise generated in the immediate vicinity of the decommissioning area the noise will be short term and has been assessed as low significance.
	Jan Feb. Mar Apr. May Jun Jul Aug. Sep. Dct Nov Dec. Image: Sep. Image:
Onshore Communities	The impact of the disposal of waste from the decommissioning activities on onshord communities would be slightly beneficial as it will contribute to job continuation. However this i expected to be small as the disposal sites already exist and the volume of waste is relatively small.



	Table 4.1: Environmental Sensitivities			
Environmental Receptor	Main Features			
Birds	At an annual scale, the area may be considered to be of moderate importance for seabirds in the context of the North Sea as a whole. Seabird vulnerability to surface pollution in Block 14/18 varies between moderate-low from Dec-Jun and high-very high from Jul-Nov (JNCC 1999). The region is a considerable distance from important coastal water bird sites and seabird breeding colonies. Post breeding dispersal from the colonies sees rafts of adult and juvenile birds, primarily Auks congregate on the sea surface. This, along with birds migrating through the area, accounts for the high vulnerability. The main prey of many bird species is sandeels which are not present in the fine sediments of the Fladen Ground Seabird vulnerability to surface pollution for block 14/18. The greatest risk to birds would be an accidental large release of hydrocarbons. Oil spill modelling has shown that should a worst case diesel release occur, only small volumes can be expected to remain on the sea surface after 10 days. Although birds could be affected, mitigation measures to restrict activities out with the high risk months identified below and the relatively short duration that diesel would be expected to remain on the sea surface the potential impact is of low significance			
	Tàn Feb Mar Apr May Jun Tol Aug Sep Oct Nov Dec			
· · ·	4 2 4 4 4 1 2 2 2 2 14/18 4 4 4 2 2 2 2 14/18			
	Key 1=Very High. 2=High. 3=Moderate. 4=Low			
Other Users of the	The Athena area lies within ICES rectangle 45E9 this area receives considerable fishing effort, primarily from demersal trawlers targeting Nephrops and demersal fish. In 2015, UK landings into Scotland from rectangle 45E9 were worth approximately £2.3m. Fishing effort fluctuates considerably between months and years, although effort appears to be greatest from Oct-Jan and Jun-Aug. Twenty-five shipping routes pass within 10nm of the Athena location. There are no Ministry of Defence exercise areas, dredging areas or marine disposal sites in the Athena area. There are 17 wells and two gas pipelines within block 14/18. There are no designated protected wrecks in the area, but several wrecks are known. There will be a relatively short period when decommissioning vessels will be operating around the Athena area and there will be a higher than normal level of shipping activity. However the associated effects will be short term. All material will be removed from the seabed therefore the long term impact on other users of the sea has been assessed as low.			
	Key: Darker colour reflects months when fishing effort is typically greater			
Atmosphere	Generally conditions offshore provide an environment which leads to the rapid dispersion and dilution of any emissions to atmosphere. The majority of decommissioning activities will be conducted at the field location and emissions can mainly be attributed diesel fuel from the various vessels required. These are likely to be short term durations, highly localised and assessed as low significance. The emission of combustion gases will contribute to global effects (e.g. global warming and acid rain). However given the relatively small volume of gases to be emitted and the control and mitigation measures that will be implemented the impact is low.			



4.2 Potential Environmental Impacts and their Management

Environmental Impact Assessment Summary:

Although there is expected to be some environmental impact during the decommissioning of the Athena infrastructure, long term environmental impacts from the decommissioning activities are expected to be negligible. In addition, incremental cumulative impacts and trans-boundary effects associated with the planned decommissioning activities are expected to be negligible. In addition, incremental cumulative impacts and trans-boundary effects associated with the planned decommissioning activities are expected to be negligible. There will be no planned use of explosives during these activities. We acknowledge that there will be a requirement for an environmental protection plan to be produced and submitted to BEIS should this plan change.

1321	Table 4.2: Environmental Impact Management				
Activity	Main Impacts	Management			
FPSO	Disconnection and submersion of the STP buoy to -24m may cause some environmental impact due to potential risk to shipping from a submerged obstruction.	An SFF guard vessel will remain on station to ensure any approaching shipping is made aware of the obstruction and advised to change course if necessary. In addition the buoy location has been advised to the Hydrographers Office and Fishsafe.			
Topsides Removal	N/A	N/A			
BWO FPSO Anchor system	Removal of the anchor suction cans will cause some localised environmental impact at the individual anchor sites.	Removal is a reverse of the installation methodology. Minimal disturbance is caused to the seabed, activities will be planned to be executed as efficiently as possible. Vessels will be managed to minimise the durations required while on board practices will address fuel efficiency, noise and waste management. In the event of practical difficulties in removing the suction cans by reverse installation alternative methods of removal will be discussed and agreed with the regulator.			
Subsea Installations Removal	Removal of Wellheads, Manifold, Riser Base and MWA Clump Weight Base will cause some localised environmental impact at the individual sites due to lifting, cutting piles and temporary laydown of equipment.	Decommissioning activities will be planned to be executed as efficiently as possible, minimising cutting and disturbance of the seabed in order to reduce the impact on the affected areas. Vessels will be managed to minimise the durations required while on board practices will address fuel efficiency, noise and waste management.			



	Table 4.2: Environmental Impact Management				
Activity	Main Impacts	Management			
	impact on the seabed. Removal of the risers will require temporary laydown on the seabed. Vessel noise will also have an impact. The effects are	Decommissioning activities will be planned to be executed as efficiently as possible, minimising disturbance of the seabed in order to reduce the impact on the affected areas. Vessels will be managed to minimise the durations required while on board practices will address fuel efficiency, noise and waste management.			
	mattresses, grout and sand bags prior to recovery. Impacts will also be noise from the attendant vessels. The effects are expected to be short term and the seabed and associated ecosystem is	Decommissioning activities will be planned to be executed as efficiently as possible, minimising disturbance of the seabed in order to reduce the impact on the affected areas. Vessels will be managed to minimise the durations required while on board practices will address fuel efficiency, noise and waste management.			
Decommissioning Drill Cuttings	None – drill cuttings will remain in place to degrade naturally.	Drill cuttings do not contain any oil and fall below the OSPAR limits.			



5 Interested Party Consultations

Consultations Summary:

During the public consultation period, copies of the Decommissioning Programmes and supporting documents will be forwarded to the following Statutory Consultees:

- 1. The Scottish Fishermen's Federation (SFF):
- 2. The National Federation of Fishermen's Organisations (NFFO);
- 3. The Northern Ireland Fish Producer's Organisation (NIFPO):
- 4. Global marine systems Limited (GMS).

Meetings and telephone calls have been held with SFF to advise of progress and to provide more detail of the proposals.

Copies of the Decommissioning Programmes and supporting documents will be available for viewing at Ithaca's office at 7-8 Rubislaw Terrace, Aberdeen, AB10 1XE.

A public notice will be published in the Aberdeen Evening Express and the Times please refer to Appendix A.1 for a copy of the public notice). The public notice gives instructions for representations to be made in writing.

Table 5.1 Summary of Stakeholder Comments				
Who Comment		Response		
	Informal Consultations			
Scottish	Informal telephone discussions and a meeting at	Positive feedback and pleased		
Fishermen's	Ithaca office to present the outline	to see that the area will be		
Federation	decommissioning programmes	accessible for fishing on completion of the decommissioning programmes		
Partners	Hi level presentation to partners on the decommissioning programmes	Minor comments on content and decommissioning programmes updated.		
	Statutory Consultations			
Scottish	One point we would appreciate clarification on	With regards to the cuttings		
Fishermen's	at this stage is with regard to drill cuttings. We	piles, it is difficult to determine		
Federation	note that that the proposed decommissioning	the thickness of the cuttings and		
	solution is for the drill cuttings piles (described	pile is misleading. From our		
	as small and located around each wellhead and	video footage the cuttings		
	falling below both of OSPAR 2006/5 thresholds)	appear to be spread fairly		
만약 방문망 가지	to be left undisturbed on seabed to degrade	evenly around the wellheads		
	naturally. As, in due course, the 500 metre	and show reasonable signs of		
	Safety Zones will be removed and therefore the	re-colonisation. Estimated		



ha na si na -	areas will be opened up to fishing operations, we	footprints are as detailed in the
	would be obliged if Ithaca could provide details	decommissioning programmes.
	on the estimated height and footprint of each	Further clarification will be
	individual drill cutting pile.	provided prior to completing
		the well plug and abandonment
		scope.
National	No comments	U.
Federation of		
Fishermen's	1	
Organisations		
Northern Irish	No comments	
Fish Producers		
Organisation		
Global Marine	I have reviewed the document you provided and	Review of cables and other
Systems Limited	I note in Table 4.1 – Environmental Sensitivities,	subsea linear structures have
	under 'Other Users of the Sea', there is no	been considered and will not be
	mention of fibre optic telecommunications	affected by the
	cables. Have cables and other subsea linear	decommissioning programmes
	structures been considered in the proposal?	work scopes.
	There are trans-Atlantic fibre optic cables in the	
	vicinity of the Athena area, and other systems	
	nearby.	- V 15-
	l assume there are no crossings or direct	No crossings or direct
	interactions that you are aware of, but the works	interactions have been
	will need to be publicised and notice to mariners	identified and notices to
	arranged to ensure that other sea users are fully	mariners and others will be
	informed of works in case of any inadvertent	provided prior to
	interactions whilst marine works take place.	commencement of work.



Table 5.1 Summary of Stakeholder Comments				
Who	Comment	Response		
	Statutory Consultations			
Public	Consideration should be given to the possibility that the suction anchors may not be easily removed as stated in the programme – Please insert a comment into the document (Page 44 - Table 4.2) to advise that in the event of practical difficulties in removing the suction cans by reverse installation, alternative methods of removal will be discussed and agreed with the regulator. Update the ICES statistics data to include 2015 data.	Table 4.2 updated. ICES updated to include 2015 data.		

6 Programme Management

6.1 Project Management and Verification

A Project Management team will be appointed to manage suitable sub-contractors for the removal of the installations and pipelines. Standard procedures for operational control and hazard identification and management will be used. The Management team will monitor and track the process of consents and the consultations required as part of this process. Any changes in detail to the offshore removal programme will be discussed and agreed with BEIS.

6.2 Post-Decommissioning Debris Clearance and Verification

A post decommissioning site survey will be carried out around 500m radius of installation sites and 200m corridor along each existing pipeline route. Any seabed debris related to offshore oil and gas activities will be recovered for onshore disposal or recycling in line with existing disposal methods. Independent verification of seabed state will be obtained by trawling the installation sites and pipeline corridors. This will be followed by a statement of clearance to all relevant governmental departments and non- governmental organisations.



6.3 Schedule

Project Plan:

					20)16									20	017					Τ			14	20)18				Τ	×,			2	019					Т				20	120			-
Athena Field Decommissioning	1	1	3 4	5	6	1	1	9 0	1	2	8	×	5	5 7	8	9	20	21	22	23 2	4 25	3	27	28 2	9 30	31	32 3	3 34	X	36	38	H	40 4	4	10	u	65	45 4	14	5 49	50	51	2 53	54	55	56 5	19	3
Cessation of Production December 2015		T	T	Г	Γ			Τ	Π	Π		T	T	T	Γ	Γ					T	Π		T		Π	T			Τ	T			T	Г				Т		Π	T	T		Π	T	Т	Π
Topsides/Pipelines clean & make safe		T	T	Т	Γ	Γ	Π	T	Π	Π	Π	T	T	T	Г	Γ	Π	Π			Т	Π	Π	T	T	Π	T					Π		T	Т	Π	Τ		Т		Π	T	T		Π	T	T	Π
FPSO Removal		I	T	Г	Γ	Γ	Π	Т	Π	Π	Π	T	T	T	Т	Г	Π	Π	T	T	T	Π		T	Т	Π	T	T	Π	Т	Т	Г		T	Т	Π	T	T	T		Π	Т	T	Γ	Π	T	Т	Π
Water column equipment removal Engineering	T	1	T	T	Γ			Т	Π	Π		T	T	T	T	T		Π	T	T	T	П		T	T	Π	T	T	Π	T	Т	Г		T	t	Π	1		T	T	П	T	T	Π	Π	T	T	П
Water column equipment removal	T	T	T	Т	Г			T	Π		Π	T	T	T	T	T	Π		T	T	T	П		T	T	Π	T	T	Π	T	T	T		T	T	Π		T	T		Π	T			Π	T	T	П
Contract Strategy tender & award	t	t	T	t	T			T	Π			T	T		T	T	Π	Π		T	T	П	T	T	T	Π	T	T	П	T	T	T		t	t	Π		T	t		П	T	T	T	Π	T	t	Ħ
Detailed engineering	t	t	T	t	T	T			Π			T		T	T	Γ		Π		T	T	Π		T	t	Π	T	T	П	T	T	T		t	t	Π	T	T	t		Π	T	T	T	Π	T	T	Ħ
Wells P&A	T	t	T	T	T	Г	Π	T	П	П	Π	T	T	T	Г	Г				T	T	П		T			T		П		T	Γ		T	T	Π		T	T	T	П	T	T	Г	Π	T	T	Π
Pipeline spools removal	Ť	t	t	t	t	T	T	T	П		Π	T	t	T	t	T	Π	Π	1	T	Ť	П	T	Ť	T	Π	T	t	П		T			T	T	Π		Ť	t		П	T	T	h	Π	T	t	Ħ
Subsea installations removal	t	t	t	t	t	t	T	T	Ħ		Π	t	T	T	t	t				T	t	Ħ	T	T	t	Π	T	T		1	T		T	t	Г	Π		T	T		T		T		Ħ	T	t	Ħ
Onshore disposal window	T	t	T	Г	T	Γ	Π	T	П	Π		T	T	T	T	Г	Π	Π	T	T	T	П	T	T	T	П	T	T	Π	T	T	Г	T	T	T	Π	T	T	t	Г	Π		T		T	T	T	Π
Debris clearance and overtrawl	Ť	t	t	t	t	T	T	T	Π		T	T	1	T	T	Г	Π	Π	1	T	t	П	T	t	T	П	t	T	П	1	t	Г	T	t	t	Ħ	1	t	t	T	h	1	t	Г		T	T	Ħ
Post Decommissioning Environmental Survey 1	t	t	t	t	t	T	T	T	Ħ	Π	T	T	t	t	t	t	П	Π	1	T	t	Ħ	T	t	t	П	t	t	Ħ	T	t	Ħ		t	t	Ħ		Ť	t	T	П	1	t	T	Π	T	t	Ħ
Past Decommissioning Survey 2*	T	t	T	Г	T	Γ	T	T	П	Π	T	T	T	T	t	Г			1	T	T	Π	T	T	T	Π	T	t	П		T	T	T	t	T	Π		T	t	T	П	T	T		Π	T	T	Ħ
Post Decommissioning Environmental Pipeline Survey 1	T	Ī	T	Ī		Î			Ι			Ī	Ī		Ī	Ī					Ī													I	Ī			T	Ī				I				Ī	
Post Decommissioning Pipeline Survey 2*	Ť	t	T	Г	T	Г		Ť	П		Π	t	t	T	T	Γ		Π	1	t	T	П	T	Ť	T	П	T	T	П	T	T	Г	T	Ť	T	Π		T	Ť	T	Π	1	1	Г	Π	T	t	Ħ
Close out report	T	t	T	Г	t	T	T	T	П			t	t	T	T	T			T	t	t	П	T	t	T	Π	T	T		T	T	T	T	T	T	П		T	t	T	П		T	T	Ħ	T	T	Ħ
	C	on	nple	ted	1	T	T	T	Π		T	1	t	T	T			Π	1	T	T	Ħ	T	t	T	Π	T	T	П	1	T	T		t	T	Π		t	t		Ħ		T		Ħ	T	t	Π
	_	-	nneo	-	f	T	T	T	П	П	H	T	t		t	F	Г		1	T	T	Ħ		1	T	Ħ	1	T	Ħ	1	T	Ħ		t	T	Ħ	1	T	t	T	H	1	T	f	Ħ	T	T	Ħ

*The timing of future surveys will be discussed and agreed with DECC

Figure 6.1: Gantt chart of Project Plan

6.4 Costs

Table 6.1 – Provisional Decommissioning Programmes Cost	S
Item	Estimated Cost (£m)
BWO FPSO - Preparation & Removal	Submitted separately to BEIS
Pipelines Decommissioning Subsea Installations and Stabilisation Features	Submitted separately to BEIS
Well Abandonment	Submitted separately to BEIS
Continuing Liability – Future Pipeline and Environmental Survey Requirements	Submitted separately to BEIS
TOTAL	Submitted separately to BEIS



6.5 Close Out

In accordance with the BEIS Guidelines, a close out report will be submitted to BEIS explaining any variations from the Decommissioning Programmes (normally within 4 months of the completion of the offshore decommissioning scope) including debris removal and independent verification of seabed clearance and the first post-decommissioning environmental survey.

6.6 Post-Decommissioning Monitoring and Evaluation

A post decommissioning environmental seabed survey, centred on sites of the wellheads and installations, will be conducted. The survey will focus on chemical and physical disturbances of the decommissioning and be compared with the pre decommissioning survey. Results of this survey will be available once the work is complete, with a copy forwarded to BEIS. All pipeline routes and installation sites will be the subject of surveys when decommissioning activity has concluded. After the surveys have been sent to BEIS and reviewed, a post monitoring survey regime will be agreed by both parties. Typically a minimum of 2 post decommissioning environmental surveys and structural pipeline surveys are expected.

7.0 Supporting Documents

Table 7.1	: Supporting Documents	
Document Number	Title	
ITH-ATH-DCOM-ENS-001	Environmental Statement	
ITH-ATH-DCOM-COA-001	Comparative Assessment	

8.0 Partner Letters of Support

- BWO CARMEN
- DYAS EXPLORATION UK LIMITED
- PARKMEAD (E&P) LIMITED
- SPIKE EXPLORATION UK LIMITED
- TRAP OIL LTD



Appendix A.1 Public Notice

PUBLIC NOTICE

The Petroleum Act 1998

Athena Field Decommissioning Programmes

Ithaca Energy (UK) Limited has submitted, for the consideration of the Secretary of State for Energy and Climate Change, draft Decommissioning Programmes for the Athena Field facilities: FPSO BWO Athena

Associated pipelines Manifolds and wellheads, in accordance with the provisions of the Petroleum Act 1998.

It is a requirement of the Act that interested parties be consulted on such decommissioning proposals.

The items/facilities covered by the Decommissioning Programmes are:

Subsea Installations;

- 1. Wellheads
- 2. Manifold piping and control module
- 3. Riser base module
- 4. Mid Water Arch and Clump weight base
- 5. Anchor suction cans and chains

Pipelines;

- 1. Well tie in spools
- 2. Electric Hydraulic & Chemical control lines
- 3. Electric Submersible Pump cables
- 4. Electric Hydraulic Chemical umbilical
- 5. Electric Submersible Pump supply cable
- 6. 8" Flexible Production flowline & Dynamic Riser
- 7. 8" Flexible Water Injection flowline & Dynamic Riser
- 8. 3" Flexible Service flowline & Dynamic Riser

Hard copies of the Decommissioning Programmes can be inspected at the:- BEIS Website https://www.gov.uk/guidance/oil-and-gas-decommissioning-of-offshore-installations-and-pipelines and at the following location during office hours.

7-8 Rubislaw Terrace, Aberdeen, AB10 1XE Contact Jamie Airnes 01224 652186 for appointments

Representations regarding the Athena Decommissioning Programmes should be submitted in writing to applicant's nominated contact at the above address, where they should be received by closing date 15th July 2016 and should state the grounds upon which any representations are being made.

Date: 16th June 2016

J. Airnes, Delivery Manager



Copies of Public Notices


A Shines, Bulloug Munager





Dertieren	Births, Marriages and Deaths www.newsukadvertsing.co.uk Technical support 020 7680 6833	Legal Notices Public for the production of the	bay advesentations are being maps. Date: 16th June 2016 J. Aintes. Delivery Managur
	S WWW.newsukadvertising.co.		
	Births, Marriages and Death		
1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	and the		
	Law Report		







Appendix B.1 Athena Overall Subsea Layout











Appendix B.3 Riser Base Pipeline Approaches and Stabilisation Features



Appendix C.1 Photographs of Subsea Equipment



Photograph of Xmas Tree



Photograph of installed Xmas Tree P1 (Oct 2014)





Photograph of Manifold piping module



Photograph of Manifold control module





Photograph of Manifold protection frame



Photograph of Riser base





Photograph of Mid Water Arch

Trapoil

Department for Business Energy & Industrial Strategy 3rd Floor, Wing C AB1 Building Crimon Place Aberdeen AB10 1BJ

28th September 2016

Registered Office 10 The Triangle NG2 Business Park Nottingham NG2 1AE United Kingdom

w/trapoil.com

Dear Sir or Madam

ATHENA DECOMMISSIONING PROGRAMMES PETROLEUM ACT 1998

We acknowledge receipt of your letter dated 8th September 2016.

We, Jersey Oil and Gas PLC on behalf of Trap Oil Limited confirm that we authorise Ithaca Energy (UK) Limited to submit on our behalf abandonment programmes relating to the Athena Field facilities as directed by the Secretary of State on 20th December 2011.

We confirm that we support the proposals detailed in the Athena Decommissioning Programmes dated 8th September 2016, which is to be submitted by Ithaca Energy (UK) Limited in so far as they relate to those facilities in respect of which we are required to submit abandonment programmes under section 29 of the Petroleum Act 1998.

Yours faithfully


Scott Richardson Brown

Chief Financial Officer

For and on behalf of Trap Oil Limited

Unlocking potential

Trap Oil Group plc Registered office: 10 The Triangle, NG2 Business Park, Nottingham NG2 1AE Registered no. 7503957





Department for Business Energy & Industrial Strategy 3rd Floor, Wing C AB1 Building Crimon Place Aberdeen AB10 1BJ

Date: 16th September 2016

Dear Sir or Madam,

ATHENA DECOMMISSIONING PROGRAMMES PETROLEUM ACT 1998

We acknowledge receipt of your letter dated 08th September 2016.

We, BW Offshore (UK) Limited confirm that we authorise Ithaca Energy (UK) Limited to submit the abandonment programmes relating to the Athena Field facilities as directed by the Secretary of State on 20th December 2011.

We confirm that we have no objection to the proposals detailed in the Athena Decommissioning Programmes dated 08th September 2016, which is to be submitted by Ithaca Energy (UK) Limited in so far as they relate to those facilities in respect of which we are required to submit abandonment programmes under section 29 of the Petroleum Act 1998.

Yours Faithfully,


1

Rod MacLeod Asset Manager, UK

For and on behalf of BW Offshore (UK) Limited

BW Offshore (UK) Ltd Voyager House, 75 Waterloo Quay, Aberdeen AB11 5DE, United Kingdom Tel: +44 (0)1224900260 Fax: +44 (0)1224 900261 www.bwoffshore.com

Registered Office - BW Offshore (UK) Ltd - Voyager House - 75 Waterloo Quay - Aberdeen - Scotland - A811 5DE - Registered in Scotland No. \$C382123





Department for Business Energy & Industrial Stategy 3rd Floor, Wing C AB Building Crimon Place Aberdeen AB10 1BJ United Kingdom

Subject ATHENA DECOMMISSIONING PROGRAMME PETROLEUM ACT 1998

Reference 1609009/JH/RB/KO Date September 12, 2016

Dear Sirs,

We acknowledge receipt of your letter dated 8th September 2016.

We, Dyas Exploration UK Limited confirm that we authorise Ithaca Energy (UK) Limited to submit on our behalf abandonment programmes relating to the Athena Field facilities as directed by the Secretary of State on 20th December 2011.

We confirm that we support the proposals detailed in the Athena Decommissioning Programmes dated 8th September 2016, which is to be submitted by Ithaca Energy (UK) Limited in so far as they relate to those facilities in respect of which we are required to submit abandonment programmes under section 29 of the Petroleum Act 1998.

R.J. Baurdoux Director For and on behalf of Dyas Exploration UK Ltd

> Companies House No 06850220

 Dyas Exploration UK Limited

 Rijnkade 1

 3511 LC Utrecht

 P.O. Box 2065

 3500 GB Utrecht

 The Netherlands

 T +31 30 2338434

 F +31 30 2338418

 www.dyas.nl

Registered Office Athena House Athena Drive Tachbrook Park Warwick Warwickshire CV34 6RL United Kingdom



PARKMEAD GROUP

Group Headquarters:

Parkmead (E&P) Limited 4 Queen's Terrace Aberdeen AB10 |XL Tel: +44 |224 622200 Fax: +44 |224 623530 www.parkmeadgroup.com

19 September, 2016

Department for Business Energy & Industrial Strategy, 3rd Floor, Wing C, AB1 Building, Crimon Place, ABERDEEN. AB10 1BJ

Dear Sir or Madam,

ATHENA DECOMMISSIONING PROGRAMMES PETROLEUM ACT 1998

We acknowledge receipt of your letter dated 8 September, 2016.

We, Parkmead (E&P) Limited, confirm that we authorise Ithaca Energy (UK) Limited to submit on our behalf abandonment programmes relating to the Athena Field facilities as directed by the Secretary of State on 20 December, 2011.


We confirm that we support the proposals detailed in the Athena Decommissioning Programmes dated 8 September, 2016, which are to be submitted by Ithaca Energy (UK) Limited in so far as they relate to those facilities in respect of which we are required to submit abandonment programmes under section 29 of the Petroleum Act 1998.

Yours faithfully, for and on behalf of Parkmead (E&P) Limited

(). Perur

Colin J. Percival Technical Director

Registered Office: 4 Queen's Terrace, Aberdeen AB10 TXL Registered in Scotland No. 5C397002





Verus Petroleum 3 Queens Gardens Aberdeen, AB15 4YD T +44 (0)1224 659120 E info@veruspetroleum.com www.veruspetroleum.com

26 September 2016

Department for Business Energy & Industrial Strategy 3rd Floor, Wing C AB1 Building Crimon Place Aberdeen AB10 1BJ

Reference: AT-01-02-OE-L-0001

Dear Sir or Madam

ATHENA DECOMMISSIONING PROGRAMMES PETROLEUM ACT 1998

We acknowledge receipt of your letter dated 8th September 2016.

We, Verus Petroleum on behalf of Spike Exploration UK Limited confirm that we authorise Ithaca Energy (UK) Limited to submit on our behalf abandonment programmes relating to the Athena Field facilities as directed by the Secretary of State on 20th December 2011.

We confirm that we support the proposals detailed in the Athena Decommissioning Programmes dated 8th September 2016 which is to be submitted by Ithaca Energy (UK) Limited in so far as they relate to those facilities in respect of which we are required to submit abandonment programmes under section 29 of the Petroleum Act 1998.

Yours faithfully

Alan Curran CEO

For and on behalf of Spike Exploration UK Limited

Verus Petroleum Holding Limited is a company registered in Scotland under company number SC470677 Registered Office: 3 Queens Gardens, Aberdeen AB15 4YD

