

<b>A13/A130 SADLERS FARM IMPROVEMENTS - PROGRESS AGAINST MILESTONES</b>		
<b>Quarterly Progress Report</b>	<b>Milestone</b>	<b>Expected Completion Date</b>
Quarter 3 2010/11 (Jan 2011)	Scheme Completion	31-Mar-2012
Quarter 4 2010/11 (April 2011)	Scheme Completion	31-Mar-2012
Quarter 1 2011/12 (July 2011)	Scheme Completion	31-Mar-2012
Quarter 2 2011/12 (Oct 2011)	Scheme Completion	31-Mar-2012
Quarter 3 2011/12 (Jan 2012)	Scheme Completion	09-May-2012
Quarter 4 2011/12 (April 2012)	Scheme Completion	31-May-2012

Information extracted from quarterly progress reports sent by Essex County Council