

Post Opening Project Evaluation

M4 J19 – 20 & M5 J15 – 17 Smart Motorway -
One Year After



December 2016

Notice

Although this report was commissioned by Highways England, the findings and recommendations are those of the authors and do not necessarily represent the views of the Highways England. While Highways England has made every effort to ensure the information in this document is accurate, Highways England does not guarantee the accuracy, completeness or usefulness of that information; and it cannot accept liability for any loss or damages of any kind resulting from reliance on the information or guidance this document contains.

Foreword

Highways England's motorways are some of the safest in the world. Our road network carries a third of road traffic and we have seen demand grow by a quarter since 2000 with continued growth forecast.

One reason for the introduction of smart motorways is because there are more vehicles on the road. By making use of the full width of the road, smart motorways add that extra capacity to carry more vehicles and ease congestion.

They have evolved from **Controlled Motorways** (with variable speed limits) to **Dynamic Hard Shoulder Running** (opening the hard shoulder as a running lane to traffic at busy periods) to **All Lane Running** (permanently removing the hard shoulder and converting it into a running lane).

Compared to a traditional motorway widening they deliver:

- Increased capacity at significantly less cost than traditional motorway widening.
- New technology and variable speed limits to improve traffic flow.
- Less congestion and more reliable journeys for customers.
- Environmental benefits of not taking an extra corridor of land to use as new road.
- A safety record that's at least as safe, if not safer than conventional motorways.

Before the scheme, this section of the motorway experienced high levels of congestion. Customers experienced delays on the approach to junctions which created queuing onto the mainline. The scheme features variable speed limits throughout and enabled the use of the hard shoulder as an extra lane at busy periods on the M4 (junctions 19 to 20) and M5 (junctions 16-17). When it is open, the speed limit is reduced to a maximum 60mph across all lanes. M5 J15 to J16 is a very short distance and features areas of hard shoulder and the approach to J16 southbound has no hard shoulder.

This report indicates how the scheme was performing within its first year of operation. Whilst this study is not intended to provide conclusive evidence about scheme benefits, it provides an early indication about whether a scheme is heading in the right direction. This initial assessment forms part of a longer-term evaluation which reviews performance over five years.

Personal injury collisions on the strategic road network are very rare and can be caused by many factors. Due to their unpredictable nature, we monitor trends over many years before we can be confident that a real change has occurred. Within the first year, we have observed a reduction in the number and rate of personal injury collisions generated by the scheme.

At the time of designing the scheme it was anticipated that the benefits for road users (in terms of reducing congestion and making the journeys more reliable) would not be observed within the first year of operating the smart motorway and would be more likely to occur in later years. The early indications are that the scheme is helping to make journeys more reliable during the most congested periods of the day. However, we will continue to review the scheme's impacts as part of the longer-term evaluation.

The evaluation findings have also highlighted that we needed to improve our processes for opening the hard shoulder. Initially, we opened and closed the hard shoulder at similar times each day to provide customers with a predictable driving experience. We now assess whether the road is reaching its peak capacity and open the hard shoulder as required.

Since this scheme, smart motorways have evolved. More recent all lane running schemes have demonstrated that they are making journeys more reliable for those travelling during congested periods, enabling us to operate the road at a higher speed limit for longer periods, whilst maintaining safety.

We're working to continually improve our smart motorways. Our Traffic Officers work around the clock to operate our smart motorways, keeping customers safe from the control room and attending incidents the road. We've committed to additional signs and more visible markings for emergency areas and our latest set of standards will ensure that there's a safe place to stop in an emergency every mile on our upcoming schemes. All of this helps to provide one of the most modern and safe road environments in the world.

January 2020

Table of Contents

Chapter	Pages
Executive summary	4
Scheme description	4
Objectives	4
Key findings	4
Summary of Scheme Impacts	5
1. Introduction	8
Background	8
Scheme Context	8
Scheme Description	9
Nearby Pinch Point Schemes	12
National Pinch Point Programme (PPP)	12
Local Pinch Points	13
Scheme objectives	15
History of the scheme	15
Post Opening Project Evaluation (POPE)	15
Report Structure	16
2. Traffic Evaluation	17
Introduction	17
Traffic Data Sources	17
Traffic Volume Analysis	19
Forecasting Accuracy	26
Journey Time Evaluation	31
Journey Time Reliability	43
3. Safety Evaluation	48
Introduction	48
Data Sources	48
Observed Collision Numbers	51
Statistical Significance	52
Forecast vs Outturn Collision Numbers	52
Collision Rates	53
Fatalities and Weighted Index	53
Personal Security	53
4. Economy	56
Introduction	56
Sources	56
Forecast Present Value Benefits	57
Journey Time Benefits	57
Vehicle Operating Costs	59
Safety Benefits	60
Carbon Impact	61
Journey Time Reliability	62
Summary of Present Value Benefits	62
Indirect Tax Revenues Impact	63
Scheme Costs	64
Investment Costs	64
Operation, Maintenance and Renewal Costs	65
Summary of Present Value Costs (PVC)	65
Benefit Cost Ratio (BCR)	66

5. Environment Evaluation	69
Introduction	69
Data Collection	69
Site Inspections	69
Consultations	70
Animal Mortality	71
Traffic Forecasts and Evaluation	71
Noise	72
Local Air Quality	76
Greenhouse Gases	77
Landscape and Townscape	78
Biodiversity	84
Cultural Heritage and Archaeology	86
Water Quality and Drainage	89
Physical Fitness	89
Journey Ambience	90
6. Accessibility and Integration	94
Accessibility	94
Integration	95
7. Conclusion	100
Scheme Specific Objectives	100
8. Appraisal Summary Table (AST) and Evaluation Summary Table (EST)	101
9. Appendices	103
Appendix A. MIDAS Analysis M5 J17 – 15	104
Appendix B. Environment Information Requested	106
Appendix C. Photomontage Comparison Views	107
Appendix D. Glossary	122
Appendix E. List of Tables and Figures	124

Executive summary

Scheme description

The M5 Junctions 15 – 17 and M4 Junctions 19 – 20 Smart Motorway scheme is located to the west of Bristol and forms part of the strategic motorway network, connecting London to south Wales and Devon and Cornwall to the Midlands. The scheme opened to traffic in January 2014 and consists of three main elements to provide additional capacity as follows:

- **Controlled Motorway** – primarily through Almondsbury Interchange
- **All Lane Running** – on the approaches to Almondsbury interchange on the M4 westbound and M5 northbound
- **Dynamic Hard Shoulder Running (DHSR)**– M5 Junction 16 – 17 and M4 J19- 20

This document summarises the findings of the one year after post opening evaluation study completed in 2015. A further POPE evaluation study will be undertaken when the scheme has been open for five years.

Objectives

Objective (stated in Client Scheme Requirements, 2011)	Has the objective been achieved?
The scheme shall reduce the number of fatalities, casualties and incidents on the M5 J15 – J17 and M4 J19 – J20, and through the Almondsbury Interchange, per vehicle kilometre.	✓
The scheme shall improve journey times and journey time reliability on the M5 between Junctions 15 and 17, on the M4 between Junctions 19 and 20 and through Almondsbury Junction.	Too early to conclude journey time impacts Improvements in reliability achieved ✓
The project shall provide high or very high value for money against its whole of life costs in accordance with the Department's WebTAG guidance.	Too early to conclude
The detrimental environmental effects of the scheme shall be offset by mitigation measures where technically feasible and economic to do so.	✓

Key findings

- Reliability as measured by how widely journey times vary has improved on weekdays across the day for vehicles travelling from the M4 to M5 and in the AM peak for vehicles travelling from the M5 to M4.
- Forecasts expected a negligible improvement in journey times in the opening year and improvements in journey times were expected in later years with the increased congestion anticipated with traffic growth.
- Traffic flows have increased although not to the level expected, which is most likely due to the economic downturn. Consequently, congestion levels are lower than expected meaning the use of Variable Mandatory Speed Limits (a Smart Motorway feature) has led to reduced average speeds and a slight worsening of journey times in the opening year.
- There has been a significant improvement in safety in the opening year, with a 50% reduction in collision rates, which is higher than forecast.
- The results in the opening year show there has been a slight journey time disbenefit, however, only a negligible improvement in the opening year was forecast, with more substantial journey time benefits expected in later years.

Summary of Scheme Impacts

Traffic

Flows

- Weekday traffic volumes have increased on the mainline scheme sections by between 3% and 8%. There are around 127,000 vehicles travelling on the M4 section and 119,000 vehicles travelling on the busiest section of the M5 after scheme opening.
- The scheme forecasts were made in 2006 and expected traffic volumes to increase between 2006 and 2011, before the scheme opened and also between 2011 and 2015, following scheme opening. However, flows before scheme opening and after scheme opening were lower than expected by up to 25%, most likely due to the economic downturn.
- There has been little re-assignment of traffic from the local network onto the M4 and M5 compared to the forecast re-assignment expected.
- As a result of lower than forecast flows on the scheme section, congestion is less than expected.

Journey Times

- Across the full scheme route, journey times have increased during the peak periods by up to 48 seconds. This is not due to increased congestion, but due to reduced speeds limits which are used to smooth the flow of traffic and improve journey time reliability, which is a measure of the number of unexpected delays.
- Where congestion was evident before scheme opening, the DHR has had a positive impact on average journey times, however at times of low congestion, particularly in the inter peak period, the DHR has had a negative impact on average journey times when switched on as the software limits traffic to a maximum speed of 60mph unnecessarily.
- There has been an improvement in average journey times and speeds on some sections such as, through Almondsbury Interchange from the M5 to M4 during the AM peak.

Reliability

- Reliability has improved for vehicles travelling from the M4 to M5 during the week in the AM and PM peaks and during the AM peak for vehicles travelling from the M5 to M4.
- Reliability for the worst 10% of journeys has improved in both directions in the AM and PM peak periods.

Smart Motorway Operation

- The DHR is in operation for around 80% of the weekday peak hours, with the exception of the AM Peak on the M4 J19 – 20 westbound when the hard shoulder is open for around 50%. It is also in operation for a small proportion of the inter peak period by between 5% and 10%.
- Variable Mandatory Speed Limits (VMSL) are in operation for a similar proportion of time, however the length of time the speed limits are set at varies on each scheme section. Overall, 60mph is the most frequent set limit, but on the M4 J19 – 20 eastbound, the VMSL are set at 50 mph for 40% of the AM peak and 20% of the PM peak.
- Analysis of lane usage shows that around 18% of traffic uses the hard shoulder on the M4 J19 – 20 eastbound section (when open), whereas on the M5 J16 – 17 northbound, more than 25% of traffic uses the hard shoulder on the approach to Junction 16. This indicates underuse of the hard shoulder at some locations.
- Overall average speeds across the lanes on these sections are consistent, indicating progress through the scheme route is smooth.
- 10% of journeys have improved in both directions in the AM and PM peak periods.

Journey Time Forecasting

- Due to limited forecasting information, it has not been possible to make a like-for-like comparison against the observed impact of the scheme on journey times and the forecast impact.

- Traffic forecasts included information on the expected change in average travel times and delays during peak periods in the opening year and 2031. This information shows a negligible improvement in average travel times was expected in the opening year and more pronounced improvements were expected by 2031 as the scheme was expected to deliver benefits with increased congestion. The trend of benefits expected means at this stage it is too soon to confidently evaluate the long term economic benefits of the scheme.
- The primary reason for the slight reduction in average journey times compared to the negligible improvement forecast is due to congestion levels in the opening year being below the level expected. This means congestion is not at the level required for the Smart Motorway elements to improve the operational efficiency of the motorway.

Safety

- There has been a statistically significant reduction in collisions on the M4 and M5 scheme sections of an average of 8.6 (55%) and 10.5 (54%) collisions per annum respectively since the scheme opened. These results show the scheme has saved more collisions than expected
- The proportion of fatal and serious collisions has also reduced following the scheme opening. There have been no fatal or serious collisions on the M4 and M5 since the scheme opened.
- There has been a 55% (0.040 collision/mvkm) reduction in the collision rate on the M4 and 52% (0.052 collisions/mvkm) reduction on the M5 since the scheme opened, which is statistically significant.

Environment

- The impact of the scheme on all environmental sub-objectives is as expected or better than expected at OYA.
- Greenhouse gas emissions have reduced by 2% with the scheme, compared to the increase expected.
- Based on comparison between observed and forecast traffic flows, the impact of the scheme on noise is better than expected at OYA.
- Observed traffic flows are around 18% lower than forecast, hence the impact of the scheme on noise is better than expected.
- Landscape proposals to mitigate the impact of the scheme have been undertaken as planned, although planting between M5 Junction 16 and 17 has not yet reached a height to provide screening.
- Rich grassland has been provided within Almondsbury Interchange as planned, however assessment of the scheme impact on biodiversity has been restricted due to limited information made available to POPE.

Accessibility and Integration

- There has been no change to the severance impact of the motorway since the scheme opened.
- The scheme aligns with relevant local, regional and national land use and other government policies.

Summary of Economic Performance

All monetary values in £m 2002 market prices, discounted		Forecast	Outturn re-forecast
Present Value Benefits	Journey Times	£591m	n/a
	Vehicle Operating Costs (VOC)	-£22.6m	£0.13
	Construction & maintenance delay	-£30.4m*	
	Safety	£32.9m	£71.1m
	Indirect Tax	£36.8m	£0m
	Noise*	-£0.02m	-£0.02m
	Carbon	-£11.7m	£0m
	Total PVB	£596m	n/a
Present Value Costs including operating costs (PVC)		£79.3m	£77.6m
Benefit Cost Ratio (BCR)		7.5	n/a

* Assumed to be as forecast

Summary of Scheme Economic Performance

- The forecasts expected a negligible improvement in journey times in the opening year, increasing to substantial benefits in later years. The outturn opening year results show there has been a slight worsening of journey times (and some improvement to journey time reliability). Due to the profile of forecast benefits, we cannot be confident the outturn opening year results are reflective of the long term benefits (60 year appraisal period). Consequently, it is too early to be confident that the first year findings are representative of the scheme performance.
- The monetary benefits of the savings in the number of injury collisions is evaluated as £71.1 million over 60 years, more than double that forecast despite excluding the impact of background reduction in collisions over this period from the benefits.
- The investment cost of building the scheme was £77.6 million, 2% less than forecast.
- Long term costs for Highways England of operating the smart motorway are assumed to be as forecast at £22.9 million and are included in the overall costs.
- There has been a very small change in carbon emissions since the scheme opened hence the outturn monetised value is £0 million.
- An outturn BCR has not been calculated due to the difficulty in evaluating the journey time benefits at the OYA stage.
- It is noted that at OYA the monetised safety benefits and reliability benefits (if they were achieved in line with the forecast of £131.9 million) outweigh the scheme costs of £77.6 million.

1. Introduction

Background

1.1. This report represents the One Year After (OYA) post opening study of the M5 J15 – 17 & M4 J19 – 20 scheme which opened in January 2014. The evaluation has been prepared as part of Highways England’s (formerly known as the Highways Agency) Post Opening Project Evaluation (POPE) programme.

Scheme Context

1.2. The M5 motorway provides a strategic link to the south west of England, connecting Devon and Cornwall to the midlands and the north. The M4 motorway provides an east-west connection from London to south Wales. In addition, the M4 and M5 provide a sub-national route connecting major centres (e.g. Worcester, Gloucester, Bristol and Exeter) along the motorway corridors as shown in Figure 1-1.

Figure 1-1 Scheme Location



1.3. The following transport related issues are taken from the Client Scheme Requirements (CSR, Version 1.3, July 2011). The Client Scheme Requirements states “the capacity and congestion issues on the motorway network, from M4 junction 19 through Almondsbury Interchange to M5 Junction 17 are due to a complex interaction between the dynamic traffic movements and the physical constraints of the motorway”. Table 1-1 shows the physical network constraints and issues relating to traffic volumes and movements identified in the Client Scheme Requirement as contributing to congestion and delays.

Table 1-1 Summary of problems prior to scheme (Client Scheme Requirements, July 2011)

Static Network Elements	Dynamic Elements
<ul style="list-style-type: none"> • Short link distances between junctions • Complex junctions • Almondsbury Interchange – considered one of the most congested junctions on Highways England’s network. • Limited Driver Information Systems on the M5. 	<ul style="list-style-type: none"> • High volumes of commuter traffic and HGV traffic. • Variable traffic patterns by time of day and year (e.g. there is seasonal variation in flows with high demand in summer for access to and from the south west) • Complex weaving and turning movements between junctions • Delays and congestion due to high traffic volumes and weaving movements. • High accident rates at certain locations.

1.4. The Client Scheme Requirements identified the following as the cause of congestion:

“The closeness of Almondsbury Interchange and the adjacent M4 J19 and M5 J16 leads to a complex set of weaving movements in a short stretch of road, which creates significant peak congestion at M4 J19 and M5 J16 and J17. In peak periods, the limited capacity at these signalised junctions creates queues which extend back onto the mainline carriageway”.

1.5. A Dynamic Hard Shoulder Running (DHSR) scheme was identified as having the potential to relieve congestion by segregating certain traffic movements, thus reducing the impact of weaving interactions.

Scheme Description

1.6. The Traffic Forecasting Report (December 2009) noted the scheme consisted of the following:

- M5 J16 – 17 increased from three to four lanes in both directions;
- M4 between J19 and Trench Lane Bridge increased from 3 to 4 lanes and west of Trench Lane Bridge, the existing 4 and 5 lanes section on the M4 westbound (incorporating the diverge to Junction 19) increased to 5 and 6 lane sections respectively;
- Downstream of the diverge from the M4 westbound towards the M5, the slip road has been increased from 3 to 4 lanes providing an additional lane for vehicles heading toward Junction 16. This additional lane joins with the current flare at Junction 16 exit and therefore, instead of a 2 lane exit to J16 the scheme provides three lanes; and
- M5 northbound carriageway increased from 3 to 4 lanes through to the M4 westbound on-slip and therefore the distributor motorway section from J16 to Almondsbury Interchange has an additional lane.

1.7. The scheme consists of Dynamic Hard Shoulder Running (DHSR), All Lane Running and Controlled Motorway sections and the location of these sections is shown in Figure 1-2. The following descriptions of smart motorways are taken from the Smart Motorways Driver Information guide produced by Highways England¹.

All Lane Running (ALR)

1.8. An all lane running smart motorway section includes permanent conversion of the hard shoulder to a running lane. The additional lane is available by default and hence does not need to be opened and closed to traffic.

¹

https://www.gov.uk/government/uploads/system/uploads/attachment_data/file/373070/S140389_Smart_motorways_ezin_e.pdf, [accessed 05 August 2015]


Dynamic Hard Shoulder Running (DHSR)

- 1.9. A dynamic smart motorway section uses the hard shoulder as a temporary extra lane to provide more capacity when needed. On these sections the hard shoulder is only open to traffic at busy times to relieve congestion.

Controlled Motorway (CM)

- 1.10. Controlled motorways have three or more lanes with variable speed limits indicated through the use of overhead gantry signing. The hard shoulder is not used as a running lane, and is only used in a genuine emergency.

Figure 1-2 Scheme Layout



Nearby Pinch Point Schemes

- 1.11. The National Pinch Point Programme (PPP) was announced by the Chancellor in November 2011 and consisted of £317 million of funding (three tranches of applications for funding) set aside for pinch point scheme submissions. The schemes targetted areas of the network under particular stress and were also aimed at supporting economic growth (e.g. housing, employment, enterprise zones and gateways). The national pinch point schemes affecting this scheme are M5 Junction 17 southbound off-slip and M5 Junction 16 northbound off-slip
- 1.12. The Local Pinch Point Fund emerged as part of the Government's Autumn Statement in 2012 to provide funding to remove bottlenecks on the local highways network which were limiting economic growth by restricting the movement of goods and people. The local pinch point scheme on the M4/M5 scheme section consists of M5 Junction 16 / A38 roundabout and approach widening and M5 Junction 17 roundabout, Merlin Road and Highwood Road widening.
- 1.13. Further details of the national and local pinch point schemes on the M4/M5 scheme section under evaluation are provided below.

National Pinch Point Programme (PPP)

M5 Junction 17 Southbound Off-slip²

Construction Start: January 2015

Expected Construction End Date: 13 March 2015³

- 1.14. M5 Junction 17 southbound off-slip is located on the scheme section. The off-slip suffers from “severe congestion and subsequent delays” and queues can extend on to the M5 mainline during peak periods resulting in slow traffic past this junction. The off-slip has been resurfaced and new road markings and signs installed⁴. The scheme improvements are expected to “result in better lane usage and so ease congestion at the junction”. The works are also expected to deliver wider benefits by supporting growth in the surround area such as Filton, Cribbs Causeway and Patchway.

Figure 1-3 M5 Junction 17 – new road markings



After

June 2015 - © 2015 Google

M5 Junction 16 Northbound Off-slip⁵

Construction Start: January 2015

Expected Construction End Date: 31 May 2015

- 1.15. M5 Junction 16 also suffers from “severe congestion and subsequent delays” which contributes to conflicting movements for traffic merging from the slip road onto the A38. The work consists of widening the slip road within the highway boundary and providing an additional lane for traffic turning left towards the A38 north. Traffic lights at the junction are also being replaced. The scheme is expected to “improve traffic flow through the junction by providing additional capacity for vehicles using the A38 north”. The works are also expected to deliver wider benefits by supporting growth

² <http://www.highways.gov.uk/roads/road-projects/m5-junction-17-southbound-off-slip-bristol>, [accessed August 2015]

³ Construction end date provided by Pinch Point Programme Manager

⁴ A site visit to confirm the works have been carried out has not been completed. Any information has been obtained from desktop research.

⁵ <http://www.highways.gov.uk/roads/road-projects/m5-junction-16-northbound-off-slip/>, [accessed August 2015]

in the surround area such as Filton, Cribbs Causeway and Patchway. Figure 1-4 shows the before and after scheme layout.

Figure 1-4 M5 Junction 16 Before and After PPP



Before

October 2008 - © 2015 Google



After

June 2015 - © 2015 Google

Local Pinch Points

- 1.16. South Gloucestershire secured £1.14 million of funding from the Department for Transport (DfT) Local Pinch Point Fund to construct improvements to the local road network at M5 J16 and J17. The scheme entailed the following works.

M5 Junction 16 / A38 Approach and Roundabout Widening⁶

Construction Start: Approximately October 2014

Construction End Date: Works have been completed.

- 1.17. This scheme aims to improve capacity to minimise the impact of future development. The scheme consisted of the following:
- Widening of the A38 approach to provide a fourth approach lane.
 - Widening of Almondsbury side of the roundabout to provide a fourth circulating lane (as shown in Figure 1.5).
 - Realignment of the cycle/footway next to the carriageway.
 - Improvements to the highway drainage.
 - Highway resurfacing.
 - Upgrade of street lighting to LED type to reduce energy consumption.

⁶ Public Consultation Feedback Document, Almondsbury – M5 Junction 16 / A38 Approach and Roundabout Widening

Figure 1-5 M5 Junction 16 Before and After Local Pinch Point Widening Circulatory



M5 Junction 17 Roundabout, Merlin Road and Highwood Lane widening⁷


Construction Start: Approximately January 2015

Expected Construction End Date: On carriageway works have been completed.

1.18. The proposed scheme consists of:

- Widening Highwood Lane exit to provide a third traffic lane at the Merlin Road/Highwood Lane traffic signals.
- Widening Merlin Road to provide a third traffic lane between the southbound exit slip and Highwood Lane as shown in Figure 1.6.
- Change road markings to allow traffic from all three lanes of the northbound exit slip to circulate around the roundabout into Merlin Road.
- Upgrade traffic signals equipment.

Figure 1-6 M5 Junction 17 Before and After Local Pinch Point Widening of Merlin Road



1.19. There are also two local authority schemes which are not located on the scheme section but could have an impact on traffic flows in and around Bristol. These are the closure of Highwood Road to general traffic (excluding buses, taxis and cycles) in July 2012 and the opening of Hayes Way (also

⁷ Public Consultation Feedback Document, Almondsbury – M5 Junction 16 / A38 Approach and Roundabout Widening

referred to as A38 Cribbs Causeway Distributor) in December 2010. The location of these schemes and their relevance to the scheme are demonstrated in Chapter 2 (Figure 2-5).

Scheme objectives

- 1.20. The scheme objectives are taken directly from the Client Scheme Requirements:
- 1) The project shall provide high or very high value for money against its whole of life costs in accordance with the Department's WebTAG guidance.
 - 2) The detrimental environmental effects of the scheme shall be offset by mitigation measures where technically feasible and economic to do so.
 - 3) The scheme shall improve journey times and journey time reliability on the M5 between Junctions 15 and 17, on the M4 between Junctions 19 and 20 and through Almondsbury Junction.
 - 4) The scheme shall reduce the number of fatalities, casualties and incidents on the M5 J15 – J17 and M4 J19 – J20, and through the Almondsbury Interchange, per vehicle kilometre.

History of the scheme

- 1.21. A brief history of events involved in the development of the scheme are shown in Table 1-2.

Table 1-2 History of Scheme

Date	Event
June 2008	Highways England undertake study to determine whether the implementation of Managed Motorways is an alternative to widening for increasing capacity. The M4/M5 scheme was included in this study of 25 schemes.
January 2009	Secretary of State announced Managed Motorway with hard shoulder running is the preferred solution for the M4/M5.
October 2011	Advanced works and vegetation clearance begin
November 2011	Public Information Exhibition
January 2012	Start of construction
January 2014	Scheme opened
January 2015	Approximate construction start of M5 Junction 16 northbound off-slip and M5 Junction 17 southbound off-slip National Pinch Point schemes
March 2015	Completion of National PPP M5 J17 southbound off-slip
May 2015	Completion of National PPP M5 J16 northbound off-slip
April – July 2015	Approximate completion of Local Pinch Point schemes
2015	OYA POPE Evaluation

Post Opening Project Evaluation (POPE)

- 1.22. Highways England is responsible for improving the strategic highway network (motorways and trunk roads) by delivering the Major Schemes Programme. At each key decision stage through the planning process, schemes are subject to a rigorous appraisal process to provide a justification for the project's continued development. When submitting a proposal for a major transport scheme, the Department for Transport (DfT) specifies that an Appraisal Summary Table (AST) is produced which records the degree to which the DfT's objectives⁸ for transport have been achieved. The contents of the AST allow judgements to be made about the overall value for money of the scheme. The AST for this scheme is presented in Table 8-1.
- 1.23. POPE studies are carried out for all major schemes to evaluate the strengths and weaknesses in the techniques used for appraising schemes. This is so that improvements can be made in the future. For POPE, this is achieved by comparing information collected before and after the opening of the scheme to traffic, against forecasts made during the planning process. The outturn impacts

⁸ As of August 2011, this approach has been revised. However, POPE is concerned with evaluation against the appraisal and as such use objectives valid at the time of appraisal.

of a scheme are presented in an Evaluation Summary Table (EST) which summarises the extent to which the objectives of a scheme have been achieved. The EST for this scheme can be found in Table 8-2.

1.24. POPE of Major Schemes goes beyond monitoring progress against targets set beforehand. Instead, it provides the opportunity to study which aspects of the intervention and appraisal tools used to evaluate it are performing better or worse than expected, and how they can be made more effective. More specifically the objectives of POPE evaluation reports are as follows:

- Provide a quantitative and qualitative analysis of scheme impacts consistent with national transport appraisal guidance (WebTAG) and scheme specific objectives.
- Identification and description of discrepancies between forecast and outturn impacts.
- Explanations of reasons for differences between forecast and outturn impacts.
- Identification of key issues relating to appraisal methods that will assist Highways England in ongoing improvement of appraisal approaches and tools used for major schemes.

Report Structure

1.25. The remainder of this report is structured as follows:

- Section 2 – Traffic Impact Evaluation. This section looks at what impacts the scheme had on traffic volumes on the scheme area and surrounding roads. It also covers journey times on the scheme section.
- Section 3 – Safety Evaluation. This section compares the pre- and post-opening collision numbers and looks at collision rates.
- Section 4 – Economy Evaluation. This section compares the monetary value of any changes in journey times and collisions and compares these benefits with the cost.
- Section 5 – Environment Evaluation. This section looks at the environmental impacts of the scheme and the success of any mitigation.
- Section 6 – Accessibility and Integration Evaluation. This section contains a review of the scheme impacts on accessibility for pedestrians and cyclists and considers the impact of the scheme on local land use and Government Policies.
- Section 7 – Appraisal Summary Table (AST) and Evaluation Summary Table (EST). This section contains an overview of the actual scheme impacts compared to those predicted in the original AST.
- Section 8 – Conclusions. This section summarises the main findings of this study against the key objectives.

1.26. There are also a number of appendices listed below as follows:

- Appendix A - MIDAS analysis M5 J17 - 15
- Appendix B - Information requested for environment section
- Appendix C – Photomontage comparison views
- Appendix D – Glossary
- Appendix E – List of Tables and Figures

2. Traffic Evaluation

Introduction

- 2.1. This section examines traffic data from a number of sources to provide before and one year after opening comparison of traffic flows and journey times on the scheme and other roads in the vicinity. The purpose of this evaluation is to understand whether changes in traffic flows and journey times may be attributable to the scheme.
- 2.2. The section comprises of the following structure:
- A summary of the traffic data sources used.
 - A description of national, regional and local background changes in traffic to provide a context against which observed changes in actual traffic can be considered.
 - A detailed comparison of before and one year after traffic flows on key routes in the study area likely to be affected by the scheme.
 - An evaluation of key differences between the forecasts and outturn impacts of the scheme in terms of traffic flows and journey times to identify whether traffic flow changes are as expected. Any significant differences between observed and forecast impacts are considered to identify whether alternative approach in scheme appraisal would have led to more accurate forecasts.

Traffic Data Sources

Journey Time Data

- 2.3. Satellite navigation⁹ data for the M4 J19 – M5 J17 and M5 J17 to M4 J19 has been used to determine if there has been a change in average journey times and speeds and whether the distribution of journey times has changed since the scheme opened. Journey times for March 2011 (before opening) have been compared to March 2015 (after opening).

Halogen Data

- 2.4. Halogen data is available from Highways England and can be downloaded from the message screens displayed on overhead gantries forming part of a Smart Motorway scheme. The data can be used to determine when, and for how long, the hard shoulder was open for traffic and the different speed limits in place as part of the variable speed limit (queue protection) used in Smart Motorways.

Motorway Incident Detection Automated Signalling (MIDAS) Data

- 2.5. MIDAS technology forms part of the operation of Smart Motorways. Data is available from Highways England and provides lane by lane traffic flows and speeds. This data along with the settings from the overhead gantries, obtained from Halogen data (e.g. whether the hard shoulder is open and the Variable Mandatory Speed Limit in operation) can provide additional insight into the operation of the Smart Motorway. As MIDAS and Halogen data form part of the technology of Smart Motorways, it is not possible to undertake pre- and post-scheme analysis using this data, but it does help inform the evaluation of the performance of the scheme.

Background Changes in Traffic

- 2.6. Historically in POPE scheme evaluations, the 'before' counts have often been factored to take account of background traffic growth so they are directly comparable with the 'after' counts. However, in light of the recent economic climate, which has seen widespread reductions in motor vehicle travel in the United Kingdom (UK) as a whole since 2008, it is no longer deemed appropriate to use this method of factoring 'before' counts to reflect background changes in traffic.


⁹ Motorists who use satellite navigation devices have the option to allow anonymous data about their journeys to be collected and used to provide a range of services, including the analysis of historic journey times along specific routes.

Rather, recent POPE studies have taken a more considered approach in order to assess changes in the vicinity of the scheme, within the context of national, regional and locally observed background changes in traffic.

National, Regional and Local Trends

2.7. The Department for Transport (DfT) produces observed annual statistics for all motor vehicles by local authority and road type. Data between 2010 (before start of construction) and 2014 (the latest available) is shown in million vehicle kilometres (mvkm) for Bristol, Gloucester, South West and England Figure 2-1. Changes in mvkm travelled on motorways in England and the South West are also shown.

Figure 2-1 National, Regional and Local Trends (mvkm travelled)



2.8. Figure 2-1 shows:

- Overall between 2011 and 2014, mvkm travelled increased nationally, regionally and locally on all roads, however, during the same time, although mvkm travel on motorways nationally increased by 3%, motorways in the southwest reduced by 1%.
- Between 2011 and 2012, mvkm travelled on all roads reduced by 1% - 2% before returning to the same level in 2013 as in 2011. From 2013 to 2014, mvkm travelled increased for all roads, however, on motorways in the southwest, mvkm reduced by around 1%.

Long Term Traffic Trends

2.9. In order to establish the degree of changes that can be attributed to the scheme, changes in yearly traffic flows on the mainline sections since the scheme opened are considered against the wider context of background changes shown in Figure 2-1. POPE would normally consider the year on year change in traffic flows from before the scheme opened to after scheme opening, however due to limited data availability between mid-2011 and 2013 (through the construction period), it has only been possible to compare yearly flows in 2011 to flows in 2014/15 (April 2014 – March 2015). The changes in Annual Average Daily Traffic (AADT) flows since the scheme opened are shown in Table 2-1 for the mainline sections.

Table 2-1 Change in AADT

Mainline Section	Direction	AADT		Change since 2011
		2011	2014/15	
M5 J15 - 16	NB	54,400	55,100	1%
	SB	54,000	56,000	4%
M5 J16 – 17	NB	53,200	53,800	1%
	SB	51,700	53,400	3%
M4 J19 - 20	EB	57,700	58,600	2%
	WB	57,100	58,500	2%

2.10. The results show changes in traffic levels between these periods follow the majority of trends shown in Figure 2-1. The changes in flows on the mainline sections stand in contrast to the 1% reduction in flows seen on motorways in the south west region.

Conclusions on Background Growth

2.11. The analysis of background traffic changes show national, regional and local trends on all roads between 2011 and 2014 have increased by around 2% to 3%. Flows on motorways across England have increased by 3% whereas flows on motorways in the southwest region have reduced slightly. Traffic flows in the study area have increased by between 1% and 4% during the same period hence are relatively in line with the national, regional and local background changes on all roads and motorways nationally. They are however not in line with the 1% reduction seen on motorways in the southwest region. Given these issues, no traffic flows presented in this report have been adjusted to reflect background traffic growth and it is therefore important to keep in mind any increase in flows of up to 4% is likely to be due to the background increases rather than changes brought about by the scheme itself.

Traffic Volume Analysis

Data Sources

2.12. This section of the report uses a number of the data sources mentioned earlier in this section to inform the before and after analysis of changes in traffic volumes and journey times on key routes, to understand whether changes may be attributable to the scheme. To complete this evaluation, data from before construction (March 2010) has been compared to one year after scheme opening (March 2015).

Traffic Count Data

2.13. For the purpose of this evaluation study, the main sources of traffic count data include the following:

- Permanent count data obtained from the TRADS¹⁰ database for count locations on Highways England's network.
- Permanent monitoring count site data provided by South Gloucestershire Council (SGC) for pre- and post-scheme periods.

2.14. The details of the traffic count data sites used in this evaluation and their source are shown in Table 2-2. The locations of the sites and the change in observed Average Weekday Traffic (AWT) flows based on suitable data availability are shown for the scheme in Figure 2-2 and local roads in Figure 2-5.

¹⁰ TRADS is Highways England website containing traffic flow data from automatic traffic counts on Highways England's strategic network.

Table 2-2 Traffic Count Sites

Source	Site Reference	Description
TRADS	1	M5 J14 – 15
	2	M5 J15 – 16
	3	M5 J16
	4	M5 J17
	5	M5 J16 - 17
	6	M4 J20 - 21
	7	M4 J19 - 20
	8	M4 J19
	9	M4 J18 - 19
	10	M5 J17 – 18a
	11	M4 J20 EB – M5 J15 SB
	12	M5 J15 SB – M4 J20 EB
	13	M4 J20 WB – M5 J15
	14	M4 J20 WB – M5 J15 NB
	15	M5 J15 NB – M4 J20 EB
	16	M5 J15 NB – M4 J20 WB
SGC	1	Merlin Road, Cribbs Causeway
	2	Highwood Road/Pegasus Road*
	3	Lysander Road, Cribbs Causeway
	4	A4018, Cribbs Causeway
	5	A38 Gloucester Road*
	6	A4174 Filton Road/Coldharbour Lane
	7	A4174 Bromley Heath Road
	8	B4057 Gipsy Patch Lane*
	9	A432 Badminton Road/Westbourne Road*
	10	A4174 Westerleigh Road, Emerson's Green
	11	A4018, Cribbs Causeway
	12	Bradley Stoke Way/Woodlands Lane
	13	Woodlands Lane/ Pear Tree Road
	14	A432 Badminton Road/ Cuckoo Lane
	15	A4174 Station Road, Shellard Road
	16	A4174 / Bristol Road

**2015 flows have been factored based on nearby traffic count site on a similar road*

Observed Flows

2.15. A comparison of pre-scheme and post-scheme AWT flows along the scheme section are shown in Figure 2-2 and the change in AWT flows across the wider area later in this chapter in Figure 2-5.

M5 Analysis

2.16. The results in Figure 2-2 show:


- Traffic flows on the mainline scheme section have increased by 4% to 8% (approximately 2,000 – 4,000 vehicles). Levels of growth are higher in the southbound direction between 6% and 8% compared to 4% in the northbound direction. Growth in the southbound direction is therefore above the background ground levels.
- Flows on the adjacent mainline sections outside the scheme area have experienced an increase in traffic flows in excess of the background levels (between 6% and 10%) of growth seen nationally on motorways.
- Flows approaching Junction 17 from the southwest have increased with 23% (2,400) more vehicles using the northbound off-slip, however, the same increase has not been seen for southbound on-slip which has only experienced a 5% growth in traffic to 12,800 vehicles.

M4 Analysis

2.17. The key findings for the M4 in Figure 2-2 are:

- Flows on the mainline scheme section have increased by 3% (1,900 vehicles) in the eastbound direction and 5% (3,200 vehicles) in the westbound direction (towards Wales). These increases are generally in line with background traffic changes on motorways nationally and within Bristol and Gloucester.
- Flows on J19 westbound off-slip have increased by 8% and flows on the eastbound on-slip have also increased by 8%. These levels of change are in line with the 8% and 7% increase in the eastbound and westbound direction respectively on M4 J18 – 19.
- The majority of flows accessing M4 Junction 19 are travelling on the M4 from the direction of London, with 30,000 vehicles using the eastbound off-slip and 31,300 using the westbound on-slip. This route is the main route from London to Bristol.

Figure 2-2 Comparison of Before and After Scheme Opening AWT Flows on the scheme section and immediate surrounding motorway network




Contains Ordnance Survey Data © Copyright and database right 2015. All rights reserved.

Hourly Distribution of Flows on Scheme Sections

2.18. The hourly distribution of flows across the day can be used to determine the nature of peak flows on particular links and if peak periods have altered following scheme opening.

2.19. Figure 2-3 presents the hourly profile of traffic on an average weekday during March in 2011 (before scheme opening) and 2015 (one year after scheme opening) on the three mainline sections of the scheme.

Figure 2-3 Hourly Flow Profile on scheme sections



2.20. The results show in Figure 2-3 show:


- At OYA traffic flows overall have increased, particularly in the AM and PM peak for most sections.
- Inter peak flows have increased on all sections, albeit by varying levels.
- There is evidence to suggest flows between Junction 15 and 16 are tidal with higher flows in the AM peak than the PM peak in the southbound direction and vice versa for the northbound direction.

- There has been a significant increase in the AM peak flows between M5 Junction 15 and 17 and in the PM peak on M5 Junction 17 – 16 as traffic moves back into the peak hours.
- There is little evidence of any peak contraction or spreading on M4 J19 – 20, where traffic volumes have increased in most hours through the day.

Traffic Flow changes at the Almondsbury Interchange

- 2.21. Figure 2-4 shows AWT flows at Almondsbury Interchange based on all available data. The sections shown are all controlled motorway sections, with the exception of the movement from the M4 J20 westbound to M5 J15 southbound (orange movement) which is Dynamic Hard Shoulder Running.
- 2.22. Figure 2-4 shows overall changes in traffic flows through the interchange have been minimal since the scheme opened and are generally in line with background growth, ranging from 1 to 5% since the scheme opened¹¹.

Figure 2-4 Change in AWT flows through Almondsbury Interchange since scheme opening




Copyright and database right 2015. All rights reserved.

Traffic flow changes on local roads

- 2.23. Traffic flows on the local network are shown in Figure 2-5.

¹¹ Data was available for the movement from the M4 J20 EB to M5 J15 NB and from the M5 J15 SB to M4 J20 WB, however, interrogation of the OYA data in the context of the scheme and other flows on the interchange during the same period found this data to be unreliable hence it has not been included in this evaluation. Flows on these links will be considered in the Five Year After (FYA) evaluation.

Figure 2-5 Change in AWT flows on local roads since scheme opening



Copyright and database right 2015. All rights reserved.

- 2.24. Figure 2-5 shows changes in traffic flows are minimal at almost half of the sites, which are mainly to the east of M4 Junction 19. The most significant changes in flows have occurred around Cribbs Causeway (to the east of M5 Junction 17) and to the east of M5 Junction 16.
- 2.25. Traffic flows on Highwood Road / Pegasus Road (Site 2) have decreased by 49% in the northbound direction and 46% in the southbound direction since the scheme opened. The reason for the significant reduction in traffic flows at this location is primarily due to the closure of Highwood Road (from Durban Road to Coniston Road) to general traffic (except buses, taxis and motorcycles) in July 2012, which is between the before and after scheme opening periods.
- 2.26. The largest traffic flow changes have occurred near Cribbs Causeway, with flows increasing between 13% and 21%. Northbound flows on Merlin Road (Site 1) have increased by 17% (1,900 vehicles) and southbound flows by 21% (2,000 vehicles). Discussions with the South Gloucestershire Council Transport Policy Team identified construction of a house development site has started since the M4/M5 scheme opened. The house development site is located on the parcel of land between Highwood Road and Hayes Way. Approximately 1,200 units have been completed to date out of a total 2,000 and contractors are currently still on site and in the process of completing the final housing units. This development site is likely to explain some of the significant increases in flows on Merlin Road, the A4018 and Lysander Road.
- 2.27. In summary, the M4/M5 scheme has not led to any significant changes in traffic volumes on the non-motorway network, suggesting that there is a low level of rerouting onto the motorway.

Heavy Goods Vehicle Traffic

- 2.28. Table 2-3 provides observed Heavy Goods Vehicle (HGV) flows and the percentage of total flow this represents on the mainline sections. For the purposes of this report the classification of a HGV is a vehicle over 6.6 metres in length.

Table 2-3 Weekday HGV flows and proportions

Mainline Section	Direction	March 2011		March 2015		Change in flow	Change in proportion
		HGV Flow	Proportion of total flow	HGV Flow	Proportion of total flow		
M5 J15 - 16	NB	7,850	14%	9,730	17%	1,880 (24%)	3%
	SB	9,840	14%	9,260	15%	-580 (-6%)	1%
M5 J16 – 17	NB	7,490	14%	9,070	16%	1,580 (21%)	2%
	SB	7,490	14%	8,840	16%	2,450 (32%)	2%
M4 J19 - 20	EB	9,260	15%	10,040	16%	-780 (-8%)	1%
	WB	8,160	13%	8,470	13%	310 (4%)	0%

- 2.29. The results show HGV flows have increased by up to 32%, which is above background reductions, however, the overall proportions have remained similar increasing from between 13% and 15% of before the scheme opening to between 13% and 17% following scheme opening.

Forecasting Accuracy

- 2.30. This section compares the observed traffic impacts of the scheme to the traffic changes forecast in the scheme appraisal. Before comparing the forecast traffic impacts to the observed impacts, it is necessary to understand the appraisal approach and key assumptions underpinning the appraisal as this may assist in explaining any potential differences between the forecast and observed impacts.

Traffic Modelling Approach and Forecast Assumptions

- 2.31. The details of the traffic modelling and forecast assumption are taken from the M4 M5 Hard Shoulder Running Stage 2 Traffic Forecast Report (December 2009). A VISSIM micro-simulation model was developed for the M4/M5 Interchange and the G-BATS3 strategic transport model, was used to assess the wider impact of the scheme beyond the VISSIM model coverage. Due to the wider geographical coverage, G-BATS3 was used as the basis for the environmental assessment and economic appraisal, which are evaluated in Chapter 4 and 5.

- 2.32. The G-BATS3 model had a base year of 2006. It includes highway and public transport networks as well as a demand model that takes account of demand responses to changes in travel costs. Forecast years are 2016 and 2031 and include local planning forecasts for new dwellings and employment as incorporated in the Regional Spatial Strategy (RSS) for the West of England sub-region. The model covers the following three time periods:
- AM Peak Hour (08:00 – 09:00)
 - Inter Peak Hours (10:00 – 16:00)
 - PM Peak Hour (17:00 – 18:00)
- 2.33. The model includes changes to the transport supply for the forecast years of 2016 and 2031 covering the highway and public transport networks. The assumed schemes in the 2016 scenario (considered relevant to analysis in this report) are shown in Table 2-4. Desktop research including observations during the site visit have been undertaken to confirm the status of the schemes at the time of writing this report.

Table 2-4 Progress of assumed schemes 2016

Assumed schemes in 2016	Status (August 2015)
Greater Bristol Bus Network	✓
Increased frequency of Bristol, Avonmouth rail line	Some increases in services have occurred.
A38 – Cribbs Causeway Distributor – new road as part of the Filton Northfield development	✓ Also referred to as “Hayes Way” by South Gloucestershire Council ¹²
Harry Stoke/ A4174 (Avon Ring Road) – new junction and roads as part of Harry Stoke development	✓
South Bristol Link Road – Phases 1 and 2 (A38-A370) and A38-Hengrove)	Currently under construction.
Callington Road Link	Not yet under construction.

Forecast vs. Observed Traffic Flows

- 2.34. Forecast traffic flows are provided in the Traffic Forecast Report. Forecasts are compared with observed AWT flows on the same section for the three modelled periods described earlier. The Traffic Forecast Report provide flow forecast for a 2016 opening year for the Do Minimum (DM) and Do Something (DS) scenarios. To allow comparison of the observed traffic data from before the scheme opened (2011) to one year after scheme opening (2015), the forecast flows have been adjusted using factors from TEMRPO 6.2 for the Bristol area. The Traffic Forecast Report provided flows in Passenger Car Units (PCUs) and therefore this have been converted to vehicles using factors provided in the report.
- 2.35. Table 2-5 presents the modelled Do Minimum (without scheme) and Do Something (with scheme) flows on the local roads for the adjusted opening year of 2015 and compares them with the observed DM and DS flows.

¹² Completion confirmed by South Gloucestershire Council in May 2015.

Table 2-5 Forecast and Observed Flows (AWT) on local roads

Time Period	Location	Direction	Forecast ¹³			Observed			Forecast DM - Observed DM Dif	% Dif	Forecast DS - Observed DS Dif	% Dif
			DM 2011	DS 2015	% Dif	DM 2011	DS 2015	% Dif				
AM Peak 08:00 – 09:00	Merlin Road	E	1,650	1,860	13%	880	1,160	32%	-770	-47%	-690	-37%
		W	970	940	-3%	380	470	24%	-590	-61%	-470	-50%
	A4018 Cribbs Causeway	NE	1,300	1,350	4%	1,090	1,650	51%	-210	-16%	300	22%
		SW	1,210	1,260	4%	990	1,370	38%	-220	-18%	110	9%
	A38 North of Junction 16	NB	1,000	1,200	20%	910	1,010	11%	-90	-9%	-180	-15%
		SB	1,150	1,290	12%	1,160	1,080	-7%	10	1%	-200	-16%
Inter Peak 10:00 – 16:00	Merlin Road	E	1,260	1,310	4%	820	890	9%	-440	-35%	-420	-32%
		W	1,120	1,180	5%	640	770	20%	-480	-43%	-410	-35%
	A4018 Cribbs Causeway	NE	870	940	8%	1,150	1,290	12%	280	32%	360	39%
		SW	670	680	2%	1,020	1,250	23%	350	53%	570	84%
	A38 North of Junction 16	NB	930	970	3%	900	870	-3%	-30	-3%	-90	-9%
		SB	930	1,050	13%	850	830	-2%	-80	-9%	-220	-21%
PM Peak 17:00 – 18:00	Merlin Road	E	990	1,050	6%	810	980	21%	-180	-18%	-70	-7%
		W	1,210	1,220	0%	1,100	1,310	19%	-110	-9%	90	7%
	A4018 Cribbs Causeway	NE	1,650	1,800	9%	1,550	1,560	1%	-100	-6%	-240	-13%
		SW	840	890	7%	1,390	1,660	19%	550	65%	760	85%
	A38 North of Junction 16	NB	850	870	3%	1,280	1,260	-2%	430	50%	390	45%
		SB	1,070	1,300	22%	860	960	12%	-210	-20%	-340	-26%

2.36. The results in Table 2-5 shows:

- On the majority of roads during the three time periods the DM forecast flows are considerably higher than the DM observed flows ranging from 9% to 61%. There are a few exceptions which include the A38 North of Junction 16 southbound in the AM peak and northbound in the PM peak and the A4018 near Cribbs Causeway in the southwest direction in the PM peak where DM observed flows were higher than forecast.
- There appears to be more traffic travelling on the A4018 Cribbs Causeway (to the east of M5 Junction 17) as DS observed flows are significantly higher than expected by up to 85%.
- In most cases where the DM observed flows were lower or higher than forecast, a similar trend is observed for the difference between forecast and observed DS flows.

2.37. The traffic forecasting approach included local planning forecasts for new dwellings and employment based on information contained in the Regional Spatial Strategy for the West of England sub-region. As mentioned earlier, construction of a new housing development started following the M4/M5 scheme opening. The Traffic Forecasting Report does not reference this development site in any future demand assumptions and it is unknown whether the RSS included this housing development.

2.38. Forecast and observed flows for the DM and DS on the scheme motorway section and nearby motorway sections are shown in Table 2-6. The following key points are noted:

- The majority of DM observed flows on the mainline M4 and M5 sections and junctions are also considerably lower than forecast. The exceptions are M5 Junction 17 in the PM peak and M5 Junction 16 northbound offslip in the PM peak and southbound offslip in the AM peak. Overall a similar pattern is shown for the comparison between DS observed and

¹³ Forecast DM flows 2016 have been adjusted down to 2011 using TEMPRO 6.2 factors for City of Bristol on Urban Principal roads and forecast DS flows 2016 have been adjusted down to 2015 using the same approach as the DM.

forecast flows in that where DM observed flows are lower than forecast, DS observed flows are also lower than forecast.

- Forecast levels of growth between the DM and DS scenarios have not occurred on the majority of scheme sections and junctions, particularly at M5 Junction 16 in all time periods. Forecast levels of growth between the DM and DS scenarios ranged from 19% to 109% and the highest level of growth seen is 8%. Observed levels of growth between the DM and DS scenarios are significantly higher than forecast on M5 Junction 17 northbound offslip (Cribbs Causeway) in all time periods and M5 Junction 15 – 16 northbound in the AM peak and southbound in the PM peak.

2.39. It is clear from Table 2-5 and Table 2-6 that:

- Expected growth from 2006 (when the modelling appraisal was undertaken) to 2011 has not occurred, almost certainly due to the economic downturn. This has resulted in traffic volumes being 25% or so lower than expected; and
- There has been little re-assignment of traffic onto the M4/M5 compared to the forecast re-assignment expected.

2.40. The cumulative effect of the above two issues is likely to have resulted in lower congestion in the opening year than forecast at the time.

Table 2-6 Forecast and Observed Flows (AWT) on scheme sections

Time Period	Location	Direction	Forecast			Observed			Forecast DM - Observed DM Dif	% Dif	Forecast DS - Observed DS Dif	% Dif
			DM 2011	DS 2015	% Dif	DM 2011	DS 2015	% Dif				
AM Peak (08:00 - 09:00)	M4 J19 - 20	EB	6300	6700	6%	4750	4550	-4%	-1550	-25%	-2150	-32%
	M4 J19 - 20	WB	6000	6980	16%	4320	4360	1%	-1680	-28%	-2620	-38%
	M5 J15 - 16	NB	4840	5460	13%	3580	5290	48%	-1260	-26%	-170	-3%
	M5 J15 - 16	SB	6040	5190	-14%	5110	3550	-31%	-930	-15%	-1640	-32%
	M5 J16 - 17	NB	5630	6100	8%	4110	4160	1%	-1520	-27%	-1930	-32%
	M5 J16 - 17	SB	5650	6340	12%	3620	3860	7%	-2030	-36%	-2480	-39%
	M5 J17 NB OFFSLIP	NB	1070	1020	-5%	1090	1270	17%	20	2%	250	25%
	M5 J17 NB ONSLIP	NB	1040	1110	6%	940	890	-5%	-100	-10%	-220	-20%
	M5 J17 SB OFFSLIP	SB	1340	1580	18%	930	1020	10%	-410	-31%	-560	-35%
	M5 J17 SB ONSLIP	SB	850	750	-12%	700	750	7%	-150	-18%	0	0%
	M5 J16 NB OFFSLIP	NB	1840	1910	4%	1290	1320	2%	-550	-30%	-590	-31%
	M5 J16 NB ONSLIP	NB	1050	1250	19%	820	710	-13%	-230	-22%	-540	-43%
M5 J16 SB OFFSLIP	SB	1650	2330	44%	2190	2190	0%	570	35%	-140	-6%	
M5 J16 SB ONSLIP	SB	1220	1770	45%	690	740	7%	-530	-44%	-1030	-58%	
Inter Peak (10:00 - 16:00)	M4 J19 - 20	EB	4700	5030	7%	4750	3720	-22%	60	1%	-1310	-26%
	M4 J19 - 20	WB	4800	4970	3%	4320	3900	-10%	-520	-11%	-1070	-22%
	M5 J15 - 16	NB	4450	4770	7%	3580	3580	0%	-870	-20%	-1190	-25%
	M5 J15 - 16	SB	4360	2960	-32%	3320	3570	8%	-1030	-24%	610	21%
	M5 J16 - 17	NB	44701	4600	3%	3380	3530	4%	-1090	-24%	-1070	-23%
	M5 J16 - 17	SB	4500	4540	1%	3360	3540	5%	-1130	-25%	-1000	-22%
	M5 J17 NB OFFSLIP	NB	610	660	8%	640	780	22%	30	5%	120	18%
	M5 J17 NB ONSLIP	NB	920	945	3%	920	890	-3%	0	0%	-60	-6%
	M5 J17 SB OFFSLIP	SB	1000	970	-3%	980	930	-5%	-10	-1%	-40	-4%
	M5 J17 SB ONSLIP	SB	720	740	4%	760	800	5%	40	6%	60	8%
	M5 J16 NB OFFSLIP	NB	790	780	0%	680	660	-3%	-100	-13%	-120	-15%
	M5 J16 NB ONSLIP	NB	760	950	25%	770	750	-3%	10	1%	-200	-21%
M5 J16 SB OFFSLIP	SB	840	1760	109%	640	680	6%	-200	-24%	-1080	-61%	
M5 J16 SB ONSLIP	SB	970	1860	91%	660	620	-6%	-310	-32%	-1240	-67%	
PM Peak (17:00 - 18:00)	M4 J19 - 20	EB	5900	6500	10%	4980	4980	0%	-930	-16%	-1520	-23%
	M4 J19 - 20	WB	5800	6210	7%	5080	5160	2%	-730	-13%	-1050	-17%
	M5 J15 - 16	NB	4570	5850	28%	5100	4420	-13%	530	12%	-1430	-24%
	M5 J15 - 16	SB	4800	3920	-19%	4430	5160	16%	-380	-8%	1240	32%
	M5 J16 - 17	NB	4840	5600	16%	4410	4680	6%	-420	-9%	-920	-16%
	M5 J16 - 17	SB	4930	5070	3%	4540	4400	-3%	-390	-8%	-670	-13%
	M5 J17 NB OFFSLIP	NB	670	680	1%	790	940	19%	120	18%	270	40%
	M5 J17 NB ONSLIP	NB	1280	1370	7%	1390	1410	1%	110	9%	40	3%
	M5 J17 SB OFFSLIP	SB	770	780	2%	1250	1190	-5%	480	63%	410	52%
	M5 J17 SB ONSLIP	SB	1150	1200	4%	1380	1270	-8%	230	20%	70	6%
	M5 J16 NB OFFSLIP	NB	1330	1350	1%	1010	1020	1%	-320	-24%	-330	-24%
	M5 J16 NB ONSLIP	NB	1070	1590	49%	1770	1500	-15%	700	66%	-90	-6%
M5 J16 SB OFFSLIP	SB	980	1510	54%	1030	1110	8%	50	5%	-400	-27%	
M5 J16 SB ONSLIP	SB	1100	1460	33%	1140	1100	-4%	40	4%	-360	-25%	

Journey Time Evaluation

2.41. This section considers the impact on journey times following the implementation of the scheme. Pre-scheme journey times are considered along the routes shown in Figure 2-6.

2.42. These routes were selected as they are the routes most affected by the scheme. Journey time analysis is considered in the following stages:

- Analysis of pre and post-scheme average journey times and speeds along the scheme.
- A comparison of journey time reliability before and after the scheme opened.


2.43. The journey time periods evaluated are in line with the G-BATS3 model as follows and covered the calendar periods March 2011 (pre-scheme) and March 2015 (post-scheme). Note: data obtained for March 2015 includes periods when the DHR and VMSL are in operation and when they are not hence the results represent average journey times over the period to be directly comparable with average journey times before opening (March 2010).

- Weekdays AM Peak (08:00 – 09:00);
- Weekdays Inter Peak (10:00 – 16:00); and
- Weekdays PM Peak (17:00 – 18:00).

2.44. Other time periods have also been considered:

- Weekday AM Shoulder Peak (07:00 – 08:00); and
- Weekday PM Shoulder Peak (16:00 – 17:00).

Figure 2-6 Journey Time Routes



Observed Journey Times

- Pre-construction and post-opening average journey time information has been obtained from satellite navigation data. This section analyses the change in journey times and speeds along the routes shown in Figure 2-6.

2.45. Table 2-7 shows the pre-scheme and post-scheme average journey times along the scheme section and the observed journey time savings. The differences in journey times are colour coded based on an increase in journey times of more than five seconds (red), reduction in journey times of more than five seconds (green) and a five second or less change in journey times (orange).

Table 2-7 Change in journey times following scheme opening

		Scheme Type	Pre-scheme (mm:ss)			Post-scheme (mm:ss)			Difference (seconds)		
			AM	IP	PM	AM	IP	PM	AM	IP	PM
M5 to M4	M5 J17 - 16	DHSR	02:08	02:05	02:44	02:32	02:18	02:40	24	13	-4
	M5 J16 - 15	ALR	00:44	00:37	00:54	00:42	00:37	00:45	-2	0	-9
	Through Interchange	CM	01:13	00:34	00:37	00:48	00:34	00:36	-25	0	-1
	M4 J20 - 19	DHSR	04:06	02:28	02:43	04:07	02:42	03:45	1	14	62
Total		-	08:11	05:44	06:58	08:09	06:11	07:46	-2	27	48
M4 to M5	M4 J20 - 19	DHSR/ALR	03:13	02:38	03:13	03:20	02:53	03:07	7	15	-6
	Through Interchange	DHSR	00:45	00:27	00:28	00:46	00:29	00:29	1	2	1
	M5 J15 - 16	DHSR/ALR	00:54	00:40	00:43	00:54	00:42	00:43	0	2	0
	M5 J16 - 17	DHSR	02:01	02:02	02:04	02:22	02:15	02:26	21	13	22
Total		-	06:53	05:47	06:28	07:22	06:19	06:45	29	32	17

2.46. Overall the results indicate increases in average journey times have occurred on the scheme sections which are DHSR (M5 J17 – 16 and M4 J20 – 19). No change and reductions in journey times have occurred on the All Lane Running Sections (ALR) (M5 J16 – 15) and Controlled Motorway (CM) (through the interchange). This is despite similar levels of traffic volumes before and after opening.

2.47. The following more detailed observations can be observed from Table 2-7:

- Across the route from the M5 to the M4, average journey times have increased during the inter peak and PM peak periods by 27 and 48 seconds respectively. The increase in the interpeak period is made up of increased average journey times on the DHSR sections. The PM peak increase is attributable to a worsening in average journey times on the M4 J20 – 19 by 62 seconds, however, this is offset by improvements on other sections.
- Average journey times have increased for the route from the M4 to M5 in all three time periods by a maximum of 32 seconds. Increases in the AM and PM peak are largely made up of increased journey times on M5 J16 – 17, whereas there has been an increase in average journey times on the M4 J19 – 20 and M5 J16 – 17 during the inter peak period.

2.48. Table 2-8 shows average speeds (kph) before and after the scheme opened for the same calendar and time periods used to assess journey times.

Table 2-8 Change in average speeds (kph) following scheme opening

		Scheme Type	Pre-scheme (kph)			Post-scheme (kph)			Difference (kph)		
			AM	IP	PM	AM	IP	PM	AM	IP	PM
M5 to M4	M5 J17 - 16	DHSR	103	105	80	86	95	82	-16	-10	2
	M5 J16 - 15	ALR	77	93	64	66	86	83	-11	-6	19
	Through Interchange	CM	42	88	82	63	89	83	21	1	1
	M4 J20 - 19	DHSR	65	108	98	65	98	72	0	-9	-27
	Full Scheme Length*	-	73	103	85	73	95	77	0	-8	-9
M4 to M5	M4 J19 - 20	DHSR/ALR	82	100	82	79	91	91	-3	-9	10
	Through Interchange	DHSR	54	91	87	53	85	83	-1	-6	-4
	M5 J15 - 16	DHSR/ALR	66	86	83	67	88	84	1	2	1
	M5 J16 - 17	DHSR	108	107	106	92	97	90	-16	-10	-16
	Full Scheme Length*	-	84	100	90	79	100	90	-6	0	0

A negative difference indicates a reduction in average speeds and difference figures may not total due to rounding.

*The route average has been calculated from the original data and is not an average of the section by section results.

2.49. Table 2-8 shows in the majority of cases, where average speeds were in excess of 85 kph (53 mph) in the pre-scheme period (e.g. M5 J17 – 16 in the AM and Inter peak periods and M4 J20 – 19 in the Inter and PM peak periods), average speeds in the post-scheme period have reduced. Alternatively, where speeds were less than 85 kph before the scheme opened, average speeds have remained the same or increased. This shows on sections where congestion was evident before scheme opening the DHSR has had a positive impact on the operational performance. The following key points are also noted from Table 2-8:

- Average speeds through the interchange from the M4 to M5 have experienced slight reductions since the scheme opened, despite the additional lane for vehicles travelling towards M5 Junction 16.
- The scheme has not changed the capacity of the interchange from the M5 to M4, however, average speeds in the AM peak have increased by 21 kph. This could be attributed to the slowing down of traffic approaching the interchange as shown by the reductions in average speeds on M5 J17 - 16 and M5 J16 - 15 by 16 and 11 kph respectively, and a congested section being managed successfully by the controlled motorway elements.

2.50. Table 2-8 presented pre- and post-scheme average speeds across the specified sections from one point to another. The journey time results have been interrogated in more detail to identify average journey speed changes along the whole route. These changes in average speeds along the scheme section are shown in Figure 2-7 to Figure 2-12 and the results by time period are reported below:

- Average speeds after scheme opening are lower than before scheme opening across the route, with the exception of Almondsbury interchange.
- Average speeds are lower across the route in both directions following scheme opening.
- There has been limited change in average speeds on the M5 northbound and substantial reductions in average speeds on the M4 eastbound.
- Since the scheme opened, average speeds on the M4 westbound have remained similar, however, average speeds on the M5 southbound have slowed.
- Across the majority of the scheme length (with the exception of through the interchange), average speeds have reduced during the Inter Peak period between the before and after scheme opening periods. The profile of average speeds along the route in both directions are the same before and after scheme opening as shown in Figure 2-8 and Figure 2-11.

- 2.51. Overall, there is a consistent pattern with lower average speeds after opening than before, despite the additional capacity offered by DHSR. Clearly this requires further investigation to identify whether the operation of the DHSR is working efficiently, or whether the management of traffic speeds may not have increased traffic speeds, but made them more reliability. The following section summarises the finding on these two issues.

Figure 2-7 Average Speed (kph) from M5 to M4 AM Peak (08:00 - 09:00)




Figure 2-8 Average Speed (kph) from M5 to M4 Inter Peak (10:00 - 16:00)




Figure 2-9 Average Speed (kph) from M5 to M4 PM Peak (17:00 - 18:00)




Figure 2-10 Average Speed (kph) from M4 to M5 AM Peak (08:00 - 09:00)




Figure 2-11 Average Speed (kph) from M4 to M5 Inter Peak (10:00 - 16:00)





Figure 2-12 Average Speed (kph) from M4 to M5 PM Peak (17:00 - 18:00)



Halogen Data Analysis

2.52. Halogen Data has been downloaded for March 2015 to maintain consistency with the traffic and journey time data used in this report. The halogen data has been used:

- To determine how much on average the hard shoulder was open for traffic during the different peak periods on the Dynamic Hard Shoulder scheme sections.
- To determine how much on average different speed limits were in place during the peak periods on all sections of the scheme, noting that if DHSR is in operation, it is mandatory for speeds to reduce to at least 60 mph.


2.53. Halogen data points have been taken from roughly the centre of each junction. The speed limits set by VMSL can vary along a scheme section of carriageway and therefore the speed analysis is relevant to the chosen gantry location, however the following analysis is appropriate for the full length of each section.

2.54. The peak periods used in this analysis are the same as those used in the journey time analysis section:

- Weekdays AM Peak (08:00 – 09:00);
- Weekdays Inter Peak (10:00 – 16:00); and
- Weekdays PM Peak (17:00 – 18:00).

2.55. Figure 2-13 presents the proportion of time the hard shoulder is open on an average weekday in March 2015 during the peak periods.


Figure 2-13 Use of the HSR during weekday peak periods



2.56. Figure 2-13 shows the HSR is in operation for a high proportion of the AM and PM peak on all sections except on the M4 J19 – 20 during the AM peak. On this section, the HSR is in operation for just under half of the AM peak compared to over three quarters of the PM peak.

2.57. The use of VMSL 60 mph, 50 mph and 40 mph during the weekday peak periods is shown for the M5 to M4 in Figure 2-14. There are more sections included in this analysis than the HSR analysis as VMSL can be active on the ALR sections between M5 J16 and J15, whereas DHSR is not in operation on this section.

Figure 2-14 Use of VMSL during weekday peak periods from M5 to M4



M5 J17 - 16

M5 J16 Distributor from J16 to Interchange approach (J16 – 15)


M4 J20 - 19

2.58. The following is noted from Figure 2-14:

- VMSL are in operation for the majority of the AM and PM peaks on M5 J17 - 16 and M4 J20 - 19. During this time, a 60 mph VMSL is in operation for the majority of AM and PM peaks on M5 J17 - 16, whereas, 40 mph and 50 mph VMSL are in operation for the majority of the AM and PM peak on M4 J20 - 19.
- There are some speed limit reductions during the inter peak period on all sections. Comparison with flow and journey time data during the inter peak periods indicate the variable speed limits may be in operation unnecessarily as congestion is light in the inter peak. Average speeds on these sections (as shown earlier in Figure 2-8) before scheme opening were in excess of 90 kph and flows have experienced only minor increases since the scheme opened (Figure 2-3). The results show the VMSL is contributing to the reduction in average speeds during this period with VMSL operation starting too early/and or being turned off too late for maximum efficiency. Hence, the reduction in average speeds after opening is not due to congestion but due to the application of inefficient speed limits.

2.59. The use of VMSL 60 mph, 50 mph and 40 mph during the weekday peak periods is also shown for the M4 to M5 in Figure 2-15.

Figure 2-15 Use of VMSL during weekday peak periods from M4 to M5



2.60. The results in Figure 2-15 show:

- VMSL are in operation for the majority of the AM and PM peak on all sections from the M4 to M5, mirroring the proportion of time the DHSR is in operation, with 60 mph VMSL in operation for the majority of AM and PM peak on all sections except the link from the interchange to M5 J16 and the M5.
- On the link from Almondsbury interchange to M5 J16 offslip, VMSL are in operation for most of the AM and PM peak. Of the AM peak a 50 mph VMSL is in operation for 20% of the time and a 40 mph VMSL for 40%.
- Figure 2-15 confirms that the VMSL may be starting too early/and or turned off too late for maximum efficiency on M5 J16 – 17. Average speeds before the scheme opened on this section were in excess of 60 mph during the AM and PM peak hence the VMSL operation has reduced average speeds.

MIDAS Date Analysis

2.61. In addition to traffic flow, journey time and halogen analysis presented in this chapter, additional analysis has been undertaken to understand the journey time and speed changes following scheme opening on sections in time periods where speeds were not above 85kph before opening. Analysis of MIDAS data focuses on the AM peak and PM peaks on the following scheme sections M4 J20 – 19 and M5 J17 – 15.

M4 J20 – 19

2.62. M4 J20 - 19 is the scheme section which has experienced the largest average speed reduction of 27 kph during the PM peak, from 98 kph (61 mph) before scheme opening to 72 kph (48 mph) after scheme opening. During the AM peak, average speeds before opening were 65 kph (40 mph) and there has been no change in journey times or average speeds during the AM peak. Table 2-9 provides a summary of the:

- Journey time results;
- HSR and VMSL operation; and
- Flow distribution across lanes at same the location as the halogen analysis.

Table 2-9 Summary of findings for M4 J20 - 19

Profile		AM Peak	PM Peak
Average Speed	Before (kph)	65	98
	After (kph)	65	72
	Difference (kph)	0	-27
DHR Operation		82%	95%
VMSL	60 mph	17%	38%
	50 mph	25%	38%
	40 mph	40%	20%
Distribution of flow across lanes	Lane 1 (HS)	18%	19%
	Lane 2	25%	26%
	Lane 3	29%	29%
	Lane 4	28%	26%

2.63. Table 2-9 shows VMSL are in operation for on average 95% of the PM peak, with 58% of the peak set at 50mph or lower. In comparison, VMSL are in operation for 82% of the AM peak and 42% of the peak is set at 50 mph or 60 mph. VMSL usage in contrast to the before speeds could be one reason for the significant reduction in average speeds during the PM peak. There is reasonable use, to a similar level, of the hard shoulder in the AM and PM peak, although there is clearly some inefficient lane usage.

2.64. MIDAS data provides flows (Figure 2-16 and Figure 2-17) and speeds (Figure 2-18 and Figure 2-19) by lane. It should be noted that Lanes 1 and 2 are mainline lanes, whereas once the DHSR section starts, Lane 1 is the hard shoulder until it becomes an off-slip for Junction 19. Analysis of the data on the M4 J20 – 19 section during the AM and PM peak shows:

- Use of the hard shoulder increases on the approach to the M4 J19 diverge, linked to the hard shoulder being used for Junction 19 only.
- Speeds across the route are relatively consistent, however, on the approach to J19 offslip average speeds in Lanes 1 and 2 reduce to 40 – 60 kph (25 – 40 mph) in the AM and PM peaks. They reduce at a faster rate and to a lower speed in the PM peak.
- Flows in Lanes 1 and 2 increase on the approach to the M4 J19 diverge, which alongside the reduction in speeds suggests there is demand for M4 J19 exit and queuing could be an issue. The results in Figure 2-14 show the 40 mph VMSL is in operation for 40% of the AM peak and 20% of the PM peak, indicating queueing for J19 could be an issue and triggering Queue Protection speed reduction. This algorithm triggers queue protection which is the setting of the VMSL to 40 mph on the main carriageway.

Figure 2-16 AM Flow (08:00 – 09:00) M4 J20 - 19




Figure 2-17 PM Flow (17:00 – 18:00) M4 J20 - 19




Figure 2-18 AM Speed (08:00 – 09:00) M4 J20 - 19





Figure 2-19 PM Speed (17:00 – 18:00) M4 J20 - 19



M5 J17 - 16

- 2.65. M5 J17 – 16 has increased from three lanes to four lanes (inclusive of the DHSR) and M5 J16 to the interchange has an additional lane following scheme opening. Analysis in earlier sections shows:
- Hourly flows in the AM peak remain similar following scheme opening and flows in the PM peak have increased by 6% (300 vehicles).
 - Journey times have increased and average speeds reduced by 16kph during the AM peak on this section and there has been negligible change in speeds during the PM peak (Table 2-8).
 - Before speeds in the AM peak were 103 kph and in the PM peak, 80 kph (Table 2-8).
 - For most of the AM and PM peaks the hard shoulder is in operation and VMSL are set at mainly 60 mph.
- 2.66. Midas data has been analysed (as shown in Appendix A) to identify the smart motorway operational aspects of this section during the AM and PM peak. The results show the hard shoulder is being used in excess of the 25% additional capacity on the approach to M5 Junction 16 during the AM peak period and use in the PM peak is between 18% and 21%. It is noted in Appendix A that use of the hard shoulder increases on the approach to Junction 16 reflecting the use of the hard shoulder for vehicles leaving the motorway at Junction 16. This is supported through analysis of the Halogen data as “Hard Shoulder for Junction 16 only” is displayed on overhead message signs for 75% of the AM peak and 84% during the PM peak.
- 2.67. The results in Appendix A show overall the smart motorway operation on this section is similar in the AM and PM peaks with the only exception slightly less use of the hard shoulder in the PM peak. The operational aspects of the smart motorway scheme on this section show no significant dissimilarities between the AM and PM peak hence the impacts of the scheme on average speeds is unlikely to be explained by operational aspects are more likely linked to varying congestion levels before the scheme opened.

Forecast vs. Observed Journey Times

- 2.68. The Traffic Forecasting Report Stage 2 (December 2009) and Economic Assessment Report Stage 2 (December 2009) do not contain specific details on the forecast impact of the scheme on speeds and journey times following scheme opening. The Traffic Forecasting Report does however contain the forecast results for junction performance in terms of number of processed vehicles in the network, maximum queue lengths and average delay for the DM and DS scenarios based on the VISSIM model. In addition, comparison between the DM and DS average weighted travel time comparison are shown graphically, but the origin and destinations of the routes considered are unclear.
- 2.69. Based on the information made available in these reports, it has not been possible to make a like for like comparison against observed changes in journey times and speeds following scheme opening with forecast changes.
- 2.70. The Traffic Forecasting Report does include forecasts for the impact of the scheme on network average travel time and delay during peak periods in the opening year (2016) and design year (2031) as shown in Table 2-10.

Table 2-10 Forecast scheme impact on average network travel time and delay

		2016			2031		
		AM PEAK	INTER PEAK	PM PEAK	AM PEAK	INTER PEAK	PM PEAK
Average Travel Time (seconds)	DM	406	349	397	577	350	513
	DS	388	350	421	445	354	473
Difference		-18	1	25	-131	4	-40
		-4%	0%	6%	-23%	1%	-8%
Average Delay Time (seconds)	DM	115	47	107	290	62	227
	DS	75	47	110	137	64	170
Difference		-40	0	-4	-153	2	-57
		-35%	0%	-3%	-53%	4%	-25%

- 2.71. The results in Figure 2-13 show a negligible improvement in average travel times was expected in the opening year, with only a slight improvement in average journey times in the AM peak, no change in the inter peak period and a worsening in the PM peak. Expected journey time improvements in the design year were pronounced, with a 23% reduction in average travel times expected during the AM peak in 2031 compared to the 4% improvement in the opening year. In addition, average journey times were expected to increase by 6% in the PM peak in 2016 but are expected to reduce by 8% in 2031.
- 2.72. In summary, the forecast impacts on average journey times and delays indicate the majority of travel time benefits were expected in the latter years following scheme implementation rather than the opening year. Analysis of changes in average journey times at the OYA stage, as shown earlier in this chapter, found average journey times have worsened on the scheme section in both directions by between 4% and 11%.
- 2.73. In addition, it is understood that traffic flow growth has not occurred at the level expected with observed DM and DS flows lower than forecast indicating congestion levels at OYA are not as expected which most likely due to the economic downturn, hence the smart motorway scheme is unlikely to be operating as efficiently as envisaged. Despite this, forecast impacts indicate improvements to congestion were expected to be negligible in the opening year, which is in line with the analysis of average journey time impacts shown earlier in this chapter.

Journey Time Reliability

- 2.74. The assessment of benefits that might be obtained from improved reliability through the appraisal period was calculated using Incident Cost Benefit Analysis (INCA) (considered further in the Economy Chapter). The monetised reliability benefits was not included in the economic justification for the scheme, but would have been included in the overall 'value for money' assessment. The reliability sub-objective includes the impact of the scheme on incidents and day to day journey time variability. Although average journey times have mostly increase on the M4/M5 after opening, a key objective for these sections is to improve driver experience by reducing journey time reliability. This section assesses this objective.
- 2.75. Variability is the extent to which journey times vary from the expected average journey time on any day or time period. This distribution of journey times is considered to be a good indication of how much journey times vary.
- 2.76. The AST scored reliability as “moderate positive” and states:
- “Additional peak period capacity (HSR) and variable speeds limits reduce occurrence of ‘stop-start’ traffic conditions and will improve reliability of journey times. Assessment using INCA gives benefits of £131.9 million which are not included in the BCR [Benefit Cost Ratio] at this stage”.*
- 2.77. In order to assess the impact of the scheme on journey time reliability, the satellite navigation data has been utilised to show the distribution of journey times before and after the scheme opened. This is summarised in Figure 2-20 and Figure 2-21.
- 2.78. The results in Figure 2-20 and Figure 2-21 show:
- The inter-quartile ranges (difference between the 75th and 25th percentile) from the M4 to M5 have reduced in all time periods (with the exception of the inter-peak period) indicating reliability has improved in this direction. Extreme journey times (95th percentile) have also reduced in all time periods.
 - From the M5 to M4 there has been limited reductions in the inter-quartiles ranges, with the AM peak and shoulder peak the only time periods to experience a reduction (inferring reliability has improved). It is also noted that there has not been an increase in average journey times in this period. The PM peak and shoulder peak does not show an improvement in the inter-quartile range. Extreme journey times have improved in all periods, albeit only very slightly in the AM shoulder peak, inter-peak and PM shoulder peak.
- 2.79. Further investigation of the impact of the scheme on the delay experienced in the worst 10% of journeys has also been considered. This has been measured by comparing the difference between the mean journey time and 90th percentile journey times for the before and after scheme opening periods to calculate delay. The results displayed in Table 2-11 are for the full routes as shown earlier in Figure 2-6.

Figure 2-20 Journey Time Reliability from the M4 to M5




Figure 2-21 Journey Time Reliability from the M5 to M4




Table 2-11 Forecast scheme impact on average network travel time and delay

Scheme section	Time Period	Delay Before (seconds)	Delay After (seconds)	Difference (seconds)	Difference (%)
M4 to M5	Overnight	69	58	-11	-16%
	AM Peak	101	59	-42	-42%
	AM Shoulder Peak	79	51	-28	-35%
	Inter Peak	67	54	-13	-19%
	PM Shoulder Peak	95	39	-56	-59%
	PM Peak	119	39	-80	-67%
M5 to M4	Overnight	76	64	-12	-16%
	AM Peak	254	145	-109	-43%
	AM Shoulder Peak	185	184	-1	-1%
	Inter Peak	70	59	-11	-16%
	PM Shoulder Peak	72	70	-2	-3%
	PM Peak	83	89	6	7%

- 2.80. Table 2-11 shows there has been an improvement in delays for the 10% worst journeys since the scheme opened. Delays have markedly improved for vehicles travelling from the M4 to M5, with a reduction in delay by between 35% (28 seconds) and 67% (80 seconds) during the peak periods. The improvement is less pronounced for vehicles travelling from the M5 to M4, with the largest improvement in the AM peak of 43% (109 seconds).
- 2.81. In summary, whilst average journey times have increased for vehicles travelling from the M4 to the M5, the reduction in inter-quartile ranges indicates reliability has improved. In addition, delays for the 10% worst journeys have also improved markedly in all time periods. The results in Figure 2-21 suggest aside from the AM Peak and shoulder peak, reliability has not improved for vehicles travelling from the M5 to M4. There has however been improvements in delays for the 10% worst journeys experienced during the AM peak and inter peak. As a result of noticeable improvements in reliability (based on standard deviation) for the route from the M4 to M5 but not from the M4 to M5, the impact of the scheme on reliability is scored as **“Slight Positive”** in the EST, which is slightly worse than the expected.

Traffic Impacts - Key points

Traffic Flow impacts

- Changes in traffic flows on the mainline scheme sections are generally in line with background growth in the region and for motorways nationally during the same period.
- Flows through the interchange have increased by around 4%, which is also in line with regional background growth and national motorway growth.
- There has been a negligible change in the proportion of HGVs on the mainline scheme sections following scheme opening.
- Flow changes on the majority of local roads included in the evaluation have changed in line with background growth suggesting that there has been little reassignment of traffic onto the new scheme, however, flows have increased by up to 21% near Cribbs Causeway (M5 Junction 17). Consultation with the local authority identified construction of a large housing development on a parcel of land between Highwood Road and Hayes Way (east of M5 Junction 16) has started since the scheme opened, with almost half of the planned dwellings complete at the time of this OYA report. This development site is a possible reason for the large increase in flows in this area.

Traffic Flow Forecasting

- Forecast flows for the period before the scheme opened are substantially higher than the observed flows. Post-scheme forecast flows are also higher than the observed flows. The forecasts for this scheme were produced in 2006 and the levels of growth which were assumed to occur up to 2011 have not materialised, most likely due to the economic downturn. As such the M4/M5 is, at present, less congested than was envisaged.
- Forecast levels of growth between the without scheme and with scheme scenarios have not occurred on the majority of scheme sections and junctions. Forecast levels of growth ranged from 19% to 109% while the highest level of growth observed was 8%, again suggesting little reassignment has actually occurred.

Journey Times

- The two routes considered in the evaluation were from M4 Junction 19 to M5 Junction 17 and from M5 Junction 17 to M4 Junction 19. Across the full length of both routes average journey times have increased. This is not due to increased congestion, but due enforcement of reduced speed limits to improve driver experience and journey time reliability.
- There is reasonable evidence to suggest the impact of the scheme on journey times is determined by the pre-scheme speeds. On sections where speeds were below 85 kph in the pre-scheme period, speeds have remained the same or increased following scheme opening, whereas on sections with pre-scheme speeds in excess of 85 kph, average speeds have reduced in the post-scheme period. Where congestion was clearly evident before opening, the DHSR has had a positive impact on journey times, but at times of low congestion, particularly in the inter peak, the use of the DHSR has had a negative impact on average journey times.
- MIDAS data analysis found there is reasonable use of the hard shoulder on most sections, with around 20% of the additional capacity being used.

Operation of Smart Motorway

- Analysis of Halogen data shows the hard shoulder is in operation for over 80% of the AM and PM peak periods on the DHSR sections. Variable Mandatory Speed Limits (VMSL) are in operation for a similar proportion of time (as the VMSL are automatically set at a minimum of 60 mph if the hard shoulder is open) primarily at a speed limit of 60 mph.

- MIDAS analysis of flow and speeds by lane on the M4 J19 – 20 eastbound indicated queueing at M4 Junction 19 could be triggering queue protection measures (which is the automatic changing of the Variable Mandatory Speed Limit to 40 mph). 40 mph VMSL are in operation for 40% of the AM peak and 20% of the PM peak on this section, which is higher than all other scheme sections.

Journey Time Forecasting

- It has not been possible to compare directly before and after observed average journey time impacts with forecast impacts due to limited detailed forecasting information.
- The forecasting information that has been provided shows a negligible improvement in average journey times was expected in the opening year but large improvements were expected in the design year (2031). Consequently opening year changes in average journey times are not considered to reflect the benefits expected across the scheme life.

Reliability

- There has been a noticeable reduction in delays for the 10% worst journey times for vehicles travelling from the M4 to M5 but there has been limited change in reliability or delays for vehicles travelling from the M5 to M4.
- Journey time reliability has improved for vehicles travelling from M4 Junction 19 to M5 Junction 17 but there has been no change (except in the AM peak) for vehicles travelling from M5 Junction 17 to M4 Junction 19. As a result, the EST scores “Slight Positive”, worse than the “Moderate Positive” scored in the AST.

3. Safety Evaluation

Introduction

- 3.1. This section examines the impact of the scheme on safety and how successful the scheme has been in addressing the objective of improving safety. The focus of this objective is to reduce loss of life, injuries and damage to property resulting from transport accidents and crime. The Client Scheme Requirements (CSR) document reports the “*scheme shall reduce the number of fatalities, casualties and incidents on the M5 J15 – 17 and M4 J19 – 20, and through the Almondsbury Interchange, per vehicle kilometre*”. The Stage 2 Traffic Survey Report (October 2009) documents collision numbers are “higher on the approaches to Almondsbury Interchange, with twice as many collisions on the M4 westbound approach to the interchange than the eastbound approach and three times more accidents on the M5 northbound approach than southbound approach”.
- 3.2. In order to assess the impact of the scheme on safety, this section of the report analyses changes in Personal Injury Collisions (PICs)¹⁴ occurring in the five year period before the start of construction compared to the available post-opening period. Evaluation of the scheme’s impact on personal security has been undertaken through the use of observations made during a site visit.

Data Sources

Forecast Data

- 3.3. Forecasts of the impact of the scheme on safety have been obtained from the M4 M5 Hard Shoulder Running Stage 2 Economic Appraisal Report (December 2009), which detailed the forecast safety impact of the scheme. The evaluation of accident savings has been achieved by estimating the costs of accidents to the Year 2072 (with an opening year 2012, a 60 year appraisal from 2013) in line with the Design Manual for Roads and Bridges (June 2006). Guidance on the economic assessment of HSR was also considered in the calculation of safety benefits.
- 3.4. The safety forecasts assume no traffic growth beyond 2031 and the Economic Appraisal Report considered the benefits to be conservative. HSR guidance at the time of appraisal indicated a 15% reduction in PICs should be assumed when HSR and ALR is operating. Furthermore, if MIDAS has not been installed in the DM situation, then an additional 13% reduction in collisions can be expected. Where MIDAS was not installed previously and the scheme is HSR or ALR, a scheme is expected to reduce collisions by 26%.
- 3.5. In terms of this scheme, in the DM scenario, MIDAS was not present on the M5 but was already installed on the M4 hence different rates of safety benefits have been applied for the two sections following scheme opening. Forecast changes in collision numbers for the DM and DS scenarios have not been made available to POPE and therefore the forecast safety benefits assessed in this study are:
- 15% reduction in collisions on the M4 scheme section; and
 - 26% reduction in collisions on the M5 scheme section.

Observed Data

- 3.6. Collisions by their nature are unpredictable events and therefore to ensure the scheme is the only known change, pre-scheme collision data has been obtained for the most recent five years before construction. Collision data has been obtained from the Area 2 Managing Agent Contractor (MAC) for the following date periods:
- **Before opening:** January 2008 to December 2012 (*60 months*)

¹⁴ Collisions were previously referred to as accidents. The naming convention has been changed in line with Highways England’s current terminology.


- **Construction:** January 2012 to January 2014 (*25 months*)
- **After opening:** February 2014 to January 2015 (*12 months*)

3.7. The collision data is based on the records of PICs (i.e. collisions that involved injuries to one of more persons) recorded in STATS19 data collected by the police when attending collisions. Collisions that do not result in injury are not included in this dataset hence are not considered in this evaluation. Only 12 months of post-opening data are used in this report and this should be considered when drawing conclusions. It should also be noted that at this stage the collision data may not yet have been validated by the DfT. The requirement for up-to-date and site specific information necessitated the use of unvalidated data sourced from the local authority. Thus the data is judged to be sufficiently robust for use in this study but it may be subject to change. It is not anticipated that this would be significant enough to affect the analysis of collision numbers presented in this report.

3.8. As noted in Paragraph 3.5, the M4 and M5 scheme sections have different forecast safety impacts, therefore to allow direct comparison between observed and forecast impacts, analysis of the change in the number of PICs has been undertaken for the M4 and M5 sections separately. The Stage 2 Appraisal Summary Table (December 2009) reports “the midpoint of the slip roads linking the M4 and M5 motorways was used as the boundary between the sections” and “accidents occurring on slip-roads entering or leaving the HSR sections were included in the analysis of that section, as appropriate. For the purpose of this evaluation, the geographic areas shown in Figure 3-1 have been used to inform analysis. The following have been excluded from the analysis in line with the AST Report:

- M5 J17 northbound off-slip;
- M5 J17 southbound on-slip;
- M4 J19 eastbound off-slip; and
- M4 J19 westbound on-slip.

Figure 3-1 Geographic Areas used in collision analysis



Background Changes in Collision Reduction

- 3.9. It is widely recognized that for over a decade there has been a year-on-year reduction in the number of PICs on roads, even against the trend of increasing traffic volumes during much of the same period. The reasons for the reduction are considered to be wide ranging and include improved safety measures in vehicles and reduced numbers of younger drivers. This background trend needs to be considered when examining the changes in collision numbers. If the scheme had not been built, collision numbers in the area are still likely to have been influenced by wider trends and therefore reduced.
- 3.10. When the number of collisions in this area in the years before (pre-scheme) and after (post-scheme) the scheme was built are compared, a link can be made between the change in the number of collisions and the scheme. The best way to do this is to assume that, had the scheme had not been built, the number of collisions on the roads in the study area would have dropped at the same rate as they did nationally during the same time period. This gives what is known as a “counterfactual” scenario. The counterfactual scenario (without scheme) scenario can be compared on a like-for-like basis with post-opening (with scheme) scenario. The difference between the number of collisions in these two scenarios can then be attributed to the scheme rather than the wider national trends. This result informs the calculation of monetised safety benefits achieved by the scheme, as discussed in the economy chapter of this report.
- 3.11. The counterfactual scenario compares the national collision data¹⁵ in the period after the scheme opened to a representative year in the pre-construction period (the middle year of the before scheme opening period). The most recent statistics available only extend to 2013. As a result, the change in the number of collisions on motorways from 2009 (the middle of the before scheme period) to 2013 (most recent data available) has been compared. Table 3-1 illustrates there has been a 19% reduction in collision numbers on motorways between 2009 and 2013. This reduction has been applied to the pre-scheme opening collision numbers to create the counterfactual scenario.

¹⁵ National trend data is sourced from DfT Table RAS10002.

Table 3-1 Index of change for collision numbers on motorways

Year	Index of change for collision numbers of all severities from 2009 to 2013
2009	-
2010	-2%
2011	-12%
2012	-15%
2013	-19%
Counterfactual	-19%

Observed Collision Numbers

- 3.12. This section analyses observed changes in the number of PICs following the implementation of the scheme and includes investigation of changes in the relative severity index.
- 3.13. In addition, to determine whether the changes in collision numbers observed before and after the scheme opened are statistically significant, a Chi-square test has been undertaken for the M4 and M5 sections. This test uses the without scheme counterfactual collision numbers (pre-scheme) and post-scheme collision numbers to establish whether the changes are significant and related to the scheme, or are likely to have occurred by chance.
- 3.14. Table 3-2 and Table 3-3 present the change in collisions on the M4 and M5 since the scheme opened.

Table 3-2 Number of collisions by severity on M4 J19 – 20 and Almondsbury Interchange

Period	Time Period		Collision Severity			Total	Annual Average				Severity Index
	From	To	Fatal	Serious	Slight		Fatal	Serious	Slight	All	
Pre-scheme	Jan 2007	Dec 2007	1	0	19	20	0.4	1.0	17.8	19.2	8%
	Jan 2008	Dec 2008	0	1	12	13					
	Jan 2009	Dec 2009	1	0	16	17					
	Jan 2010	Dec 2010	0	3	28	31					
	Jan 2011	Dec 2011	0	1	14	15					
Application of without scheme counterfactual (-19%)										15.6	
Post-scheme	Feb 2014	Jan 2015	0	0	7	7	0.0	0.0	7.0	7.0	0%
Total Annual Collision Saving										8.6	-

Table 3-3 Number of collisions by severity on M5 J15 – 17 and Almondsbury Interchange

Period	Time Period		Collision Severity			Total	Annual Average				Severity Index
	From	To	Fatal	Serious	Slight		Fatal	Serious	Slight	All	
Pre-scheme	Jan 2007	Dec 2007	0	2	32	34	0.0	1.8	22.2	24.0	5%
	Jan 2008	Dec 2008	0	1	21	22					
	Jan 2009	Dec 2009	0	2	27	29					
	Jan 2010	Dec 2010	0	2	17	19					
	Jan 2011	Dec 2011	0	2	14	16					
Application of without scheme counterfactual (-19%)										19.5	
Post-scheme	Feb 2014	Jan 2015	0	0	9	9	0.0	0.0	9.0	9.0	0%
Total Annual Collision Saving										10.5	-

- 3.15. The results presented in Table 3-2 and Table 3-3 show:
- The annual average number of collisions has reduced on the M4 and M5 scheme sections by 8.6 and 10.5 PICs respectively since the scheme opened. Statistical significance testing (as detailed in the section below) found the annual collision reduction on the M4 and M5 to be significant at the 95% confidence level meaning the collision reduction is unlikely to have occurred by chance alone and can be attributed to the scheme.

- The Killed or Seriously Injured (KSI) proportion is the ratio of the number of collisions classed as serious or fatal compared to the total number of collisions. The pre-scheme KSI index on the M4 was 7% and on the M5, 8%. In the post-scheme period, the KSI index on both the M4 and M5 has reduced to 0%, hence there have been no fatal or serious collisions since the scheme opened.

3.16. A Road Safety Audit has not yet been made available to POPE and post-scheme collision data covers a period of one year. Due to the limited information and time periods available, consideration of collision locations at present is not representative.

Statistical Significance

3.17. In order to determine whether the reduction in the annual collision numbers and collision rates observed before and after the scheme opened on the M4 and M5 scheme sections are statistically significant, a Chi-squared test has been undertaken for the M4 and M5 sections separately.

3.18. As mentioned earlier, significance testing found the reduction in collision numbers on the M4 and M5 section are significant at the 95% confidence level and are unlikely to have occurred by chance alone hence the reductions are associated with the scheme implementation.

3.19. The statistical significance test for collision rates uses the without scheme counterfactual and post-opening number of collisions alongside AADT flows to establish whether the changes in collision rates are significant and likely to be related to the scheme or to have occurred by chance alone. The results of the significance testing for collision rates is shown later in this chapter.

Forecast vs Outturn Collision Numbers

3.20. The EAR for the scheme reports a 15% collision reduction on the M4 and 26% reduction on the M5 as previously discussed. The AST (2009) states the following reason for the collision reduction:

“reduction in accidents through increased capacity from the HSR, though improved management of traffic speeds with controlled motorway techniques and through enhanced driver awareness”.

3.21. In the absence of forecast collision numbers for the DM and DS scenarios, the forecast reduction in collisions of 15% on the M4 and 26% on the M5 have been compared to the observed percentage reduction in collisions. Table 3-4 below shows there has been a 55% reduction in collisions on the M4 and a 54% reduction on the M5, which is significantly higher than the impact forecast of 15% and 26% respectively.

Table 3-4 Comparison of forecast and observed collisions

Scenario		M4	M5
Forecast	Do Minimum (without scheme)	-	-
	Do Something (with scheme)	-	-
	Saving	-	-
	% Change	15%	26%
Observed	Do Minimum (without scheme)	19.2	24.0
	Do Minimum (Counterfactual without scheme)	15.6	19.4
	Do Something (with scheme)	7.0	9.0
	Saving	8.6	10.4
	% Change	55%	54%

Collision Rates

- 3.22. The number of collisions along a length of road used together with AADT for the same section can be used to calculate a collision rate, known as PIC per million vehicle kilometres (mvkm). By looking at the rate it is possible to identify the impact of the scheme, eliminating any potential impact of traffic volume changes. Table 3-5 shows the change in collisions rates following the scheme opening on the M4 and M5 separately.

Table 3-5 Collisions Rates on M4 and M5 Scheme Sections

Scenario	Scheme Section	
	M4 (PICs/mvkm)	M5 (PICs/mvkm)
Do Minimum (without scheme)	0.092	0.123
Application of without scheme counterfactual rate (0.79)	0.073	0.098
Do Something (with scheme)	0.033	0.046
Saving	0.040 (55%)	0.052(52%)

- 3.23. From Table 3-5 it can be seen that following scheme opening the collision rate has significantly reduced on the M4 and M5 scheme sections. The results show the collision rate was higher on the M5 than the M4 in the without scheme scenario, however, the collision rate on both scheme sections has reduced by around 50% when the 'with scheme' collision rate is compared to the 'without scheme' counterfactual rate. Statistical significance testing shows the reduction in collision rates is likely to be attributable to the scheme and has not occurred by chance alone.

Fatalities and Weighted Index

- 3.24. The collision rate discussed previously and shown in Table 3-5 does not take into account the severity of collisions. To analyse this, the Fatalities and Weighted Injuries (FWI) metric which is a combined measure of casualties based on the number of fatal, serious and slight casualties is presented. The FWI for the periods three years before and one year after opening are shown in Table 3-6 for the M4 and Table 3-7 for the M5. To take into account the increased traffic on the M4 and M5 and for comparison with other schemes, billion vehicle kilometres (bvkm) and billion vehicle miles (bvm) are also presented. It should however be noted that these figures do not take account for background reductions in casualties or collisions.

Table 3-6 FWI on M4 scheme section

Period	FWI/collision	FWI/year	FWI/bvkm	FWI/bvm
Before (three years)	0.039	0.820	3.912	6.296
After (one year)	0.020	0.140	0.655	1.055

Table 3-7 FWI on M5 scheme section

Period	FWI/collision	FWI/year	FWI/bvkm	FWI/bvm
Before (three years)	0.025	0.543	2.747	4.420
After (one year)	0.019	0.170	0.870	1.400

- 3.25. The results show all the FWI metrics have reduced following scheme opening on the M4 and M5 indicating the absolute number and seriousness of casualty injuries has reduced significantly.

Personal Security

- 3.26. The aim of this sub-objective is to consider both the changes in security and the likely number of users affected by the changes. For highways schemes, security includes the perception of risk from damage to or theft from vehicles, personal injury or theft of property from individuals or from vehicles. Security issues may arise from the following:

- On the road itself (e.g. being attacked whilst broken down).
- In service areas/ car parks/ lay-bys (e.g. vehicle damaged while parked at service stations or attacked whilst walking to a parked car).
- At junctions (e.g. smash and grab incidents whilst queuing at traffic lights).

3.27. The primary indicators for personal security on roads include:

- Surveillance
- Landscaping
- Lighting and Visibility
- Emergency call facilities
- Cyclists and pedestrian facilities


Forecast

3.28. The scheme AST scored the sub-objective slight positive and states “*additional CCTV cameras provide extra security through higher level of surveillance. Emergency Refuge Areas provide safer locations for broken down vehicles*”.

Evaluation

3.29. As shown in Figure 3-2, CCTV cameras and Emergency Refuge Areas have been provided in line with the AST. Overall, the impact of the scheme is considered to be “Slight Positive”, as expected.

Figure 3-2 Additional CCTV Cameras and Emergency Refuge Area



Safety Impacts - Key points

Collisions

- There has been a statistically significant reduction in collisions on the M4 and M5 scheme sections of 8.6 and 10.5 collisions per annum respectively.
- The proportion of fatal and serious collisions has also reduced following the scheme opening. There have been no fatal or serious collisions on the M4 and M5 since the scheme opened.
- There has been a 55% (0.040 collision/mvkm) reduction in the collision rate on the M4 and 52% (0.052 collisions/mvkm) reduction on the M5 since the scheme opened.

Forecast vs. Outturn Collision Savings

- The M4 and M5 scheme sections each had a forecast collision saving. Collisions were expected to reduce by 15% on the M4 scheme section as MIDAS had already been installed before the scheme implementation. MIDAS had not been installed on the M5 before the scheme opened hence a further 13% reduction in collisions was expected.
- With the background changes in collisions accounted for, there has been a 55% reduction in collisions on the M4 and 54% reduction on the M5 since the scheme opened. These results show the scheme has saved more collisions than expected.

Personal Security

- The impact of the scheme on personal security is “Slight Positive” as forecast in the AST due to the installation of CCTV cameras and Emergency Refuge Areas.

4. Economy

Introduction

4.1. The purpose of this chapter is to evaluate how the scheme is performing against the economy objective which is defined in WebTAG as:

“To support sustainable economic activity and achieve good value for money”.

4.2. The economy sub-objectives are:

- To achieve good value for money in relation to impacts on public accounts.
- Improve transport economic efficiency for business users and transport providers.
- Improve transport economic efficiency for consumer users.
- Improve reliability.
- Provide benefits for wider economic impacts.

4.3. Scheme appraisal consists of an economic assessment to determine the scheme’s value for money. This assessment is based on an estimation of costs and benefits from different sources:

- Transport Economic Efficiency (TEE) benefits (savings related to travel times and vehicle operating costs).
- Collisions costs (saving related to number and severity of collisions).
- Costs to users due to delays during construction and future maintenance periods.
- Cost of building the scheme and;
- Cost of operating the scheme over its lifetime.

4.4. This section provides a comparison between the outturn costs and benefits and the forecast economic impact, as well as considering the wider economic impacts of the scheme. Outturn journey time and safety economic impacts are based on analysis presented in Chapters 2 and 3.

Sources

4.5. The following information has been used to inform the economic assessment in this chapter:

- M4 M5 Hard shoulder Running Economic Appraisal Report (EAR) (April 2010).
- Outturn costs from the Regional Finance Manager in March 2015.

4.6. Forecast benefits are presented for a 60 year appraisal period based on a 2016 opening year. All monetary values presented in this chapter are in 2002 prices discounted to 2002 unless otherwise stated. As stated in Chapter 2, the forecasts included a 2016 opening year, however the scheme opened in January 2014 and the outturn 60 year benefits are presented based on a 2014 opening year.

Forecast Present Value Benefits

4.7. The appraisal of this scheme considered the economic impact in terms of present value. A summary of the predicted scheme impacts from the EAR is shown in Table 4-1.

Table 4-1 Economic Impact of Scheme

Benefit Stream	Predicted Benefits 2002 marked prices, discounted		Evaluation
	£m	Evaluate?	Reasons
Journey Times	591	✓	Represents a considerable proportion of the overall scheme benefits. Outturn journey time impacts in opening year can be calculated with relative ease using observed changes in vehicles hours based on OYA average journey times and flows.
Vehicle Operating Costs	-22.6	✓	Represents a significant proportion of the benefits. Outturn impact of VOC can be calculated based on changes in fuel consumption using observed traffic flow and speed data for the pre-scheme and post-scheme periods.
Safety	32.9	✓	Represents a reasonable proportion of the overall scheme benefits.
Construction Delay and Maintenance	-30.4	✗	Evaluation is outside of the realms of POPE, therefore outturn is assumed as forecast.
Carbon Benefits	-11.7	✓	The outturn carbon emissions have been calculated using the DMRB method.
Noise Impact	-0.02	✗	Very small proportion of the overall scheme impacts
Total	559.2		

Journey Time Benefits

Forecast

4.8. Forecast journey time benefits for this scheme were derived from the G-BATS3 transport model using the Department for Transport (DfT) TUBA (Transport User Benefit Analysis) program. Table 4-2 shows the forecast journey time benefit was £591 million based on the assumption the components on the mainline would operate in the weekday morning and evening peak and inter-peak periods but not in the off-peak period or at weekends. The EAR included analysis of the total hours when hourly flows would be in excess 4,500 vehicles per hour (vph) in 2016 and 2031 to establish when the HSR would be active. The results showed in 2016 the HSR would:

- Be active for most of the peak period hours on all links except for M5 J16 – 17 southbound in the morning peak as underlying traffic volumes are low on this section.
- Be active for long periods of the inter-peak.
- Rarely be active in the evenings and overnight.

4.9. The HSR would be active on less than a quarter of the time at weekends, although the M5 section would be active more often (probably due to a combination of Cribbs Causeway shopping centre at J17 and the volume of traffic to/from the South West which generates significant levels of traffic at weekends and at holiday times). Analysis of hourly flows contained in the EAR identified the HSR would be active outside the main weekday periods (e.g. weekends) which were “outside the

standard modelling periods and hence the benefits obtained from HSR at these times would be excluded”.

- 4.10. The EAR reports that the use of the hard shoulder was expected to increase between the opening year and design year of 2031 based on increased traffic volumes. As such, the HSR would be active for most of the weekday daytime hours on all sections except M5 J16 – 17 in the morning peak. The HSR would also be active for a third of the weekend hours (not included in the benefits) and as such across the whole week in 2031, the HSR would be active for 35% to 45% of all hours.
- 4.11. The modelled periods consisted of the following annualised periods:
- Weekday AM peak (783 hours/3 hours per day)
 - Weekday Inter Peak (1566 hours/6 hours per day)
 - Weekday PM peak (783 hours/3 hours per day)
 - Weekday Off-peak (not modelled)
 - Saturday (not modelled)
 - Sunday (not modelled)
- 4.12. The forecast monetary impact on journey time benefits is shown in Table 4-2.

Table 4-2 Forecast journey time benefits

Consumer and Business User Benefits	Forecast (£m 2002 prices and values)
	591

Evaluation

- 4.13. The POPE method of evaluating the economic value of the benefits derived from vehicle hour savings is based upon comparing the observed vehicle hour savings based on average journey speeds before and after opening. It has also been assumed that the observed vehicle hour saving at the OYA stage can be taken as indicative of that over the remaining 60 year appraisal period using a capitalisation factor designed to take increasing congestion in future years into account. Based on this assumption, comparing the forecast vehicle hour saving with the observed vehicle hour saving enables the calculation of the 60 year outturn monetised benefit.
- 4.14. To allow a like-for-like comparison with the economic appraisal, vehicle hour savings were considered for the 24 hours and the modelled periods, which were assumed to be:
- Weekday AM Peak (07:00 – 10:00)
 - Weekday Inter Peak (10:00 – 16:00)
 - Weekday PM Peak (16:00 – 19:00)
- 4.15. In order to determine the impact of the scheme on journey times, it was necessary to calculate the observed vehicle hours saved on a section by section basis per annum based on the before and OYA traffic flows and journey times. This was done using a ‘saving per vehicle’ approach for existing traffic and applying the rule of half to links in time periods with an improvement in journey times. The rule of a half addresses the change in demand resulting from journey time changes caused by the scheme.
- 4.16. The difference in vehicles hours has been monetised using the Project Appraisal Report (PAR) approach. The PAR approach is normally used by Highways England for the appraisal of smaller schemes and therefore only provides an estimate of the economic benefit of the scheme.

- 4.17. The satellite navigation data used in the analysis of journey times only considered the change in journey times for vehicles travelling from M4 J19 through to M5 J15 and vice versa. As analysis in Chapter 2 demonstrated there has been a negligible impact on the non-motorway network, only flows relevant to this movement have therefore been used to calculate the monetised journey time impact. This has been done by multiplying average journey times over the route by traffic volumes in each time period on the relevant section.
- 4.18. As shown in Chapter 2, after scheme opening journey times have marginally increased and average speeds reduced across the entire scheme section in both directions. A more detailed breakdown of speed and journey time changes shows the scheme has been successful at reducing journey times and increasing average speeds on some sections in the more congested time periods (e.g. M5 J16 – 15 in the PM peak). Table 4-3 shows the forecast journey time benefits of £591 million but a negative outturn benefit, regardless of whether 24 hours or a 12 hour modelled is considered or 0% or NRTF growth is assumed. This is due to a slight increase in average journey speeds after the scheme opened, which in turn is a reflection of congestion levels in the opening year being lower than expected.
- 4.19. As noted in Chapter 2, it has not been possible to make a like for like comparison against observed changes in journey times and speeds following scheme opening with forecast changes due to limited data availability. It is however known that a negligible improvement in average travel times was expected in the opening year and more pronounced improvements were expected in 2031.
- 4.20. The use of capitalisation factors in these circumstances when benefits will only accrue in later years when congestion is high, as discussed in Chapter 2, is subject to question. Evidence in Chapter 2 shows DHSR has increased average journey times across the day in both directions (with the exception of the AM peak from the M5 to M5) and hence congestion needs to increase or the operation of DHSR needs to be more efficient for benefits to accrue. The benefits displayed in Table 4-3 have been calculated by capitalising the first year benefits to generate the 60 year benefit stream, however, these results are conservative and assume the scheme performance in the first year is replicable of the future 60 years. Due to this, the monetised impact is not included in the final reforecast BCR and the impact of the scheme on journey times is reported as “Not Applicable”. The impact of the scheme on journey times will be recalculated as part of the FYA evaluation.

Table 4-3 Forecast and outturn estimate 60 year journey time benefits

2002 prices discounted to 2002	Forecast (£m)	24 hours		Modelled 12 hour period	
		Outturn estimate (£m)		Outturn estimate (£m)	
		0% Growth	NRTF Growth	0% Growth	NRTF Growth
Total	591	-95.3	-125.6	-79.8	-105.2

Vehicle Operating Costs

- 4.21. WebTAG guidance states that the use of the road system by private cars and trucks gives rise to operating costs for the user. These are fuel and non-fuel costs, where fuel is the majority cost. In the case of this scheme, the forecast changes in Vehicle Operating Cost (VOC) are a negative benefit for users and make up a considerable part of the overall forecast TEE benefits. For this reason, it has been necessary to evaluate the impact.
- 4.22. The change in VOC arising from the scheme is forecast by TUBA, however, this cannot be re-run to evaluate the actual impact. The approach used to estimate the change in VOC is based on using observed changes in traffic flows and speeds at OYA combined with WebTAG guidance (WebTAG Unit A1.3) and PAR to calculate a re-forecast 60 year impact over a 12 hour period (same as the modelled period used in the monetisation of journey time benefits). The approach assumed fuel consumption is the majority of the VOC impact and the change on key links are indicative of the overall changes. The approach consists of the following:
- Estimate changes in fuel consumption on the scheme section using observed data for before and OYA flows and speeds by time period on a link-by-link basis based on VOC calculations given in WebTAG.

- Monetising the value of change in litres of fuel in the opening year based on WebTAG.
- Capitalising the OYA monetary impact to a 60 year scheme life using the PAR approach for VOC.

4.23. Table 4-4 shows the forecast VOC impact reported in the EAR and the outturn calculated VOC.

Table 4-4 Vehicle Operating Cost (VOC) Impact

£m 2002 prices discounted to 2002	Forecast	Reforecast
Vehicle Operating Costs	-22.6	0.13

4.24. The TUBA model forecast that the scheme would deliver a large disbenefit to VOC for users, which is likely to be due to increased fuel consumption, however the outturn impact is a negligible benefit of £0.13 million. This is due to the balancing of variations in average speeds impacts and limited changes in traffic flows, compared to the forecast traffic flow increases.

Safety Benefits

Forecast

- 4.25. Forecast collision benefits for the scheme are taken from the Economic Assessment Report, which showed a safety benefit of £32.9 million. This was based on a 15% reduction in PICs on the M4 scheme section and 26% reduction on the M5 section. As stated earlier, these varying forecasts for the two motorways are based on the M4 already having MIDAS before the scheme was implemented.
- 4.26. The forecast safety benefit was based on an opening year of 2012 and a 60 year appraisal up to 2072. The forecast growth in traffic was used to project the accident levels forward into the future and the forecast assumed no traffic growth beyond 2031 hence the benefits are considered to be conservative.

Evaluation

- 4.27. The evaluation of outturn safety benefits is based on the forecast 60 year appraisal period safety benefits and the comparison between the forecast and observed number of collisions saved in the opening year. The economic impact of changes in safety is calculated by assigning monetary benefits to the predicted reduction in the number and severity of personal injury collisions over the appraisal period.
- 4.28. The methodology for calculating benefits is based on the presumption that the forecast ratio of the number of collisions saved in the first year to the forecast 60 year benefits can be used to generate a reforecast economic benefit based on the observed saving in collisions reported in Chapter 3 of this report. Monetisation of these savings has been calculated by monetising the net difference using the PAR method which values collisions by road type and enables capitalisation over 60 years based on expected traffic growth. Whilst the forecast safety benefit was based on an opening year of 2012, the scheme opened in 2014, hence this is the opening year that has been used in the calculation of the monetary impacts.
- 4.29. Chapter 3 reported the reduction in collision numbers and rates are statistically significant and are likely to be attributable to the scheme rather than having occurred by chance alone. As a result, the change in collision numbers has been monetised using the PAR method. The evaluation of the monetary safety benefits is shown in Table 3-5 in 2002 prices discounted to 2002. The forecasts assumed no traffic growth beyond 2031, hence safety impacts have been monetised assuming 0% growth and National Road Traffic Forecast (NRTF) growth.

Table 4-5 Forecast and outturn safety benefits

2002 prices discounted to 2002	Forecast (£m)	Outturn estimate (£m)		Difference (Outturn Estimate- Forecast)	
		0% Growth	NRTF Growth	0% Growth	NRTF Growth
Total	32.9	49.0	71.1	101%	158%

4.30. The results in Table 4.5 show outturn safety benefits are higher than forecast by 49% for the 0% growth scenario and over double the forecast for NRTF growth. As shown in Chapter 3, the M4 and M5 scheme sections have achieved a significant reduction in collision numbers hence the benefits are jointly attributed to both sections. The NRTF outturn monetary growth has been used in the calculation of the BCR.

Carbon Impact

Forecast

4.31. The impact of the scheme on greenhouse gases (change in carbon outputs) is considered in detail in the next chapter of the report. At the time this scheme was appraised, an output from the TUBA model was a monetary value for the change in carbon emissions. Estimates of the value of the additional global damaged arising from an additional tonne of carbon being emitted into the atmosphere are referred to as estimates of the Shadow Price of Carbon (SPC). WebTAG also states that guidance suggests a shadow price per tonne of carbon is £25.50/t CO₂ in 2007 prices and values, rising by 2% in per year in real terms. The forecast TUBA monetised impact over the 60 year appraisal period was calculated to a disbenefit of £5.387 million, meaning an increase in carbon consumption was forecast.

4.32. The Environmental Appraisal Report Volume 1 Chapter 3 calculates the net impact of the scheme on greenhouse gas emissions in the opening year and over the 60 year appraisal period. This was calculated to be a disbenefit of £11.687 million as a result of an increase in vehicle kilometres travelled. This more detailed calculation was used in the appraisal and replaces the initial value from TUBA.

Evaluation

4.33. A reforecast of carbon emissions for the DM and DS scenarios at OYA has been calculated using current DMRB methodology (which covers all periods of weekday and weekends). Outturn carbon emissions were calculated using the same methodology for the DM and DS scenarios, using observed traffic flows, HGV proportions and speed data collected for this study. It has not been possible to recalculate a forecast carbon emissions because forecast speed data for the DM and DS scenarios has not been provided, as noted in Chapter 2.

4.34. Table 4-6 shows the results from the carbon emission assessment.

Table 4-6 Carbon Evaluation

Forecast change in carbon (taken from AST – tonnes)		Outturn Opening Year change in carbon (tonnes)			Monetised Impact
Opening Year (with scheme)	60 year scheme life (with scheme)	Do Minimum (Without scheme)	Do Something (With scheme)	Difference	
+1,997	+275,578	24,517	23,981	-536 (-2%)	£0

4.35. Table 4.6 demonstrates carbon emissions remained similar following scheme opening, with only a 2% reduction in carbon following scheme opening. The forecasts for the scheme expected carbon emissions to increase in the opening year by 1,997 tonnes, which is likely to be primarily based on increased traffic volumes as average journey times were not expected to change. As demonstrated in Chapter 2, current congestion levels are not as expected and use of the DHSR and VMSL are

determined by congestion levels. As a result of congestion levels not being at the level expected, average speeds have reduced. The outturn result is therefore due to the combined impact of traffic flows being lower than expected and a slight worsening of journey times.

- 4.36. The DMRB methodology uses flows and speeds for a 7 day average to calculate the impact on carbon emissions, however the DHSR was expected to be in operation mainly during the week in the opening year and journey time analysis has focussed on the scheme impact during the week. Given this, alongside the negligible change in carbon emissions, the monetised impact is considered to be zero.

Journey Time Reliability

Forecast

- 4.37. The scheme appraisal estimated the reliability benefits for the scheme. In line with guidance, the monetised reliability benefits were not included in the economic appraisal of the scheme. The reliability sub-objective includes the impact of the scheme on incidents and day-to-day journey time variability. The AST scored reliability as “Moderate Positive” and states:

“Additional peak period capacity (HSR) and variable speeds limits reduce occurrence of ‘stop-start’ traffic conditions and will improve reliability of journey times. Assessment using INCA gives benefits of £131.9 million which are not included in the BCR [Benefit Cost Ratio] at this stage”.

- 4.38. Incident Cost Benefit Analysis (INCA) Version 4.1 formed the basis of appraisal. INCA has been specifically developed for application to motorways and dual carriageways for estimating the benefits of reduced delay and travel time variability (TTV) caused by unforeseen incidents (such as collisions, breakdowns, debris on the carriageway and load shedding). Results from INCA indicate reliability benefits of £131.9 million (in 2002 prices, discounted over the 60 year appraisal period). The combined impact on variability and delays is known as reliability. Table 4-7 shows the total reliability benefits, broken down by the two elements.

Table 4-7 Monetised Journey Time Reliability Benefits Forecast

Journey Time Reliability Benefits	£m 2002 prices (discounted to 2002)
Total Variability Benefit	89.7
Total Delay Benefit	42.2
Total Benefits	131.9

Evaluation

- 4.39. INCA assessment is based on the observed data on incidents on the motorway. Although this data does exist for the scheme before and after opening, the data cannot be compared on a like-for-like basis as once a smart motorway is fully operational, the additional technology means that far more incidents are automatically being detected and hence recorded, than was the case with manual recording before. It is possible to recalculate the reliability impacts based on the input of observed traffic flows for the first years of operation. However, in this case, no INCA model was provided to POPE, and hence no recalculation can be made. At OYA the monetised reliability benefits (if achieved in line with forecasts) would be £131.9m.

Summary of Present Value Benefits

- 4.40. A cost benefit analysis of a major scheme requires all benefits to be considered for the whole of the appraisal period and they need to be expressed on a like-for-like basis, which is termed Present Value. This is the value today (or at a consistent date) of an amount of money in the future. In cost-benefit analysis, values in different years are converted to a standard base year by the process of discounting to allow comparison of benefits. A comparison of the forecast and outturn benefits is presented in Table 4-9.

Table 4-8 Summary of Present Value Benefits

Benefit Stream	Benefits £m 2002 market prices, discounted to 2002	
	Forecast	Outturn Estimate
Journey Times	591	n/a
Vehicle Operating Costs	-22.6	0.13
Safety	32.9	71.1
Construction Delay and Maintenance	-30.4	-30.4
Carbon Benefits	-11.7	0
Noise Impact	-0.02	-0.02
Total PVB	559.2	n/a

- 4.40.1. The outturn benefits presented in Table 4-9 have been calculated by capitalising the first year benefits to a 60 year benefit stream. Our evaluation has shown that congestion levels in this first year are not as substantial as forecast, and as DHSR schemes work best at times of higher congestion, a simple capitalisation approach, which may be applicable for traditional schemes, may not be applicable for DHSR, as benefits increase with congestion. As a result, the monetised impact of average journey times is not included in the economic evaluation of the scheme and is reported as “Not Applicable”.
- 4.40.2. It is therefore considered that a BCR based on first year results is not representative of benefits over the appraisal periods, hence it will not be reported here and is recorded as “Not Applicable”, but will be re-evaluated in the Five Year After (FYA) evaluation.
- 4.41. In addition, reliability is a key objective of this scheme and although not considered as part of the BCR, the monetary benefits of this outweigh the costs.

Indirect Tax Revenues Impact

Forecast

- 4.42. Indirect tax revenue is the expected change in tax revenue to the Government due to changes in the transport sector as a result of the scheme over the appraisal period. For the M4/M5 scheme, the forecast indirect tax impact is derived from increases in mvkm travelled as the Economic Assessment Report for carbon states:

“There is an overall increase in greenhouse gas emissions in the opening year and over the 60 year appraisal period due to a net increase in vehicle kilometres travelled”

- 4.43. This is also supported by the forecast change in traffic volumes shown in Chapter 2 of this report, which showed an increase in flows was expected following scheme opening leading to an increase in fuel consumption. A scheme may result in a change in fuel consumption due to the following reasons:
- Changes in speeds resulting in greater or lesser fuel efficiency for same trips.
 - Changes in distance travelled
 - Increase road use through induced traffic or the reduction of trip suppression.

Evaluation

- 4.44. POPE would normally evaluate the impact of a scheme on fuel consumption by calculating the predicted change in fuel use based on forecast traffic flows and speed changes and calculating the outturn change in fuel use based on observed traffic flow and speed changes. The ratio between the forecast and observed change in fuel use is then applied to the monetised forecast impact on indirect tax revenues to determine an outturn impact. As noted in Chapter 2, details of the forecast impact of the scheme on journey times and speeds has not been made available to POPE, hence it has not been possible to calculate the predicted change in fuel use. Instead, the approach used to determine the outturn impact on indirect tax is based on the outturn impact of the scheme on VOC.
- 4.45. VOC impacts consists of fuel and non-fuel costs, with fuel the majority of the impact. As indirect tax impacts are also based on changes in fuel consumption, it is therefore considered that the impact of the scheme on VOC is reflective of the likely impact of the scheme on indirect tax. Table 4-4 earlier in this chapter showed the outturn impact of the scheme on VOC over a 60 year scheme life is £0.13 million compared to a forecast disbenefit of £22.6 million.
- 4.46. Table 4-9 shows the scheme was expected to increase tax revenue for the Government by £36.8 million over the 60 year appraisal period in comparison to the DM scenario. Based on the outturn impact of the scheme on VOC, the scheme has had little impact on indirect tax as traffic volumes are very similar before and after the scheme opened, with small changes in vehicle speeds observed following scheme opening.

Table 4-9 Indirect tax revenue impact as a cost (60 years)

£m 2002 market prices, discounted	Forecast	Outturn Estimate
Change to indirect tax revenues	-£36.8	0

Scheme Costs

- 4.47. Costs of the scheme are also considered for the full appraisal period of 60 years such that they can be compared with the benefits over the same period. Investment costs are considered in terms of a common price base of 2002 for comparison with forecast. For comparison with the benefits, overall costs are expressed in terms of present value, termed Present Value Cost (PVC).
- 4.48. This section compares the forecast costs of the scheme as of the start of the construction period with the actual spend as of March 2015 (the date the cost was provided by the Regional Finance Manager). Costs are also considered for the full appraisal period of 60 years to allow comparison with the benefits over the same period. The full costs evaluated are made up of:
- Investment Costs (which includes maintenance over the 60 year appraisal period).
 - Indirect Tax Revenues during the 60 years after opening.

Investment Costs

- 4.49. This section compares the forecast cost of the scheme with the outturn cost. Scheme costs include the cost to Highways England of constructing the scheme and purchasing land.
- 4.50. Forecast costs are taken from the Economic Assessment Report (April 2010). The outturn cost (obtained from the Highways England Regional Finance Manager) presented in Table 4-10 includes the cost of the scheme as of March 2015. The forecast investment cost of £62.62 million includes a maintenance cost of £5.73 million, which has been removed for the purpose of comparison with the outturn cost as the maintenance cost is likely to be different in the future.

Table 4-10 Investment Cost

Forecast Cost £m	Outturn Cost	Difference
56.5 (with maintenance cost removed)	63.2	11%

Note: these are 2002 prices not discounted

- 4.51. Table 4-10 show the outturn cost is £63.2 million which is 11% higher than the forecast cost (with maintenance removed).

Operation, Maintenance and Renewal Costs

- 4.52. After completion of the scheme, forecast additional costs over the appraisal period were expected to be incurred in the form of maintenance of infrastructure and equipment, the operations aspects of equipment spares, staff, enforcement, telecommunications etc. and renewals of infrastructure and equipment. These costs were calculated based on Highway Englands' Operational Cost Model for managed motorway schemes. The forecast costs presented in Table 4-11 are taken from the EAR and cover the 60 year appraisal period.

Table 4-11 Forecast operation, maintenance and renewal costs

£m 2002 prices and values	Forecast
Ongoing construction maintenance	5.73
Operating Costs	17.13
Total Operation, Maintenance and Renewal Costs	22.86

- 4.53. For the purpose of this evaluation it is assumed that these costs are almost entirely in the future and no evaluation of maintenance costs to date has been done. It is therefore assumed that the outturn operation, maintenance and renewal costs are the same as forecast.

Summary of Present Value Costs (PVC)

- 4.54. Cost benefit analysis of a major scheme requires all the costs to be considered for the whole of the appraisal period and they need to be expressed on a like-for-like basis with the benefits. This basis is termed Present Value. Present Value is the value today of an amount of money in the future. In cost-benefit analysis, values in differing years are converted to a standard base year by the process of discounting giving a present value.
- 4.55. The full PVC for this scheme at the time of appraisal comprised the followings costs converted to present value:
- Investment costs;
 - Operating costs (including an allowance for maintenance);
 - Impact on Indirect Tax revenues during the scheme life.
- 4.56. A summary of the forecast and outturn PVC for this scheme are shown in Table 4-12. The result shows the outturn PVC based on recent guidance (with indirect tax as a benefit) is 2% less than forecast.

Table 4-12 Summary of PVC

£m 2002 prices and values	Forecast	Outturn
Investment Costs	56.5	54.7
Maintenance, Operating and Renewal Costs	22.9	22.9
Indirect Tax impact as a cost	-36.8	0
Total PVC (as appraised including indirect tax impact)	42.6	77.6
Total PVC according to recent guidance	79.4	77.6

Benefit Cost Ratio (BCR)

- 4.57. The benefit cost ratio is used as an indicator of the overall value for money of the scheme. It compares the benefits (PVB) and costs (PVC) to calculate the present value. A BCR in excess of 1 means the value of benefits is greater than the costs, thus providing positive net benefits. At the time of appraisal, the impact of indirect tax was included as part of the costs, and as such is presented here within the costs section. However, current appraisal guidance includes the impact of indirect tax as part of the benefits of a scheme; therefore both methods are presented when calculating the BCR in Table 4-13.
- 4.58. It is noted that this is a One Year After evaluation and as referenced throughout this report, the forecast journey time benefits were expected to accrue in later years with an increase in congestion. DHR Smart Motorway schemes only produce journey time benefits when congestion is high, however, as demonstrated congestion levels on the M4/M5 scheme are likely to be less than forecast at OYA due to the economic downturn. Consequently, OYA benefits are negative due to VMSL being applied extensively in first year during less congested conditions than expected. As a result, a BCR is not reported at OYA as benefits are expected to accrue as congestion increases in later years, however, this will be revisited at FYA.
- 4.59. Reliability benefits (totalling £131.9 million) were not included in the forecast BCR assessment. It is however noted that reliability benefits alone outweigh the cost and operation of the scheme over its lifetime and the scheme has also delivered a beneficial impact on safety.

Table 4-13 Benefit Cost Ratio (all monetary values in 2002 prices £m, discounted)

	£m 2002 prices, discounted	Forecast	Outturn Estimate
Indirect tax in costs	Present Value Benefits (PVB)	559.2	n/a
	Present Value Costs (PVC)	42.6	77.6
	Benefit Cost Ratio	13.1	n/a
Indirect tax in benefits	Present Value Benefits (PVB)	595.9	n/a
	Present Value Costs (PVC)	79.4	77.6
	Benefit Cost Ratio (BCR)	7.5	n/a

- 4.60. The BCR ignores non-monetised impacts. In scheme appraisals, the impact of the scheme on wider objectives must be considered but not monetised. The evaluation of the environmental, accessibility and integration objectives are covered in the following sections.

Wider Economic Impacts

Forecast

- 4.61. The Wider Impact Report Stage 2 (October 2009) for the scheme states an Economic Impact Report (EIR) was not needed as the scheme was “not expected to have a significant impact on

proposed regeneration area". The wider impacts of the scheme was therefore assessed based on WebTAG Unit 3.5.14 and Unit 2.8.

- 4.62. The AST scored the impact of the scheme on Wider Economic Impacts as "slight positive" reasoning:

"Additional user benefits for agglomeration (6% all user benefits), imperfectly competitive markets (6% of user benefits) and labour market impacts (2% all user benefits). Benefits not included in BCR as guidance is for consultation."

- 4.63. The report based this assessment on the scheme being located in a Functional Urban Region and based on guidance in WebTAG Unit 2.8 agglomeration benefits are more significant in these areas. As a result, the appraisal expected the scheme to generate agglomeration benefits. In addition, the appraisal referred to evidence in the Eddington Report, although it was noted this report pre-dated WebTAG Unit 2.8. Based on the Eddington Report, wider economic impacts (including competitive markets, agglomeration impacts and labour market effects) can be assessed based on TEE benefits. The report concluded by stating *"the range in potential impacts indicates additional economic benefits will be between 10% and 15% of user benefits"*.

Evaluation

- 4.64. Chapter 2 showed journey times have increased since the scheme opened by up to 48 seconds (PM Peak from M5 to M4). Using a similar approach to the appraisal by basing the impact of the scheme on the wider economy from the journey time impact suggests the scheme is unlikely to have a positive impact on the wider economy. Consequently, the EST is scored as "neutral", worse than the "slight positive" expected.

Economic Impacts - Key points

Benefits

- The scheme was forecast to generate safety benefits totalling £32.9 million over 60 years and the reforecast impact is over double the forecast (including the impact of background reductions during this period) at £71.1 million.
- Forecast journey time benefits were a considerable proportion of the overall benefits at £591 million. A negligible improvement in average travel times was expected in the opening year and more pronounced improvements were expected by 2031. As journey time benefits were expected to accrue in later years, the methodology used to calculate expected journey time impacts is not considered suitable hence journey time impacts have not been monetised at the OYA stage.
- Vehicle operating costs impacts of the scheme were forecast to disbenefit users by £22.6 million over the scheme life. The reforecast impact on VOC is a negligible benefit to users of £0.13 million, which has a considerable impact on the overall reforecast benefits.
- The forecast impact of the scheme on indirect tax (as a cost) was -£36.78 million, however, based on the impact of the scheme on vehicle operating costs, the scheme has not had an impact on indirect tax.

Costs

- The investment cost of building the scheme was £54.7 million, which is only 3% less than forecast.
- The forecast operation cost of the scheme is assumed to be as forecast at £22.9 million.

BCR

- An outturn BCR has not been calculated at the OYA stage as journey time benefits were not expected in the opening year.
- If monetised reliability benefits were achieved in line with the forecast, then the combined sum of the safety benefits and reliability benefits exceed the scheme costs.

5. Environment Evaluation

Introduction

- 5.1. This section documents the evaluation of the impacts of the scheme on the environmental sub-objectives.
- 5.2. The Environment Assessment Report (EAR) noted that the objective for the scheme was to relieve congestion and improve journey time reliability by implementing a Managed Motorway solution, which would include the use of hard shoulder running within the existing Highways Operational Area.


Data Collection

- 5.3. The following documents have been used in the environmental evaluation part of this study:
- Appraisal Summary Table (AST), January 2010;
 - Environmental Appraisal Report (EAR) Volumes 1, 2 and 3, November 2009;
 - EAR Volume 2 Appendices, June 2010;
 - Project Management Plan - Construction Environmental Management Plan, April 2012
 - As Built drawings, Series 3000 Planting Mitigation, Series 500 Drainage Layout, Series 100 General Arrangement, December 2013;
 - M4 J19-20 and M5 J15-17 Managed Motorways Start of Works Exhibition Boards - November 2011.
- 5.4. A full list of the background information requested and received to help with the compilation of this report is included in Appendix B.

Site Inspections

- 5.5. A site visit was undertaken in June 2015. Photomontages were available in the EAR Volume 2 Appendices and selected views have been used in this report. Appendix C shows the comparison of photographs before the scheme with those taken at OYA. Key locations referred to in this report are shown in Figure 5-1.

Figure 5-1 Key Location Map



Contains Ordnance Survey Data © Copyright and database right 2015. All rights reserved.

Consultations

5.6. Table 5-1 lists the organisations contacted regarding their views on the impacts they perceive the scheme has had on the environment, and whether they feel that the mitigation measures implemented have been effective.

Table 5-1 Summary of Environmental Consultation Responses

Organisation	Field of Interest	Comments
Environment Agency	Water	No response received
Natural England	Biodiversity	Natural England did not consider that the Scheme would pose any likely or significant risk to those features of the natural environment and did not wish to make specific comment on the details of the Scheme.
Historic England	Archaeology	Historic England did not wish to offer any comment on the Scheme.
Bristol City Council	General	No response received
South Gloucestershire Council	General	Response received regarding the removal of the Pegwell Brake footbridge.
Patchway Town Council	General	Response received, Patchway Town Council consider the Scheme has caused a noise and air quality impact, particularly for the residents of Bevington Walk, Falcon Walk and Falcon Close and Eagle Drive.

Organisation	Field of Interest	Comments
Bradley Stoke Town Council	General	Response received, overall assessment of Scheme is no significant change or impact to the surrounding environment. Slighter higher noise levels have been noticed around junction 19 when higher than normal volumes of traffic on the M4.
Almondsbury Parish Council	General	No response received
Stoke Gifford Parish Council	General	No response received
Winterbourne Parish Council	General	No response received
Frampton Cotterell Parish Council	General	No response received

Animal Mortality

- 5.7. The Managing Agent Contractor (MAC) has been consulted with regard to animal mortality figures. Data received is included in the Biodiversity section of this chapter.

Traffic Forecasts and Evaluation

- 5.8. Three of the environmental sub-objectives (noise, local air quality and greenhouse gases) are directly related to traffic flows. No new environmental surveys are undertaken for POPE and an assumption is made that if the observed level of traffic is in line with forecasts, then it is likely that local noise and air quality impacts are as expected. The Noise and Air Quality assessments undertaken for the EAR were based on the Traffic Forecasting Report, which is discussed in further detail in Chapter 2 of this report.
- 5.9. No traffic speeds or percentage Heavy Duty Vehicles (HDVs) were available in the EAR or Traffic Forecasting Report for comparison with observed data.
- 5.10. Table 5-2 shows the forecast average weekly traffic flows for the DM and DS scenarios as taken from the Traffic Forecasting Report and documented in Chapter 2. Analyses of the difference between forecast and observed flows shows that in places, such as M5 J15 – 16 southbound (SB), reductions in flows have been greater, whilst on other sections, such as M5 J15 – 16 northbound (NB), a greater than forecast increase has occurred. This difference is often due to actual flows being lower in the DM scenario. Based on a comparison of available traffic figures, observed traffic flows are generally lower than forecast flows for both DM and DS scenarios.

Table 5-2 Forecast AWT vs. Observed AWT

Time Period	Location	Direction	Forecast			Observed			Forecast DS - Observed DS Difference	% Difference
			DM 2011 *	DS 2015 *	% Difference	DM 2011	DS 2015	% Difference		
AM Peak (08:00 - 09:00)	M4 J19-20	EB	6,300	6,700	6%	4,750	4,550	-4%	-2,150	-32%
	M4 J19-20	WB	6,000	6,980	16%	4,320	4,360	1%	-2,620	-38%
	M5 J15-16	NB	4,840	5,460	13%	3,580	5,290	48%	-170	-3%
	M5 J15-16	SB	6,040	5,190	-14%	5,110	3,550	-31%	-1,640	-32%
	M5 J16-17	NB	5,630	6,090	8%	4,110	4,160	1%	-1,930	-32%
	M5 J16-17	SB	5,650	6,340	12%	3,620	3,860	7%	-2,480	-39%
PM Peak (16:00 - 17:00)	M4 J19-20	EB	5,910	6,500	10%	4,980	4,980	0%	-1,520	-23%
	M4 J19-20	WB	5,810	6,210	7%	5,080	5,160	2%	-1,050	-17%
	M5 J15-16	NB	4,570	5,850	28%	5,100	4,420	-13%	-1,430	-24%
	M5 J15-16	SB	4,810	3,920	-19%	4,430	5,160	16%	1,240	32%
	M5 J16-17	NB	4,840	5,610	16%	4,410	4,680	6%	-920	-16%
	M5 J16-17	SB	4,930	5,070	3%	4,540	4,400	-3%	-670	-13%

* Traffic Forecasting Report assumed opening year as 2016, however, as noted in Chapter 2 forecast traffic figures have been adjusted to a 2014 opening year using factors obtained from TEMPRO.

Noise

Forecast

AST

5.11. The AST stated that the predictions of traffic noise showed that all changes in noise at residential properties within 600m of the scheme would be neutral, and therefore no mitigation for noise would be required. The AST confirmed that there would be both slight adverse and slight beneficial noise effects in parts of the wider road network, due to the scheme re-distributing traffic on existing routes.

Environment Assessment Report

5.12. The EAR noted that predictions of traffic noise, based on the output of the traffic model showed that predicted changes in noise at residential properties within 600m of the scheme would be neutral, and therefore no mitigation for noise would be required.

5.13. Additionally, there would be both slight adverse and slight beneficial noise effects in parts of the wider road network due to the scheme re-distributing traffic on existing routes.

5.14. Details of existing noise mitigation were listed in the EAR and included the following as also detailed in Table 5-3:

- Barrier on top of earth bunding between Trench Lane and M4 (outside highway boundary);
- Bund between Stanley Mead/Ormonds Close Footpath and M4 (outside highway boundary);
- Barrier on top of earth bunding between Juniper Way/Fennel Drive and M4;
- Bund between Palmers Leaze and M4;
- Barrier Chillington Court / Blakeney Road adjacent M5 (outside highway boundary);
- Bund Bevington Walk / Falcon Walk / Falcon Close adjacent M5.

Table 5-3 Existing Noise Mitigation

Motorway	Details	Location	Approx. Scheme Change	Typical Height	Position	Condition
M4	Barrier on Bund	Trench Lane	46850 - 47120	Barrier approximately at constant absolute height over extent, 4m above ground at highest point, 0.5m below Trench Lane at Trench Lane/M4 Overbridge	Barrier on top of earth bunding between Trench Lane and M4	Good
M4	Bund	Stanley Mead / Ormonds Close	46150 - 46820	Bunding typically 3m above Stanley Mead/Ormonds Close	between Stanley Mead/Ormonds Close Footpath and M4	N/A
M4	Barrier on Bund	Juniper Way & Fennel Drive	44900 - 45300	Variable height, 2.5m above ground level at highest point	Barrier on top of earth bunding between Juniper Way/Fennel Drive and M4	Good
M4	Bund	Palmers Leaze	44600 - 44900	Variable height	Between Palmers Leaze and M4	N/A
M4	Barrier on Bund	Palmers Leaze	44425 - 44600	Variable height, in-line with roof gutters on nearest properties	Barrier on top of earth bunding between Palmers Leaze and M4	Good
M5	Barrier on Bund	Chillington Court / Blakeney Road	56625 - 56775	Barrier height approximately 2m above ground, bunding 2-3m	Barrier approximately in line with top of first floor of nearby properties	Good
M5	Bund	Bevington Walk / Falcon Walk / Falcon Close	56775 - 57350	inadequate data	inadequate data	N/A

5.15. The bunds near Trench Lane, Stanley Mead / Ormonds Close and Chillington Court / Blakeney Road are outside the highway boundary. The height and position of these bunds have been estimated and are included in the noise model. There was inadequate data to estimate the size and position of the bunding at Bevington Walk / Falcon Walk / Falcon Close, and this has not been included in the noise model. The other bunds have been included in the noise model, with some estimation as to the appropriate height and position of them. The barriers have been included in the noise model on the top of each relevant bund, based on observations on site. All noise barriers were noted on site to have an acoustically reflective finish.

Consultation

5.16. Bradley Stoke Town Council, which is located on the southern side of the M4 and between the M5 Junction 15 and 16, commented that some local residents have noticed slightly higher noise levels

around Junction 19, only when higher than normal volumes of traffic occur on the motorway and this can be exacerbated if the wind direction is from the east.

- 5.17. Patchway Town Council, which is located on the southern side of the M5 between Junction 16 and 17, commented that an acoustic fence has been installed by Highways England after the intervention of their Member of Parliament, following a long campaign by local people and the Council. The acoustic fence is located along the M5 by Falcon Close, which does reduce noise to those properties on Falcon Close, but it does not cover properties on Falcon Walk and Bevington Walk, which are located very close to the M5.
- 5.18. When the motorway was first constructed in the 1960s, Northavon District Council constructed an earth bund alongside the motorway as housing was constructed very close to its length. In the intervening years, the bund has settled and sunk in height so it no longer provides the intended protection to residents in Bevington Walk, Falcon Close, Falcon Walk and Eagle Drive. Residents of these roads report that noise is dependent on the wind direction and have requested the motorway is resurfaced with low-noise surfacing and more acoustic fences are erected to protect all properties close to the motorway.
- 5.19. Patchway Town Council also commented that as a result of the installation of the concrete central barrier noise generated from the motorway reflects off the barrier into Patchway rather than dispersing across the valley towards the Severn Valley.

Evaluation

- 5.20. The Start of Works Exhibition Boards produced by Highways England in November 2011 mention low noise surfacing will be installed along the length of the scheme. It is understood that limited resurfacing was undertaken as part of the works, as existing road surfacings were of appropriate low noise quality.
- 5.21. POPE environment methodology for assessment allows for a variation in traffic flows of 25% more or 20% less when compared with what was originally forecast in a particular year, which would allow for the assumption that the local noise impact is likely to be either 'worse than' or 'better than' expected.
- 5.22. The traffic figures in Table 5-2 show that observed traffic flows are lower than forecast traffic flows by an average of 18%. Local noise impacts as a result of the scheme are therefore better than expected.
- 5.23. Based on traffic flows in Table 5-2 it is considered likely that the road traffic noise levels are quieter than forecast during the AM peak period due to the reduced traffic flows that were observed. The difference between the forecast and observed flows is more variable for the PM peak period, with road traffic noise levels higher on some traffic links and lower on others.
- 5.24. As per the Design Manual for Roads and Bridges, Volume 11, Section 3, Part 7 - Noise and Vibration (2011), median concrete barriers less than 1.5m above the road surface offer negligible reflection and screening effects. The concrete central barrier along the M5 that Patchway Town Council commented on is less than 1.5m above the road surface and therefore any additional noise generation as a result of the scheme is considered negligible.

Table 5-4 Summary of Noise Evaluation

Origin of Assessment	Summary of Predicted Impacts	Assessment
AST	The predictions of traffic noise impacts showed that all changes in noise at residential properties within 600m of the scheme would be neutral, and therefore no mitigation for noise would be required. There would be both slight adverse and slight beneficial noise effects in parts of the wider road	No change in number of people annoyed. Disbenefit NPV16 of - £20,500

¹⁶ Net Present Value

	network, due to the scheme re-distributing of traffic on existing routes.	
EST	The traffic figures show observed flows are an average of 18% lower than forecast flows across the scheme. This has resulted in an overall lower than expected local noise impacts as a result of the scheme.	Better than expected at OYA

Local Air Quality

Forecast

AST

- 5.25. The AST stated that there would be a greater number of properties with an improvement or no change in local air quality, than deterioration. The majority of properties in the study area would have a small change in concentrations (between -1 and 1 $\mu\text{g}/\text{m}^3$)¹⁷. The positive assessment score was due to an increase of up to 4 $\mu\text{g}/\text{m}^3$ at around 1,200 properties due to a change in direction of the HDV routing on Avon Ring Road/A431.
- 5.26. The AST confirmed that there would be new exceedances within the Bristol City priority Air Quality Management Area (AQMA). For Nitrogen Dioxide (NO₂), there would be an increase above 2 $\mu\text{g}/\text{m}^3$ where the annual mean was greater than 40 $\mu\text{g}/\text{m}^3$. For particulate matter (PM₁₀), there would be no increases above 1 $\mu\text{g}/\text{m}^3$.

Environment Assessment Report

- 5.27. The EAR stated that there was one AQMA in the study area (Bristol City AQMA) which is in the wider network and one proposed AQMA at M5 J17 Cribbs Causeway, which is within the scheme corridor (Cribbs Causeway AQMA declared in 2010 for property on Blackhorse Hill in Easter Compton for NO₂). It was further noted that whilst there would be no land take as a result of the scheme, the effective carriageway would move closer to receptors with the scheme in place.
- 5.28. The impact of the scheme on local air quality was assessed to be neutral in the affected road network area and beneficial in the wider Bristol City AQMA area with a predicted overall reduction in the number of properties with potential exceedances of the EU Annual Limit Value for NO₂.

Consultation

- 5.29. Bradley Stoke Town Council commented that no adverse reports have been received from air quality monitors sited around the town. The monitors are operated by South Gloucestershire Council.
- 5.30. Patchway Town Council commented that pollution has increased with the motorway traffic and as a result of the installation of the concrete central barrier pollution reflects off the barrier into Patchway rather than dispersing across the valley towards the Severn Valley.

Evaluation

- 5.31. POPE Environmental methodology for assessment allows for variation in traffic flows of more than +/- 10% Annual Average Daily Traffic when compared with what was originally forecast in a particular year, which assumes that local air quality is likely to be either 'worse than' or 'better than' expected.
- 5.32. The traffic figures in Table 5-2 show that observed AWT traffic flows are lower than forecast AWT traffic flows by an average of 18%. Local air quality impacts as a result of the scheme are therefore better than expected.

¹⁷ Micrograms per cubic meter

- 5.33. Patchway Town Council's comment that pollution has increased with the motorway traffic as a result of the installation of the concrete central barrier cannot be directly attributed to the scheme, as it is considered unlikely that a barrier of less than 2 metres height would markedly affect pollutant dispersion. Further monitoring data would be required to establish any change in pollutant concentrations.
- 5.34. A review of the air quality assessment for both the AST and the EAR was not able to determine the reason why the AST assessment concluded that there would be increases in pollutant concentrations in the Bristol City AQMA while the EAR assessment concluded that the effect of the Scheme would be beneficial in the Bristol City AQMA.

Table 5-5 Summary of Air Quality Evaluation

Origin of Assessment	Summary of Predicted Effects	Assessment
AST	Greater number of properties with improvement or no change than deterioration. The majority of properties in the study area would have a small change in concentrations (between -1 and 1 µg/m³). The positive assessment score was due to an increase of up to 4 µg/m³ at around 1200 properties due to a change in direction of the HDV routing on Avon Ring Road/A431. There would be new exceedances within the Bristol City priority AQMA. For NO ₂ , there would be an increase above 2 µg/m³ where the annual mean was greater than 40 µg/m³. For PM ₁₀ there would be no increases above 1 µg/m³.	NO ₂ : +825 PM ₁₀ : +89
EST	The traffic figures show observed flows are an average of 18% lower than forecast flows across the scheme, which results in a beneficial impact to local air quality.	As expected at OYA

Greenhouse Gases

- 5.35. The assessment of the impacts of transport schemes on emissions of greenhouse gases is one of the environment sub-objectives. WebTAG notes that carbon dioxide (CO₂) is considered the most important greenhouse gas and consequently this is used as the key indicator for assessing the impact of transport options on climate change. Changes in CO₂ levels are considered in terms of equivalent tonnes of carbon released as part of carbon released as a result of the scheme. As noted in Chapter 2, the Traffic Forecasting Report did not include details on forecast speeds for the DM and DS scenarios. It has therefore not been possible to recalculate a forecast carbon emissions. Observed speed and flow data has been used to estimate the impact of the scheme on carbon emissions in the opening year.

AST

- 5.36. The AST predicted there would be an increase in carbon emissions of 1,997 tonnes in the opening year and an increase of 275,579 tonnes over the 60 year appraisal period. As noted in Chapter 3, this figure was calculated using a non-TUBA method. The Environmental Appraisal Report Volume 1 Chapter 3 calculates the net impact of the scheme on greenhouse gas emissions in the opening year and over the 60 year appraisal period. The AST notes the increase was expected due to traffic growth and an "increase of 17,120,143 vehicles kilometres per day travelled over the 60 year period".

Evaluation

- 5.37. As demonstrated in Chapter 4, a reforecast of carbon emissions for the DM and DS scenarios at OYA has been calculated using current DMRB methodology (which covers all periods of weekday and weekends).
- 5.38. Table 5-6 shows the results of the carbon evaluation, which is the same as that reported in Chapter 4. From Table 5-6 it can be seen that there has been little change in carbon emissions between the DM and DS scenarios in the opening year, equivalent to a reduction of 536 tonnes (2%). The

reasons for this negligible change compared to the forecast increase are primarily due to current traffic volumes being lower than expected.

Table 5-6 Outturn Carbon Emissions Opening Year

Forecast (taken from AST – tonnes)		Outturn Opening Year (tonnes)		
Opening Year	60 year scheme life	Do Minimum	Do Something	Difference
+1,997	+275,578	24,517	23,981	-536 (-2%)

Landscape and Townscape

Forecast

AST

Landscape

- 5.39. The AST stated that there were likely to be some adverse impacts on landscape character and visual amenity through the loss of existing planting, installation of gantries and other infrastructure. As the verge was already narrow, there would be restricted space for mitigation planting. However, the motorway corridor was already dominated by infrastructure and the additional gantries, signage and new Emergency Refuge Areas would not be a wholly inappropriate addition to the landscape, or to the views experienced by receptors. The level of planting required to mitigate the impacts of the scheme would be difficult to achieve within the existing highway boundary, and it was likely that **slight adverse** effects would remain at Design Year.

Townscape

- 5.40. The AST stated that the scheme did not physically intrude into urban areas, but new gantries and message signs would be visible from the adjacent townscape. Visual impacts and impacts on townscape character might be difficult to mitigate due to the lack of available space within the motorway corridor close to urban areas. The AST stated that it was likely that slight adverse effects would occur to townscape.

Environment Assessment Report

Landscape and Visual Effects

- 5.41. The EAR stated that M4 and M5 motorway corridors were largely urban and semi urban due to the proximity of development on the edge of Bristol. The motorway corridors defined the limit of urban development and provided an important buffer to the rural landscape and adjacent Green Belt.

Character

- 5.42. The EAR noted that the Scheme would not impact on the characteristic landscape pattern and features of local landscape importance - these features would be retained with the potential to implement additional mitigation planting where space allowed for enhancement. It was further noted that the careful siting of the gantries, signs and ERAs would help to reduce the impact of the Scheme on the visual amenity of the Green Belt.

Visual Receptors

- 5.43. The EAR stated that the scheme would have a **slight adverse** effect on receptors including local residents, public rights of way and users of local roads. The sensitivity of these receptors ranged from negligible to very high according to the nature of the receptor, the location and the quality of the existing view experienced, i.e. whether views were already compromised by the motorways. It was noted that in the vicinity of the ERAs the narrow verge reduced the scope for

replacement/screen planting with the result that the potential to mitigate the effect on views in most cases was only partial.

Visual Effects

- 5.44. The EAR confirmed that there would be a negligible impact on views from close residential receptors at Bradley Stoke, Patchway and the new Hortham Village housing development due to the screening provided by intervening vegetation and topography.

Lighting

- 5.45. The EAR noted that there was an existing high level of lighting in adjacent urban areas. Existing motorway lighting was located within the central reserve throughout the affected length of the M4 and on the M5 north of J16. On the M5 south of J16, lighting was located in verges. Existing lighting, with column heights of 12m and 15m, would be retained, with localised adjustments to accommodate ERAs, and the possible introduction of low level lighting at these locations.

Night Time Effects

- 5.46. It was expected that additional fixed signage would not significantly increase the level of light spillage that resulted from the lit sections of motorway. It was noted that variable messaging signage on the hard shoulder running gantries might slightly increase levels of light spillage but would not be constant as the signage would not be in constant usage.
- 5.47. The EAR confirmed that there might be additional light spillage from lighting specifically associated with the ERAs and in opening up additional views of traffic head and tail lights. However, the additional ERA lighting would be motion sensitive as vehicles enter and leave the ERA. Consequently the change in the perceived light pollution was considered to be minor adverse, resulting in a **slight adverse** effect.

Overall Predictions of Effects

- 5.48. The EAR stated that the scheme would not substantially increase the overall adverse impact of the existing motorway on most existing receptors. It did note however, that there would be an increase in adverse impact on some receptors, largely as the result of vegetation clearance with limited scope for replacement mitigation planting due to the narrow verge, particularly in the vicinity of ERAs. Overall the scheme would have a slight adverse significance of effect on landscape and visual amenity.

Townscape

- 1.1. The EAR did not identify significant effects on townscape with minor changes to scale due to increased numbers of gantries, MS⁴ and AMI⁵ signs noted and slight changes to the cut slopes / embankments for ERAs and MAPs⁶ predicted.

Consultation

- 5.49. Bradley Stoke Town Council commented that the scheme has not had a significant impact upon the local landscape. The area along the M5 between Junction 15 and 16 is mainly bordered by commerce and light industry and thus has little impact on residential and amenity areas. The M4 between Junction 19 and 20 with the existing landscaping of high earthen banks continue to fairly successfully mitigate any further visual impact to the areas immediately abutting the motorway following the inception of the scheme.

Evaluation

Landscape and Visual Effects

- 5.50. The M4 / M5 motorway interchange and junctions dominate the landscape of the study area. The Scheme has introduced new vertical elements into the landscape, in the form of gantries, lighting and message signs. Where the motorways are in cutting the impacts of the scheme are limited,

but in more open landscapes these new introduced elements are much more visible and as expected make the motorways a more prominent feature in the landscape.

- 5.51. A review of the locations of gantries illustrated on the Series 100 General Arrangement As Built drawings show they are in the same location as those identified on site. No details of additional mitigation planting was identified during the site visit. Mitigation planting identified on site is as per the Series 3000 As Built Planting Mitigation drawings.
- 5.52. Figure 5-2 below illustrates the new gantries and signage installed as part of the Scheme along the M5 from the upgraded pedestrian footbridge at Pegwell. As the M4 / M5 was already lit throughout the extent of the scheme, the effect of the additional lighting associated with the ERAs is as expected.

Figure 5-2 New signage and gantries from pedestrian footbridge at Pegwell



- 5.53. Figure 5-3 below illustrates a view of the scheme from the Bristol Golf Course and Green Belt. As can be seen, the existing earth bund effectively screens the Scheme from the golf course.

Figure 5-3 View from Bristol Golf Course and Green Belt



5.54. Figure 5-4 below illustrates a view from Beacon Lane towards the M4 and Vine Cottage. Prior to the scheme, Vine Cottage had a view of an existing portal gantry located adjacent of the property (Figure 5-5 below) which was removed for the installation of the new gantry located further away from the property. The new gantry and signage can be seen from Vine Cottage highlighting the impact of the scheme upon the surrounding landscape and visual amenity.

Figure 5-4 View of M4 and Vine Cottage from Beacon Lane and Green Belt



Figure 5-5 View of M4 and Vine Cottage from Beacon Lane and Green Belt (image Google, June 2009)



- 5.55. Mitigation planting is evident along the M5 by the Bristol Golf Course (Figure 5-6 below). At OYA, the mitigation planting on site reflects the Series 3000 As Built Planting Mitigation drawings. At the time of the site visit the verges were well maintained, they appeared to be free of weeds and litter removed. Ongoing establishment and maintenance of the planting areas should be re-evaluated at FYA.

Figure 5-6 Mitigation planting along the M5 by Bristol Golf Course (image Google, June 2014)



Townscape

- 5.56. Both the AST and the EAR stated that townscape effects would not be significant with only minor changes to scale due to increased numbers of gantries and signs along the motorways. Based on the POPE site visit this is considered to be the case for residential receptors at Bradley Stoke, Patchway and Hortham Village where the motorways cannot be seen due the screening provided by existing vegetation and intervening landform. Figure 5-7 below shows a view from Beacon Lane in Winterbourne with the scheme in the distance.

Figure 5-7 View from Beacon Lane in Winterbourne



Table 5-7 Summary of Landscape and Visual Evaluation

Origin of Assessment	Summary of Predicted Effects	Assessment
AST	Likely some adverse impacts on landscape character and visual amenity through loss of existing planting, installation of gantries and other infrastructure visible from adjacent towns. As the verge is already narrow, there will be restricted space for mitigation planting. However, the motorway corridor is already dominated by infrastructure, and the additional gantries, signage and new ERAs will not be a wholly inappropriate addition to the landscape, or to the views experienced by receptors. The level of planting required to mitigate the impacts of the Scheme will be difficult to achieve within the existing highway boundary, and it is likely that slight adverse effects to landscape character and visual amenity would remain at Design Year.	Slight Adverse
EST	The scheme has further urbanised the route corridor as expected due to the removal of vegetation, addition of new gantries and signs. Mitigation planting has been implemented along the M4 and M5. Between M5 Junction 16 and 17, mitigation planting is too small to provide any screening at this stage and establishment of planting and seeding should be reconsidered at FYA.	As expected at OYA. Further study required at FYA.

Table 5-8 Summary of Townscape Evaluation

Origin of Assessment	Summary of Predicted Effects	Assessment
AST	The scheme does not physically intrude into the urban areas, but new gantries and message signs will be visible from the adjacent townscape. Visual impacts and impacts on townscape character may be difficult to mitigate due to the lack of available space within the motorway corridor close to urban areas	Neutral
EST	As the M4 / M5 was already a dominant feature visible from the adjacent towns, the provision of new gantries and signs, whilst incorporating additional elements of infrastructure into the route corridor, does not significantly impact upon the adjacent townscape.	As expected at OYA.

Biodiversity

Forecast

AST

- 5.57. The AST stated that there would be minor localised losses of habitat within the highways estate and the potential overall impact would be **slight adverse**.

Environment Assessment Report

- 5.58. The EAR stated that there would be no long term impacts on designated sites although there would be a risk of a slight adverse effect on Bradley Brook Site of Nature Conservation Interest and other watercourses but this would be reduced by use of appropriate Environment Agency Pollution Prevention Guidelines (EA PPGs) and would be covered in the Construction Environmental Management Plan (CEMP).
- 5.59. It was noted that during the construction phase there would be a temporary disturbance to habitats within the soft estate which would be reduced by appropriate seasonal timing of the works, translocation of great crested newts and reptiles, and an ecological watching brief. Where required, protected species licences would be obtained prior to works. Construction works within the Almondsbury Interchange (M4 / M5 junction interchange) would be kept to an absolute minimum and some of the impacts of habitat loss caused by the scheme would be offset by taking measures to compile and implement a grassland management plan for those habitats.
- 5.60. Overall the scheme was expected to have a **slight adverse** significance of effect on ecological resources resulting from loss and severance of low to medium value habitat within the Highways Agency soft estate.

Consultation

- 5.61. Natural England's consultation response did not consider that the scheme would pose any likely or significant risk to those features of the natural environment for which they would otherwise provide a more detailed response and did not wish to make specific comment on the details of the scheme.
- 5.62. Bradley Stoke Town Council have commented that the Scheme has had no effect on the flora and fauna of the area. Local conservation groups have not reported any issues to the Council as a result of the Scheme. No impact has been reported or observed within local wooded areas or on the Three Brooks Nature Reserve which borders the M4 WB carriageway at Bradley Stoke.

Evaluation

- 5.63. No information has been made available to POPE which would confirm any biodiversity and habitat loss as a result of the scheme. As no post opening surveys or Landscape Management Plan (it is understood that a Handover Environmental Management Plan has not been produced, but the information would be in the LMP) have been provided at this stage, an evaluation of the effectiveness of mitigation implemented has not been possible at OYA. The Series 3000 Planting Mitigation Drawings show the majority of the scheme being seeded post construction works, although no details of the planting and maintenance regime has been obtained at OYA.
- 5.64. No details of the translocation of great crested newts and reptiles have been provided to POPE, however, it is understood that works were undertaken under licence to capture and move a colony of great crested newts to a safe location away from the scheme. It is suggested that this aspect of biodiversity mitigation should be reconsidered at FYA when it is hoped further information would be available (e.g. with regards number relocated, details of the receptor site and monitoring data to confirm success or otherwise of the translocation).
- 5.65. In Figure 5-8 below wildflower grassland is evident around the M4 / M5 junction interchange as per the Series 3000 Planting Mitigation drawings which indicate that the Almondsbury Interchange has been levelled and dressed with existing species rich material contained within the area.

Figure 5-8 M4 / M5 Junction Interchange wildflowers (image Google, June 2014)



Animal Mortality Figures

- 5.66. The Managing Agent Contractor (MAC) has been consulted with regard to animal mortality due to motorway traffic within the scheme and have provided the records shown in Table 5-9 below. The figures provided are based on those recorded prior to the scheme between July 2012 and March 2014 when the scheme opened to traffic and after implementation of the scheme from March 2014 to June 2015.

Table 5-9 Animal Mortality Figure provided by the Managing Agent Contractor

Location	Species	Number	Date
M5 J15 SB by Woodlands Golf and Country Club, MP 130/5	Deer	1	November 2013
M4 J19-20 EB, MP 184.5	Badger	1	May 2015

Table 5-10 Summary of Biodiversity Effects

Origin of Assessment	Summary of Effects on Biodiversity	Assessment
AST	Minor localised losses of habitat within the highways estate.	Slight Adverse
EST	The POPE site visit confirmed the species rich grassland within the Almondsbury Interchange as per the Series 3000 Planting Mitigation drawings. Further study is required at FYA to evaluate the effectiveness of the mitigation due to limited data provided at OYA.	As expected based on Series 3000 Planting Mitigation drawings and site visit. Further study required at FYA.

Cultural Heritage and Archaeology

Forecast

AST

- 5.67. The AST stated that there would be a neutral impact on the immediate settings of the Listed Buildings and Scheduled Monuments of National importance and that the view from and general appreciation of one Listed Building would be marginally compromised. The impact overall was assessed as **Neutral**.

Environment Assessment Report

- 5.68. The Cultural Heritage and Archaeology topic was scoped out of the assessment required for inclusion in the EAR as the scheme was not expected to have a significant adverse effect on the cultural heritage resource, with the exception of the proposed demolition of the footbridge at Pegwell. The footbridge is a locally listed heritage asset as a feature which contributes to the character and appearance of the locality, which would have a moderate adverse effect. No further stages of assessment were deemed necessary for scheduled monuments or listed buildings. However, the EAR stated that a historic building record survey should be undertaken to an appropriate level for the footbridge which should be agreed with the local authority's conservation officer.

Consultation

- 5.69. South Gloucestershire Council responded regarding the removal of the Pegwell Break footbridge. The Council have a Written scheme of Investigation for Historic Building Recording (March 2012) which sets out how the historic building record survey is to be carried out but have no record of the survey report following the removal of the bridge.

Evaluation

- 5.70. Based on the information available to POPE it is not clear whether the Listed Building mentioned in the AST is either of Hollywood Tower or Saint Swithins Farm house noted in the EAR as Grade II Listed Buildings which lie approximately 150m from a super gantry. Figure 5-9 below shows the view from the offices at Hollywood Tower Business Centre towards the M5 and the super gantry. As can be seen in the photo, the motorway and associated infrastructure is not visible from the offices. A similar situation is also likely for Saint Swithins Farm given the intervening vegetation between the farm house and the M5 as seen in the aerial photo from Google (March 2013) below (Figure 5-10). Public access was not available to this property.

Figure 5-9 View from offices at Hollywood Tower Business Centre towards M5



Figure 5-10 Aerial view of M5 motorway and Saint Swithins Farm (image Google, March 2013)



- 5.71. The original Pegwell pedestrian footbridge has been replaced by a new pedestrian footbridge as can be seen in Figure 5-11 below. The original footbridge was replaced due to insufficient headroom for HGV's. Figure 5-12 below shows the original Pegwell pedestrian footbridge. The loss of this locally listed heritage asset which contributed to the character and appearance of the locality is considered an adverse effect of the scheme as expected.

Figure 5-11 New Pegwell Pedestrian Footbridge



Figure 5-12 Original Pegwell Pedestrian Footbridge (image Google, May 2012)



Table 5-11 Summary of Cultural Heritage Evaluation

Origin of Assessment	Summary of Predicted Effects	Assessment
AST	Neutral impact on the immediate settings of the Listed Buildings and Scheduled Monuments of National importance. View from and general appreciation of one Listed Building marginally compromised.	Neutral
EST	Impacts to archaeology and built heritage are considered to be as expected. The loss of the locally designated Pegwell footbridge is as expected. South Gloucestershire Council have confirmed they have no record of the historic building record survey following the removal of the footbridge. This survey should be obtained for FYA.	As expected at OYA.

Water Quality and Drainage

Forecast

AST

- 5.72. The AST stated that there would be no major impact with good working practice in place and no long term impact. The impact overall was assessed as **Neutral**.

Environment Assessment Report

- 5.73. The EAR stated that road drainage required no further consideration in terms of impact assessment as the Scheme was not expected to have an adverse impact on the existing motorway drainage system and nearby watercourses. Additional surface runoff from ERAs and areas of carriageway widening would enter the existing motorway drainage network where it would be attenuated prior to discharge to existing outfalls. Pollution control would be provided for the surface runoff flows generated by the scheme. No formal consultation would take place with the Environment Agency, which would be kept informed of the developments as part of the wider communication strategy.

Consultation

- 5.74. No response has been received from the Environment Agency at the time of writing.

Evaluation

- 5.75. The Series 500 Drainage Layout drawings show a series of new surface water channels, narrow filter drains and kerb drains installed throughout the Scheme, taking into account the new ERAs and relocating existing drainage channels where necessary. No other details of as built water quality and drainage features have been received. Further assessment is necessary at FYA.

Table 5-12 Summary of Water Quality and Drainage evaluation

Origin of Assessment	Summary of Predicted Effects	Assessment
AST	No major impact with good working practice. No long term impact.	Neutral
EST	It would appear from the Series 500 As Built Drainage Layout drawings that the drainage measures have been provided and POPE is not aware that they are performing other than as expected, however further information would be necessary to confirm this and water and drainage should be reconsidered at FYA.	As expected based on available information.

Physical Fitness

Forecast

AST

- 5.76. The AST stated that there would be no change in levels of walking and cycling as a result of the Scheme. The impact overall was assessed as **Neutral**.

Environment Assessment Report

- 5.77. The EAR did not include an assessment for Physical Fitness. In the Effects on All Travellers assessment, the EAR stated that:

- The replacement of Pegwell Brake footbridge would have temporary short term adverse effects reducing once works were completed and becoming beneficial due to enhanced access for cyclists.
- In the wider area views from the crossing points would remain essentially unchanged; additional structures would not fundamentally alter the views or experience of non-vehicle users. No new crossings were proposed.

Consultation

- 5.78. Bradley Stoke Town Council have commented that no public rights of way or areas of access have been affected by the scheme.

Evaluation

- 5.79. It is understood that the replacement of the Pegwell pedestrian footbridge caused temporary impacts to non-motorised users during the demolition and installation works. No details of diversion routes and footpath closure notification signs published prior to the bridge demolition have been received. The EAR and CEMP stated that the demolition of the bridge should occur in winter to minimise disruption to users of the footpath. An internet search of local newspapers confirmed that the bridge was demolished over a weekend evening in early November 2012. With the new bridge in place, there are no long term impacts to non-motorised users as a result of the scheme (see Figure 5-11 above) as expected. No other public rights of way have been impacted by the scheme.

Table 5-13 Summary of Physical Fitness evaluation

Origin of Assessment	Summary of Predicted Effects	Assessment
AST	No change in levels of walking and cycling.	Neutral
EST	No impacts on NMUs, as expected.	As expected at OYA.

Journey Ambience

- 5.80. The journey ambience sub-objective considers traveller care (facilities and information), traveller views and traveller stress (frustration, fear of potential accidents and route uncertainty).
- 5.81. Traveller views are defined as the extent to which travellers, including drivers, are exposed to different types of scenery, which the route passes through. The assessment considers landscape character and potential views, good or bad, along the route.
- 5.82. Driver stress is defined in DMRB as “the adverse mental and physiological effects experienced by drivers traversing a road network”. Driver stress is affected by a number of factors including; road layout and geometry, surface riding characteristics, junction frequency, traffic speed and flow per lane characteristics. Collectively these factors can induce feelings of discomfort, annoyance, frustration and fear in drivers resulting in physical and emotional tension, which detracts from the value and safety of the journey. The extent of stress induced in individual drivers differs greatly due to their level of skill, experience, temperament, knowledge of the route and state of health. Driver stress has the following components:
- Frustration;
 - Fear of potential accidents; and
 - Route uncertainty.
- 5.83. Traveller care is concerned with the quality of the journey as affected by the provision of facilities and information along the route. This includes the number and type of facilities and en-route information, together with their spacing and quality.

Forecast

AST

- 5.84. The AST stated that there would be a positive impact for driver information and negative impact for some views. The impact overall was assessed as **Neutral**.

Environment Assessment Report

- 5.85. The EAR stated that the M4 and M5 motorway corridor was largely urban and semi urban due to the proximity of development on the northern fringe of Bristol. It also noted that the M4 was predominantly in motorway cutting with existing planting along this section.
- 5.86. The EAR further stated that:
- Driver stress levels would remain at pre-existing high stress during construction, however, the Scheme should help to reduce the stress levels through improved traffic flows, and improvements in overall journey times.
 - Where the motorway was at grade, open views would increase where vegetation would be cleared and there was an absence of existing screening features.

Consultation

- 5.87. No responses have been received regarding journey ambience.

Evaluation

- 5.88. The scheme has improved traveller care through the provision of additional signage and the level of information available to drivers through variable message signage, as illustrated in Figure 5-13 below.

Figure 5-13 Improved signage and driver information, additional road clutter



- 5.89. Views from the motorway to the surrounding environment have not changed significantly as a result of the Scheme. More open views are now possible along the motorway where vegetation has been cleared as a result of the Scheme. Where vegetation has been reinstated and once it re-establishes, views are likely to return to those similar to that before the Scheme.
- 5.90. Views along the motorways associated with the scheme have been slightly adversely affected as a result of the increased amount of highway furniture that is now visible including gantries and signs. This can be seen in Figure 5-3.

- 5.91. Prior to the scheme opening, there was an average of 43.2 accidents a year on the M4 and M5. Since opening this has reduced to an average of 16 accidents a year on the M4 and M5. The number of fatal and serious accidents has reduced from 8% prior to the scheme to 0% since the Scheme has opened. Statistical significance testing has found that the reduction in collisions is likely to be attributed to the scheme rather than the result of chance alone. Fear of accidents has reduced due to improved signage, driver information and variable speed limits.
- 5.92. Traffic data suggest that journey times throughout the scheme have increased following Scheme opening while journey time reliability has improved for vehicles travelling from the M4 to the M5 and remained constant for vehicles travelling from the M5 to the M4. The improvement in journey time reliability has led to a reduction in driver frustration.
- 5.93. Provision of additional signage and information associated with the Scheme has improved route certainty for users of the motorways.

Table 5-14 Summary of Journey Ambience Evaluation

Traveller Factor	AST Score	OYA evaluation
Views	Negative	The character of the motorway corridor has changed as a result of the new equipment installed for the scheme. The clearance of existing vegetation within the highway boundary has resulted in more open views from the motorway at grade where views are not restricted by existing bunds, environmental barriers or off site woodland planting. Where the vegetation has been reinstated, views experienced by drivers would return to those before the scheme once the vegetation becomes established. Overall this has resulted in views as expected at OYA.
Driver Stress	Positive	Benefits to driver frustration associated with the scheme have reduced as a result of improved journey time reliability even though journey times have increased. Fear of accidents has reduced due to improved driver awareness from the additional signage and variable speed limits. Improved signage and information for drivers should have improved route certainty. Overall, driver stress is as expected at OYA.
Care	Positive	Traveller care has improved through the addition of signage and information available to the driver as a result of the Scheme. Traveller care is as expected at OYA.
Summary Score	Neutral	As expected at OYA

Key Points - Environment

Noise

Local noise impacts as a result of the scheme are better than expected at OYA due to traffic figures being lower than expected by an average of 18%.

Local Air Quality

As traffic figures are lower than expected, local air quality impacts as a result of the scheme are beneficial at OYA.

Greenhouse Gases

Carbon emissions on the M4 and M5 scheme sections have reduced by 2% (536 tonnes in the opening year). Forecasts expected an increase in carbon emissions due to higher traffic volumes, however current traffic volumes are lower than expected and remain similar following scheme opening.

Landscape and Townscape

The scheme adds further urban clutter to a landscape already dominated by the motorways and its infrastructure. The success of mitigation planting along the motorways is unknown at OYA although evidence of planting is evident along sections of the scheme. The townscape of the study area has not significantly been impacted upon by the scheme with impacts as expected at OYA.

Biodiversity

There are no details of protected species impacts as a result of the scheme at OYA. Biodiversity and habitat loss are unknown at OYA, although mitigation planting is evident along sections of the scheme. The impact of the scheme on biodiversity is as expected at OYA. Further study is required at FYA to evaluate the effectiveness of the mitigation planting.

Cultural Heritage and Archaeology

Impacts to archaeology and built heritage are as expected based at OYA. No further assessment is required at FYA for cultural heritage and archaeology.

Water Quality and Drainage

No impacts have been identified to the water quality of the study area. Impacts are as expected, with further study required at FYA to evaluate the performance of the installed drainage.

Physical Fitness

No impacts have been identified to NMUs as a result of the scheme.

Journey Ambience

Traveller views have been negatively impacted as a result of the additional infrastructure installed for the scheme. Driver stress is as expected as a result of improved journey time reliability, reduced fear of accidents and driver frustration. Traveller care has improved with the addition of signage and information available to the driver. Overall, impacts to journey ambience as result of the scheme are as expected at OYA.

6. Accessibility and Integration

- 6.1. This chapter evaluates the impact of the scheme in terms of accessibility and integration objectives and compares the qualitative forecast assessment detailed in the AST with observations and desktop research at OYA.

Accessibility

- 6.2. The accessibility objective is concerned with how the scheme has affected the ability of people in different locations to reach different types of facilities, using any mode of transport. The accessibility objective consists of three sub-objectives. These are:

- Option values;
- Access to the transport system; and
- Severance.

Options Values

- 6.3. Option values, as defined in WebTAG, relate to the availability of different transport modes within the study area, even if they are not used. For example, a car user may value a bus service along their route even if they never use it, because they have the option of another transport mode if their car becomes unavailable.

Forecast

- 6.4. The AST scored the impact of the scheme on Options Value as “Neutral” and states:

“Although there will be an improved level of service, change will not be sufficiently significant to alter travel opportunities or the addition of new modes”.

Evaluation

- 6.5. The scheme has not altered travel opportunities or introduced new travel modes, as expected and it is therefore considered that no further evaluation would reveal any changes to options values connected to the scheme. The impact of the scheme on Options Values is **“neutral”, as expected**.

Access to the Transport System

- 6.6. WebTAG guidance states access to the transport system is influenced by two key variables which are access to a private car and proximity to public transport services.

Forecast

- 6.7. The scheme received a “neutral” score for its impact on access to the transport system and the AST states:

“The M4/M5 HSR scheme does not involve any changes to public transport services. No change in the number of persons who have access to a reasonable public transport service.”

Evaluation

- 6.8. The scheme appraisal considered there to be a neutral impact on access to the transport system as no changes were expected to the supply of transport infrastructure. No further consideration has been given to the impact of the scheme on this sub-objective as POPE agrees with the appraisal in that there has been no change to either access to the private car or proximity to the public

transport system as part of the scheme. The appraisal impact score of **'neutral' is therefore upheld.**

Severance

6.9. The severance sub-objective is concerned with non-motorised modes and how movement and activities within the community are affected by the presence of a major road or other transport link, particularly the degree of separation of residents from facilities and services.

Forecast

6.10. The forecast impact of the scheme on severance in the AST was “neutral” as *“pedestrian access by footbridges or underpasses across the M4 and M5 will remain the same as at present”.*

Evaluation

6.11. No additional facilities have been provided for non-motorised users as part of the scheme, hence the impact of the scheme on severance is scored as **“neutral”** in the EST, **as expected.**

Integration

6.12. The integration objective consists of two main elements:

- Interchange with other transport modes: how the scheme assists different modes of transport in working together and the ease of people moving between them to choose sustainable transport choices.
- Land Use Policy and Other Government Policies: How the scheme integrates with local land use and wider government policies.

Transport Interchange

6.13. The transport interchange objective relates to the extent to which the scheme contributes towards the Government objectives of improving transport interchange for passengers and freight.

Forecast

6.14. The AST expected the scheme would have a “neutral” impact on transport interchange stating:
“[transport interchange] is only relevant with Park and Ride for highway schemes and hence no impact.”

Evaluation

6.15. With regard to highways schemes, the transport interchange sub-objective is only applicable in certain cases where an interchange between different modes forms part of the scheme (e.g. Park and Ride). The scheme has not had an impact on this sub-objective and the impact is therefore scored as **“neutral”**, **as expected.**

Land Use Policies

6.16. This section looks at the scheme in relation to national, regional and local land use policies.

Forecast

6.17. The AST scored the impact of the scheme on Land Use Policy as “Moderate Beneficial” as the scheme was expected to:

“Assist development in Severnside, Filton and Harry Stoke. Improves reliability and resilience of the other inter-regional transport links. Enhanced reliability and reduce congestion of national corridors and in vicinity of an international gateway.”

6.18. The Appraisal Summary Table (October 2009) supporting report identified the national, regional and local policies used in the appraisal of the Land Use Policy and Other Government Policies sub-objectives, which are as follows:

- **Local:** Joint Replacement Structure Plan (2002);
- **Local:** South Gloucestershire Local Plan (2006);
- **Local:** Joint Local Transport Plan (2006/07 to 2010/11);
- **Regional:** Draft Regional Spatial Strategy;
- **Regional:** Regional Economic Strategy;
- **National Policy:** Delivering a Sustainable Transport System (DaSTS); and
- **National Policy:** Roads – Delivering Choice and Reliability.

Evaluation

6.19. Table 6-1 shows the information supporting the assessment of Land Use as taken from the AST Report and the corresponding POPE assessment based on analysis in earlier Chapters.

6.20. As shown in Table 6-1 the impact of the scheme on land use is as expected and the EST is scored as “Moderate Beneficial”.

Table 6-1 Summary of expected integration impacts – Land Use

Level	Policies Supported	Policies Not Supported	POPE Evaluation	Achieved
Local	<ul style="list-style-type: none"> Realising the economic potential of the Avonmouth and Severnside development area through improving strategic highway infrastructure. Optimising the efficiency of existing transport infrastructure. Improving air quality through management of traffic speeds and congestion on the motorway network. 	<ul style="list-style-type: none"> Encouraging use of modes other than the private car within the West of England sub-region. 	<ul style="list-style-type: none"> As shown in Chapter 2, journey time reliability has improved for the route from the M4 to M5 in all time periods and during the AM peak for the route from the M5 to M4. There has also been an improvement in delays for the 10% worst journey times. Chapter 5 shows air quality impacts are as expected based on changes in traffic flows. 	✓
Regional	<ul style="list-style-type: none"> Improving the reliability and resilience of inter-regional transport links, thereby assisting the economic development of the South West region. Management of the M4 and M5 to maintain reliable journey times. 	No direct impact.	<ul style="list-style-type: none"> Journey time reliability has improved on the route from the M4 to M5 and remains similar for vehicles travelling from the M5 to M4. Current congestion levels are not at the level expected and there has been a slight increase in journey times the following scheme opening, however, forecasts did not expect an improvement in journey times in the opening year. 	✓
National	<ul style="list-style-type: none"> Relieving congestion and improving reliability on two key inter-urban (national) corridors. Relieving congestion and improving reliability in the vicinity of an international gateway. 	No direct impact.		
Overall AST assessment score: Moderate Beneficial			POPE Evaluation: As Expected – Moderate Beneficial	

Other Government Policy

- 6.21. The AST expected the scheme to have a “Slight Beneficial” impact on the sub-objective Other Government Policies. The assessment was based on the same policies as the Land Use Policy assessment and the Appraisal Summary Table (October 2009) provided further details on the policies the scheme was expected to support and not support as shown in Table 6-2.
- 6.22. The assessment of the scheme impact against the expected impacts shows overall the impact of the scheme on the sub-objective Other Government Policies is “**Slight Positive**”, **as expected**.

Table 6-2 Summary of expected integration impacts – Other Government Policies

Level	Policies Supported	Policies Not Supported	POPE Evaluation	Achieved
Transport	<ul style="list-style-type: none"> Reducing congestion. Reducing pollution (through reducing stop-start traffic conditions). Reducing carbon consumption (through reducing stop-start traffic conditions). 	<ul style="list-style-type: none"> Reducing resilience on the private car and encouraging more sustainable modes of transport. 	<ul style="list-style-type: none"> Forecasts show journey time benefits were not expected in the opening year, hence it is too soon to determine whether the scheme has been successful at reducing congestion. Journey time reliability has improved for the route from the M4 to M5 across the day and delays experienced by 10% worst journey times have improved in both directions. The scheme has had a beneficial impact on air quality, as expected. There has been no change in carbon emissions since the scheme opened. The scheme has had a neutral impact on the sub-objectives Transport Interchange, Options Values and Access to the Transport System. 	✓
Environment, Food and Rural Affairs	<ul style="list-style-type: none"> Protection of the environment (with respect to air quality and climate change). 	<ul style="list-style-type: none"> Possible impact on nature conservation interests resulting from construction phase. 	The impact of the scheme on environmental sub-objectives are on the whole as expected. The majority of the impacts were expected to be “neutral”.	✓
Health	<ul style="list-style-type: none"> Positive impact on reduction in accidents (through safer traffic flow conditions). 	<ul style="list-style-type: none"> No direct impact. 	There has been a significant reduction in the number of collisions and collision rates since the scheme opened. This improvement is larger than the expected changes.	✓
Business, Enterprise and Regulatory Reform	<ul style="list-style-type: none"> Improving reliability and resilience of road connections to South West region, thereby assisting economic development. 	<ul style="list-style-type: none"> No direct impact. 	As shown in Chapter 2, journey time reliability has improved for the route from the M4 to M5 in all time periods and during the AM peak for the route from the M5 to M4. There has also been an improvement in delays for the 10% worst journey times.	✓
Overall AST assessment score: Slight Beneficial			POPE Evaluation: As Expected – Slight Beneficial	

Accessibility and Integration - Key points

- The scheme has had a “**neutral**” impact on the sub-objectives Access to the Transport System, Severance, Transport Interchange and Options Values. These impact of the scheme on these sub-objectives is therefore **as expected**.
- The impact of the scheme on land use is “**Moderate Beneficial**”, as expected due to improvements in reliability and air quality, which align with local, regional and national land use policy at the time of appraisal.
- The scheme has had a “**Slight Beneficial**” impact **as expected** based on Other Government Policies based on improved journey time reliability, statistical significant reduction in collision numbers and rates and no change in carbon emissions. This means the scheme aligns to Other Government Policies at the time the scheme was appraised.

7. Conclusion

7.1. To conclude this report, this section summarises how the scheme is meeting its specified objectives.

Scheme Specific Objectives

7.2. To conclude this report, this section summarises how the scheme is meeting its specified objectives.

Table 7-1 Success against scheme objectives

Objective	Has the objective been achieved?	
The project shall provide high or very high value for money against its whole of life costs in accordance with the Department's WebTAG guidance.	It is too early to conclude as the impact of the scheme on average journey time needs re-visiting as the scheme was not expected to generate journey time benefits in the opening year. Increasing congestion in the future is likely to result in substantial benefits and value for money.	Too early to conclude
The detrimental environmental effects of the scheme shall be offset by mitigation measures where technically feasible and economic to do so.	The environmental assessment shows the impact of the scheme is as expected for almost all environmental sub-objectives with the impact better than expected for noise.	✓
The scheme shall improve journey times and journey time reliability on the M5 between Junctions 15 and 17, on the M4 between Junctions 19 and 20 and through Almondsbury Junction.	Average journey times on both routes considered in this report have increased following scheme opening by up to 48 seconds (PM peak period) from the M5 to M4 and 32 seconds (inter peak) from the M4 to M5. Journey time reliability has improved across the day on weekdays for vehicles travelling from the M4 to M5. Reliability has only improved in the AM peak for vehicles travelling from the M5 to M4 and there has been no change in all other time periods.	Not achieved in the first year but likely to do so in later years. ✓
The scheme shall reduce the number of fatalities, casualties and incidents on the M5 J15 – J17 and M4 J19 – J20, and through the Almondsbury Interchange, per vehicle kilometre.	The number of collisions has reduced by around 50% since the scheme opened and collision rates have also reduced. These results are both statistically significant.	✓

8. Appraisal Summary Table (AST) and Evaluation Summary Table (EST)

Table 8-1 Appraisal Summary Table

Proposal Name: M4 and M5 HSR		Description: HSR M4 between J19 & J20 (both directions); HSR M5 between J16 & J17 (both directions); HSR M5 between J14 & J15 (sbnd); HSR through Almondsbury Interchange from M4 wbdnd to M5 J16 and from M5 J16 to M4 wbdnd; controlled motorway within Almondsbury Interchange to M5 J16.	PROBLEMS: Congestion and unreliability on the motorways in the area caused by shortage of capacity aggravated by short distances between junctions and complex weaving movements. Delays exacerbated by incidents; above-average accident rates on part of network; limited driver information	Current Cost: £111.4m - £170.8m with mid range £141.1m (including optimism bias). Annual additional operating costs of £777,900. Date: Dec 2009
OTHER OPTIONS OBJECTIVES		The scope for consideration of design options is limited. The scheme location is restricted to the existing motorway corridors. There are limited options also for gantry designs.		
		QUALITATIVE IMPACTS	QUANTITATIVE MEASURE	ASSESSMENT
Environment	Noise	The predictions of traffic noise show that all changes in noise at residential properties within 600m of the scheme would be neutral, and therefore no mitigation for noise would be required. There would be both slight adverse and slight beneficial noise effects in parts of the wider road network, due to the scheme re-distributing of traffic on existing routes.	People annoyed: Do Min 1010.3, Do Something 1010.6.	No change in number of people annoyed. Disbenefit NPV of -£20,500
	Local air quality	Greater number of properties with improvement or no change than deterioration. Majority of properties in the study area have a small change in concentrations (between -1 and 1 µg/m3). Positive assessment score due to increase up to 4 µg/m3 at around 1200 properties due to change in direction of HDV routing on Avon Ring Road/A431. New exceedances within Bristol City priority AQMA. Nitrogen Dioxide: an increases above 2µg/m3 where the annual mean is greater than 40 µg/m3 PM10 : no increases above 1µg/m3	Nitrogen dioxide: 34,232 properties with improvement, 16,439 with deterioration, 12,281 with no change PM10: 21,456 properties with improvement, 11,637 with deterioration, 29,859 with no change	Nitrogen Dioxide : +825 PM10: +89
	Greenhouse Gases	Assumes: traffic growth stops in 2031; emission technology changes stop in 2025. Calculated using non-TUBA method. Increase of +17,120,143 vehicle kilometres per day travelled over the 60 year period.	Change in emissions Opening Year: +1,997 tonnes. Change in emissions 60 year appraisal period: +275,579 tonnes.	Disbenefit NPV of -£11,686,597
	Landscape	There are likely to be some adverse impacts on landscape character and visual amenity through loss of existing planting, installation of gantries and other infrastructure. As the verge is already narrow, there will be restricted space for mitigation planting. However, the motorway corridor is already dominated by infrastructure, and the additional gantries, signage and new ERAs will not be a wholly inappropriate addition to the landscape, or to the views experienced by receptors. The level of planting required to mitigate the impacts of the scheme will be difficult to achieve within the existing highway boundary, and it is likely that slight adverse effects will remain at Design Year.	Not applicable	Slight adverse
	Townscape	The scheme does not physically intrude into the urban areas, but new gantries and message signs will be visible from the adjacent townscape. Visual impacts and impacts on townscape character may be difficult to mitigate due to the lack of available space within the motorway corridor close to urban areas.	Not applicable	Slight adverse
	Heritage of Historic Resources	Neutral impact on the immediate settings of the Listed Buildings and Scheduled Monuments of National importance. View from and general appreciation of one Listed Building marginally compromised.	N/A	Neutral impact
	Biodiversity	Minor localised losses of habitat within the highways estate	N/A	Slight adverse
	Water Environment	No major impact with good working practice. No long term impact	N/A	Neutral
	Physical Fitness	No change in levels of walking and cycling.	N/A	Neutral
Safety	Journey Ambience	Positive impact for driver information, negative for some views. Neutral overall	N/A	Neutral
	Accidents	Reduction in accidents through increased capacity from the HSR, through improved management of traffic speeds with controlled motorway techniques and through enhanced driver awareness.	With HSR in operation, 15% reduction in personal injury accidents for M4 and 26% reduction for M5	£32.9m accident saving benefits over 60 years
Economy	Security	Additional CCTV cameras provide extra security through higher level of surveillance. Emergency Refuge Areas provide safer locations for broken down vehicles.	N/A	Slight positive
	Public Accounts	Investment costs of £109.5m for scheme construction (based on mid-range capital costs of £141.1m including Optimism Bias) and £25.43 million operating costs (based on £0.778 million pa~). Increase in Indirect Tax Revenues of £36.78m	Local Govt PVC: £0m Central Govt PVC: £98.14m	PVC: £98.14m BCR: 5.69 BKR: 4.41
	TEE: Business Users & Transport Providers	Travel time benefits for business users and some vehicle operating cost savings especially freight. Disbenefits through delays caused by construction are spread across Business and Consumers		PVB: £373.07m Construction delays - PVB -£29.43m
	TEE Consumers	Travel time benefits for users and some vehicle operating cost savings		PVB: £193.89m
	Reliability	Additional peak period capacity (HSR) and variable speed limits reduce occurrence of 'stop-start' traffic conditions and will improve reliability of journey times. Assessment using INCA gives benefits of £131.9m which are not included in BCR at this stage.		Moderate positive
Accessibility	Wider Economic Impacts	Additional user benefits for agglomeration (6% all user benefits), imperfectly competitive markets (6% business user benefits) and labour market impacts (2% all user benefits). Benefits not included in BCR as guidance is for consultation.		Slight Positive
	Option Values	Although there will be an improved level of service, change will not be sufficiently significant to alter travel opportunities or the addition of new modes.	N/A	Neutral
	Severance	Pedestrian access by footbridges or underpasses across the M4 and M5 will remain the same as at present.	N/A	Neutral
Integration	Access to the Transport System	The M4/M5 HSR scheme does not involve any changes to public transport services. No change in the number of persons who have access to a reasonable public transport service.	N/A	Neutral
	Transport Interchange	Only relevant with Park & Ride for highway schemes and hence no impact.	N/A	Neutral
	Land Use Policy	Assists developments in Severnside, Filton, and Harry Stoke. Improves reliability and resilience of the of inter-regional transport links. Enhanced reliability and reduced congestion of national corridors and in vicinity of an international gateway	N/A	Moderate beneficial
	Other Government Policies	Reduced congestion, pollution, carbon consumption and accidents contribute to national policy objectives. Improved reliability and resilience assist economic development in region.	N/A	Slight beneficial


Table 8-2 Evaluation Summary Table

Scheme Name M5 J15 – 17 & M4 J19 – 20 Smart Motorway		Qualitative Impacts	Quantitative Assessment	Assessment Score
Objective				
Environment	Noise	The traffic figures show observed flows are an average of 18% lower than forecast flows across the scheme. This has resulted in an overall lower than expected local noise impacts as a result of the scheme.	-	Better than expected at OYA
	Local air quality	The traffic figures show observed flows are an average of 18% lower than forecast flows across the Scheme which results in a beneficial impact to local air quality.	-	As expected at OYA
	Greenhouse Gases	There has been a 2% (536 tonnes) reduction in carbon emissions since the scheme opened. This reduction is contrary to the forecast increase as observed traffic flows are lower than forecast and average journey times have slightly increased, whereas a negligible change was expected in the opening year.	Outturn Do Minimum: 24,157 tonnes Outturn Do Something: 23,981 tonnes Change: -536 tonnes	Better than expected at OYA
	Landscape	The scheme has further urbanised the route corridor as expected due to the removal of vegetation, addition of new gantries and signs. Mitigation planting has been implemented along the M4 and M5. Between junction 16 and 17 of the M5 mitigation planting is too small to provide any screening at this stage and establishment of planting and seeding should be reconsidered at FYA.	-	As expected at OYA. Further study required at FYA.
	Townscape	As the M4 / M5 was already a dominant feature visible from the adjacent towns, the provision of new gantries and signs, whilst incorporating additional elements of infrastructure into the route corridor, does not significantly impact upon the adjacent townscape.	-	As expected at OYA.
	Heritage of Historic Resources	Impacts to archaeology and built heritage are considered to be as expected. The loss of the locally designated Pegwell footbridge is as expected. South Gloucestershire Council have confirmed they have no record of the historic building record survey following the removal of the footbridge. This survey should be obtained for FYA.	-	As expected at OYA.
	Biodiversity	The POPE site visit confirmed the species rich grassland within the Almondsbury Interchange as per the Series 3000 Planting Mitigation drawings. Further study is required at FYA to evaluate the effectiveness of the mitigation due to limited data provided at OYA.	-	As expected based on Series 3000 Planting Mitigation drawings and site visit. Further study required at FYA.
	Water Environment	It would appear from the Series 500 As Built Drainage Layout drawings that the drainage measures have been provided and POPE is not aware that they are performing other than as expected, however further information would be necessary to confirm this and water and drainage should be reconsidered at FYA.	-	As expected based on available information
	Physical Fitness	No impacts on NMUs, as expected.	-	As expected at OYA.
	Journey Ambience	The impact of the scheme on this sub-objective is as expected at OYA due to traveller views being negatively impacted due to additional infrastructure and improvements to driver stress through improved journey time reliability and reduced driver frustration and fear of accidents. Traveller care has also improved due to additional driver information.	-	Neutral (As expected)
Safety	Accidents	There has been a 55% reduction in the collision rate on the M4 and 52% on the M5 after background reductions are considered.	19.1 collisions saved in the opening year	PVB = £71.1 million
	Security	Emergency Refuge Areas and additional CCTV has been implemented as part of the scheme which provide greater driver information and surveillance.	-	Slight Positive (as expected)
Economy	Public Accounts	The cost of the scheme is slightly lower than forecast, including indirect tax as a reduction in cost and operating costs.	-	PVC = £77.6 million
	TEE: Business Users & Transport Providers	Average journey times have slightly reduced in the opening year, however, forecasts expected a negligible change in average journey times in the peak period in the opening year. As a result, at OYA the impact of the scheme on TEE has not been monetised.	Not monetised at OYA	Not monetised
	TEE Consumers	As for Business TEE.		
	Reliability	The scheme has improved journey time reliability for vehicles travelling from the M4 to M5 across the day but only during the AM peak for vehicles traveling from the M5 to M4. There has been an improvement in the delays experienced by the 10% worst journey times in both direction during the peak periods.	Not monetised	Slight Beneficial (As expected)
Wider Economic Impacts	Using a similar approach to the appraisal by basing the impact of the scheme on the wider economy from the journey time impact suggests the scheme is unlikely to have a positive impact on the wider economy at OYA.	-	Neutral (Worse than expected)	
Accessibility	Option Values	The scheme has not altered the travel options available or introduced new modes of travel.	-	Neutral (As expected)
	Severance	There has been no change in the facilities provided to non-motorised users as part of the scheme.		Neutral (As expected)
	Access to the Transport System	There have been no changes to the supply of transport infrastructure.	-	Neutral (As expected)
Integration	Transport Interchange	This sub-objective is only applicable in certain cases where an interchange between different modes forms part of the scheme (e.g. Park and Ride), which is not included as part of this scheme.	-	Neutral (As expected)
	Land Use Policy	The scheme is supporting local, regional and national land use policies by improving journey time reliability and delays as well as air quality.	-	Moderate Beneficial (As expected)
	Other Government Policies	The scheme has improved journey time reliability and delays, minimised the environmental impact of the scheme and significantly improved safety on the M4 and M5 scheme sections. As a result, the scheme is successfully aligning with other government policies.	-	Slight Beneficial (As expected)


9. Appendices

Appendix A. MIDAS Analysis M5 J17 – 15

AM Peak Flows by Lane




PM Peak Flows by Lane




Where N/A is stated, data is available but the data quality is considered poor hence the data has been removed from the analysis. Figures may not total due to rounding.

AM Peak Speeds by Lane



PM Peak Speeds by Lane



Where N/A is stated, data is available but the data quality is considered poor hence the data has been removed from the analysis. Figures may not total due to rounding.

Appendix B. Environment Information Requested

Requested Information	Response
Environmental Statement	N/A
Environmental Assessment Report	Environmental Appraisal Report (EAR) Volumes 1, 2 and 3, November 2009
AST	Version dated January 2010
Any amendments/updates/addendums etc to the EAR or any further studies or reports relevant to environmental issues. Have there been any significant changes to the scheme since the EAR.	No information received.
'As Built' drawings for landscape, ecological mitigation measures, drainage, fencing, earthworks etc. Preferably electronically or on CD.	As Built Series 3000 Planting Mitigation, As Built Series 500 Drainage Layout and As Built Series 100 General Arrangement December 2013
Contact names for consultation	Sourced by POPE team
Archaeology - were there any finds etc. Have any Archaeological reports been written either popular or academic and if so are these available?	N/A
Have any properties been eligible for noise insulation?	No information received
Have there been any Part 1 Claims regarding noise, air quality or lighting? Have any post opening surveys been undertaken?	No information received for air quality or lighting. It is understood that there was no requirement for noise insulation or provision of noise fencing as part of permanent works.
Has any post opening survey or monitoring been carried out e.g. for ecology/biodiversity or water quality and if so would copies of the reports be available?	No information received.
Animal Mortality Data	Information provided by MAC.
Any publicity material	Highways England Road Projects webpage Publications : <ul style="list-style-type: none"> • M4 Junction 19-20 and M5 Junction 15-17 Managed Motorways - Interactive Scheme Leaflet; • M4 Junction 19-20 and M5 Junction 15-17 Managed Motorways Leaflet; and • M4 J19-20 and M5 J15-17 Managed Motorways Start of Works Exhibition Boards - November 2011.
Pre scheme Non-Motorised User (NMU) Audit or Vulnerable User Survey	No information received.
Copy of NMU post opening survey	N/A
Employers Requirements Works Information - Environment sections	No information received.
Health and Safety File – Environment sections	No information received.
Construction Environment Management Plan (CEMP)	Balfour Beatty M4/M5 Hard Shoulder Running Project Management Plan – Construction Environmental Management Plan, April 2012. Master Document ENVSTF-202 Version 2.
Landscape and Ecology Aftercare Plan (LEAP) and / or Landscape Management Plan (LMP)	No information received.
Handover Environmental Management Plan (HEMP)	No information received.
Has the scheme received any environmental awards	CEEQUAL Sustainability Performance Assessment Good achieved, 2012

Appendix C. Photomontage Comparison Views

The 'before' viewpoint photos have been taken from the Environmental Assessment Report (EAR) Volume 2 Appendices, June 2010. The OYA viewpoint photos were taken in June 2015.

Viewpoint // 03 – before – summer view south east from Southview Farm towards M5



Viewpoint // 03 – OYA – summer view south east from Southview Farm towards M5 and new MS3. EAR stated slight adverse effect to visual amenity for occupiers of Southview Farm. View from Southview Farm is as expected at OYA.



Viewpoint // 12 – before – summer view south westwards from Fernhill Road towards M4



Viewpoint // 12 – OYA – summer view south west from Fernhill Road towards M4. EAR stated slight adverse effect to visual amenity for residential occupiers on Fernhill Road. View from property on Fernhill Road is better than expected at OYA.



Viewpoint // 13 – before – summer view from Florence Park, Almondsbury towards M4



Viewpoint // 13 – OYA – summer view from Florence Park, Almondsbury towards M4. EAR stated neutral effect to visual amenity for users of footpath in Florence Park. View from Florence Park is as expected at OYA.



Viewpoint // 15 – before – summer view eastwards from public footpath at Pegwell Wood towards M5



Viewpoint // 15 – OYA – summer view from public footpath of new gantry superstructure on M5. EAR stated slight adverse effect to visual amenity for users of footpath at Pegwell Wood. View from at footpath at Pegwell Wood is worse than expected at OYA.



Viewpoint // 16 – before – summer view north from public footpath onto M5



Viewpoint // 16 – OYA – summer view north from public footbridge over M5 towards new gantry superstructure. EAR stated neutral effect to visual amenity for users of footbridge over M5 near Pegwell Break. View from at footbridge at Pegwell Break is worse than expected at OYA.



Viewpoint // 17 – before – summer view south from public footpath onto M5



Viewpoint // 17 – OYA – summer view north from public footbridge over M5 towards new gantry superstructure and MS3. EAR stated neutral effect to visual amenity for users of footbridge over M5 near Pegwell Break. View from at footbridge at Pegwell Break is worse than expected at OYA.



Viewpoint // 18 – before – summer view eastwards from Bristol Golf Club driving range towards M5



Viewpoint // 18 – OYA – summer view eastwards from Bristol Golf Club driving range towards M5 and new MS3. EAR stated slight adverse effect to visual amenity for users of Bristol Golf Club driving range. View from Bristol Golf Club driving range is as expected at OYA.



Viewpoint // 20 – before – summer view east of Bristol Golf Club driving range towards M5



Viewpoint // 20 – OYA – summer view east of Bristol Golf Club driving range towards M5 and new gantry superstructure. EAR stated slight adverse effect to visual amenity for users of Bristol Golf Club driving range. View from Bristol Golf Club driving range is as expected at OYA.



Viewpoint // 21 – before – summer view south west of Bristol Golf Club towards M5



Viewpoint // 21 – OYA – summer view south west of Bristol Golf Club towards M5 and new gantry superstructure. EAR stated slight adverse effect to visual amenity for users of Bristol Golf Club driving range. View from Bristol Golf Club driving range is better than expected at OYA.



Viewpoint // 22 – before – summer view north west towards M5



Viewpoint // 22 – OYA – summer view north west towards M5 and new gantry superstructure. EAR stated slight adverse effect to visual amenity for users of MacDonald's restaurant. View from MacDonald's restaurant is worse than expected at OYA.



Viewpoint // 23 – before – summer view south east of Hollywood Tower towards M5



Viewpoint // 23 – OYA – summer view south east of Hollywood Tower towards M5. EAR stated neutral effect to visual amenity for users of Cribbs Business Centre at Hollywood Tower. View from Cribbs Business Centre at Hollywood Tower is as expected at OYA.



Viewpoint // 24 – before – summer view south west from bridleway and West Country Water Park towards M4



Viewpoint // 24 – OYA – summer view south west from West Country Water Park towards m4 and two new gantry superstructures. EAR stated slight adverse effect to visual amenity for users of West Country Water Park. View from West Country Water Park is as expected at OYA.



Viewpoint // 26 – before – summer view south east from properties on Church Lane, Winterbourne towards M4



Viewpoint // 26 – OYA – summer view south east from property on Church Lane, Winterbourne towards M4. EAR stated neutral effect to visual amenity for occupiers of Court Farm on Church Lane, Winterbourne. View from Court Farm on Church Lane, Winterbourne is as expected at OYA.



Viewpoint // 29 – before – summer view west from the junction of the B4057 and B4058 in Winterbourne towards M4



Viewpoint // 29 – OYA – summer view west from junction of B4057 and B4058 in Winterbourne towards M4 and new gantry superstructure. EAR stated neutral effect to visual amenity for users of footpath south of B4057, Winterbourne. View from junction of B4057 and B4058 in Winterbourne is as expected at OYA.



Viewpoint // 31 – before - summer view south west from residential properties on Winterbourne Hill (B4058), Winterbourne towards M4



Viewpoint // 31 – OYA – summer view south west from residential properties on Winterbourne Hill (B4058), Winterbourne towards M4. EAR stated neutral effect to visual amenity for occupiers of properties on Winterbourne Hill. View from properties on Winterbourne Hill (B4058), Winterbourne is as expected at OYA.



Appendix D. Glossary

AADT	Average of 24 hour flows, seven days a week, for all days within the year.
ALR	All Lane Running is a type of smart motorway in which all lanes are open to traffic at all times. There is no lane which dynamically varies as a hard shoulder or normal lane.
AQMA	Air Quality Management Area
AST	Appraisal Summary Table This records the impacts of the scheme according to the Government's five key objects for transport, as defined in DfT guidance contained on its Transport Analysis Guidance web pages, WebTAG
BCR	Benefit Cost Ratio This is the ratio of benefits to costs when both are expressed in terms of present value i.e. PVB divided by PVC
CEMP	Construction Environmental Management Plan
CM	Controlled Motorway Controlled motorways have three or more lanes with variable speed limits indicated through the use of overhead gantry signing. The hard shoulder is not used as a running lane, and is only used in a genuine emergency.
DHSR/HSR	Dynamic Hard Shoulder is the inside line on a smart motorway when can operate in one of two modes: <ul style="list-style-type: none"> • As the default, as a normal motorway hard shoulder i.e. only for emergency use; and • Under operator control, open to all traffic. Dynamic Hard Shoulder Running is the system in a smart motorway which includes DHSR.
Discount Rate	The percentage rate applied to cash flows to enable comparisons to be made between payments made at different times. The rate quantifies the extent to which a sum of money is worth more to the Government today than the same amount in a year's time.
Discounting	Discounting is a technique used to compare costs and benefits that occur in different time periods and is the process of adjusting future cash flows to their present values to reflect the time value of money, e.g. £1 worth of benefits now is worth more than £1 in the future. A standard base year needs to be used which is 2002 for the appraisal used in this report.
Do Minimum	In scheme modelling, this is the scenario which comprises only the existing road network and other committed schemes.
Do Something	In scheme modelling, this is the scenario detailing the planned scheme plus improvement schemes that have already been committed
EAR	Economic Assessment Report
EnAR	Environment Assessment Report
EIR	Economic Impact Report
ERA	Emergency Refuge Area
EST	Evaluation Summary Table In POPE studies, this is a summary of the evaluations of the TAG objectives using a similar format to the forecasts in the AST.
FWI	Fatalities & Weighted Injuries
FWI/bvkm FWI/mvkm	This figure is a combined measure of casualties based on the numbers of fatal, serious and slight casualties. It is weighted by severity of injuries, with fatalities having the highest weighting.
FYA	Five Years After
GCN	Great Crested Newt
Halogen Data	Halogen Data is the record of the overhead gantry settings and message screens forming part of a smart motorway scheme over time.
HEMP	Handover Environmental Management Plan
HSI	Habitat Suitability Index
INCA	Incident Cost Benefit Assessment can be used to estimate the benefits of reduce delay and travel time variability caused by unforeseen incidents that reduce capacity such as breakdowns, accidents and debris on the carriageway and major disruptions such as spillages.
KSI	Killed or Seriously Injured

LNA	Local Nature Area
MAC	Managing Agent Contractor
MIDAS Data	Motorway Incident Detection Automated Signalling (MIDAS) data is held by Highways England which contains lane by lane traffic flows and speeds.
MM-DHSR	See DHSR
NMU	Non-motorised User
NPV	Net Present Value The difference between the Present Value Costs and Present Value Benefits.
OYA	One Year After
PIC	Personal Injury Collision Data on these is obtained from records of road collisions collected from by police officers attending accidents.
PIC/mvkm	Ratio of PIC to the level of travel measured in million vehicle kilometres (mvkm)
Present Value	Present Value is the value today of an amount of money in the future. In cost-benefit analysis, values in differing years are converted to a standard base year by the process of discounting giving a present value.
PVB	Present Value Benefits Value of a stream of Benefits accruing over the appraisal period of a scheme expressed in the value of a Present Value
PVC	Present Value Cost
RSA	Road Safety Audit
Smart Motorway	Referred to previously as “managed motorways”: a motorway which uses technology to vary speed limits in response to driving conditions. These smart motorways make the hard shoulder available to traffic. This could be permanently or at particularly busy times of the day.
SEGI	Site of Ecological / Geological Importance
TUBA	Transport User Benefit Assessment
VMSL	Variable Mandatory Speed Limit
WEBTAG	Department for Transport’s website for guidance on the conduct of transport studies at http://www.webtag.org.uk/

Appendix E. List of Tables and Figures

Figure 1-1	Scheme Location	8
Figure 1-2	Scheme Layout	11
Figure 1-3	M5 Junction 17 – new road markings	12
Figure 1-4	M5 Junction 16 Before and After PPP	13
Figure 1-5	M5 Junction 16 Before and After Local Pinch Point Widening Circulatory	14
Figure 1-6	M5 Junction 17 Before and After Local Pinch Point Widening of Merlin Road	14
Figure 2-1	National, Regional and Local Trends (mvkm travelled)	18
Figure 2-2	Comparison of Before and After Scheme Opening AWT Flows on the scheme section and immediate surrounding motorway network	22
Figure 2-3	Hourly Flow Profile on scheme sections	23
Figure 2-4	Change in AWT flows through Almondsbury Interchange since scheme opening	24
Figure 2-5	Change in AWT flows on local roads since scheme opening	25
Figure 2-6	Journey Time Routes	31
Figure 2-7	Average Speed (kph) from M5 to M4 AM Peak (08:00 - 09:00)	35
Figure 2-8	Average Speed (kph) from M5 to M4 Inter Peak (10:00 - 16:00)	35
Figure 2-9	Average Speed (kph) from M5 to M4 PM Peak (17:00 - 18:00)	35
Figure 2-10	Average Speed (kph) from M4 to M5 AM Peak (08:00 - 09:00)	35
Figure 2-11	Average Speed (kph) from M4 to M5 Inter Peak (10:00 - 16:00)	35
Figure 2-12	Average Speed (kph) from M4 to M5 PM Peak (17:00 - 18:00)	35
Figure 2-13	Use of the HSR during weekday peak periods	36
Figure 2-14	Use of VMSL during weekday peak periods from M5 to M4	37
Figure 2-15	Use of VMSL during weekday peak periods from M4 to M5	38
Figure 2-16	AM Flow (08:00 – 09:00) M4 J20 - 19	40
Figure 2-17	PM Flow (17:00 – 18:00) M4 J20 - 19	40
Figure 2-18	AM Speed (08:00 – 09:00) M4 J20 - 19	40
Figure 2-19	PM Speed (17:00 – 18:00) M4 J20 - 19	40
Figure 2-20	Journey Time Reliability from the M4 to M5	44
Figure 2-21	Journey Time Reliability from the M5 to M4	44
Figure 3-1	Geographic Areas used in collision analysis	50
Figure 3-2	Additional CCTV Cameras and Emergency Refuge Area	54
Figure 5-1	Key Location Map	70
Figure 5-2	New signage and gantries from pedestrian footbridge at Pegwell	80
Figure 5-3	View from Bristol Golf Course and Green Belt	81
Figure 5-4	View of M4 and Vine Cottage from Beacon Lane and Green Belt	81
Figure 5-5	View of M4 and Vine Cottage from Beacon Lane and Green Belt (image Google, June 2009) ...	82
Figure 5-6	Mitigation planting along the M5 by Bristol Golf Course (image Google, June 2014)	82
Figure 5-7	View from Beacon Lane in Winterbourne	83
Figure 5-8	M4 / M5 Junction Interchange wildflowers (image Google, June 2014)	85
Figure 5-9	View from offices at Hollywood Tower Business Centre towards M5	87
Figure 5-10	Aerial view of M5 motorway and Saint Swithins Farm (image Google, March 2013)	87
Figure 5-11	New Pegwell Pedestrian Footbridge	88
Figure 5-12	Original Pegwell Pedestrian Footbridge (image Google, May 2012)	88
Figure 5-13	Improved signage and driver information, additional road clutter	91
Table 1-1	Summary of problems prior to scheme (Client Scheme Requirements, July 2011)	9
Table 1-2	History of Scheme	15
Table 2-1	Change in AADT	19
Table 2-2	Traffic Count Sites	20
Table 2-3	Weekday HGV flows and proportions	26
Table 2-4	Progress of assumed schemes 2016	27
Table 2-5	Forecast and Observed Flows (AWT) on local roads	28
Table 2-6	Forecast and Observed Flows (AWT) on scheme sections	30
Table 2-7	Change in journey times following scheme opening	32
Table 2-8	Change in average speeds (kph) following scheme opening	33
Table 2-9	Summary of findings for M4 J20 - 19	39
Table 2-10	Forecast scheme impact on average network travel time and delay	42
Table 3-1	Index of change for collision numbers on motorways	51
Table 3-2	Number of collisions by severity on M4 J19 – 20 and Almondsbury Interchange	51

Table 3-3	Number of collisions by severity on M5 J15 – 17 and Almondsbury Interchange	51
Table 3-4	Comparison of forecast and observed collisions	52
Table 3-5	Collisions Rates on M4 and M5 Scheme Sections	53
Table 3-6	FWI on M4 scheme section	53
Table 3-7	FWI on M5 scheme section	53
Table 4-1	Economic Impact of Scheme	57
Table 4-2	Forecast journey time benefits.....	58
Table 4-3	Forecast and outturn estimate 60 year journey time benefits	59
Table 4-4	Vehicle Operating Cost (VOC) Impact.....	60
Table 4-5	Forecast and outturn safety benefits	61
Table 4-6	Carbon Evaluation	61
Table 4-7	Monetised Journey Time Reliability Benefits Forecast.....	62
Table 4-8	Summary of Present Value Benefits.....	63
Table 4-9	Indirect tax revenue impact as a cost (60 years).....	64
Table 4-10	Investment Cost	65
Table 4-11	Forecast operation, maintenance and renewal costs	65
Table 4-12	Summary of PVC	66
Table 4-13	Benefit Cost Ratio (all monetary values in 2002 prices £m, discounted)	66
Table 5-1	Summary of Environmental Consultation Responses	70
Table 5-2	Forecast AWT vs. Observed AWT.....	72
Table 5-3	Existing Noise Mitigation.....	74
Table 5-4	Summary of Noise Evaluation	75
Table 5-5	Summary of Air Quality Evaluation	77
Table 5-6	Outturn Carbon Emissions Opening Year	78
Table 5-7	Summary of Landscape and Visual Evaluation	83
Table 5-8	Summary of Townscape Evaluation	84
Table 5-9	Animal Mortality Figure provided by the Managing Agent Contractor	85
Table 5-10	Summary of Biodiversity Effects.....	86
Table 5-11	Summary of Cultural Heritage Evaluation	88
Table 5-12	Summary of Water Quality and Drainage evaluation	89
Table 5-13	Summary of Physical Fitness evaluation.....	90
Table 5-14	Summary of Journey Ambience Evaluation.....	92
Table 6-1	Summary of expected integration impacts – Land Use	97
Table 6-2	Summary of expected integration impacts – Other Government Policies	98
Table 7-1	Success against scheme objectives	100
Table 8-1	Appraisal Summary Table	101
Table 8-2	Evaluation Summary Table.....	102