

Original Record of Particulars for *Harvest Hope*,
produced by Bureau Veritas on completion of build

RECORD OF PARTICULARS OF A FISHING VESSEL

RECEIVED

26 FEB 1996

MARINE OFFICE

SHERDEEN

UNDER 24.4 METRES

Name

HARVEST HOPE

Official Number

PD 120

Fishing Letters and Numbers

B 14269

Classification Society

BUREAU VERITAS

Name and Address of

JAMES STEPHEN

Owner, Managing Owner

OTHERS

or Agent

PETERHEAD / SCOTLAND



Dimensions	Registered	Principal
Length	24,33 m	
Breadth	8,78 m	
Depth	7,38 m	

Date Keel Laid

27 JANUARY 1995

Andrzej Wawrzyniak
SURVEYOR
to Bureau Veritas Szczecin

PART II, D, E, F, G

MAIN AND AUXILIARY MACHINERY

M.E. REV - 1000 RPM
SHAFT GEAR REV - 200 RPM

Number	Manufacturer's Name and Type	Max. cont. rating
ONE	..Main Engines STORK - WARTSILA DIESEL 4-STROKE COMBUSTION SINGLE-ACT. 1502,8 BHP 6FHD 240G	1105 KW
TAILSHAFT - MATERIAL ST. 60.2 N DIAMETER - $\phi 210$ $\phi 204$ $\phi 200$ REDUCTION RATIO 5:1		WEIGHT 705 kg F5810 600/4 HVB
Auxiliary Engines		Purpose
N ^o 1	CATERPILLAR 3306 B-T	123 KW = 167,3 BHP - EL- GEN
N ^o 2	CATERPILLAR 3306 B-T	123 KW = 167,3 BHP - EL- GEN
Total Installed BHP		1837,4

BILGE PUMPS

BILGE SUCTIONS

Size of bilge main/s

ER- 80 mm
FISH HOLD- 50 mm

	Description	Capacity
1.	BILGE PUMP - DESMI - TYPE S-80-70-220/A02-2	$25 \text{ m}^3/\text{h} = 416 \text{ ltr}/\text{min}$
2.	GENERAL SERVICE PUMP - DESMI - TYPE S-80-70-125/A02	$25 \text{ m}^3/\text{h} = 416 \text{ ltr}/\text{min}$
Andrzej Wawrzyniak SURVEYOR to Bureau Veritas Szczecin 03 JAN 1996		

Compartment	Size of Suction to Compartment
(I) ENGINE ROOM	
1 MAIN BILGE PUMP	$\phi 80 \text{ mm}$
2 MAIN G.S. PUMP	$\phi 80 \text{ mm}$
3 EMERGENCY HAND P.	$\phi 32 \text{ mm}$
4 EMERGENCY G.S. PUMP	$\phi 80 \text{ mm}$
5 BILGE WATER SEPARATOR	$\phi 25 \text{ mm}$
(II) FISH HOLD	
1 PS BILGE WELL	$\phi 50 \text{ mm}$
2 STB BILGE WELL	$\phi 50 \text{ mm}$
3 BOW THRUSTER MAIN	$\phi 50 \text{ mm}$
4 BOW THR. \rightarrow BWS	$\phi 25 \text{ mm}$
5 EMERGENCY HAND PUMP	$\phi 32 \text{ mm}$
6 FISH CUTTING COMP	$\phi 32 \text{ mm}$
EMERGENCY HAND PUMP	
(III) STEERING GEAR ROOM	
(IV) NET DRUMS COMPARTMENT	
PS -	$\phi 50 \text{ mm}$
STB -	$\phi 50 \text{ mm}$
(V) UPPER DECK	
PS -	$\phi 50 \text{ mm}$
STB -	$\phi 50 \text{ mm}$

PART II A, B AND C

DOORS FITTED IN OUTER WATERTIGHT STRUCTURE (ie structures contributing to buoyancy or protecting openings leading to spaces below deck)

	Where fitted	Height of Casings	Size of Door Openings	Height of Sills	Type of Door	Operate both sides
	Freeboard Deck					
1.	BATTERY ROOM	1900	1300 x 650	560	WATERTIGHT P7U	YES
2.	CO ₂ ROOM	1900	1300 x 650	560	WATERTIGHT L7U	YES
3.	EMERGENCY EXIT FROM ENGINE ROOM	1900	1300 x 650	560	WATERTIGHT L7U	YES
4.	CORRIDOR	1900	1300 x 650	560	WATERTIGHT P7U	YES
5.	ENGINE ROOM	2050	1650 x 650	360	WATERTIGHT & GASTIGHT L7	YES
6.	FORWARD STORE FROM FISH GUTTING COMPARTMENT	1900	1300 x 650	560	WATERTIGHT P7U	YES
7.	CHANGING ROOM FROM FISH GUTTING COMPART.	1900	1300 x 650	560	WATERTIGHT P7U	YES

UPPER DECK

8.	STB STORE AFT.	1930	1480 x 680	450	WATERTIGHT R-WT-A	YES
----	----------------	------	------------	-----	-------------------	-----

NAVIGATION DECK

9.	WHEELHOUSE STB	1980	1680 x 680	300	WATERTIGHT ALUMINIUM W-TA-F2	YES
10.						

WEATHERTIGHT SHELTERS OPENINGS

① NET DRUMS COMPARTMENT

PS TONNAGE VALVES
 2 pcs { - 270 x 160 NRV - AFT
 - 370 x 270 NRV - FORE

STB TONNAGE VALVES
 2 pcs { - 240 x 140 NRV - AFT
 - 380 x 280 NRV - FORE

2 Verke

② FISH GUTTING COMPARTMENT

PS TONNAGE VALVES

1 ps { - 240 x 140 NRV FORE

STB TONNAGE VALVES

2 pcs { - 240 x 140 NRV AFT
 - 370 x 270 NRV FORE

WATERTIGHT NET HANDLING HATCH DOORS

PS - 1340 x 1300

STB - 1340 x 1300

Andrzej Wawrzyniak
SURVEYOR
to Bureau Veritas Szczecin

05 January 1996


FREEING PORT ARRANGEMENTS

Length of Bulwark <i>L</i>	Height of Bulwark <i>H</i>	Size of Freeing Ports	Number on each side	Area each side	Rule area each side <i>FREEING PORT</i>
	SEE DRAWING OVER LEAF				$A = \frac{(1 + 3.5H) \times L \times H}{100}$

State whether freeing ports are fitted with shutters, bars or rails, any means of closure and give particulars of such:

Particulars of guard rails, wires or chains:-

PS & STB



Factory deck freeing arrangements (including pumping, offal chutes etc):-


	<i>L</i> [mm]	<i>H</i> [mm]	SIZE OF F.P.	NUMBER ON EACH SIDE	AREA EACH SIDE	RULE AREA EACH SIDE
PS FORWARD	6560 mm 6,56 mm	AVERAGE 0,48 m	230 x 200 160 x 190 160 x 190	3	0,106 m ²	0,084 m ²
STB FORWARD	6030 mm 6,03 m	0,515 m	230 x 200 160 x 200 φ 50	3	0,08 m ²	0,087 m ²

ABOVE FREEING PORT ARRANGEMENTS ARE CALCULATED FOR FORWARD PART OF THE VESSEL

- FREING PORT


— Bull Ark

AF-1 FORWARDS



STB

STB AET PAY IS
THE SAME AS
A PS AET PAY
EXEMPTION IN
BULWARK
/10



SCUTTLES ON FREEBOARD DECK

WLA

ITEM	Position	Type	Size	Frame Material	Blank/Deadlight Material
①	PS FR 15 MESSROOM	CLOSE/OPEN COLU - P1	φ400x24	BRONZE	BRONZE
②	PS FR 19 MESSROOM	CLOSE/OPEN COLU - P1	φ400x24	BRONZE	BRONZE
③	STB FR 17 CORRIDOR	CLOSE/OPEN COPU - Y1	φ400x24	BRONZE	BRONZE
④	STB FR 24 CHANGING ROOM	CLOSE/OPEN COPU - Y1	φ400x24	BRONZE	BRONZE
SIDE SCUTTLES ① ② ③ ④			ARE EXTERNAL (OUTER WATERTIGHT STRUCTURE)		
⑤	PS FROM CABIN TO FISH GUTTING COMPARTMENT	CLOSE/OPEN E3-IW-221-Y1	400x560 WINDOW	BRONZE	
⑥	STB FROM CABIN TO FISH GUTTING COMPARTMENT	CLOSE OPEN E3-IW-221-Y1	400x560 WINDOW	BRONZE	
⑦	STB WC TO NET DRUMS COMPARTMENT	CLOSE/OPEN COLU - P1	φ400x24	BRONZE	BRONZE
⑧	STB WC TO NET DRUMS COMPARTMENT	CLOSE/OPEN COLU - P1	φ400x24	BRONZE	BRONZE
⑨	STB GALLEY TO NET DRUMS COMPARTMENT	CLOSE/OPEN E3-IW-221-Y1	400x560 WINDOW	BRONZE	
⑩	PS FROM MESSROOM TO NET DRUMS COMPARTMENT	CLOSE/OPEN E3-IW-221-Y1	400x560 WINDOW	BRONZE	

SIDE SCUTTLES ⑤ ⑥ ⑦ ⑧ ⑨ ⑩ ARE INTERNAL.

SKYLIGHTS NOT FITTED.

Verite!

SIDE OPENINGS BELOW FREEBOARD DECK - (IF FITTED)

N. A

Position	Size	Method of Closure
NOT	FITTED	<p>Andrzej Wawrzyniak SURVEYOR to Bureau Veritas Szczecin</p> <p>03 JANUARY 1985</p>

SIDE SCUTTLE ON UPPER DECK

PS SKIPPER
CABIN

CLOSE/OPEN
E3-IW-221-Y1

400X560
WINDOW

BRONZE



Andrzej Wawrzyniak
SURVEYOR
to Bureau Veritas Szczecin

08 Jan 96

VENTILATORS IN EXPOSED POSITIONS


Sketch Reference Number	Position	Coamings			Type of Head	Closing Appliance
		Diameter	Height	Material		
TOP OF WHEELHOUSE ① ② ③ ④	AS BELOW	150	820	STEEL	HAND OPERATED OPEN/CLOSE	TWO LOCKS (CLEATS) EACH
NAVIGATION DECK ① ② ③ ④ ⑤	AS BELOW	150	820	STEEL	HAND OPERATED OPEN/CLOSE	TWO LOCKS EACH
NAVIGATION DECK ⑥ ⑦	AS BELOW	260	775	STEEL	HAND OPERATED	
UPPER DECK ⑥ ⑦	AS OVERLEAF	150	820	STEEL	HAND OPERATED OPEN/CLOSE	TWO LOCKS

TOP OF WHEELHOUSE (MONKEY DECK)



NATURAL VENTILATION FROM WHEELHOUSE THE SAME DIMENSIONS
WATERTIGHT FLAP

NAVIGATION DECK




① ② ③ ④ ⑤ NATURAL VENTILATION THE SAME DIM. AS ABOVE
FROM :

- ① WC PS
- ② CHANGING ROOM
- ③ STORE STB (FORE)
- ④ STORE STB (AFT)
- ⑤ CABIN PS
- ⑥ -EL-MOT SUPPLY VENT PS
- ⑦ -EL-MOT SUPPLY VENT STB


Vente!
→

UPPER DECK (AFT PART)




- NATURAL VENT. DUCTS SAME DIMENS. FROM:
4 PERS. CABIN

- 1 -
- 2 - GALLEY
- 3 - BATHROOM



⑥ & ⑦ EL-MOT EXHAUST VENTILATION SAME DIMENSIONS AS ON THE TOP OF THE WHEELHOUSE (SEE OVERLEAF)

- ⑥ FROM GALLEY
- ⑦ FROM WC



&



SAME DIMENSION VENTILATION DUCTS



-

PS

NATURAL VENTILATION FROM ENGINE ROOM



-

STB EL-MOT SUPPLY VENTILATION TO ENGINE ROOM

Andrzej Wajtrzyński
SURVEYOR
to Bureau Veritas Szczecin

05 JAN. 1996

LPG

N.A.

STEERING GEAR

WFA

Installations		Detector Name & Position
Position and Number of Bottles		
Number of appliances		

Description of the main and the auxiliary steering gear	
TENFJORD STEERING GEAR	
TYPE SR562L-PU30-H330	
RUDDER MOTOR TYPE SR562 L	
POWER PUMP TYPE 2D20	
HAND PUMP TYPE H330	
EL-MOTOR TYPE ABB/100LA	
RUDDER INDICATORS IN WHEEL HOUSE : 4 pcs	
- CENTER MAIN PANEL	
- PS PANEL	
- STB SIDE PANEL	
- AFT PANEL	

Air receiver Number	Capacity	Relief Valve Limiting Pressure
TWO	125 ltr. EACH	35 BARS

30 BARS WORKING PRESSURE

Bilge Alarm System:

IN MACHINERY SPACE

NORIMOS 1000 - S56 - CAN
ALARM AND MONITORING SYSTEM
24V DC

ELECTRICAL AND AUXILIARY SYSTEMS

AC Generators/Alternators STAMFORD			Emergency Lighting		10 pcs - 200 Ah / 12 Volt DC Batteries	
Type	Rating	Voltage	Position	Power Source	Position	Rating
① AC	UCM 274 F13		ENGINE ROOM		① ENGINE ROOM - 2 pcs	
	Nº C048568/01		1. FR 16 STB - 1pc - BATT.	AUX. ENG STARTING		
	3x415 VOLT 50 Hz 1500 ¹ / _{min}		2. FR 6 STB - 1pc - BATT.	BATT. 2x12V x 200 Ah		
	108 KW INSUL. CLASS F		3. FR 16 PS - 2 pcs - BATT.	② EMERGENCY LIGHTING - 4		
② AC	UCM 274 F13		4. FR 9 PS - 1 pc - BATT.	FREEBOARD DECK		
	Nº C048568/02		5. EMER. EXIT E.R - BATT.	AFT PS		
	3x415 VOLT 50 Hz 1500 ¹ / _{min}		FISH HOLD	4x12V x 200 Ah		
	108 KW INSUL. CLASS F		1. FR 30 STB - 1pc - BATT.	③ RADIO BATT. - 4 pcs		
			NET DRUMS COMP.	NAVIGATION DECK		
			1. FR 7 PS - 1pc - BATT.	PS AFT		
			ACCOMODATION			
			1. MESS ROOM/BAILEY - 1pc BATT.	TOTAL		
			2. CORRIDOR STB - 1pc - BATT.	10 x 12 Volts x 200 Ah DC		
			3. UPPER DECK - CORR - 1pc - BATT.			
			Vente!			

ANCHOR SHI 110547-1/110552-1

Number and Type of Anchors

TWO SHANK

SHI 110552-1/110547-1

Length and Diameter of
Chain Cables and/or
Wire Ropes

Ø 22 mm

6x 27,5m = 165m

EMERGENCY LIGHTING

4. FREEBOARD DECK / CORRIDOR STB - 1pc - BATT.
5. ———— 11 ———— / CHANGING ROOM STB - 1pc - BATT.
6. FISH CUTTING COMP. / FREEBOARD DECK - 1pc - BATT.
7) WHEELHOUSE — / 1pc — BATT.

EXTERNAL

- 1) NAVIGATION DECK PS / LIFE RAFT STOWAGE - 1pc - BATT.
2) ———— 11 ———— STB / ———— 11 ———— 1pc BATT.

Andrzej Wawrzyniak
SURVEYOR
to Bureau Veritas Szczecin

8 JAN. 1996

GEAR FOR C.P. INSTALLATION

ULSTEIN PROPELLER

TYPE N° : 520 AGSC N° F 5810

AIR-COMPRESSORS — 2 pcs.

KETTING

TYPE : LT 730KE

N° : AML 306285 , AML 306284

WORKING PRESSURE - / 30 BARS

BILGE WATER SEPARATOR

2-STAGE VICTOR OILY-WATER SEP.

1/2 / 1 M³ / HOUR SERIAL N° 9326

TYPE MMB 203

CUPPERS, INLETS AND DISCHARGES

	Inlet or Discharge	System and Compartment	Diameter	Position of Valve	Type of Valve	Valve Material
1.	DISCHARGE	BILGE/ENGINE ROOM	Ø 100 mm	AFT / STB	NRV TYPE I-30	STEEL
2.	DISCHARGE	BILGE WATER SEPARAT. ENGINE ROOM	Ø 25 mm	AFT / STB	NRV TYPE 330	BRONZE
3.	DISCHARGE	M.E./COOLING WATER E.R.	Ø 80 mm	STB / ER	NRV TYPE I-30	STEEL
4.	DISCHARGE	HYDRAULIC OIL S.W. COOLING/ER	Ø 40 mm	STB / ER	NRV TYPE I-330	BRONZE
5.	DISCHARGE	AUX. ENG S.W. COOLING/ER	Ø 65 mm	PS/ER	NRV I-30	STEEL
6.	DISCHARGE	REF. PLANT S.W. COOLING/ER	Ø 20 mm	PS/ER	NRV TYPE 330	BRONZE
7.	INLET	SEA CHEST / ER.	Ø 150 mm	PS	NRV BUTTERFLY	BRONZE
8.	INLET	SEA CHEST / ER	Ø 150 mm	STB	NRV BUTTERFLY	BRONZE
9.	INLET	EMERGENCY FIRE PUMP SUCTION NET DRUM COMP.	Ø 32 mm	STB / AFT	NRV TYPE 330	BRONZE
10.	SCUPPER	WC UPPER DECK	Ø 100 mm	FR. N° 29 / PS	NRV TYPE 11606	STEEL
11.	SCUPPER	BATHROOMS UPPER DECK	Ø 50 mm	FR. N° 27 / PS	NRV TYPE 11606	STEEL
12.	SCUPPER	GALLEY / GREY WATER	Ø 50 mm	FR N° 17 / PS	NRV TYPE 11606	STEEL
13.	SCUPPER	BATHROOM MAIN DECK	Ø 50 mm	FR N° 15 / STB	NRV TYPE 11606	STEEL
14.	SCUPPER	WC MAIN DECK	Ø 100 mm	FR N° 11 / STB	NRV TYPE 11606	STEEL


LOG & ECH SOUNDER DEVICES
SEE OVERLEAF

Vente !

INLET SEA CHEST / E 65 mm STB NRV BR.

DISCH. PUMP GBOX cooling 30 mm ST. NRV. BR

FR 30 $\frac{1}{2}$



- ① SCANMAR - ECHOSOUNDER
- ② HOMMTEX - LOG
- ③ ATLAS - ECHOSOUNDER
- ④ SCANMAR - ECHOSOUNDER

ALL 4 PCS OF PIPES ARE FITTED WITH
 ϕ 38 mm STAINLESS STEEL STUFFING BOX.

Andrzej Wawrzyniak
SURVEYOR
to Bureau Veritas Szczecin

08 Jan. 1996

Closing Arrangements fitted to openings in Machinery Casing Tops:

N.A

Flush Scuttles

Number

Size

Material of Cover

N.A

Retaining Device

Companion Ways

(Position on Vessel)

Sill Height

N.A

Closing Arrangement

Andrzej Wawrzyniak
SURVEYOR
to Bureau Veritas Szczecin


08 JAN. 1996

TANK AIR-PIPES

Sketch Reference Number	Position	Diameter	Material	Coaming Height to open end	Closing Appliance
	ALL AIR-PIPES AND CAPS ARE MADE FROM STEEL CLOSING APPLIANCES SEE ATTACHED DRAWING				

3

ALL AIR PIPES ARE SITUATED ON UPPER-DECK



- ① - FOREPEAK - $\phi 65$
- ② - FORWARD STORE $\phi 65$
- ③ - FISH GOTTING COMP. - $\phi 65$
- ④ - F.W. - $\phi 65$
- ⑤ - COFFERDAM - $\phi 65$
- ⑥ - F.O STB $\rightarrow \phi 80$ mm (STORAGE)
- ⑦ - F.W. - $\phi 65$
- ⑧ - F.O PS $\rightarrow \phi 80$ mm (STORAGE)
- ⑨ - F.O PS $\rightarrow \phi 80$ mm (STORAGE)
- ⑩ - F.O STB $\rightarrow \phi 80$ mm (STORAGE)
- ⑪ - F.O DRAIN TANK - $\phi 80$
- ⑫ - F.O DAY TANK - $\phi 80$
- ⑬ - F.O SETTING TANK - $\phi 80$
- ⑭ - L.O. STORAGE - $\phi 65$
- ⑮ - L.O. SUMP (HE) - $\phi 65$
- ⑯ - F.W. - $\phi 65$
- ⑰ - L.O. - $\phi 65$
- ⑱ - STEERING GEAR - $\phi 65$
- ⑲ - F.O PS $\rightarrow \phi 80$ mm (STORAGE)
- ⑳ - F.O PS $\rightarrow \phi 80$ mm (STORAGE)
- ㉑ - H.E VENT PIPE (CRANKCASE) - $\phi 65$
- ㉒ - F.W. - $\phi 65$
- ㉓ - VENT FROM NET DRUGS COMP. - $\phi 65$

• F.O FILLING PIPES $\phi 50$ mm

ALL AIR-PIPES ARE 450 mm ABOVE UPPER DECK

Andrzej Wawrzyniak
SURVEYOR
to Bureau Veritas Szczecin

03 JAN. 1996

ŚRODKI
TRANSPORTU
WODNEGO
I URZĄDZENIA
PŁYWAJĄCE

DECK DEARETATORS WITH
Odpowietrzniki pokładowe
Okrętowe z zamknięciem
kulowym
BALL CLOSING DEVICE

BN-91

3732-26

Zamiat
BN-79/3732-26

Grupa katalogowa 0545

(Dm. E. Sulcok)

1. Przedmiot normy. Przedmiotem normy są odpowietrzniki pokładowe stosowane na obiektach pływających jako zakończenie rurociągu odpowietrzającego zbiorniki suche, wody, paliwa i oleju o temperaturze zapłonu powyżej 60°C.

2. Typy. W zależności od liczby oczek w sieci i od zastosowania rozróżnia się dwa typy odpowietrzników pokładowych:


— I — z jednym sitem $5,0 \times 1,00$ (pole powierzchni prześwitu 69%) — do zbiorników suchych i wody,

— II — z dwoma sitami $0,5 \times 0,200$ (pole powierzchni prześwitu 51%) — do zbiorników paliwa i oleju.

3. Przykład oznaczenia odpowietrznika pokładowego o średnicy DN 50, wysokości zamknięcia $H = 200$ mm, typu I:

ODPOWIEETRZNIK 50/200-I BN-91/3732-26

4. Główne wymiary w mm — wg rysunku i tablicy. Szczegóły konstrukcyjne na rysunku podano przykładowo.



DN	50	65	80	100	125	150	200	250	300
d_1	85	85	115	130	150	185	240	300	350
d_2	65	65	80	100	125	150	206	250	300
H	200	200	260	300	340	425	510	—	—
	660								670
H_1	250	250	320	375	415	515	660	—	—
	710	710	720	735	735	750	810	820	820
S_1	7	7	7	8	8	10	10	10	10
S_2	4	4	5	5	5	5	5	7	7
$d_1 \times S_1$	60,3 × 6,3	76,1 × 6,3	88,9 × 7,1	108 × 7,1	133 × 8	159 × 8,8	219,1 × 8,8	273 × 8,8	323,9 × 8,8
$D \times S_1$	219,1 × 6,3	219,1 × 6,3	273 × 7,1	323,9 × 8	355,6 × 8	457 × 10	610 × 8,8	711 × 8,8	767 × 8,8
L	214	214	257	292	338	379	475	581	752

Zgłoszone przez Centrum Techniki Okrętowej w Gdańsku
Ustanowione przez Dyrektora Centrum Techniki Okrętowej dnia 15 lutego 1991 r.
jako norma obowiązująca od dnia 1 lipca 1991 r.
(Dz. Norm. I Miar nr 3/1991, poz. 8)

ONLY USED.

Certificate of Measurement

Notes

- ✦ This form must be completed by an authorised measurer who has read the Instructions to Measurers (Circ 1664).
- ✦ To be an authorised measurer you must be an Inspector of Marks, under the Merchant Shipping (Registration of Fishing Vessels) Regulations 1988.
- ✦ The length of vessels close to 24 metres should be confirmed by the local Fishing Vessel Survey Office of the Department of Transport before you take the measurement.
- ✦ On completion you should send or hand this form in to:

The Registrar General of Shipping and Seamen, PO Box 165, CARDIFF, CF4 4UX
or to a local office. The only exception is if you seal the certificate in an envelope, sign across the seal and hand it to the owner. It can then be sent or handed in as above, but it must be intact.

Vessel Details

Name of vessel **HARVEST HOPE**
RSS number **B14296** Port letters and numbers **PD 120**
Construction material of hull **STEEL**

Measurement Details

Registered length **24,33** Breadth **8,78** Depth **7,38**
Overall length **28,23** Gross tonnage Net tonnage

Details of Propelling Engines

Number of engines **ONE** Engine(s) make and model(s) **STORK-WÄRTSILA 6FHD 240G**
Total engine power Kilowatts/Horsepower **1105 KW / 1502 BHP**

Certification

I THE UNDERSIGNED SURVEYOR
AUTHORISED BY M.S.A.
HAVING SURVEYED ABOVE-NAMED VESSEL
HEREBY CERTIFIES THAT:
-ABOVE PARTICULARS ARE CORRECT



Andrzej Wawrzyniak
SURVEYOR
to Bureau Veritas Szczecin

24. JAN. 1996

FIRE EXTINGUISHERS

PLACED ON BOARD M/V

"HARVEST"
HOPE

FOAM → (F)

MODEL N° TG 61 D

GLTN FIREMASTER

LICENCE N° 7284

POWDER → (P)

MODEL N° TG 73 B D

GLTN FIREMASTER

LICENCE N° 7284

LOCATION :

ENGINE ROOM :

THREE PCS

ONE POWDER (MAIN SWITCH BOARD)

ONE POWDER (ENGINE - STB)

ONE FOAM (MAIN ENGINE STB - AFT)

MESS ROOM / GALLEY — ONE FOAM

WHEELHOUSE — ONE POWDER

FISH GUTTING DEPT — ONE FOAM

Andrzej Wawrzyniak
SURVEYOR
to Bureau Veritas Szczecin

26 JAN. 1996

Working Instructions from final approved stability
booklet for *Harvest Hope*, dated 28/05/02

WORKING INSTRUCTIONS

1. MAXIMUM LOADING

The maximum loading for this vessel corresponds to the condition shown on pages 12 & 13. In this condition the vessel has a total deadweight loading of 158 tonnes.

2. MAXIMUM DRAUGHT FORWARD

In order to comply with Merchant Shipping Notice No.M975 "Freeboards of Fishing Vessels", a freeboard (HD) of 1.538 metres is required, measured 0.350 metres aft of the Forward Perpendicular, from the waterline to the Upper deck-at-side. This means the draught (draft) at that point should not exceed 6.290 metres.

3. MAXIMUM DRAUGHT AFT

In order to comply with Merchant Shipping Notice No.M975 "Freeboards of Fishing Vessels", a freeboard (HDA) of 1.120 metres is required, measured 2.064 metres aft of the Aft Perpendicular, from the waterline to the Main deck-at-side.

A reduction of 27% in this freeboard has been granted to this vessel, based on additional measures taken to protect the watertight integrity from possible flooding of the net-drum space at the aft end of the Main deck. The additional measures included added non-return freeing port area, w.t. door alarms and secondary bilge pumping arrangements. These improvements were made in June 2000.

This means that the after freeboard should not be less than 0.818 metres, at a point 2.064 metres aft of the Aft Perpendicular, nor the corresponding draught (draft) exceed 5.907 metres.

4. LOOSE WATER

The accumulation of 'free water' in any space will cause loss of stability due to it's transverse movement and must be avoided. In particular the aft net drum space on the main deck and the fish processing deck forward must be cleared of any water immediately.

5. WATERTIGHT INTEGRITY

The levels of stability shown in PART II are entirely dependent upon water being excluded from the hull below the Upper deck except for the Net Drum space aft of frame 13.

Open doorways, hatchways etc. may breach this integrity, leaving the vessel vulnerable when suddenly heeled or when taking a sea on-board.


It is essential that all watertight accesses to and from the net drum space, are kept closed and clipped when the stern doors are open. In general all watertight doors, at all times at sea, when not needed for immediate access, must be kept closed and clipped.

6. OIL FUEL TANKS

The oil fuel storage tanks are situated in the double bottom under the fish room, and in the engine room wings. As a general rule the engine room wing tanks, Nos. 8 to 11, should be used first and the centre double bottom tank, No.7, last.

7. ICING-UP

In winter there is a risk of 'icing-up' in more northern waters. The effect of 'half-icing' is shown in Loading Conditions Nos. 3,4&5, but action to avoid or reduce icing must be taken as soon as it expected or experienced.
Between the 1st November and the 30th of April, inclusive, the vessel must not operate within the prohibited area shown below.






Trouble Shooting section from Instruction Manual for
RAPP PTS 3000 automatic trawl winch system

TROUBLE SHOOTING DIAGRAM RAPP TRAWL WINCH SYSTEM

PROBLEM	CAUSE	SOLUTION
No power to PTS-3000	Automatic circuit breaker is off either on the main switch board or in the Rapp electric cabinet.	Reset automatic circuitbreaker.
Remote controls do not operate winches	Pilot pump is not running.	Check drive unit for pilot pump.
	Pilot pressure too low.	Check pressure, should be approx. 45 bar.
	No 24VDC power supply to remote control amplifiers	Check fuses for 24VDC power supply.
Oil level alarm.	Too low level in the reservoir.	Check for hydraulic leaks. Fill up oil tank.
Winches do not operate	Main pumps do not running	Start main pumps.
	The motors do not give sufficient torque due to low differential pressure across the motors, compared to the load.	Check the relief valve in engine room or on winch.
	The relief valves in the engine room are stuck in unloaded position.	Dismount relief valves and remove impurities.
	Remote controls not working.	See above.

PROBLEM	CAUSE	SOLUTION
Excessive system pressure variations when the winches are in pay-out mode.	The counterbalance setting has been changed.	Readjust counterbalance valve.
Winch operates only at one speed. (Only for winch with two-speed valve).	Two speed valve is stuck.	Check the valve. Dismount valve and remove impurities.
	No pilot pressure.	Check pressure and pilot pump.
The brake does not work.	The brake valve does not work.	Check the valve. Dismount valve and remove impurities.
The brake does not release sufficiently.	Pilot pressure is too low.	Check pressure. Should be approx. 45 bar.
The brake will not hold drums in standstill.	The load is too heavy.	Check load.
	Brake adjustment has changed.	Readjust brake.
Irregular "bangs" in pumps and pipes.	Too much air in the oil.	Check level in reservoir. Oil level should be above return-oil inlet.

Shell Expansion drawing for *Harvest Hope*



A-A 1:10

MAIN FRAMES TO BE 100x75x9 o.a. THROUGHOUT UNLESS NOTED OTHERWISE

TWENDECK FRAMES 100x75x9 o.a.

TWENDECK FRAMES 100x75x9 o.a.

FOR DETAILS OF TRANSDOM SEE AFT END CONSTRUCTION

ANCHOR POCKET FITTED PORT ONLY FOR DETAILS SEE PORT END CONSTRUCTION

NE SHELL AT WASTE CHUTE OPENING TO BE 9mm THICK

76x38 SOLID HALF ROUND (P.S.)

FOR WALLETS SEE SEPARATE DRAWING

COG END HATCH RECESS STANBARD ONLY SEE HATCH PLAN DRWG NO. 91003-17

FOR ALUMINUM DECKHOUSE SEE SEPARATE DRAWING

35x35mm METALLIC STRIP

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

76x38 SOLID HALF ROUND

500x350 SOLID HALF ROUND
FOR DETAILS OF TRANSDOM SEE AFT END CONSTRUCTION

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

FOR SEPARATE PLAN

POSITION OF OFFAL CHUTE IN ABBEY

PREVIOUS COPY

ST. ANNE'S INVERLOCH, PETERHEAD

ST. ANNE'S INVERLOCH, PETERHEAD

ST. ANNE'S INVERLOCH, PETERHEAD

ST. ANNE'S INVERLOCH, PETERHEAD

ST. ANNE'S INVERLOCH, PETERHEAD

ST. ANNE'S INVERLOCH, PETERHEAD

ST. ANNE'S INVERLOCH, PETERHEAD

ST. ANNE'S INVERLOCH, PETERHEAD

Rev.	Date	Description	Drawn	Checked	Appr'd.
1	10/77	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
2	11/77	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
3	12/77	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
4	01/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
5	02/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
6	03/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
7	04/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
8	05/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
9	06/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
10	07/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
11	08/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
12	09/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
13	10/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
14	11/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
15	12/78	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
16	01/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
17	02/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
18	03/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
19	04/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
20	05/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
21	06/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
22	07/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
23	08/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
24	09/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
25	10/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
26	11/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
27	12/79	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
28	01/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
29	02/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
30	03/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
31	04/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
32	05/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
33	06/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
34	07/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
35	08/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
36	09/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
37	10/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
38	11/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
39	12/80	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
40	01/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
41	02/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
42	03/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
43	04/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
44	05/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
45	06/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
46	07/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
47	08/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
48	09/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
49	10/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
50	11/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
51	12/81	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
52	01/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
53	02/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
54	03/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
55	04/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
56	05/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
57	06/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
58	07/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
59	08/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
60	09/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
61	10/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
62	11/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
63	12/82	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
64	01/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
65	02/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
66	03/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
67	04/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
68	05/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
69	06/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
70	07/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
71	08/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
72	09/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
73	10/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
74	11/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
75	12/83	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
76	01/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
77	02/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
78	03/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
79	04/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
80	05/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
81	06/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
82	07/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
83	08/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
84	09/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
85	10/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
86	11/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
87	12/84	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
88	01/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
89	02/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
90	03/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
91	04/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
92	05/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
93	06/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
94	07/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
95	08/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
96	09/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
97	10/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
98	11/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
99	12/85	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	
100	01/86	ISSUED FOR COMMENT APPROVAL	C.H.	A.D.	

FRAME SPACING 500mm

Ultrasonic Test report for *Harvest Hope*, dated 12/07/00

49

HYLA SALLY ON "HARVEST MOON" PD 120

Torch Integrated Inspection Services



P. 01


CLIENT: PETERHEAD FISHMEN
T.I.T.S. JOB NO: 45424
INSTRUMENT: C. FIDELITY
LOCATION: FALSEAUBACH BOY DOCK
DATE: 12-7-00

POST HOLE PLATES
ALL DIMENSIONS IN MM OF STEEL

[illegible]

C. F. H. H. H.

Page 1 of 2



REQUEST	DATE	PD
12-7-00		120

Torch Integrated Inspection Services



P. 02

STANDARD FULL NAMES

[illegible]

C. F. F. F.

Page 2 of 7

Ultrasonic Test report for *Harvest Hope*, dated 23/03/04

REPORT DETAILS

Report No U835JA	Customer PETERHEAD FISHSELLERS	Customer PO TBA
Contract No 53711	Drg No	Spool No
Location PETERHEAD		C.Job No TBA
Project HARVEST HOPE PD120		Line No
Description HULL SURVEY		Test Date 11/03/2004
Procedure No MBI/UT/02	Technique No MBI/UT/09	Material Carbon Steel
Acceptance Criteria ASME VIII DIV 1 APP12	Technique Standard API RP2X	Test Restrictions None
Stress Relief N/A	Diagnostic Area 100%	Surface Condition As Rolled

Equipment

Couplant Polycell	Equip. Manufacturer Krautkramer	Model USN 52	Serial No. 620172
<input checked="" type="checkbox"/> Visual	<input checked="" type="checkbox"/> Time Base Linearity	<input checked="" type="checkbox"/> Amplifier Linearity	Calibration Block No. 2560
Reference Block No. V1	Record Level 80%	Reject Level 80%	Timebase Range 0 - 100
Sizing Technique(s) 6dB drop and Max. Amp			


Ser No	Type	Angle°	Crystal Size(mm)	Freq (MHz)	Basic Sens (db)	Xfer Correct (db)	Scan Sens (db)
21112	GB	T0	10mm	5	2nd BWE - FSH		

Probe Checks :	<input checked="" type="checkbox"/> Index	<input checked="" type="checkbox"/> Angle	<input checked="" type="checkbox"/> Squint	<input checked="" type="checkbox"/> Indicates Equip. Checks Done
----------------	---	---	--	--

ULTRASONIC INSPECTION RESULTS

Component/Weld No.	Defect Type	Thickness	Result	Comments
AIR RECEIVERS				10MM ON DOME END, 8MM ON BODY
COLLISION BULKHEAD		9MM		
HULL RESULTS				SEE ATTACHED
TRANSOME		11MM		

Technician JADE AITKEN	Qualifications PCN II	Date 23/03/2004	Management Approval
Technician Signature	Client Signature	Third Party	



HARVEST HOPE PD 120
11-3-4

