

Construction noise and vibration Monthly Report – June 2024

London Borough of Hillingdon

© HS₂ Ltd. gov.uk/hs₂

Non-Technical Summary 1									
Abbre	viatio	ns and Descriptions	3						
1	Intro	duction	4						
	1.2	Measurement Locations	7						
2	Sum	mary of Results	9						
	2.1	Summary of Measured Noise Levels	9						
	2.2	Exceedances of the LOAEL and SOAEL	13						
	2.3	Exceedances of Trigger Level	16						
	2.4	Complaints	16						
Appen	dix A	Site Locations	19						
Appen	dix B	Monitoring Locations	25						
Appen	dix C	Data	30						
List of		e of Abbreviations	ာ						
		e of Appreviations nitoring Locations	3 7						
		mary of Measured dB L _{Aeq} Data over the Monitoring Period	10						
Table 4: Summary of Measured PPV Data over the Monitoring Period									
	Table 5: Summary of Exceedances of LOAEL and SOAEL 14								
		imary of Total Exceedances of SOAEL	16						
		imary of Exceedances of Trigger Levels	16						
Table 8: Summary of Complaints									

Non-Technical Summary

This Noise and Vibration Monitoring Report fulfils HS2 Limited's commitment detailed in the Environmental Minimum Requirements (EMRs), Annex 1, Code of Construction Practice, to present the results of noise monitoring carried out within the London Borough of Hillingdon during the month of June 2024.

Within this period noise and vibration monitoring was undertaken at the following worksites:

- Colne Valley Viaduct site (ref.: CVV), where compound operation, maintenance and operation of the haul road and jetty, ground investigation works, pier construction, auto-transformer feeder station works, water pumping, installation of satellite welfare facilities and generator farms, South Abutment works, environmental maintenance, stockpiling, river crossing works, launching girder, deck finishes works, landscaping works and jetty removal works were underway.
- West Ruislip Portal worksite (ref.: WRP) where construction of attenuation tanks, construction of storage area, golf course maintenance works, construction of storage area, removal of temporary conveyor structure, segment delivery and storage operations, and conveyor operations were underway.
- Breakspear Road worksite (ref.: BR), where installation of geotextile reinforcement, backfilling, installation of permanent drainage, removal of sheet piles, mobilisation works for drainage diversion, construction of piling platform, aggregate storage and material delivery, preparation for noise barrier testing, and conveyor operations were underway.
- South Ruislip Ventilation Shaft worksite (ref.: SRVS), where road sweeping, pipeline
 decommissioning, concrete pouring, block work, remedial works, service
 installations, breaking out, excavation works, water proofing and steel fixing works,
 drainage works, foundation works, dewatering operations, general site
 management, and hoarding extension were underway.
- Harvil Road worksite (ref.: HR), where tunnel boring machine material treatment, mound construction, earthworks maintenance, installation of steps, conveyor and pugmill operation, spoil handling, siltbuster operations and traffic management were underway.
- Northern Sustainable Placement Area worksite (ref.: NSPA) where conveyor removal, siltbuster operations, vegetation works, and earthworks were underway.

Further works, where monitoring did not take place, were also undertaken at the following locations:

Copthall North, where excavations, material movement, construction of

Copthall Tunnel, removal of conveyor ramp, attenuation pond works, headhouse construction and access road construction were underway.

The HS2 threshold levels for significant noise impacts, which are defined in Information Paper E23 (https://www.gov.uk/government/publications/hs2-information-papers-environment), were exceeded two (2) time during the reporting period.

There were no exceedances of trigger levels as defined in Section 61 consents during the reporting period.

Fifteen (15) complaints were received during the monitoring period. A description of the complaints, the results of investigations and any actions taken are detailed in Table 8 of this report.

Abbreviations and Descriptions

The abbreviations, descriptions and project terminology used within this report can be found in Table 1.

Table 1: Table of Abbreviations

Acronym/Term	Definition
L _{Aeq} ,T	See equivalent continuous sound pressure level
Ambient sound	A description of the all-encompassing sound at a given location and time which will include sound from many sources near and far. Ambient sound can be quantified in terms of the equivalent continuous sound pressure level, L _{pAeq,T}
Decibel(s), or dB	Between the quietest audible sound and the loudest tolerable sound there is a million to one ratio in sound pressure (measured in Pascal (Pa)). Because of this wide range, a level scale called the decibel (dB) scale, based on a logarithmic ratio, is used in sound measurement. Audibility of sound covers a range of approximately 0-140dB.
Decibel(s) A- weighted, or dB(A)	The human ear system does not respond uniformly to sound across the detectable frequency range and consequently instrumentation used to measure sound is weighted to represent the performance of the ear. This is known as the 'A weighting' and is written as 'dB(A)'.
Equivalent continuous sound pressure level, or L _{Aeq,T}	An index used internationally for the assessment of environmental sound impacts. It is defined as the notional unchanging level that would, over a given period of time (T), deliver the same sound energy as the actual time-varying sound over the same period. Hence fluctuating sound levels can be described in terms of an equivalent single figure value, typically expressed as a decibel level.
Exclusion of data	Measurement of noise levels can be affected by weather conditions such as prolonged periods of rain, winds speeds higher than 5m/s and snow/ice ground cover. Noise levels measured during these periods are considered not representative of normal noise conditions at the site and, for the purposes of this report, are excluded from the assessment of exceedances and calculation of typical noise levels and are also greyed out in charts. Identifiable incongruous noise and vibration events not attributable to HS2 construction noise are also excluded.
Façade	A facade noise level is the noise level 1m in front of a large reflecting surface. The effect of reflection, is to produce a slightly higher (typically +3 dB) sound level than it would be if the reflecting surface was not there.
Free-field	A free-field noise level is the noise level measured at a location where no reflective surfaces, other than the ground, lies within 3.5 metres of the microphone position.
LOAEL	Lowest Observed Adverse Effect Level - the level above which adverse effects on health and quality of life can be detected.
Peak particle velocity, or PPV	Instantaneous maximum velocity reached by a vibrating element as it oscillates about its rest position. The PPV is a simple indicator of perceptibility and risk of damage to structures due to vibration. It is usually measured in mm/s.
SOAEL	Significant Observed Adverse Effect Level - the level above which significant adverse effects on health and quality of life occur.
Sound pressure level	The parameter by which sound levels are measured in air. It is measured in decibels. The threshold of hearing has been set at 0dB, while the threshold of pain is approximately 120dB. Normal speech is approximately 60dB at a distance of 1 metre and a change of 3dB in a time varying sound signal is commonly regarded as being just detectable. A change of 10dB is subjectively twice, or half, as loud.
Vibration dose value, or VDV	An index used to evaluate human exposure to vibration in buildings. While the PPV provides information regarding the magnitude of single vibration events, the VDV provides a measure of the total vibration experienced over a specified period of time (typically 16h daytime and 8h night-time). It takes into account the magnitude, the number and the duration of vibration events and can be used to quantify exposure to continuous, impulsive, occasional and intermittent vibration. The vibration dose value is measured in m/s ^{1.75} .

1 Introduction

- 1.1.1 HS2 is required to undertake noise (and vibration) monitoring as necessary to comply with the requirements of the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, including specifically Annex 1: Code of Construction Practice, in addition to any monitoring requirements arising from conditions imposed through consents under Section 61 of the Control of Pollution Act, 1974 or through Undertakings & Assurances given to third parties. Such monitoring may be undertaken for the following purposes:
 - monitoring the impact of construction works;
 - to investigate complaints, incidents and exceedance of trigger levels; or
 - monitoring the effectiveness of noise and vibration control measures.
- 1.1.2 Monitoring data and interpretive reports are to be provided to each relevant local authority on a monthly basis and shall include a summary of the construction activities occurring, the data recorded over the monitoring period, any complaints received, any periods in exceedance of agreed trigger levels, the results of any investigations and any actions taken or mitigation measures implemented. This report provides noise data, and interpretation thereof, for monitoring carried out by HS2 within the London Borough of Hillingdon (LBH) for the period 1st to 30th June 2024.
- 1.1.3 Active construction sites in the local authority area where monitoring was undertaken during this period include:
 - Colne Valley Viaduct worksite, ref.: CVV (see Plan 1 in Appendix A), where work activities included:
 - o Compound operations, including de-sanding works.
 - Maintenance and operation of the haul road and jetty.
 - Ground investigation works.
 - Pier construction, including reinforced concrete works, post tensioning and tower crane mobilisation and demobilisation.
 - Auto-transformer feeder station, including bulk earthworks, drainage and tree removal.
 - o Water pumping management works.
 - o Installation of satellite welfare and generator farms.
 - South Abutment works, including earthworks, stabilisation, fibrereinforced concrete works, drainage works, abutment construction, yard

- supporting activities, piling platform construction, and load transfer platform construction.
- Environmental maintenance works.
- Stockpiling.
- Construction of River Colne crossing, including emergency obstruction dismantling works.
- Launching girder and deck works, including launching gantry erection, steel structure erection and dismantling, post tensioning works, stressing, grouting and crane assembly and dismantling works.
- Deck finishes works, including preparation and operation of storage yards, installation of access provision, traffic management, installation of parapets, stairs, noise barriers, troughs, pipes, steel works, storage of minor materials, installation of stairs and support plant, construction of kerbs and concrete stitch, filling of voids and top openings, and waterproofing.
- Landscaping works, including removal of cofferdams, earthworks, ground profiling and cut, ground drainage, soil placement and de-vegetation.
- Jetty removal works, including excavation, backfill, landscaping, cutting piles, and steelworks.
- West Ruislip Portal worksite, ref.: WRP (see Plan 2 in Appendix A), where work activities included:
 - Construction of permanent attenuation tanks.
 - o Construction of concrete plant area.
 - Golf course maintenance works, including vegetation clearance and wildlife habitat maintenance.
 - Construction of storage area.
 - o Removal of temporary conveyor structure.
 - Segment delivery and storage operations.
 - Main conveyor operation (including rail deliveries).
- Breakspear Road worksite, ref.: BR (see Plan 2 in Appendix A), where work activities included:
 - o Installation of geotextile reinforcement.
 - Backfilling.
 - Installation of permanent drainage.

- Preparation works for the realignment of the river Pinn, including installation of dam and pumping, and removal of sheet piles.
- Mobilisation for drainage diversion works.
- Piling platform construction.
- Aggregate storage.
- Material delivery.
- o Preparation for noise barrier testing.
- Conveyor operations.
- South Ruislip Ventilation Shaft worksite, ref.: SRVS (see Plan 4 in Appendix A), where work activities included:
 - Road sweeping.
 - Pipeline decommissioning.
 - Concrete pouring.
 - Block works, remedial works, and mechanical, electrical and plumbing works for main shaft.
 - Breaking out, excavation, water proofing and steel fixing works for satellite shaft and basement.
 - o Drainage works.
 - o Boundary wall construction, including foundation works.
 - Dewatering operations.
 - General site management, including site security.
 - Hoarding extension.
- Harvil Road worksite, ref.: HR (see Plan 2 in Appendix A), where work activities included:
 - o Tunnel boring machine material treatment.
 - Construction of mounds, including material placement and compaction.
 - Earthworks maintenance.
 - o Installation of steps (to bridge over Chiltern Line).
 - o Conveyor operation.
 - Pugmill operation and spoil handling.

- o Siltbuster operations, including maintenance and drainage works.
- Traffic management.
- Northern Sustainable Placement Area worksite, ref.: NSPA (see Plan 3 in Appendix A), where work activities included:
 - o Conveyor removal including removal of concrete foundation.
 - Siltbuster operation.
 - Vegetation works, including vegitation clearance, cultivation, seeding and planting works.
 - Earthworks, including placement of material and backfilling of attenuation pond.
- 1.1.4 Further works, where monitoring did not take place, were also undertaken at the following location:
 - Copthall North, where excavation, material movement, construction of Copthall Tunnel, removal of conveyor ramp, attenuation pond works, headhouse construction, and access road construction were underway.
- 1.1.5 The applicable standards, guidance, and monitoring methodology are outlined in the construction noise and vibration monitoring methodology report which can be found at the following location https://www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2. Noise and vibration monitoring reports for previous months can also be found at this location.

1.2 Measurement Locations

- 1.2.1 Nineteen (19) noise and two (2) vibration monitoring installations were active in June in the LBH area. Table 2 summarises the position of noise and vibration monitoring installations within the LBH area in June 2024.
- 1.2.2 Maps showing the position of noise monitoring installations are presented in Appendix B.

Table 2: Monitoring Locations

Worksite Reference	Measurement Reference	Address
CVV	DLC-NMP	Dew's Farm Cottages, Dews Lane, Harefield, Uxbridge
	HFM-NMP	Harefield Marina, Moorhall Road, London Borough of Hillingdon
	PLD-NMP	Peerless Drive, Harefield, Uxbridge

Worksite Reference	Measurement Reference	Address
	WRC-NMP	Savay Lane, Denham, Uxbridge
WRP	WRP-N001	Ruislip Golf Course, Ickenham Rd, Ruislip
	N048	Ruislip Golf Course, Ickenham Rd, Ruislip
	N056	83 The Greenway, Ickenham, Ruislip
	N057	123 The Greenway, Ickenham, Ruislip
	GW-V001	95 The Greenway, Ickenham, Uxbridge
BR	N065	Breakspear Road South, Harefield, Uxbridge
	N066	Hoylake Crescent, Ickenham, Uxbridge
	TKL-N001	Tile Kiln Lane, Harefield, Uxbridge
SRVS	N061	Cineworld South Ruislip car park, Ruislip
	TCA-N001	Trenchard Avenue, Ruislip
	SRVS-V001a	Braintree Road, Ruislip
HR	N067	Harvil Road worksite south boundary
	SSPA-HR	Harvil Road
	BSR-N001	Breakspear Road
	DGT-N001	Dogs Trust West London
NSPA	NSPA-N001	Newyears Green Lane
	NSPA-N002	Newyears Green Lane

2 Summary of Results

2.1 Summary of Measured Noise and Vibration Levels

2.1.1 Table 3 presents a summary of the measured noise levels at each monitoring location over the reporting period. The $L_{Aeq,T}$ is presented for each of the relevant time periods averaged over the calendar month, along with the highest single period $L_{Aeq,T}$ that was found to occur within the month.

Table 3: Summary of Measured dB L_{Aeq} Data over the Monitoring Period

Worksite Reference	Measurement Reference	Site Address	Free-field or Façade Measurement	Weekday Average L _{Aeq,} т (Highest Day L _{Aeq,Т})				Saturday Average L _{Aeq,T} (Highest Day L _{Aeq,T})				Sunday / Public Holiday Average L _{Aeq,T} (Highest Day L _{Aeq,T})			
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
CVV	DLC-NMP	Dew's Farm Cottages,	Façade	54.9	62.1	51.4	48.3	49.2	51.6	61.5	57.0	50.8	45.1	48.4	47.1
		Dews Lane, Harefield		(58.2)	(64.3)	(54.9)	(52.9)	(58.9)	(53.5)	(62.9)	(74.1)	(64.2)	(57.4)	(61.3)	(56.2)
	HFM-NMP	Harefield Marina, Moorhall Road, London	Free-field	53.9	59.3	50.6	48.8	48.2	53.0	56.8	53.6	48.2	46.3	48.9	44.3
				(59.9)	(70.0)	(55.9)	(55.9)	(57.3)	(56.9)	(61.3)	(57.2)	(53.3)	(51.6)	(60.6)	(53.8)
	PLD-NMP	Peerless Drive, Harefield, Uxbridge	Façade	52.7	58.3	50.7	48.6	49.6	49.7	52.1	53.0	49.8	48.8	50.2	48.1
				(56.6)	(61.4)	(57.3)	(59.3)	(60.9)	(54.3)	(53.5)	(55.6)	(54.4)	(59.9)	(61.6)	(58.2)
	WRC-NMP	Savay Lane, Denham, Uxbridge	Façade	52.3	52.8	50.3	49.2	48.7	51.0	53.3	54.2	50.0	47.7	50.8	47.0
				(54.7)	(61.1)	(51.9)	(59.8)	(58.4)	(54.0)	(55.6)	(61.4)	(55.2)	(55.1)	(59.5)	(55.0)
WRP	WRP-N001	West Ruislip Golf Club,	Free-field	47.4	50.7	47.0	46.6	45.5	46.9	49.1	50.7	48.4	45.9	48.0	45.1
		Ickenham Rd, Ruislip		(51.8)	(65.5)	(51.7)	(52.6)	(52.6)	(50.4)	(52.1)	(54.6)	(55.1)	(52.7)	(52.4)	(52.1)
	N048	West Ruislip Golf Club,	Free-field	59.1	61.9	53.2	53.0	49.4	55.5	55.1	54.3	51.8	48.7	51.7	49.6
		Ickenham Rd, Ruislip		(61.4)	(63.4)	(61.1)	(67.1)	(56.1)	(57.6)	(56.5)	(58.4)	(58.5)	(54.8)	(56.2)	(58.0)
	N056	83 The Greenway,	Façade	61.7	60.6	60.8	59.9	55.7	58.6	60.0	59.4	60.1	55.5	59.3	57.1
		Ickenham, Ruislip		(63.9)	(62.7)	(62.0)	(62.8)	(62.4)	(59.8)	(60.7)	(60.2)	(61.7)	(61.2)	(62.2)	(60.4)
	N057	123 The Greenway,	Façade	59.2	57.8	58.3	57.3	52.5	55.5	58.4	57.2	57.7	51.9	56.6	53.9
		Ickenham, Ruislip		(60.5)	(59.8)	(59.8)	(60.1)	(59.0)	(57.4)	(60.4)	(58.3)	(60.4)	(58.7)	(59.5)	(57.9)

Worksite Reference	Measurement Reference	Site Address	Free-field or Façade Measurement	Weekday Average L _{Aeq,T} (Highest Day L _{Aeq,T})				Saturday Average L _{Aeq,T} (Highest Day L _{Aeq,T})				Sunday / Public Holiday Average L _{Aeq,T} (Highest Day L _{Aeq,T})			
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
BR	N065	Breakspear Road South, Harefield	Free-field	66.9 (68.0)	66.0	66.6	64.5 (66.5)	59.8 (66.1)	64.4	66.3 (68.2)	66.2 (66.9)	65.2 (67.0)	59.1 (62.7)	64.8	60.3
	N066	Hoylake Crescent, Ickenham, Uxbridge	Free-field	59.2 (64.3)	57.9 (61.4)	56.6 (58.3)	55.8	57.2 (69.1)	58.8 (63.4)	57.4	57.6 (61.6)	56.7	56.7	56.5	54.4 (61.7)
	TKL-N001	Tile Kiln Lane, Harefield, Uxbridge	Free-field	50.2 (53.3)	50.7	48.3	48.8 (58.6)	48.2	49.3	54.2	50.5	50.3	48.9	48.8	46.0 (58.9)
SRVS	N061	Cineworld South Ruislip car park, Ruislip	Free-field	57.6	61.9	61.7	61.7	55.4	60.0	63.7	62.6	62.1	56.0	60.7	57.1
	TCA-N001	Trenchard Avenue, Ruislip	Free-field	57.9 (59.6)	59.5	59.3	57.4	52.7	55.5	59.3	61.2	58.8 (68.6)	51.4	56.8	53.1 (57.2)
HR	N067	Harvil Road worksite south boundary	Free-field	55.7 (59.2)	59.4 (67.4)	56.5 (62.2)	54.9 (62.9)	54.4 (64.6)	53.5 (56.2)	58.5 (66.7)	57.3 (68.2)	57.7 (70.1)	55.6 (63.9)	57.6 (67.1)	56.0 (62.0)
	SSPA-HR	Harvil Road	Free-field	60.7 (62.7)	61.9 (67.3)	59.5 (64.1)	56.7 (59.3)	54.1 (64.0)	58.6 (59.1)	59.5 (60.8)	59.7 (61.5)	57.2 (59.8)	51.8 (55.5)	57.0 (59.3)	53.4 (60.5)
	BSR-N001	Breakspear Road	Free-field	68.7 (70.0)	67.4	67.4 (68.5)	65.6 (69.4)	61.0	65.6 (66.0)	67.4 (69.6)	67.0 (68.6)	66.5	59.9	66.0	61.3
	DGT-N001	Dogs Trust West London	Façade	51.3 (55.1)	53.0 (57.5)	49.2 (54.5)	48.1 (53.4)	46.3 (53.7)	49.4 (52.0)	52.4 (56.1)	52.2 (56.7)	48.3 (55.3)	44.4 (51.1)	48.2 (53.9)	44.7 (53.1)

Worksite Reference	Measurement Reference	Site Address	Free-field or Façade Measurement		Weekday Average L _{Aeq,T} (Highest Day L _{Aeq,T})			Saturday Average L _{Aeq,T} (Highest Day L _{Aeq,T})					Sunday / Public Holiday Average L _{Aeq,T} (Highest Day L _{Aeq,T})		
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
NSPA	NSPA-N001	Newyears Green Lane	Free-field	58.5	59.2	56.0	53.1	49.7	54.4	57.0	56.2	54.3	46.4	56.3	49.3
				(60.1)	(63.4)	(63.3)	(65.9)	(62.2)	(58.4)	(57.9)	(57.0)	(62.9)	(50.3)	(71.0)	(57.1)
	NSPA-N002	Newyears Green Lane	Free-field	46.6	52.0	42.8	43.9	42.5	44.2	46.7	46.3	43.7	40.9	44.4	39.7
				(50.8)	(61.2)	(48.1)	(50.3)	(52.9)	(45.8)	(49.4)	(48.9)	(49.3)	(50.7)	(50.6)	(50.7)

2.1.2 Table 4 presents a summary of the measured vibration levels at each monitoring location over the reporting period. The highest PPV measured during the monitoring along any axis is presented in the table.

Table 4: Summary of Measured PPV Data over the Monitoring Period

Worksite Reference	Measuremen t Reference	Monitor Address	Highest PPV measured in any axis, mm/s
WRP	GW-V001	95 The Greenway, Ickenham, Uxbridge	1.01 (Z-axis)
SRVS	SRVS-V001a	Braintree Road, Ruislip	1.54 (Z-axis)

Appendix C presents graphs of the noise and vibration monitoring data over the month for each of the measurement locations. Noise data presented consists of the hourly L_{Aeq} values and, where relevant, the L_{Aeq,T} values (where the time period T has been taken to be the averaging period as specified in Table 1 of HS2 Information Paper E23). Vibration data presented consist of hourly PPV values. The full data set for the monitoring equipment can be found at the following location: https://data.gov.uk/dataset/24542ae7-dd44-444f-b259-871c4cc43b5e/environmental-monitoring-data.

2.2 Exceedances of the LOAEL and SOAEL

- 2.2.1 The lowest observed adverse effect level (LOAEL) is defined in the Planning Practice Guidance Noise (PPG) as the level above which "noise starts to cause small changes in behaviour and/or attitude, e.g. turning up volume of television; speaking more loudly; where there is no alternative ventilation, having to close windows for some of the time because of the noise. Potential for some reported sleep disturbance. Affects the acoustic character of the area such that there is a perceived change in the quality of life".
- 2.2.2 The significant observed adverse effect level (SOAEL) is defined in the 'Planning Practice Guidance Noise' as the level above which "noise causes a material change in behaviour and/or attitude, e.g. avoiding certain activities during periods of intrusion; where there is no alternative ventilation, having to keep windows closed most of the time because of the noise. Potential for sleep disturbance resulting in difficulty in getting to sleep, premature awakening and difficulty in getting back to sleep. Quality of life diminished due to change in acoustic character of the area."
- 2.2.3 HS2 Phase One Information Paper E23: Control of Construction Noise and Vibration sets out the LOAELs and SOAELs for construction noise.

- 2.2.4 Where reported construction noise levels exceed the LOAEL and SOAEL, relevant periods will be identified. Summary statistics to evaluate ongoing qualification for noise insulation and temporary rehousing are also presented where relevant.
- 2.2.5 Table 5 presents a summary of recorded exceedances of the LOAEL and SOAEL at each measurement location over the reporting period, including the number of exceedances during each time period.

Table 5: Summary of Exceedances of LOAEL and SOAEL

Worksite Reference	Measurement Reference	Site Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of LOAEL	Number of exceedances of SOAEL
CVV	DLC-NMP	Dew's Farm Cottages, Dews Lane, Harefield, Uxbridge	Saturday Sunday Night	1400-2200 0700-2200 2200-0700	1 1 26	No exceedance
	HFM-NMP	Harefield Marina, Moorhall Road, London	Weekday Weekday Weekday Sunday Night	0700-0800 0800-1800 1900-2200 0700-2200 2200-0700	1 6 4 1 14	No exceedance No exceedance No exceedance No exceedance 10
	PLD-NMP	Peerless Drive, Harefield, Uxbridge	Weekday Sunday Night	1900-2200 0700-2200 2200-0700	1 1 1	No exceedance No exceedance No exceedance
	WRC-NMP	Savay Lane, Denham, Uxbridge	Weekday Saturday Sunday Night	1900-2200 1300-1400 0700-2200 2200-0700	2 1 3 7	No exceedance No exceedance No exceedance
WRP	WRP-N001	West Ruislip Golf Club, Ickenham Rd, Ruislip	Weekday Saturday Night	0800-1800 1400-2200 2200-0700	1 2 58	No exceedance No exceedance No exceedance
	N048	West Ruislip Golf Club, Ickenham Rd, Ruislip	Weekday	1800-1900	1	No exceedance
	N056	83 The Greenway, Ickenham, Ruislip	All days	All periods	No exceedance	No exceedance
	N057	123 The Greenway, Ickenham, Ruislip	All days	All periods	No exceedance	No exceedance

Worksite Reference	Measurement Reference	Site Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of LOAEL	Number of exceedances of SOAEL
BR	N065	Breakspear Road South, Harefield, Uxbridge	All days	All periods	Not applicable**	No exceedance
	N066	Hoylake Crescent, Ickenham, Uxbridge	All days	All periods	No exceedance	No exceedance
	TKL-N001	Tile Kiln Lane, Harefield, Uxbridge	Weekday Saturday Saturday Sunday	1900-2200 0800-1300 1400-2200 0700-2200	1 1 4 2	No exceedance No exceedance No exceedance No exceedance
SRVS	N061	Hoylake Crescent, Ickenham, Uxbridge	All days	All periods	Not applicable*	Not applicable*
	TCA-N001	Trenchard Avenue, Ruislip	All days	All periods	Not applicable**	No exceedance
HR	N067	Harvil Road worksite south boundary	Weekday Saturday	0800-1800 0800-1300	2	No exceedance No exceedance
	SSPA-HR	Harvil Road	Weekday Weekday Weekday	0700-0800 0800-1800 1800-1900	3 2 4	No exceedance No exceedance No exceedance
	BSR-N001	Breakspear Road	All days	All periods	Not applicable**	No exceedance
	DGT-N001	Dogs Trust West London	All days	All periods	No exceedance	No exceedance
NSPA	NSPA-N001	Newyears Green Lane	Weekday	1800-1900	2	No exceedance
	NSPA-N002	Newyears Green Lane	Nights	2200-0700	8	No exceedance

^{*} The defined LOAEL and SOAEL criteria are not applicable to non-residential receptor.

- 2.2.6 Exceedances of the LOAEL were recorded at eleven (11) monitoring locations during weekday, Saturday and Sunday daytime, evening and night-time periods.
- 2.2.7 For the purpose of reporting the number of days where the SOAEL is exceeded, multiple exceedances of the SOAEL in a 24-hour period would be counted as a single exceedance during that day. Over the reporting period, the overall number of SOAEL

^{**} The LOAEL has not been assessed due to high baseline levels.

exceedances at each measurement location is shown in Table 6 and may be lower than the total sum of individual exceedances reported in Table 5 for each location.

Table 6: Summary of Total Exceedances of SOAEL

Worksite Reference	Measurement Reference	Monitor Address	Total of SOAEL exceedances in the month
CVV	HFM-NMP	Harefield Marina, Moorhall Road, London	2

2.2.8 Two (2) SOAEL exceedances were recorded due to HS2 construction works during June 2024. The exceedance occurred at HFM-NMP during weekday night-time period.

2.3 Exceedances of Trigger Level

2.3.1 Table 7 provides a summary of exceedances of the Section 61 trigger noise levels determined to be due to HS2 related construction noise measured during the reporting period, along with the findings of any investigation.

Table 7: Summary of Exceedances of Trigger Levels

Complaint Reference Number (if applicable)	Worksite Reference	Date and Time Period	Identified Source	Results of Investigation (including noise monitoring results)	Actions Taken
-	-	-	-	-	-

2.4 Complaints

2.4.1 Table 8 provides a summary of complaint information related to noise and vibration received during the reporting period, along with the findings of any investigation.


Table 8: Summary of Complaints

Complaint Reference Number	Worksite Reference	Description of Complaint	Results of Investigation	Actions Taken
HS2-24-109947-E-C	HR	Complaint about drilling/piling noise at night.	No piling activities were undertaken after 18:00 hrs on site. Noise likely due to the movement of dozer which can cause a metalon-metal clanging noise from the track movement.	24/7 works are permitted on site. However, changes have been made to undertake works during daytime at locations which are likely to cause inconvenience to the residences. Additionally, a limiter has been added to the dozer to minimise the clanging noise. A response was provided to the resident.
HS2-24-109963-E-C	WRP	Complaint about noises at night which sound like metal clanking against each other.	Source of the noise was identified as metal poles being moved around site which may have been banging together.	Actions taken in response include night staff briefings for staff to be mindful of works that can create noise and not conduct such work late into the night. A response was provided to the resident.
HS2-24-110209-E-C HS2-24-45442-C HS2-24-45443-C HS2-24-45444-C HS2-24-45445-C HS2-24-45446-C HS2-24-45447-C	BR/WRP	Complaint regarding general noise and vibration from site; including hammering noise, banging and clashing noise and vibration disturbance.	Investigation found that noise was related to realignment of the River Pinn (removal of sheet piles).	The works has now been limited to weekday 09:00 to 18:00 hrs. A response was provided to the resident. Estimated date of completion of 14th June was also shared with the resident.
HS2-24-110994-E-C	N/A	Complaint regarding night time noise.	No HS2 related works were undertaken in the vicinity of the resident at the time of disturbance.	A response was provided to the resident.

Complaint Reference Number	Worksite Reference	Description of Complaint	Results of Investigation	Actions Taken
HS2-24-45453-C	WRP	Complaint regarding locomotive noise on tracks close to the resident's garden.	Trains were delivering segments to construct the Northolt Tunnel West. There was a short notice change to delivery times because of extensive engineering works. The change in delivery timings made the trains presence more noticeable.	A response was provided to the resident informing them of the outcome of the investigation.
HS2-24-45485-C	BR/WRP	Complaint regarding increased vibration levels.	Property is parallel to several ongoing works, which includes nighttime segment deliveries by train, extended hours working and river realignment works.	An offer of attended noise and vibration monitoring has been made to resident.
HS2-24-45486-C	HR	Complaint regarding noise from site at night.	Noise was from reversing beacons using white noise. Works are consented and noise levels remained within consented levels. Mitigations are in place where possible and have been explained to resident.	A response was provided to the resident informing them of the outcome of the investigation.
HS2-24-45489-C	HR	Complaint regarding night time noise.	Works being undertaken in line with consents and no exceedances in permitted levels were observed. Mitigations are in place where possible and have been explained to resident.	A response was provided to the resident informing them of the outcome of the investigation.
HS2-24-45510-C	HR	Complaint regarding noise from roller being used after 19:00.	Noise was due to the use of vibratory rollers used to level up ground near to a TBM (Tunnel boring Machine) site, works have been carried out within permitted noise and vibration levels and were within the permitted working hours.	A response was provided to the resident informing them of the outcome of the investigation.

Appendix A Site Locations


HS2 Worksite Identification Plan - Overview



Legend
Active Worksites


HS2

Worksite Identification Plan - 1




HS2

Worksite Identification Plan - 2






HS2 Worksite Identification Plan - 3



HS2


Worksite Identification Plan - 4




Appendix B Monitoring Locations

HS2

Worksite Identification Plan - 1




HS2 Noise and Vibration Monitoring Plan - 2






HS2 Noise and Vibration Monitoring Plan - 3





HS2 Noise and Vibration Monitoring Plan - 4





Appendix C Data


Noise

The following graphs show the hourly measured ambient noise level $L_{Aeq,1h}$ and, where relevant, the averaged noise level $L_{Aeq,T}$ values, where the time period T is as specified in Table 1 of HS2 Information Paper E23. Periods where noise levels are adversely affected by weather or only measured for part of the period, which are not representative of HS2 construction works, have been greyed out and excluded from the calculation of the $L_{Aeq,T}$ values in Table 3 of the main report.


Worksite: CVV - Monitoring Ref: DLC-NMP









Note: Missing data between 10:00 and 11:00 on Tuesday 11th June and 09:00 and 10:00 on Wednesday 12th June was due to configuration changes in the monitor. Missing data between 16:00 and 17:00 on Thursday 13th June was due to a communication error.







Worksite: CVV - Monitoring Ref: HFM-NMP








Note: Missing data between 11:00 and 12:00 on Tuesday 11^{th} June and 10:00 and 11:00 on Wednesday 12^{th} June was due to configuration changes in the monitor.







Note: Missing data between 21:00 and 22:00 on Monday 24th June was due to a communication error.


Worksite: CVV - Monitoring Ref: PLD-NMP









Note: Missing data between 11:00 and 12:00 on Tuesday 11th June and 10:00 and 12:00 on Wednesday 12th June was due to configuration changes in the monitor.






Worksite: CVV - Monitoring Ref: WRC-NMP





Note: Missing data between 14:00 and 15:00 on Tuesday 4^{th} June was due to field calibration.




Note: Missing data between 10:00 and 11:00 on Tuesday 11th June and 10:00 and 11:00 on Wednesday 12th June was due to configuration changes in the monitor.








Worksite: WRP - Monitoring Ref: WRP-N001















Worksite: WRP - Monitoring Ref: N048
















Worksite: WRP - Monitoring Ref: N056














Worksite: WRP - Monitoring Ref: N057












Worksite: BR - Monitoring Ref: N065




Note: Missing data between 10:00 on Saturday 1^{st} June and 17:00 on Wednesday 5^{th} June was due to a depleted battery.



Note: Missing data between 10:00 on Saturday 1^{st} June and 17:00 on Wednesday 5^{th} June was due to a depleted battery.











Worksite: BR - Monitoring Ref: N066












Worksite: BR - Monitoring Ref: TKL-N001







Note: Missing data between 02:00 on Wednesday 5th June and 09:00 on Monday 10th June was due to a communication issue with the monitor.



Note: Missing data between 22:00 on Monday 10th June and 09:00 on Tuesday 11th June, and between 19:00 on Tuesday 11th June and 17:00 on Wednesday 12th June was due to a communication issue with the monitor.


OFFICIAL







Worksite: SRVS - Monitoring Ref: N061
















Worksite: SRVS - Monitoring Ref: TCA-N001
















Worksite: HR - Monitoring Ref: N067















Worksite: HR - Monitoring Ref: SSPA-HR














Worksite: HR - Monitoring Ref: BSR-N001













Note: Missing data between 19:00 on Monday 17th June and 11:00 on Tuesday 18th June was due to a depleted battery.





Worksite: HR - Monitoring Ref: DGT-N001
















Worksite: NSPA - Monitoring Ref: NSPA-N001
















Worksite: NSPA - Monitoring Ref: NSPA-N002













Vibration


The following graphs show the hourly measured peak particle velocity PPV recorded during the monitoring period. The graphs show the highest PPV of the three orthogonal axis x, y, and z. Periods where PPV values have been affected by local interference with the vibration monitor or only measured for part of the period, which are not representative of HS2 construction works, have been greyed out and excluded when calculating values in Table 4 of the main report.


Worksite: WRP - Monitoring Ref: GW-V001











Worksite: SRVS - Monitoring Ref: SRVS-V001a

