January 2025



Air Quality and Dust Monitoring Monthly Report - January 2025

London Borough of Hillingdon



High Speed Two (HS2) Limited has been tasked by the Department for Transport (DfT) with managing the delivery of a new national high speed rail network. It is a non-departmental public body wholly owned by the DfT.

High Speed Two (HS2) Limited, Two Snowhill Snow Hill Queensway Birmingham B4 6GA

Telephone: 08081 434 434

General email enquiries: HS2enquiries@hs2.org.uk

Website: www.gov.uk/hs2

A report prepared by EWCs and MWCCs on behalf of HS2 Ltd.

High Speed Two (HS2) Limited has actively considered the needs of blind and partially sighted people in accessing this document. The text will be made available in full on the HS2 website. The text may be freely downloaded and translated by individuals or organisations for conversion into other accessible formats. If you have other needs in this regard please contact High Speed Two (HS2) Limited.

© High Speed Two (HS2) Limited, 2024, except where otherwise stated. Copyright in the typographical arrangement rests with High Speed Two (HS2) Limited.

This information is licensed under the Open Government Licence v2.0. To view this licence, visit www.nationalarchives.gov.uk/doc/open-governmentlicence/ version/2 or write to the Information Policy Team, The National Archives, Kew, London TW9 4DU, or e-mail: psi@nationalarchives.gsi.gov.uk. Where we have identified any third-party copyright information you will need to obtain permission from the copyright holders concerned.



Monthly Summary

- 1.1.1 This Summary Report is published in fulfilment of commitments detailed in the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, Annex 1: Code of Construction Practice, for the nominated undertaker to present the results of air quality and dust monitoring undertaken in the London Borough of Hillingdon (LBH) during December 2024 and January 2025 respectively.
- 1.1.2 Figure 1 to Figure 4 in Appendix A present the current worksites together with air quality monitoring locations.
- 1.1.3 This summary should be read in conjunction with the overview monitoring report available from www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2, which highlights: the applicable standards and guidance, as well as the air quality and dust monitoring methodologies to be implemented by nominated undertakers throughout construction.
- 1.1.4 The current worksites, as presented in Appendix A, Figure 1 to Figure 4, include:
 - Gatemead and West Ruislip Embankment, Breakspear Road South and River Pinn Underbridge, concreting, groundworks and materials management;
 - Harvil Road realignment groundworks, materials management, concreting and shuttering works at Copthall North;
 - West Ruislip Portal materials management (tunnel boring machine arisings);
 - South Ruislip vent shaft construction, ground works, concrete works and materials management;
 - Northern Sustainable Placement Area (NSPA) landscaping, seeding and planting;
 - Southern Sustainable Placement Area (SSPA) seeding, planting and demobilisation.

CVV Dews Lane

- North Moorhall Compound: operation;
- HOAC Compound: operation;
- Haul Road and Jetty Maintenance: operation and maintenance;
- Ground Investigation works;
- Pier Construction: arch form deck piers drilling and concrete works;
- ATFS: site preparation, installation of ducts and earthworks, bulk earthworks fill, permanent drainage, soiling and seeding, ATFS access road construction;
- Pumping Water Management: pumping water management ch 25.900 to 29.500;
- Satellite Welfares;
- Generator Farms;
- South Abutment: earthworks, drainage works, South Abutment construction stage 2,
 South Abutment construction stage 2 earthworks, yard supporting activities, soiling and seeding works, embankment FRC works;
- Environmental Maintenance;
- Stockpiling Activity HOAC: stockpile of material coming from other sites;

- River Colne Crossing: Emergency removal of obstruction to RC crossing;
- Launching Girder and Deck Works: span segmental erection with launching gantry, shoring steel structure erection and dismantling, external PT, internal PT grouting, crane assembly/disassembly and launching girder dismantling;
- Deck Finishes Logistics: preparation and operation of storage yards and installation of below deck access provision, traffic management on the deck surface, installation of parapets, noise barriers, troughs, pipes, steel works and other minor material to the storage yards and deck, installation of access at the top of the deck (HAKI stairs) and finishes support plant;
- Deck Finishes On-deck Construction: construction of robust kerbs, installation of parapets, construction of concrete stitch, filling of voids and top openings, verge deck waterproofing, trough installation, noise barrier installation, deck waterproofing and SFRC slab construction;
- Deck Finishes In-deck Construction: concrete works within the deck, drainage works within the deck, steel works within the deck, and structural health monitoring;
- Landscaping: advanced works including removal of cofferdams, early earthworks including ground profiling and cut, initial ground drainage including manhole chamber, early soil placement, hardstanding removal and tree removal & vegetation clearance;
- Jetty Removal and associated earthworks: Earthworks excavation, backfill, and landscaping, jetty removal, cutting piles and steelworks; and
- Gravel Islands.

CVV Moorhall Road


- North Moorhall Compound: operation;
- HOAC Compound: operation;
- Haul Road and Jetty Maintenance: operation and maintenance;
- Ground Investigation works;
- Pier Construction: arch form deck piers drilling and concrete works;
- ATFS: site preparation, installation of ducts and earthworks, bulk earthworks fill, permanent drainage, soiling and seeding, ATFS access road construction;
- Pumping Water Management: pumping water management ch 25.900 to 29.500;
- Satellite Welfares:
- Generator Farms;
- South Abutment: earthworks, drainage works, South Abutment construction stage 2, South Abutment construction stage 2 earthworks, yard supporting activities, soiling and seeding works, embankment FRC works;
- Environmental Maintenance;
- Stockpiling Activity HOAC: stockpile of material coming from other sites;
- River Colne Crossing: Emergency removal of obstruction to RC crossing;
- Launching Girder and Deck Works: span segmental erection with launching gantry, shoring steel structure erection and dismantling, external PT, internal PT grouting, crane assembly/disassembly and launching girder dismantling;


- Deck Finishes Logistics: preparation and operation of storage yards and installation of below deck access provision, traffic management on the deck surface, installation of parapets, noise barriers, troughs, pipes, steel works and other minor material to the storage yards and deck, installation of access at the top of the deck (HAKI stairs) and finishes support plant;
- Deck Finishes On-deck Construction: construction of robust kerbs, installation of parapets, construction of concrete stitch, filling of voids and top openings, verge deck waterproofing, trough installation, noise barrier installation, deck waterproofing and SFRC slab construction;
- Deck Finishes In-deck Construction: concrete works within the deck, drainage works within the deck, steel works within the deck, and structural health monitoring;
- Landscaping: advanced works including removal of cofferdams, early earthworks including ground profiling and cut, initial ground drainage including manhole chamber, early soil placement, hardstanding removal and tree removal & vegetation clearance;
- Jetty Removal and associated earthworks: Earthworks excavation, backfill, and landscaping, jetty removal, cutting piles and steelworks; and
- Gravel Islands.
- 1.1.5 Fourteen (14) dust monitors are installed around these worksites, where works are underway. These sites returned a low to high dust risk rating.
- 1.1.6 Dust monitoring locations and results are presented in Appendix B, Table 1, together with line charts of monthly data from each dust monitor in Figure 5. All continuous dust monitoring is undertaken using indicative monitors. Despite being Environment Agency (MCERTS) certified, indicative monitors carry a higher level of uncertainty than reference monitors, and therefore cannot be strictly compared with Air Quality Standards for human health and the environment. The purpose of the monitoring undertaken is to ensure the effectiveness of the on-site mitigation.
- 1.1.7 The trigger level for PM_{10} concentrations of $190\mu g/m^3$, over a 1-hour period, in accordance with the updated guidance document 'Guidance on Monitoring in the Vicinity of Demolition and Construction Sites (October 2018)' has been applied.
- 1.1.8 No (0) dust trigger alerts were recorded during the monitoring period (January 2025).
- 1.1.1 Data capture was below 90% for multiple monitors:
 - CVV-AQMP3 has been disconnected from mains power since the 8th of January and ALIGN are still considering where to relocate this monitor to.
 - CVV-AQPM4 had lower data due to solar and battery issues sporadically throughout the month.
 - AQ047, AQ048 and AQ053 were below 90% as the monitors have now been removed from site following completion of material placement works.
 - Data capture for monitors AQ052, AQ056 and AQ057 was below 90% due to the monitors being powered by solar panels and impacted due to reduced daylight hours.


- Data capture for monitors AQ033 and AQ049 was below 90% due to the monitor running out of hydrogen gas, subsequently recharged.
- AQ034 had a faulty hydrogen generator and a faulty webserver, both subsequently replaced.
- 1.1.2 Diffusion tube monitoring of Nitrogen Dioxide (NO₂) is undertaken at eleven (11) locations around highways within the LBH as part of the management of air quality where significant effects may occur as a result of the scheme.
- 1.1.3 Diffusion tube monitoring results are as provided from the laboratory analysis, and therefore still require various analysis and adjustments to be undertaken. Final corrected results will be presented and described in the annual report. However, based on results to date, no unexpected values were recorded during the monitoring period.
- 1.1.4 NO₂ monitoring locations and results are presented in Appendix C, Table 2, together with the 2024 running mean.
- 1.1.5 There were no (0) complaints received during the reporting period (January 2025).


Appendix A – Worksites and Monitoring Locations

Figure 1 to Figure 4: Current monitoring locations within the LBH










Appendix B - Dust Monitoring Results


Table 1: Dust Monitoring Locations and Results


Monitoring site ID	Coordinate s (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM ₁₀ concentration (μg/m³)	Minimum 1- hour PM ₁₀ concentration (µg/m³)	Maximum 1- hour PM ₁₀ concentration (μg/m³)	Number of 1- hour periods exceeding trigger level of 190 µg/m³	Data capture (%)
AQ033	507045, 187352	Breakspear Road South	М	Yes	N	11.5	1.2	78.7	0	59.9
AQ034	506608, 187592	Copthall Cutting	L	Yes	N	-			0	1
AQ040	508328, 186880	West Ruislip Golf Course	М	Yes	N	10.5	0.6	50.1	0	100.0
AQ041	507942, 187028	West Ruislip Portal	М	Yes	N	10.5	0.6	50.1	0	100.0
AQ047	507942, 188007	West Ruislip Portal	М	Yes	N	-	-	-	0	-
AQ048	507243, 188349	Northern Sustainable Placement Area	М	Yes	N	-	-	-	0	-
AQ049	506531, 187865	Copthall North, Ancient Woodland	М	Yes	N	10.1	1.2	31.8	0	33.9
AQ050	506399, 187166	Copthall South Compound	Н	Yes	N	10.5	0.4	56.6	0	100.0
AQ052	506433, 186725	Southern Sustainable Placement Area	Н	Yes	N	13.8	1.0	44.0	0	54.2
AQ053	506811, 186643	Southern Sustainable	Н	Yes	N	-	-	-	0	-


Monitoring site ID	Coordinate s (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM ₁₀ concentration (μg/m³)	Minimum 1- hour PM ₁₀ concentration (μg/m³)	hour PM ₁₀ hour PM ₁₀ concentration		Data capture (%)
		Placement Area								
AQ056	506494, 186432	Southern Sustainable Placement Area	М	Yes	N	15.9	1.0	66.0	0	83.5
AQ057	506739, 186359	Southern Sustainable Placement Area	М	Yes	N	28.5	1.0	80.0	0	61.4
CVV-AQMP3	504773, 188419	On the eastern boundary along south side of Moorhall Road	М	Yes	Y	7.1	1.0	42.0	0	18.0
CVV-AQMP4	505589, 187793	On the western boundary of HOAC at Dews Lane	М	Yes	Υ	13.7	1.0	73.0	0	95.4


Figure 5: Construction dust 1-hour mean indicative PM₁₀ concentration for all dust monitors











Appendix C - Air Quality Monitoring Results

Table 2: NO₂ monitoring locations around highways, NO₂ concentrations and monthly monitoring results with running mean for 2024 (µg/m³)

Monitoring Site	Location description	Coordinates (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean ¹²
HS2-000020BNT	Lamp post on Pembroke Road	509678, 187214	22	22	21	14	16	14	Tube Missing	11	16	21	21	Tube Missing	18
HS2-000020BNU	Cowley Road sign post at junction with Hillingdon Road	505492, 183926	44	36	39	33	Tube Missing	Tube Missing	33	32	33	35	33	34	35
HS2-000020BNV	High Street sign post at junction with Pembroke Road	509439, 187117	32	37	31	27	31	32	28	29	19	36	37	25	30
HS2- 000020BNW	Signpost on A4020 Uxbridge Road at junction with Long Lane	507365, 182687	37	Tube Missing	27	27	34	24	27	26	33	40	29	27	30
HS2-000020BPK	Lamp post in crescent off Swakeleys Road	506542, 186037	26	Tube Missing	Tube Missing	24	Tube Missing	Tube Missing	26	24	31	30	33	23	27

¹ Note: to aid interpretation and conform with best practice, the monthly measurements in this table are reported rounded to the nearest whole number. The annual mean presented here is calculated based on laboratory data to 4 significant figures, rounded to a whole number, and therefore may differ slightly to a mean derived from averaging the rounded monthly measurements in the table.

² The annual mean for diffusion tubes presented in the table above still require various analysis and adjustments to be undertaken before comparison to the Air Quality Objectives. The final corrected annual mean will be presented in the HS2 Annual Air Quality Report.

Monitoring Site	Location description	Coordinates (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean ¹²
HS2-000020BPL	Warren Road sign post on corner of Swakeleys Road and Warren Road	506240, 185660	35	34	28	25	28	27	14	26	27	32	24	21	27
HS2-000020BPN	Lamp post on B467	506767, 186224	33	35	29	24	28	Tube Missing	Tube Missing	26	28	35	36	25	30
HS2-000020BQH	Lamp post on High Road Ickenham	508451, 186879	42	35	Tube Missing	30	34	33	34	31	36	39	40	28	35
HS2-000020BQN	Lamp post on Park Road	506176, 185444	Tube Missing	39	31	29	44	22	27	25	25	42	33	25	31
HS2-000020BQP	Sign post on Long Lane	507614, 184663	37	29	33	26	Tube Missing	25	25	19	29	32	30	26	28
HS2-000020BP8	Triplicate site at South Ruislip roadside automatic monitoring station	510858, 184916	31	29	25	22	23	20	20	19	23	30	20	22	24