Construction Noise and Vibration Monthly Report – February 2025

Warwick District Council

Non-	recnni	cai Summary	1					
Abbr	eviatio	ns and Descriptions	3					
1	Intr	oduction	4					
	1.2	Measurement Locations	7					
2	Sun	nmary of Results	9					
	2.1	Summary of Measured Noise and Vibration Levels	9					
	2.2	Exceedances of the LOAEL and SOAEL	13					
	2.3	Exceedances of Trigger Level	16					
	2.4	Complaints	16					
Appe	ndix A	Site Locations	17					
Appe	ndix B	Monitoring Locations	24					
Appe	ndix C	Data	30					
List o	of Table	es						
Table	1: Tab	le of Abbreviations	3					
Table	2: Mor	nitoring Locations	8					
		nmary of Measured dB L _{Aeq} Data over the Monitoring Period	10					
Table 4: Summary of Measured PPV Data over the Monitoring Period 1								
		nmary of Exceedances of LOAEL and SOAEL	14 16					
, 50								
Table 7: Summary of Complaints								

Non-Technical Summary

This Noise and Vibration Monitoring Report fulfils HS2 Limited's commitment detailed in the Environmental Minimum Requirements (EMRs), Annex 1, Code of Construction Practice, to present the results of noise and vibration monitoring carried out within Warwick District Council (WDC) area during the month of February 2025.

Within this period noise and vibration monitoring was undertaken at the following worksites:

- Burton Green Tunnel worksite (ref.: BGT), where tunnel excavation and repair works were underway.
- Burton Green Tunnel South Portal worksite (ref.: BSP), where crane platform construction was underway.
- Bockenden Cutting worksite (ref.: BC), where excavation and haul road construction were underway.
- Kenilworth Road Overbridge worksite (ref.: A429), where concrete works, formwork striking, scaffold removal, vegetation clearance, sub soil stripping and replacement, excavation, construction of ditches, pools and banks, pier abutment and crane platform works and haul road construction were underway.
- A46 Compound worksite (ref.: A46C) where earthworks, drainage works, utility
 works, concrete works, highway and road works, general site work, topsoil and
 subsoil stockpile operation, plant wash area operation, roundabout construction,
 waterproofing, site access point and plant crossing installation, haul route
 construction, utility diversions removal and protection, installation of temporary
 fencing and hoarding and structure works were underway.
- Stoneleigh Village worksite (ref.: SV), where mobilisation of satellite compounds, site
 access point and plant crossings installation, temporary drainage installation, haul
 road construction, excavation, utility diversions, general site work, installation of
 temporary fencing and hoarding, earthworks, structure works and batching plant
 operation were underway.
- Stoneleigh Park worksite (ref.: SP), where mobilisation of satellite compounds, site access point, plant crossings and temporary drainage installation, haul road construction, excavation, utility diversions, general site work, installation of temporary fencing and hoarding, earthworks and structure works were underway.
- Cubbington Road worksite (ref.: C), mobilisation of satellite compounds, site access point, plant crossings and temporary drainage installation, excavation, utility diversions, general site work, installation of temporary fencing and hoarding, earthworks and structure works were underway.

 Offchurch Cutting worksite (ref.: OC), where roadhead operation, installation of temporary works platform, bridge and overbridge works, trial hole boring, ecological surveys, haul road maintenance and operation, fencing works, formwork and falsework installation, concrete pouring, v-ditch cleaning, vegetation clearance, bulk earthworks, backfilling, excavation, drainage installation and utility diversions were underway.

The HS2 threshold levels for significant noise impacts, which are defined in Information Paper E23 (https://www.gov.uk/government/publications/hs2-information-papers-environment), were not exceeded during February 2025.

There were no exceedance(s) of trigger levels as defined in section 61 consents during the reporting period.

One (1) complaint regarding noise and vibration was received by HS2 during the monitoring period.

Abbreviations and Descriptions

The abbreviations, descriptions and project terminology used within this report can be found in Table 1.

Table 1: Table of Abbreviations

Acronym/Term	Definition
L _{Aeq,T}	See equivalent continuous sound pressure level
Ambient sound	A description of the all-encompassing sound at a given location and time which will include sound from many sources near and far. Ambient sound can be quantified in terms of the equivalent continuous sound pressure level, $L_{\text{pAeq,T}}$
Decibel(s), or dB	Between the quietest audible sound and the loudest tolerable sound there is a million to one ratio in sound pressure (measured in Pascal (Pa)). Because of this wide range, a level scale called the decibel (dB) scale, based on a logarithmic ratio, is used in sound measurement. Audibility of sound covers a range of approximately 0-140dB.
Decibel(s) A- weighted, or dB(A)	The human ear system does not respond uniformly to sound across the detectable frequency range and consequently instrumentation used to measure sound is weighted to represent the performance of the ear. This is known as the 'A weighting' and is written as 'dB(A)'.
Equivalent continuous sound pressure level, or L _{Aeq,T}	An index used internationally for the assessment of environmental sound impacts. It is defined as the notional unchanging level that would, over a given period of time (T), deliver the same sound energy as the actual time-varying sound over the same period. Hence fluctuating sound levels can be described in terms of an equivalent single figure value, typically expressed as a decibel level.
Exclusion of data	Measurement of noise levels can be affected by weather conditions such as prolonged periods of rain, winds speeds higher than 5m/s and snow/ice ground cover. Noise levels measured during these periods are considered not representative of normal noise conditions at the site and, for the purposes of this report, are excluded from the assessment of exceedances and calculation of typical noise levels and are also greyed out in charts. Identifiable incongruous noise and vibration events not attributable to HS2 construction noise are also excluded.
Façade	A facade noise level is the noise level 1m in front of a large reflecting surface. The effect of reflection, is to produce a slightly higher (typically +3 dB) sound level than it would be if the reflecting surface was not there.
Free-field	A free-field noise level is the noise level measured at a location where no reflective surfaces, other than the ground, lies within 3.5 metres of the microphone position.
LOAEL	Lowest Observed Adverse Effect Level - the level above which adverse effects on health and quality of life can be detected.
Peak particle velocity, or PPV	Instantaneous maximum velocity reached by a vibrating element as it oscillates about its rest position. The PPV is a simple indicator of perceptibility and risk of damage to structures due to vibration. It is usually measured in mm/s.
SOAEL	Significant Observed Adverse Effect Level - the level above which significant adverse effects on health and quality of life occur.
Sound pressure level	The parameter by which sound levels are measured in air. It is measured in decibels. The threshold of hearing has been set at 0dB, while the threshold of pain is approximately 120dB. Normal speech is approximately 60dB at a distance of 1 metre and a change of 3dB in a time varying sound signal is commonly regarded as being just detectable. A change of 10dB is subjectively twice, or half, as loud.
Vibration dose value, or VDV	An index used to evaluate human exposure to vibration in buildings. While the PPV provides information regarding the magnitude of single vibration events, the VDV provides a measure of the total vibration experienced over a specified period of time (typically 16h daytime and 8h night-time). It takes into account the magnitude, the number and the duration of vibration events and can be used to quantify exposure to continuous, impulsive, occasional and intermittent vibration. The vibration dose value is measured in m/s ^{1.75} .

1 Introduction

- 1.1.1 HS2 is required to undertake noise (and vibration) monitoring as necessary to comply with the requirements of the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, including specifically Annex 1: Code of Construction Practice, in addition to any monitoring requirements arising from conditions imposed through consents under Section 61 of the Control of Pollution Act, 1974 or through Undertakings & Assurances given to third parties. Such monitoring may be undertaken for the following purposes:
 - monitoring the impact of construction works;
 - to investigate complaints, incidents and exceedance of trigger levels; or
 - monitoring the effectiveness of noise and vibration control measures.
- 1.1.2 Monitoring data and interpretive reports are to be provided to each relevant local authority on a monthly basis and shall include a summary of the construction activities occurring, the data recorded over the monitoring period, any complaints received, any periods in exceedance of agreed trigger levels, the results of any investigations and any actions taken or mitigation measures implemented. This report provides noise data, and interpretation thereof, for monitoring carried out by HS2 within the Warwick District Council (WDC) area for the period 1st to 28th February 2025.
- 1.1.3 Construction sites in the local authority area where noise and vibration monitoring was undertaken during this period include:
 - Burton Green Tunnel worksite (ref.: BGT, see plan 1 in Appendix A) where work activities included:
 - Tunnel excavation.
 - Repair works.
 - Burton Green Tunnel Southern Portal worksite (ref.: BSP, see plan 1 in Appendix A) where work activities included:
 - o Crane platform construction.
 - Bockenden Cutting worksite (ref.: BC, see plan 1 in Appendix A), where no works were included:
 - Excavation.
 - o Haul road construction including sub-formation.
 - A429 Kenilworth Road Overbridge worksite (ref.: A429, see plan 2 in Appendix A), where work activities included:
 - o Concrete works including reinforcement, curing and pour inspection.

- Formwork striking.
- Scaffold removal.
- Vegetation clearance.
- Sub soil stripping and replacement.
- Excavation.
- Construction of ditches, pools and banks.
- Pier, abutment and crane platform works including earthworks, replacing and stockpiling.
- Haul road construction.
- A46 Compound worksite (ref.: A46C, see plan 3 in Appendix A), where work activities included:
 - o Earthworks.
 - Drainage works.
 - Utility works.
 - o Concrete works.
 - Highway and road works.
 - General site work.
 - o Topsoil and subsoil stockpile operation.
 - Plant wash area operation.
 - Roundabout construction.
 - Waterproofing.
 - Site access point and plant crossing installation.
 - Haul route construction.
 - o Utility diversions, removal and protection.
 - Installation of temporary fencing and hoarding.
 - Structure works.
- Stoneleigh Village worksite (ref.: SV, see plan 3 in Appendix A), where work activities included:
 - Mobilisation of satellite compounds.
 - Site access point and plant crossings installation.
 - Temporary drainage installation.
 - Haul road construction.

- o Excavation.
- o Utility diversions, removal and protection.
- General site work.
- Installation of temporary fencing and hoarding.
- Earthworks.
- Structure works.
- Batching plant operation.
- Stoneleigh Park worksite (ref.: SP, see plan 3 in Appendix A), where work activities included:
 - Mobilisation of satellite compounds.
 - Site access point and plant crossings installation.
 - o Temporary drainage installation.
 - Haul road construction.
 - Excavation.
 - o Utility diversions, removal and protection.
 - General site work.
 - Installation of temporary fencing and hoarding.
 - Earthworks.
 - Structure works.
- Cubbington Road worksite (ref.: C, see plan 4 in Appendix A), where work activities included:
 - o Mobilisation of satellite compounds.
 - Site access point and plant crossings installation.
 - o Temporary drainage installation.
 - o Excavation.
 - Utility diversions, removal and protection.
 - General site operations.
 - Installation of temporary fencing and hoarding.
 - Earthworks.
 - Structure works.

- Offchurch Cutting worksite (ref.: OC, see plan 5 in Appendix A), where work activities included:
 - o Roadhead operation.
 - Installation of temporary works platform.
 - Bridge and overbridge works, including reinforcement, crane operation, installation of beams and edge protection, relocation of cabins and skips, formwork, concreting and finishes of bases and abutments.
 - o Boring of trial holes.
 - Ecological surveys.
 - o Haul road maintenance and operation.
 - Fencing works.
 - o Formwork and falsework installation.
 - Concrete pours.
 - General site maintenance.
 - V-Ditch cleaning.
 - Vegetation clearance.
 - Drainage installation.
 - o Bulk earthworks, including dig and replace.
 - Backfilling.
 - o Excavation.
 - Utility diversions.
- 1.1.4 The applicable standards, guidance, and monitoring methodology is outlined in the construction noise and vibration monitoring methodology report which can be found at the following location

https://www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2. Noise and vibration monitoring reports for previous months can also be found at this location.

1.2 Measurement Locations

- 1.2.1 Seventeen (17) noise and seven (7) vibration monitoring installations were installed in February in the WDC area. Table 2 summarises the location of the noise and vibration monitoring installations within the WDC area in February 2025.
- 1.2.2 The noise monitor at measurement location SV-N3, worksite SV, was removed on the 04th of February as works in the vicinity have ceased.

- 1.2.3 The noise monitor at measurement location OC-N1, worksite OC, was removed on the 01st of February as works in the vicinity have ceased.
- 1.2.4 Maps showing the position of the noise and vibration monitoring installations are presented in Appendix B.

Table 2: Monitoring Locations

Worksite Reference	Measurement Reference	Address			
BGT	BGT-N5	Alms House, Cromwell Lane, Burton Green, Warwick			
	BGT-V3	Alms House, Cromwell Lane, Burton Green, Warwick			
	BGT-N8	301 Cromwell Lane, Burton Green, Warwick			
	BGT-V11	301 Cromwell Lane, Burton Green, Warwick			
	BGT-V13	Cromwell Lane Substation - Phase 2			
BSP	BSP-N1	33 Broadwell Woods, Red Lane, Burton Green, Kenilworth			
ВС	BC-N1	Thistle Estate, Red Lane, Burton Green, Warwick			
A429	A429-N1	Millburn Grange, Coventry Road, Kenilworth			
	A429-N2	Brookview, Milburn Grange, Coventry Road, Kenilworth			
	A429-N3	16 Kenilworth Road, Kenilworth			
A46C	A46C-N1	Kingswood Farmhouse, Dalehouse Lane, Kenilworth			
	A46C-V1	Kingswood Farmhouse, Dalehouse Lane, Kenilworth			
	A46C-N2	A46 Barns, Dalehouse Lane, Kenilworth			
SV	SV-N2	5 Birmingham Rd, Stoneleigh, Coventry			
	SV-N4	Crewe Lane, Stoneleigh, Coventry			
SP	SP-N1	Stoneleigh, Kenilworth			
	SP-N2	Stoneleigh Park, Kenilworth			
	SP-V1	Stoneleigh, Kenilworth			
С	C-N1	Wychwood, Cubbington Road, Leamington Spa			
	C-V1	Wychwood, Cubbington Road, Leamington Spa			
ос	OC-N2	Valley Fields, Offchurch, Leamington Spa			
	OC-N3	Brickyard Cottage, Welsh Road, Offchurch, Warwick			
	FOS-N1	Long Itchington Road, Offchurch			
	FOS-V1	Long Itchington Road, Offchurch			

2 Summary of Results

2.1 Summary of Measured Noise and Vibration Levels

2.1.1 Table 3 presents a summary of the measured noise levels at each monitoring location over the reporting period. The $L_{Aeq,T}$ is presented for each of the relevant time periods averaged over the calendar month, along with the highest single period $L_{Aeq,T}$ that was found to occur within the month.

Table 3: Summary of Measured dB L_{Aeq} Data over the Monitoring Period

Worksite Reference	Measurement Reference	Site Address	Free-Field or Façade	Weekday Average L _{Aeq,T} (Highest Day L _{Aeq,T})				Saturday Average L _{Aeq,T} (Highest Day L _{Aeq,T})				Sunday / Public Holiday Average L _{Aeq,T} (Highest Day L _{Aeq,T})			
			Measurement	0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
BGT	BGT-N5	Alms House, Cromwell Lane, Burton Green	Free-field	52.1 (55.2)	52.3 (54.8)	48.5 (50.7)	44.6 (50.1)	42.0 (57.5)	51.1 (53.8)	52.3 (52.7)	50.3 (52.3)	47.9 (51.3)	40.1 (49.0)	49.1 (56.2)	41.6 (50.5)
BGT	BGT-N8	301 Cromwell Lane, Burton Green, Warwick	Free-field	49.7 (54.4)	59.4 (62.2)	44.0 (46.6)	41.6 (47.0)	39.2 (47.7)	44.3 (46.1)	55.9 (58.2)	46.2 (53.1)	42.6 (45.9)	37.9 (45.8)	44.6 (52.1)	38.7 (46.3)
BSP	BSP-N1	33 Broadwell Woods Caravan Park, Red Lane, Burton Green	Free-field	53.2 (56.3)	60.6 (63.3)	46.0 (55.1)	42.7 (54.9)	39.8 (47.6)	42.6 (44.0)	46.4 (47.5)	44.4 (44.6)	42.3 (43.8)	41.0 (47.5)	47.5 (53.8)	43.9 (53.2)
ВС	BC-N1	Thistle Estate, Red Lane, Burton Green	Free-field	44.6 (49.0)	44.1 (48.8)	41.2 (45.8)	39.1 (47.8)	37.7 (48.3)	43.7 (48.6)	43.7 (47.0)	40.6 (43.3)	39.9 (44.5)	38.2 (48.5)	42.9 (50.1)	39.3 (50.2)
A429	A429-N1	Millburn Grange, Coventry Road, Kenilworth	Free-field	52.0 (55.6)	54.1 (55.8)	52.0 (56.4)	50.9 (56.0)	50.1 (58.2)	50.5 (52.9)	50.6 (52.1)	49.4 (51.8)	49.5 (54.0)	40.8 (48.7)	49.2 (52.3)	45.1 (52.3)
	A429-N2	Brookview, Milburn Grange, Coventry Road, Kenilworth	Free-field	51.2 (55.0)	55.7 (61.3)	50.5 (53.1)	49.1 (52.5)	47.8 (54.1)	49.3 (50.0)	53.0 (57.3)	50.7 (54.0)	49.3 (52.0)	44.2 (48.9)	49.2 (52.3)	45.6 (51.5)
	A429-N3	16 Kenilworth Road, Kenilworth	Free-field	60.7 (63.3)	61.2 (63.3)	59.5 (62.5)	56.0 (61.7)	51.8 (62.0)	59.7 (62.4)	63.2 (65.9)	63.8 (66.5)	62.4 (66.9)	55.4 (63.4)	61.5 (64.9)	53.9 (59.1)

Worksite Reference	Measurement Reference	Reference Site Address Façade		Weekday Average L _{Aeq,T} (Highest Day L _{Aeq,T})				Saturday Average L _{Aeq,T} (Highest Day L _{Aeq,T})				Sunday / Public Holiday Average L _{Aeq,T} (Highest Day L _{Aeq,T})			
			Measurement	0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
A46C	A46C-N1	Kingswood Farmhouse, Dalehouse Lane, Kenilworth	Free-field	62.0 (64.7)	62.8 (68.9)	60.7 (63.3)	58.7 (61.9)	55.6 (63.8)	53.6 (58.2)	56.9 (61.7)	55.4 (62.3)	54.6 (61.5)	53.0 (59.0)	55.2 (62.2)	56.3 (63.6)
	A46C-N2	A46 Barns, Dalehouse Lane, Kenilworth	Free-field	57.5 (60.8)	58.0 (60.9)	55.8 (58.9)	54.3 (57.6)	51.0 (59.7)	50.2 (54.6)	52.2 (57.0)	51.2 (57.9)	50.6 (57.0)	48.1 (53.6)	51.4 (58.3)	52.1 (58.0)
SV	SV-N2	5 Birmingham Rd, Stoneleigh, Coventry	Free-field	54.5 (57.3)	53.7 (55.3)	51.5 (53.6)	49.0 (54.9)	45.3 (53.6)	49.5 (51.1)	51.2 (53.0)	51.3 (54.2)	49.3 (57.1)	43.0 (51.3)	48.9 (56.8)	45.4 (53.4)
	SV-N3	Walkers Orchard, Stoneleigh, Coventry	Free-field	50.5 (50.6)	49.6 (50.8)	51.9 (51.9)	47.4 (48.6)	42.4 (54.9)	41.8 (41.8)	45.1 (45.1)	54.6 (54.6)	44.1 (47.9)	38.6 (41.1)	46.5 (49.7)	44.0 (48.6)
	SV-N4	Crewe Lane, Stoneleigh, Coventry	Free-field	50.5 (50.6)	49.6 (50.8)	51.9 (51.9)	47.4 (48.6)	42.4 (54.9)	41.8 (41.8)	45.1 (45.1)	54.6 (54.6)	44.1 (47.9)	38.6 (41.1)	46.5 (49.7)	44.0 (48.6)
SP	SP-N1	Stoneleigh, Kenilworth	Free-field	54.3 (56.5)	54.6 (56.1)	51.2 (52.9)	48.8 (51.8)	45.7 (52.2)	51.5 (54.3)	53.4 (55.1)	53.6 (56.7)	52.2 (56.7)	46.5 (52.3)	52.7 (56.1)	46.6 (52.2)
	SP-N2	Stoneleigh Park, Kenilworth	Free-field	59.1 (67.1)	64.2 (70.6)	49.8 (53.0)	46.4 (51.8)	44.2 (54.0)	47.9 (50.0)	55.9 (66.1)	53.7 (60.2)	55.4 (75.4)	41.8 (47.2)	50.2 (56.7)	44.4 (50.8)
С	C-N1	Wychwood, Cubbington Road, Lillington	Free-field	56.1 (57.5)	56.5 (57.8)	54.0 (55.9)	50.5 (54.3)	43.7 (54.8)	52.6 (52.6)	54.8 (55.5)	54.2 (54.2)	53.6 (56.5)	43.1 (51.4)	54.7 (67.7)	44.2 (51.0)

Worksite Reference	Measurement Reference	Site Address	Free-Field or Façade Measurement	Weekday Average L _{Aeq,T} (Highest Day L _{Aeq,T})				Saturday Average L _{Aeq,T} (Highest Day L _{Aeq,T})				Sunday / Public Holiday Average L _{Aeq,T} (Highest Day L _{Aeq,T})			
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
OC	OC-N2	Valley Fields, Offchurch	Free-field	52.4 (54.5)	53.1 (57.9)	51.5 (52.9)	50.3 (52.6)	50.6 (55.4)	50.7 (52.0)	48.9 (50.4)	48.1 (50.6)	49.5 (51.8)	49.8 (52.4)	49.5 (52.9)	51.0 (53.2)
	OC-N3	Brickyard Cottage, Welsh Road, Offchurch	Free-field	54.8 (58.3)	53.7 (58.3)	50.4 (55.2)	47.2 (52.3)	43.6 (54.4)	50.0 (51.7)	51.7 (53.2)	51.0 (52.5)	48.2 (53.2)	40.7 (49.8)	49.4 (53.0)	43.9 (52.6)
	FOS-N1	Long Itchington Road, Offchurch	Free-field	48.8 (51.4)	52.7 (55.6)	45.0 (48.1)	42.7 (49.3)	39.4 (49.2)	44.9 (49.0)	50.9 (51.8)	49.2 (50.2)	45.2 (48.9)	38.4 (46.3)	46.6 (51.8)	40.8 (47.4)

2.1.2 Table 4 presents a summary of the measured vibration levels at each monitoring location over the reporting period. The highest PPV measured during the monitoring along any axis is presented in the table.

Table 4: Summary of Measured PPV Data over the Monitoring Period

Worksite Reference	Measurement Reference	Monitor Address	Highest PPV measured in any axis mm/s
BGT	BGT-V3	Alms House, Cromwell Lane, Burton Green, Warwick	1.21 (X-axis)
	BGT-V11	301 Cromwell Lane, Burton Green, Warwick	6.53 (Y-axis)
	BGT-V13	Cromwell Lane Substation - Phase 2	1.70 (Z-axis)
A46C	A46C-V1	Kingswood Farmhouse, Dalehouse Lane, Kenilworth	4.17 (X-axis)
SP	SP-V1	East Lodge, Stoneleigh	0.79 (Z-axis)
ОС	FOS-V1	Long Itchington Road, Offchurch	0.84 (Y-axis)
С	C-V1	Wychwood, Cubbington Road, Lillington	0.39 (Y-axis)

Appendix C presents graphs of the noise and vibration monitoring data over the month for each of the measurement locations. Noise data presented consists of the hourly L_{Aeq} values and, where relevant, the L_{Aeq,T} values (where the time period T has been taken to be the averaging period as specified in Table 1 of HS2 Information Paper E23). Vibration data presented consist of hourly PPV values. The full data set for the monitoring equipment can be found at the following location: https://data.gov.uk/dataset/24542ae7-dd44-444f-b259-871c4cc43b5e/environmental-monitoring-data.

2.2 Exceedances of the LOAEL and SOAEL

- 2.2.1 The lowest observed adverse effect level (LOAEL) is defined in the Planning Practice Guidance Noise (PPG) as the level above which "noise starts to cause small changes in behaviour and/or attitude, e.g. turning up volume of television; speaking more loudly; where there is no alternative ventilation, having to close windows for some of the time because of the noise. Potential for some reported sleep disturbance. Affects the acoustic character of the area such that there is a perceived change in the quality of life".
- 2.2.2 The significant observed adverse effect level (SOAEL) is defined in the 'Planning Practice Guidance Noise' as the level above which "noise causes a material change in behaviour and/or attitude, e.g. avoiding certain activities during periods of intrusion; where there is no alternative ventilation, having to keep windows closed

- most of the time because of the noise. Potential for sleep disturbance resulting in difficulty in getting to sleep, premature awakening and difficulty in getting back to sleep. Quality of life diminished due to change in acoustic character of the area."
- 2.2.3 HS2 Phase One Information Paper E23: Control of Construction Noise and Vibration sets out the LOAELs and SOAELs for construction noise.
- 2.2.4 Where reported construction noise levels exceed the LOAEL and SOAEL, relevant periods will be identified. Summary statistics to evaluate ongoing qualification for noise insulation and temporary rehousing are also presented where relevant.
- 2.2.5 Table 5 presents a summary of recorded exceedances of the LOAEL and SOAEL at each measurement location over the reporting period, including the number of exceedances during each time period.

Table 5: Summary of Exceedances of LOAEL and SOAEL

Worksite Reference	Measurement Reference	Site Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of LOAEL	Number of exceedances of SOAEL
BGT	BGT-N5	Alms House, Cromwell Lane, Burton Green, Warwick	All days	All periods	No exceedances	No exceedances
	BGT-N8	301 Cromwell Lane, Burton Green, Warwick	All days	All periods	No exceedances	No exceedances
BSP	BSP-N1	33 Broadwell Woods Caravan Park, Red Lane, Burton Green	All days	All periods	No exceedances	No exceedances
ВС	BC-N1*	Thistle Estate, Red Lane, Burton Green	All days	All periods	No exceedances	No exceedances
A429	A429-N1*	Millburn Grange, Coventry Road, Kenilworth	All days	All periods	No exceedances	No exceedances
	A429-N2	Brookview, Milburn Grange, Coventry Road, Kenilworth	All days	All periods	No exceedances	No exceedances

Worksite Reference	Measurement Reference	Site Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of LOAEL	Number of exceedances of SOAEL
	A429-N3	16 Kenilworth Road, Kenilworth	All days	All periods	No exceedances	No exceedances
A46C	A46C-N1*	Kingswood Farmhouse, Dalehouse Lane, Kenilworth	Weekday	0800-1800	1	No exceedances
	A46C-N2	A46 Barns, Dalehouse Lane, Kenilworth	All days	All periods	No exceedances	No exceedances
SV	SV-N2	5 Birmingham Rd, Stoneleigh	All days	All periods	No exceedances	No exceedances
	SV-N3	Walkers Orchard, Stoneleigh, Coventry	All days	All periods	No exceedances	No exceedances
	SV-N4	Crewe Lane, Stoneleigh, Coventry	Saturday	0800-1300	1	No exceedances
SP	SP-N1	Stoneleigh Park, Kenilworth	All days	All periods	No exceedances	No exceedances
	SP-N2	Stoneleigh Park, Kenilworth	Weekday Saturday	0800-1800 0800-1300	11	No exceedances
С	C-N1	Wychwood, Cubbington Road, Lillington Spa	All days	All periods	No exceedances	No exceedances
ОС	OC-N2	Valley Fields, Hunningham Road, Offchurch, Leamington	All days	All periods	No exceedances	No exceedances
	OC-N3*	Brickyard Cottage, Welsh Road, Offchurch,	All days	All periods	No exceedances	No exceedances
	FOS-N1	Long Itchington Road, Offchurch	All days	All periods	No exceedances	No exceedances

^{*} Note: A distance correction has been applied while calculating exceedances of the LOAEL and SOAEL.

- 2.2.6 There were exceedances of the LOAEL due to HS2 construction works at three (3) monitoring locations during weekday and Saturday daytime periods.
- 2.2.7 No exceedances of the SOAEL were recorded due to HS2 construction works during February 2025.

2.3 Exceedances of Trigger Level

2.3.1 Table 7 provides a summary of exceedances of the Section 61 trigger noise levels determined to be due to HS2 related construction noise measured during the reporting period, along with the findings of any investigation.

Table 6: Summary of Exceedances of Trigger Levels

Complaint Reference Number (if applicable)	Worksite Reference	Date and Time Period	Identified Source	Results of Investigation (including noise monitoring results)	Actions Taken
-	-	-	-	-	-

2.4 Complaints


2.4.1 Table 8 provides a summary of complaint information related to noise and vibration received during the reporting period, along with the findings of any investigation.

Table 7: Summary of Complaints


Complaint Reference Number	Worksite Reference	Description of Complaint	Results of Investigation	Actions Taken
HS2-25-46103-C	BGT	Complaint regarding vibration from rollers.	Investigation showed that the vibration was caused by rollers. Noise monitors were checked but no exceedances were found.	Vibration mode turned off on rollers. Information has been provided to the resident.

Appendix A Site Locations


HS2 Worksite Identification Plan - Overview




Worksite Identification Plan - 1




Worksite Identification Plan - 2




Worksite Identification Plan - 3



Worksite Identification Plan - 4




Worksite Identification Plan - 5




Appendix B Monitoring Locations


HS2 Noise and Vibration Monitoring Plan - 1



HS2 Noise and Vibration Monitoring Plan - 2




Noise and Vibration Monitoring Plan - 3



HS2 Noise and Vibration Monitoring Plan - 4



HS2 Noise and Vibration Monitoring Plan - 5





Appendix C Data


Noise


The following graphs show the hourly measured ambient noise level $L_{Aeq,1h}$ and, where relevant, the averaged noise level $L_{Aeq,T}$ values, where the time period T is as specified in Table 1 of HS2 Information Paper E23. Periods where noise levels are adversely affected by weather or only measured for part of the period, which are not representative of HS2 construction works, have been greyed out and excluded from the calculation of the $L_{Aeq,T}$ values in Table 3 of the main report.


Worksite: BGT - Monitoring Ref: BGT-N5
















Worksite: BGT - Monitoring Ref: BGT-N8













Worksite: BSP - Monitoring Ref: BSP-N1








Note: Missing data between 00:00 and 10:00 on Wednesday 12th February, and between 17:00 on Wednesday 12th February and 11:00 on Thursday 27th February was due to a loss of power to the monitoring station caused by poor weather conditions preventing sufficient light from reaching the solar panel.





Note: Missing data between 17:00 on Wednesday 12th February and 11:00 on Thursday 27th February was OFFICIAL

due to a loss of power to the monitoring station caused by poor weather conditions preventing sufficient light reach the solar panel.


Worksite: BC - Monitoring Ref: BC-N1










OFFICIAL








Worksite: A429 - Monitoring Ref: A429-N1
















Worksite: A429 - Monitoring Ref: A429-N2
















Worksite: A429 - Monitoring Ref: A429-N3
















Worksite: A46C - Monitoring Ref: A46C-N1
















Worksite: A46C - Monitoring Ref: A46C-N2















Worksite: SV - Monitoring Ref: SV-N2














Worksite: SV - Monitoring Ref: SV-N3








Note: Monitoring station decommissioned at 16:00 on 4th February.


Worksite: SV - Monitoring Ref: SV-N4
















Worksite: SP - Monitoring Ref: SP-N1
















Worksite: SP - Monitoring Ref: SP-N2














Worksite: C - Monitoring Ref: C-N1




Note: Missing data throughout the month was due to monitoring station being damaged by water.




Note: Missing data throughout the month was due to monitoring station being damaged by water.





Note: Missing data throughout the month was due to monitoring station being damaged by water.





Worksite: OC - Monitoring Ref: OC-N2
















Worksite: OC - Monitoring Ref: OC-N3
















Worksite: OC - Monitoring Ref: FOS-N1














Vibration


The following graphs show the hourly measured peak particle velocity PPV recorded during the monitoring period. The graphs show the highest PPV of the three orthogonal axes x, y and z. Periods where PPV values have been affected by local interference with the vibration monitor or only measured for part of the period, which are not representative of HS2 construction works , have been greyed out and excluded when calculating values in Table 4 of the main report.


Worksite: BGT - Monitoring Ref: BGT-V3
















Worksite: BGT - Monitoring Ref: BGT-V11















Worksite: BGT - Monitoring Ref: BGT-V13
















Worksite: A46C - Monitoring Ref: A46C-V1
















Worksite: SP - Monitoring Ref: SP-V1















Worksite: C - Monitoring Ref: C-V1











Worksite: OC - Monitoring Ref: FOS-V1

