

Maureen Decommissioning Programme

Issue 7

DATE : September 2001

APPROVED PROGRAMME

ISSUE	DRAFT	DESCRIPTION	DATE
1		For Coventurer Review	April 2000
2	First	DTI for Review	May 2000
3	Second	Issued for Consultation	May 2000
4	Third	Issued for Approval	August 2000
5	Fourth	Issued for Formal Approval	November 2000
6	-	Approved Programme	December 2000
7	-	Addendum Revision	September 2001

Copyright 2000 Maureen Owners

This document is the property of the Maureen Owners (Phillips Petroleum Company UK Limited, Fina Exploration Limited, Agip (U.K.) Limited, BG International Limited, Pentex Oil UK Limited) and the copyright therein is vested in the Maureen Owners. All rights are reserved. Neither the whole nor any part of this document may be disclosed to others or reproduced, stored in a retrieval system or transmitted in any form by any means (electronic, mechanical, reprographic recording or otherwise) without prior written consent of the copyright owner.

CONTENTS SUMMARY

SECTIONS

- 1 INTRODUCTION**
- 2 EXECUTIVE SUMMARY**
- 3 BACKGROUND INFORMATION**
- 4 ITEMS AND MATERIALS TO BE DECOMMISSIONED**
- 5 INVENTORY OF MATERIALS**
- 6 SELECTING THE MAUREEN DECOMMISSIONING OPTIONS**
- 7 SELECTED DECOMMISSIONING OPTION FOR THE MAUREEN PLATFORM AND DRILLING TEMPLATE**
- 8 SELECTED DECOMMISSIONING OPTION FOR THE MAUREEN LOADING COLUMN**
- 9 SELECTED DECOMMISSIONING OPTION FOR THE MOIRA SUBSEA FACILITIES**
- 10 SELECTED DECOMMISSIONING OPTION FOR THE MAUREEN OIL LOADING PIPELINE**
- 11 INTERESTED PARTY CONSULTATION**
- 12 COSTS**
- 13 TIMETABLE**
- 14 PROJECT MANAGEMENT AND VERIFICATION**
- 15 DEBRIS CLEARANCE**
- 16 POST DECOMMISSIONING MONITORING AND MAINTENANCE**
- 17 SUPPORTING STUDIES AND PROCEDURES**

APPENDICES

- A GLOSSARY OF TERMS**
- B MAUREEN DRILLING TEMPLATE – OPTIONS**
- C MOIRA PIPELINE AND UMBILICAL – OPTIONS**
- D OIL LOADING PIPELINE – OPTIONS**
- E LIST OF STATUTORY CONSULTEES AND INTERESTED PARTIES**
- F RESIDUAL CONTENTS OF MAUREEN STORAGE TANKS**

ADDENDUM I INTRODUCTION

This page is intentionally left blank

CONTENTS

PRELIMINARY PAGES

Summary Contents	i
Contents	iii

SECTION 1. INTRODUCTION

- 1.1 Introduction
- 1.2 Document Sections Comprising the Four Decommissioning Programmes
- 1.3 Notes and References

SECTION 2. EXECUTIVE SUMMARY

- 2.1 Overview of the Maureen Decommissioning Programme
- 2.2 Background - The Maureen and Moira Developments
- 2.3 Cessation of Production from the Maureen Facilities
- 2.4 Overview of the Facilities to be Decommissioned
- 2.5 Maureen Decommissioning: Planning and Selection Process
- 2.6 Summary of the Maureen Decommissioning Programme
- 2.7 Decommissioning the Maureen Platform and Drilling Template and the Maureen Loading Column
 - 2.7.1 Shortlisted Decommissioning Options
 - 2.7.2 Option Selection
 - 2.7.3 The Selected Decommissioning Options
- 2.8 Decommissioning the Moira Subsea Facilities
 - 2.8.1 Shortlisted Decommissioning Options
 - 2.8.2 Option Selection
 - 2.8.3 The Selected Decommissioning Option
- 2.9 Decommissioning the Maureen Oil Loading Pipeline
 - 2.9.1 Shortlisted Decommissioning Options
 - 2.9.2 Option Selection
 - 2.9.3 The Selected Decommissioning Option
- 2.10 Decommissioning Timetable
- 2.11 Costs
- 2.12 Consultations
- 2.13 Status of the Decommissioning Programme
- 2.14 Notes and References

SECTION 3. BACKGROUND INFORMATION

- 3.1 Introduction
- 3.2 The Maureen and Moira Fields
- 3.3 Relative Layout of Facilities
 - 3.3.1 Layout of Facilities
 - 3.3.2 Other Nearby Facilities

- 3.4 Information on the Physical Environment**
 - 3.4.1 Tides and Currents
 - 3.4.2 Wind and Wave Data
 - 3.4.3 Seabed Conditions
- 3.5 Information on the Biological Environment**
 - 3.5.1 Seabed Communities
 - 3.5.2 Plankton
 - 3.5.3 Fish Spawning Grounds and Nursery Areas
 - 3.5.4 Marine Mammals
 - 3.5.5 Seabirds
- 3.6 Fishing and Other Commercial Activity**
 - 3.6.1 Commercial Fisheries
 - 3.6.2 Other Commercial Activities
- 3.7 Notes and References**

SECTION 4. ITEMS AND MATERIALS TO BE DECOMMISSIONED

- 4.1 Introduction**
- 4.2 Description of the Maureen Facilities**
 - 4.2.1 The Maureen Platform
 - 4.2.2 The Maureen Drilling Template
 - 4.2.3 The Maureen Loading Column
 - 4.2.4 The Maureen Oil Loading Pipeline
 - 4.2.5 Moira Subsea Facilities
- 4.3 Material on the Seabed**
 - 4.3.1 Seabed Surveys
 - 4.3.2 Drill Cuttings
 - 4.3.3 Debris
- 4.4 Decommissioning Studies**
- 4.5 Notes and References**

SECTION 5. INVENTORY OF MATERIALS

- 5.1 Maureen Platform Inventory**
- 5.2 Maureen Drilling Template Inventory**
- 5.3 Maureen Loading Column Inventory**
- 5.4 Moira Subsea Facilities Inventory**
- 5.5 Maureen Oil Loading Pipeline Inventory**
- 5.6 Notes and References**

SECTION 6. SELECTING THE MAUREEN DECOMMISSIONING OPTIONS

- 6.1 Introduction**
- 6.2 Selection Criteria and the Selection Process**
- 6.3 Option Selection**
 - 6.3.1 Maureen Platform: Option Selection
 - 6.3.2 Maureen Drilling Template: Option Selection
 - 6.3.3 Maureen Loading Column: Option Selection
 - 6.3.4 Moira Subsea Facilities - Option Selection
 - 6.3.5 Maureen Loading Pipeline: Option Selection
- 6.4 Disposal of the Maureen Platform and Loading Column**
 - 6.4.1 Introduction
 - 6.4.2 Process to Identify Full Reuse Opportunities

- 6.4.3 Identification of Partial Reuse Opportunities
- 6.4.4 Selection of Reuse Opportunity
- 6.5 Notes and References**

SECTION 7. SELECTED DECOMMISSIONING OPTION FOR THE MAUREEN PLATFORM AND DRILLING TEMPLATE

- 7.1 Introduction**
- 7.2 Overview of the Selected Decommissioning Option**
- 7.3 Preparatory Work for Removal**
 - 7.3.1 Planning and Studies/Consents and Approvals
 - 7.3.2 Well Plugging and Abandonment
 - 7.3.3 Removal of Hydrocarbons and Cleaning the Topsides
 - 7.3.4 Removal of Structural Fill Water
 - 7.3.5 Integrity Testing
 - 7.3.6 Equipment Testing
 - 7.3.7 Reasons for and Method of Placement of the Soil Surcharge
 - 7.3.8 Installation of Refloat Equipment
 - 7.3.9 Subsea/Diving Activities Pre-Refloat
- 7.4 Refloat Sequence**
 - 7.4.1 Overview
 - 7.4.2 Deballasting
 - 7.4.3 Breakout (Skirt Extraction)
 - 7.4.4 Float-up
- 7.5 Maureen Platform Tow to Deep Water Mooring**
 - 7.5.1 Marine Operations
 - 7.5.2 Initial Deployment of Towing Vessels
 - 7.5.3 Towing Operations
 - 7.5.4 Platform Requirements for Mooring
- 7.6 Disposal of the Maureen Platform**
 - 7.6.1 Option Selection Process: Reuse or Recycle
 - 7.6.2 Demating of the Topsides from the Substructure
 - 7.6.3 Substructure Deconstruction
 - 7.6.4 Topsides Deconstruction
- 7.7 Removal of the Drilling Template**
 - 7.7.1 Overview
 - 7.7.2 Cutting and Retrieving the Docking and Mooring Piles
 - 7.7.3 Lifting the Wellheads and Drilling Template
- 7.8 Drilling Template Disposal**
- 7.9 Environmental Considerations**
 - 7.9.1 Discharges to Sea
 - 7.9.2 Residual Contents of Storage Tanks
 - 7.9.3 Disturbance of the Seabed
- 7.10 Management of the Maureen Drill Cuttings**
 - 7.10.1 Overview
 - 7.10.2 Evaluation to Determine Best Solution for Maureen Cuttings Layer
 - 7.10.3 Cuttings Layer Impact Evaluation
 - 7.10.4 Comparative Evaluation of Alternatives

- 7.10.5 Environment Criteria Evaluation
- 7.10.6 Other Evaluation Criteria
- 7.10.7 Evaluation of Removal Impacts (Template/Cuttings)
- 7.10.8 Impact of Pipeline Removal on the Maureen Drill Cuttings
- 7.10.9 Impact of Platform Removal on the Maureen Drill Cuttings
- 7.10.10 Selection of the Best Solution for Maureen
- 7.11 Notes and References**

SECTION 8. SELECTED DECOMMISSIONING OPTION FOR THE MAUREEN LOADING COLUMN

- 8.1 Introduction**
- 8.2 Overview of the Selected Decommissioning Option**
- 8.3 Preparatory Work for Removal of the Loading Column**
 - 8.3.1 Clean-Up and Disconnection of the Loading Column
 - 8.3.2 Preparation of the Loading Column
- 8.4 Refloat Sequence for the Loading Column**
 - 8.4.1 Deballasting of the Base Floats
 - 8.4.2 Deballasting of the Column
- 8.5 Loading Column Tow to Deep Water Mooring**
 - 8.5.1 Marine Operations
 - 8.5.2 Initial Deployment of Vessels
 - 8.5.3 Towing Operations
 - 8.5.4 Loading Column Requirements for Mooring
- 8.6 Disposal of the Maureen Loading Column**
 - 8.6.1 Option Selection Process
 - 8.6.2 Deconstruction Description
 - 8.6.3 Inshore Deconstruction Works
- 8.7 Environmental Considerations**
 - 8.7.1 Energy Consumption/Emissions
 - 8.7.2 Discharges to Sea
 - 8.7.3 Disturbance to the Seabed
- 8.8 Notes and References**

SECTION 9. SELECTED DECOMMISSIONING OPTION FOR THE MOIRA SUBSEA FACILITIES

- 9.1 Introduction**
- 9.2 Overview**
- 9.3 Preparatory Work**
- 9.4 Removal**
 - 9.4.1 Wellhead Protection Structure and Concrete Mattresses
 - 9.4.2 Pipelines
 - 9.4.3 Umbilical
- 9.5 Disposal of the Moira Subsea Facilities**
- 9.6 Environmental Considerations**

- 9.6.1 Energy Consumption/Emissions
- 9.6.2 Discharges to Sea
- 9.6.3 Seabed Disturbance
- 9.7 **Notes and References**

SECTION 10. SELECTED DECOMMISSIONING OPTION FOR THE MAUREEN OIL LOADING PIPELINE

- 10.1 **Introduction**
- 10.2 **Overview**
- 10.3 **Preparing the Pipeline for Disconnection and Decommissioning**
- 10.4 **Pipeline Burial and Snagging Risk**
 - 10.4.1 Maureen Platform End of the Oil Loading Pipeline
 - 10.4.2 Maureen Loading Column End of the Oil Loading Pipeline
 - 10.4.3 Exposed Section of the Oil Loading Pipeline
- 10.5 **Environmental Considerations**
 - 10.5.1 Energy Consumption and Emissions
 - 10.5.2 Discharges to Sea
 - 10.5.3 Seabed Disturbance
- 10.6 **Notes and References**

SECTION 11. INTERESTED PARTY CONSULTATION

- 11.1 **Introduction**
- 11.2 **Consultation Process**
 - 11.2.1 Where to Send Your Comments
- 11.3 **Consultation Activities and Responses**
 - 11.3.1 Awareness Advertisement and Public Notice
 - 11.3.2 Statutory Consultations and Responses
 - 11.3.3 Other Responses Received from Interested Parties

SECTION 12. COSTS

- 12.1 **Costs**

SECTION 13. TIMETABLE

- 13.1 **Timetable**

SECTION 14. PROJECT MANAGEMENT AND VERIFICATION

- 14.1 **Introduction**
- 14.2 **Project Management**
- 14.3 **Verification**
- 14.4 **Materials and Waste Management, and Safety, Health and Environment (SH&E)**
 - 14.4.1 Worksite Management
 - 14.4.2 SH&E Management
- 14.5 **Progress Reporting to the DTI**
- 14.6 **Notes and References**

SECTION 15. DEBRIS CLEARANCE

- 15.1 Introduction
- 15.2 Subsea Surveys and Debris Clearance

SECTION 16. POST DECOMMISSIONING MONITORING AND MAINTENANCE

- 16.1 Introduction
- 16.2 Monitoring of Remains
- 16.3 Notes and References

SECTION 17. SUPPORTING STUDIES AND PROCEDURES

- 17.1 Supporting Study Reports and Procedures

APPENDIX A – GLOSSARY OF TERMS

APPENDIX B - MAUREEN DRILLING TEMPLATE - OPTIONS

- B.1 Summary of Decommissioning Options Considered**
 - B.1.1 Option 1 - Retrieve Intact, Cut into Manageable Sections on the Transport Barge, and Transport Sections to Shore for Recycling
 - B.1.2 Option 2 - Retrieve and Transport it to Shore Intact for Reuse or Recycling
 - B.1.3 Option 3 - Cut into Sections on Seabed, Retrieve and Transport Sections to Shore for Recycling
- B.2 Comparative Assessment of Options**
 - B.2.1 Option 1 – Retrieve Intact, Cut into Manageable Sections on the Transport Barge, and Transport Section to Shore for Recycling
 - B.2.2 Option 2 – Retrieve and Transport it to Shore Intact for Reuse or Recycling
 - B.2.3 Option 3 - Cut into Sections on Seabed, Retrieve and Transport Sections to Shore for Recycling
- B.3 Selection of Preferred Option**

APPENDIX C – MOIRA PIPELINES AND UMBILICAL - OPTIONS

- C.1 Summary of Decommissioning Options Considered**
 - C.1.1 Option 1 – Leave the Pipelines in situ Buried in the Seabed
 - C.1.2 Option 2 – Complete Removal of the Pipelines for Onshore Recycling or Reuse
 - C.1.3 Cost Summary for Options
- C.2 Comparative Assessment of Options**
 - C.2.1 Option 1 – Leave the Pipelines in situ Buried in the Seabed
 - C.2.2 Option 2 – Complete Removal of the Pipelines for Onshore Recycling or Reuse

C.3 Selection of Preferred Option

APPENDIX D – OIL LOADING PIPELINE - OPTIONS

D.1 Summary of Decommissioning Options Considered

- D.1.1 Option 1 - Float the Pipeline and Tow it to Shore for Disposal
- D.1.2 Option 2 – Recover to Surface Intact, Cut into Sections and Bring Sections to Shore for Disposal
- D.1.3 Option 3 - Cut in Sections on Seabed, Retrieve Sections and Bring to Shore for Disposal
- D.1.4 Option 4 – Clean and Leave Buried

D.2 Comparative Assessment Options

- D.2.1 Option 1 – Float the Pipeline and Tow it to Shore for Disposal
- D.2.2 Option 2 – Recover the Surface Intact, Cut into Sections and Bring Sections to Shore for Disposal
- D.2.3 Option 3 – Cut in Sections on Seabed, Retrieve Sections and Bring to Shore for Disposal
- D.2.4 Option 4 – Clean and Leave Buried

D.3 Selection of Preferred Option

D.4 Notes and References

APPENDIX E – LISTS OF STATUTORY CONSULTEES AND INTERESTED PARTIES

E.1 List of Statutory Consultees

E.2 List of Interested Parties

APPENDIX F – RESIDUAL CONTENTS OF MAUREEN STORAGE TANKS

F.1 Introduction

F.2 Overview

F.3 Tank Construction and Dimensions

F.4 Trapped Oil

F.5 Nature of Oily Residues

F.6 Estimated Quantities of Oily Residues

- F.6.1 Potential Catchments for Oily Residues
- F.6.2 'Volume Unaccounted For' from Peak Oil Inventory Measurement During Production Operations

F.7 Treatment of Oily Residues Recovered from Tanks

F.8 Radioactivity Levels of Gel Residues

F.9 Notes and References

ADDENDUM I. INTRODUCTION

- I.1 Introduction**
- I.2 Background**
- I.3 Description of the Selected Template Recovery Method**
 - I.3.1 Phase 1 - Template Washing (see Figure I-4 overleaf)
 - I.3.2 Phase 2 – Removal of Wellhead Stalks (see Figure I-5 and Figure I-6 overleaf)
 - I.3.3 Phase 3 – Removal of the Template Foundation Piles
 - I.3.4 Phase 4 – Removal of the Template
 - I.3.5 Phase 5 – Docking Piles
 - I.3.6 Environmental Considerations
- I.4 Comparative Assessment of Decommissioning Options**
 - I.4.1 Comparative Assessment Summary
 - I.4.2 Complexity and Associated Technical Risk - Comments
 - I.4.3 Risks to Personnel – Comments
 - I.4.4 Environmental Impacts - Comments
 - I.4.5 Effect on Safety of Navigation and Other Sea Users - Comments
 - I.4.6 Costs
 - I.4.7 Assessment Summary
- I.5 References**