Recommendation(s) Status: Passenger train derailment near Fisherground - Ravenglass/Eskdale Railway Way

This report is based on information provided to the RAIB by the relevant safety authority or public body.

The status of implementation of the recommendations, as reported to us, has been divided into six categories:

Key to Recommendation Status

Implemented:	All actions to deliver the recommendation have been completed.		
Implemented by alternative			
means:	during the investigation.		
Implementation ongoing:	Work to deliver the intent of the recommendation has been agreed and is in the process of being		
implementation ongoing.	delivered.		
In-progress:	The relevant safety authority has yet to be satisfied that an appropriate plan, with timescales, is		
	in place to implement the recommendation; and work is in progress to provide this.		
Non-implementation:	Regulation 12(2)(b)(iii) = recommendation considered and no implementation action to be taken.		
Awaiting response:	Awaiting initial report from the relevant safety authority or public body on the status of the recommendation.		


RAIB concerns on actions taken by organisations in response to recommendations are reflected in this report and are indicated by one of the following.



The red triangle shows recommendations where the RAIB has concerns that no actions have been taken in response to a recommendation.



The blue triangle shows recommendations where the RAIB has concerns that the actions taken, or proposed, are inappropriate or insufficient to address the risk identified during the investigation.



Note: The tables which follow, report the status of recommendations on 31 December 2015. In some other cases the end implementer has already sent information to the relevant safety authority about the actions it has taken, or proposes to take and the safety authority is considering whether it is satisfied that those actions and the associated timescales are accepted.

Number/ Date/ Report No/ Inv Title / Current Status	Safety Recommendation	Summary of current status (based on latest report from the relevant safety authority or public body)
1 12/05/2007 32/2007 Passenger train derailment near Fisherground - Ravenglass/Eskdale RW Status: Implemented	Review and identify safety critical elements of engineering work on their bogies, including the re-fitting of compensating bars, and implement work procedures which include: a primary check by the person undertaking the work; and a secondary independent check signed off by a competent R&ER person to ensure that any problems are detected before entering service (paragraph 41).	The Ravenglass and Eskdale Railway has reported that it has taken actions in response to this recommendation. ORR proposes to take no further action unless they become aware that the information provided becomes inaccurate.
2 12/05/2007 32/2007 Passenger train derailment near Fisherground - Ravenglass/Eskdale RW Status: Implemented	Review their safety management system and operational procedures to identify if there are other areas where safety critical maintenance or design work is undertaken, or decisions are made, which should be subject to independent checking, and implement appropriate changes to procedures (paragraph 42).	Ravenglass and Eskdale Railway has reported that it has taken actions in response to this recommendation. ORR proposes to take no further action unless they become aware that the information provided becomes inaccurate.

09 November 2015 Page 2 of 2