

Construction noise and vibration Monthly Report – September 2018

London Borough of Ealing



Nc	Non-technical summary					
Ab	brev	viations and descriptions	2			
1	Inti	roduction	3			
	1.2	Measurement Locations	4			
2	Sur	nmary of results	4			
	2.1	Exceedances of SOAEL	4			
	2.2	Summary of Measured Noise Levels	5			
	2.3	Exceedances of trigger level	9			
	2.4	Complaints	9			
Ар	pen	dix A Site Locations	10			
Ар	pen	14				
Ар	pen	19				

List of tables

Table 1: Table of abbreviations	2
Table 2: Monitoring locations	4
Table 3: Summary of exceedances of SOAEL.	5
Table 4: Summary of measured dB L _{Aeq} data over the monitoring period.	7
Table 5: Summary of exceedances of trigger levels.	9
Table 6: Summary of complaints.	9

ŀ

Non-technical summary

This noise and vibration monitoring report fulfils HS2 Limited's commitment detailed in the Environmental Minimum Requirements (EMRs), Annex 1, Code of Construction Practice, to present the results of noise and vibration monitoring carried out within the London Borough of Ealing (LBE) during the month of September 2018.

The report presents data from noise monitoring installations in the vicinity of the Atlas Road worksite (ref.: S001-WS02), Willesden EuroTerminal worksite (ref.: S001-WS03), and the Victoria Road worksite (ref.: S002-WS01), where pre-demolition activities were underway and Old Oak Common depot worksite (ref.: S004-WS01), where demolition and groundworks were being carried out.

Given the nature and location of works currently being undertaken and the high ambient noise at many of the monitoring locations, the measured noise levels are largely dominated by the underlying ambient noise levels, rather than being attributable to HS2 construction noise.

No exceedances of the SOAEL and no exceedances of S61 trigger levels due to HS2 related works were measured during the monitoring period. No complaints were reported during the monitoring period.

Abbreviations and descriptions

The abbreviations, descriptions and project terminology used within this report can be found in the Project Dictionary (HS2-HS2-PM-GDE-000-000002).

Table 1: Table of abbreviations

Acronym	Meaning
L _{Aeq,T}	See equivalent continuous sound pressure level
Ambient sound	A description of the all-encompassing sound at a given location and time which will include sound from many sources near and far. Ambient sound can be quantified in terms of the equivalent continuous sound pressure level, L _{pAeq,T}
decibel(s), or dB	Between the quietest audible sound and the loudest tolerable sound there is a million to one ratio in sound pressure (measured in Pascal (Pa)). Because of this wide range, a level scale called the decibel (dB) scale, based on a logarithmic ratio, is used in sound measurement. Audibility of sound covers a range of approximately 0-140dB.
decibel(s) A- weighted, or dB(A)	The human ear system does not respond uniformly to sound across the detectable frequency range and consequently instrumentation used to measure sound is weighted to represent the performance of the ear. This is known as the 'A weighting' and is written as 'dB(A)'.
Equivalent continuous sound pressure level, or L _{pAeq,T}	An index used internationally for the assessment of environmental sound impacts. It is defined as the notional unchanging level that would, over a given period of time (T), deliver the same sound energy as the actual time-varying sound over the same period. Hence fluctuating sound levels can be described in terms of an equivalent single figure value, typically expressed as a decibel level.
Façade	A facade noise level is the noise level 1m in front of a large reflecting surface. The effect of reflection, is to produce a slightly higher (typically +2.5 to +3 dB) sound level than it would be if the reflecting surface was not there.
Free-field	A free-field noise level is the noise level measured at a location where no reflective surfaces, other than the ground, lies within 3.5 metres of the microphone position.
Exclusion of data	Measurement of noise levels can be affected by weather conditions such as prolonged periods of rain, winds speeds higher than 5m/s and snow/ice ground cover. Noise levels measured during these periods are considered not representative of normal noise conditions at the site and, for the purposes of this report, are excluded from the assessment of exceedances and calculation of typical noise levels and are also greyed out in charts. Identifiable incongruous noise and vibration events not attributable to HS2 construction noise are also excluded.
Equivalent continuous sound pressure level, or L _{Aeq,T}	An index used internationally for the assessment of environmental sound impacts. It is defined as the notional unchanging level that would, over a given period of time (T), deliver the same sound energy as the actual time-varying sound over the same period. Hence fluctuating sound levels can be described in terms of an equivalent single figure value, typically expressed as a decibel level.
Peak particle velocity, or PPV	Instantaneous maximum velocity reached by a vibrating element as it oscillates about its rest position. The PPV is a simple indicator of perceptibility and risk of damage to structures due to vibration. It is usually measured in mm/s.
Sound pressure level	The parameter by which sound levels are measured in air. It is measured in decibels. The threshold of hearing has been set at 0dB, while the threshold of pain is approximately 120dB. Normal speech is approximately 60dB at a distance of 1 metre and a change of 3dB in a time varying sound signal is commonly regarded as being just detectable. A change of 10dB is subjectively twice, or half, as loud.
Vibration dose value, or VDV	An index used to evaluate human exposure to vibration in buildings. While the PPV provides information regarding the magnitude of single vibration events, the VDV provides a measure of the total vibration experienced over a specified period of time (typically 16h daytime and 8h night-time). It takes into account the magnitude, the number and the duration of vibration events and can be used to quantify exposure to continuous, impulsive, occasional and intermittent vibration. The vibration dose value is measured in m/s ^{1.75} .

1 Introduction

- 1.1.1 The nominated undertaker is required to undertake noise (and vibration) monitoring as necessary to comply with the requirements of the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, including specifically Annex 1: Code of Construction Practice, in addition to any monitoring requirements arising from conditions imposed through consents under Section 61 of the Control of Pollution Act, 1974 or through Undertakings & Assurances given to third parties. Such monitoring may be undertaken for the following purposes:
 - monitoring the impact of construction works;
 - to investigate complaints, incidents and exceedance of trigger levels; or
 - monitoring the effectiveness of noise and vibration control measures.

Monitoring data and interpretive reports are to be provided to each relevant local authority on a monthly basis and shall include a summary of the construction activities occurring, the data recorded over the monitoring period, any complaints received, any periods in exceedance of agreed trigger levels, the results of any investigations and any actions taken or mitigation measures implemented. This report provides noise data, and interpretation thereof, for monitoring carried out by HS2 within the London Borough of Ealing (LBE) for the period 1st to 30th September 2018.

1.1.2 Active construction sites in the local authority area during this period include:

- Old Oak Common depot, worksite ref. S004-WS01 (see plan 1 in Appendix A)
 - Works activities include demolition activities, site clearance and groundworks.
- Victoria Road, worksite ref. S002-WS01 (see plan 2 in Appendix A)
 - Works activities include site clearance, soft strip and scaffolding.
- Atlas Road, worksite ref. S001-WS02 (see plan 3 in Appendix A)
 - Works activities include site clearance, soft strip and scaffolding.
- Willesden EuroTerminal, worksite ref. S001-WS03 (see plan 3 in Appendix A)
 - Works activities include soft strip and site clearance.
- 1.1.3 The applicable standards, guidance, and monitoring methodology is outlined in the construction noise and vibration monitoring methodology report which can be found at the following location https://www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2. Noise and vibration monitoring reports for previous months can also be found at this location.

1.2 Measurement Locations

- 1.2.1 The following table summarises the position of noise monitoring installations within the LBE area in September 2018.
- 1.2.2 Maps showing the position of noise monitoring installations are presented in Appendix B.

Worksite Reference	Measurement Reference	Address			
S004-WS01	N027	Old Oak Common Lane			
	N028	Old Oak Common Lane			
S002-WS01	N029	Bratrium House, Victoria Road			
	N031	School Road, outside Acton Business Centre			
S001-WS02	N032	Shaftesbury Gardens			
	N033	Outside The Collective, Atlas Road / Victoria Road			
S001-WS03	N034	Stephenson Street (north)			
	N035	Stephenson Street (south)			
	N041	Junction of Stephenson Street / Goodhall Street			
Not near worksite	N040	Badminton Close			

Table 2: Monitoring locations

2 Summary of results

2.1 Exceedances of SOAEL

- 2.1.1 The significant observed adverse effect level (SOAEL) is defined in the 'Planning Practice Guidance – Noise' as the level above which "noise causes a material change in behaviour and/or attitude, e.g. avoiding certain activities during periods of intrusion; where there is no alternative ventilation, having to keep windows closed most of the time because of the noise. Potential for sleep disturbance resulting in difficulty in getting to sleep, premature awakening and difficulty in getting back to sleep. Quality of life diminished due to change in acoustic character of the area."
- 2.1.2 Where construction noise levels exceed the SOAEL, relevant periods will be identified and summary statistics provided in order to evaluate ongoing qualification for noise insulation and temporary rehousing.
- 2.1.3 Table 3 presents a summary of recorded exceedances of the SOAEL due to HS2 related construction noise at each measurement location over the reporting period, including the

number of exceedances during each time period. For this monitoring period no exceedances of the SOAEL were recorded.

Worksite Measurement S Reference Reference		Site Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of SOAEL	
S004-WS01	N027	Old Oak Common Lane	All days	All periods	No exceedance	
	N028	Old Oak Common Lane	All days	All periods	No exceedance	
S002-WS01	N029	Bratrium House, Victoria Road	All days	All periods	No exceedance	
	N031	School Road, outside Acton Business Centre	All days	All periods	No exceedance	
S001-WS02	N032	Shaftesbury Gardens	All days	All periods	No exceedance	
	N033	Outside The Collective, Atlas Road / Victoria Road	All days	All periods	No exceedance	
S001-WS03	N034	Stephenson Street (north)	All days	All days All periods		
	N035	Stephenson Street (south)	All days	All periods	No exceedance	
	N041	Junction of Stephenson Street / Goodhall Street	All days	All periods	No exceedance	
Not near worksite			All days	All periods	No exceedance	

Table 3: Summary of exceedances of SOAEL.

- 2.1.4 HS2 construction activities at worksites S001-WS02, S001-WS03, S002-WS01 and S004-WS01 were undertaken only between 08:00 and 18:00 on weekdays. There were no exceedances of the SOAEL during these periods at any noise monitoring location.
- 2.1.5 Noise monitoring in the vicinity of HS2 worksites in Ealing demonstrate that HS2 related construction noise did not give rise to any exceedance of the SOAEL during the core working hours in which such activities took place.

2.2 Summary of Measured Noise Levels

- 2.2.1 Table 4 presents a summary of the measured noise levels at each monitoring location over the reporting period. The L_{Aeq,T} is presented for each of the relevant time periods averaged over the calendar month, along with the highest single period L_{Aeq,T} that was found to occur within the month.
- 2.2.2 Appendix C presents graphs of the noise monitoring data over the month for each of the measurement locations. Data presented includes the hourly L_{Aeq} values and, where relevant, the L_{Aeq,T} values (where the time period T has been taken to be the averaging period as specified in Table 1 of HS2 Information Paper E23). The full data set for the

monitoring equipment can be found at the following location: <u>https://data.gov.uk/dataset/24542ae7-dd44-444f-b259-871c4cc43b5e/environmental-monitoring-data</u>.

2.2.3 Given the limited nature of works currently being undertaken at worksites in LBE the measured noise levels are largely dominated by the underlying ambient noise levels, rather than being attributable to HS2 related construction noise, acknowledging that intermittent HS2 works have on occasion been taking place within the area.

Table 4: Summary of measured dB L_{Aeq} data over the monitoring period.

Worksite Reference	Measurement Reference	Site Address	Free-field or Façade measurement	Weekly Average L _{Aeq,T} (highest day L _{Aeq,T}) *				Saturday Average L _{Aeq,T} (highest day L _{Aeq,T}) [*]				Sunday / Public Holiday Average L _{Aeq,T} (highest day L _{Aeq,T})*			
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
S004-WS01	N027	Old Oak Common Lane	Free-field	69.2	69.1	69.0	66.7	63.0	66.6	68.3	68.6	68.1	62.8	66.7	63.1
				(70.4)	(70.2)	(71.0)	(70.9)	(69.8)	(67.9)	(70.8)	(69.9)	(71.7)	(66.3)	(69.4)	(67.7)
	N028	Old Oak Common Lane	Free-field	70.2	70.5	70.3	67.8	64.1	66.9	69.0	69.9	69.3	63.7	67.7	64.2
				(71.0)	(71.2)	(74.0)	(70.3)	(69.8)	(67.8)	(70.9)	(71.8)	(73.8)	(67.1)	(70.9)	(68.8)
S002-WS01	N029	Bratrium House, Victoria Road	Free-field	56.0	59.0	53.3	56.7	56.8	53.0	53.7	56.4	53.2	48.2	52.8	54.2
				(64.4)	(63.8)	(57.6)	(64.3)	(78.8)	(56.6)	(56.6)	(61.4)	(60.0)	(55.4)	(60.6)	(68.0)
	N031	School Road, outside Acton	Free-field	62.3	63.3	61.7	58.9	55.2	58.6	60.4	60.1	59.1	52.6	58.3	53.7
		Business Centre		(63.7)	(65.3)	(66.0)	(66.0)	(65.4)	(59.6)	(61.5)	(62.2)	(64.1)	(57.9)	(62.9)	(60.3)
S001-WS02	N032	Shaftesbury Gardens	Free-field	67.0	66.8	66.2	64.7	61.5	64.0	65.5	66.6	65.6	60.8	64.7	61.2
				(68.9)	(67.6)	(67.7)	(67.6)	(67.1)	(64.4)	(66.4)	(67.4)	(69.2)	(64.4)	(68.4)	(66.1)
	N033	Outside The Collective, Atlas	Free-field	68.9	69.3	67.6	65.8	62.9	65.1	67.1	67.5	66.3	61.4	65.6	62.3
		Road / Victoria Road		(71.2)	(71.5)	(69.7)	(70.5)	(71.1)	(65.4)	(68.2)	(68.5)	(70.0)	(68.8)	(70.3)	(67.7)
S001-WS03	N034	Stephenson Street (north)	Free-field	54.4	55.2	54.1	53.1	49.5	50.4	50.2	50.4	53.4	47.6	53.5	48.7
				(59.2)	(59.9)	(58.3)	(59.1)	(61.0)	(53.2)	(52.1)	(51.7)	(64.5)	(60.0)	(63.3)	(57.3)
	N035	Stephenson Street (south)	Free-field	56.4	56.4	52.5	51.4	49.2	51.6	52.0	48.3	50.5	49.0	51.9	48.6
				(61.9)	(60.0)	(59.2)	(58.2)	(59.7)	(53.5)	(54.6)	(49.8)	(59.9)	(68.5)	(60.3)	(58.0)
	N041	Junction of Stephenson Street	Free-field	56.2	58.4	56.1	56.6	51.9	54.9	55.1	56.1	57.1	53.3	58.0	51.1
		/ Goodhall Street		(59.8)	(69.0)	(62.7)	(67.0)	(68.2)	(61.6)	(58.3)	(64.9)	(66.1)	(64.8)	(71.4)	(58.6)

Worksite Reference	Measurement Reference	Site Address	Free-field or Façade measurement	Weekly Average L _{Aeq,T} (highest day L _{Aeq,T})*				Saturday Average L _{Aeq,T} (highest day L _{Aeq,T}) [*]				Sunday / Public Holiday Average L _{Aeq,T} (highest day L _{Aeq,T})*			
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
Not near worksite	N040	Badminton Close	Free-field	54.0 (57.0)	54.7 (58.8)	54.0 (57.4)	54.1 (56.7)	52.1 (62.8)	54.5 (54.9)	53.3 (54.2)	52.3 (53.1)	53.6 (57.8)	51.4 (55.5)	53.8 (61.1)	51.5 (54.4)

2.3 Exceedances of trigger level

2.3.1 Table 5 provides a summary of exceedances of the S61 trigger noise levels determined to be due to HS2 related construction noise measured during the reporting period, along with the findings of any investigation.

Table 5: Summary	of exceedances	of trigaer l	evels.
rable 5. Sammary	or exceedances	or angger i	CVC15.

Complaint Reference Number (if applicable)	Worksite Reference	Date and Time Period	Identified Source	Results of Investigation (including noise monitoring results)	Actions Taken
-	-	-	-	-	-

2.3.2 There were no exceedances of trigger levels as defined in section 61 consents during the reporting period at any monitoring position.

2.4 Complaints


2.4.1 Table 6 provides a summary of complaint information related to noise and vibration received during the reporting period, along with the findings of any investigation.

Table 6: Summary of complaints.


Complaint Reference Number	WorksiteDescription ofReferenceComplaint		Results of Investigation	Actions Taken
-	-	-	-	-

2.4.2 No complaints regarding HS2 related construction noise were received during the reporting period in the LBE area.


Appendix A Site Locations



HS2 Worksite identification plan - 2




HS2 Worksite identification plan - 3




Appendix B Monitoring Locations


HS2 Noise monitoring plan - 1



HS2 Noise monitoring plan - 2




HS2 Noise monitoring plan - 3






Noise monitoring plan - 4





Appendix C Data


The following graphs show the hourly measured ambient noise level $L_{Aeq,1h}$ and, where relevant, the averaged noise level $L_{Aeq,T}$ values, where the time period T is as specified in Table 1 of HS2 Information Paper E23. Periods with adversely weather affected noise levels are greyed out and have been excluded from the calculation of the $L_{Aeq,T}$ values.




Worksite: S004-WS01 – Monitoring Ref: N027











Worksite: S004-WS01 – Monitoring Ref: N028

















Worksite: S002-WS01 – Monitoring Ref: N029











Worksite: S002-WS01 – Monitoring Ref: N031
















Worksite: S001-WS02 – Monitoring Ref: N032


















Worksite: S001-WS02 – Monitoring Ref: N033













Worksite: S001-WS03 – Monitoring Ref: N034
















Worksite: S001-WS03 – Monitoring Ref: N035
















Worksite: S001-WS03 – Monitoring Ref: N041









Worksite: - Monitoring Ref: N040

