

Construction noise and vibration Monthly Report – February 2019

Three Rivers District

Non-technical summary	1
Abbreviations and descriptions	2
1 Introduction	3
1.2 Measurement locations	4
2 Summary of results	4
2.1 Exceedances of SOAEL	4
2.2 Summary of measured noise and vibration levels	5
2.3 Exceedances of trigger level	8
2.4 Complaints	9
Appendix A Site Locations	10
Appendix B Monitoring Locations	12
Appendix C Data	14

List of tables

Table 1: Table of abbreviations	2
Table 2: Monitoring locations	4
Table 3: Summary of exceedances of SOAEL.	5
Table 4: Summary of measured dB L_{Aeq} data over the monitoring period.	7
Table 5: Summary of measured PPV data over the monitoring period.	8
Table 6: Summary of exceedances of trigger levels.	8
Table 7: Summary of complaints.	9

Non-technical summary

This noise and vibration monitoring report fulfils HS2 Limited's commitment detailed in the Environmental Minimum Requirements (EMRs), Annex 1, Code of Construction Practice, to present the results of noise and vibration monitoring carried out within the Three Rivers District (TRD) during the month of February 2019.

This report presents data from noise and vibration monitoring installations near to the Chalfont Lane diversion and to the M25 Junction 16/17 slip road worksites. Works at Chalfont Lane widening included: between the M25 and Sunnyhill Road, construction of three bell-mouth accesses including installation of base, binder and surface course; between Denham Way and Sunnyhill Road, works at north verge, sub-station and Off-slip; along the westbound lane, installation of wet lean concrete sub-base, gullies and kerbs and UKPN temporary measures. Details of works undertaken at each worksite are presented in the report.

Given the significant offset distance between the monitoring position and the works in the TRD region, the measured noise and vibration levels during working periods are largely attributable to underlying ambient noise levels or events occurring in proximity to the monitoring station, rather than due to construction activities.

No exceedances of the SOAEL and no exceedances of S61 trigger levels were measured due to HS2 related works during the monitoring period. No complaints were reported to HS2 for the TRD region during the February monitoring period.

Abbreviations and descriptions

The abbreviations, descriptions and project terminology used within this report can be found in the Project Dictionary (HS2-HS2-PM-GDE-000-000002).

Table 1: Table of abbreviations

Acronym	Meaning
$L_{Aeq,T}$	See equivalent continuous sound pressure level
Ambient sound	A description of the all-encompassing sound at a given location and time which will include sound from many sources near and far. Ambient sound can be quantified in terms of the equivalent continuous sound pressure level, $L_{pAeq,T}$
Decibel(s), or dB	Between the quietest audible sound and the loudest tolerable sound there is a million to one ratio in sound pressure (measured in Pascal (Pa)). Because of this wide range, a level scale called the decibel (dB) scale, based on a logarithmic ratio, is used in sound measurement. Audibility of sound covers a range of approximately 0-140dB.
Decibel(s) A-weighted, or dB(A)	The human ear system does not respond uniformly to sound across the detectable frequency range and consequently instrumentation used to measure sound is weighted to represent the performance of the ear. This is known as the 'A weighting' and is written as 'dB(A)'.
Equivalent continuous sound pressure level, or $L_{Aeq,T}$	An index used internationally for the assessment of environmental sound impacts. It is defined as the notional unchanging level that would, over a given period of time (T), deliver the same sound energy as the actual time-varying sound over the same period. Hence fluctuating sound levels can be described in terms of an equivalent single figure value, typically expressed as a decibel level.
Exclusion of data	Measurement of noise levels can be affected by weather conditions such as prolonged periods of rain, winds speeds higher than 5m/s and snow/ice ground cover. Noise levels measured during these periods are considered not representative of normal noise conditions at the site and, for the purposes of this report, are excluded from the assessment of exceedances and calculation of typical noise levels and are also greyed out in charts. Identifiable incongruous noise and vibration events not attributable to HS2 construction noise are also excluded.
Façade	A facade noise level is the noise level 1m in front of a large reflecting surface. The effect of reflection, is to produce a slightly higher (typically +2.5 to +3 dB) sound level than it would be if the reflecting surface was not there.
Free-field	A free-field noise level is the noise level measured at a location where no reflective surfaces, other than the ground, lies within 3.5 metres of the microphone position.
Equivalent continuous sound pressure level, or $L_{pAeq,T}$	An index used internationally for the assessment of environmental sound impacts. It is defined as the notional unchanging level that would, over a given period of time (T), deliver the same sound energy as the actual time-varying sound over the same period. Hence fluctuating sound levels can be described in terms of an equivalent single figure value, typically expressed as a decibel level.
Peak particle velocity, or PPV	Instantaneous maximum velocity reached by a vibrating element as it oscillates about its rest position. The PPV is a simple indicator of perceptibility and risk of damage to structures due to vibration. It is usually measured in mm/s.
Sound pressure level	The parameter by which sound levels are measured in air. It is measured in decibels. The threshold of hearing has been set at 0dB, while the threshold of pain is approximately 120dB. Normal speech is approximately 60dB at a distance of 1 metre and a change of 3dB in a time varying sound signal is commonly regarded as being just detectable. A change of 10dB is subjectively twice, or half, as loud.
Vibration dose value, or VDV	An index used to evaluate human exposure to vibration in buildings. While the PPV provides information regarding the magnitude of single vibration events, the VDV provides a measure of the total vibration experienced over a specified period of time (typically 16h daytime and 8h night-time). It takes into account the magnitude, the number and the duration of vibration events and can be used to quantify exposure to continuous, impulsive, occasional and intermittent vibration. The vibration dose value is measured in $m/s^{1.75}$.

1 Introduction

1.1.1 The nominated undertaker is required to undertake noise (and vibration) monitoring as necessary to comply with the requirements of the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, including specifically Annex 1: Code of Construction Practice, in addition to any monitoring requirements arising from conditions imposed through consents under Section 61 of the Control of Pollution Act, 1974 or through Undertakings & Assurances given to third parties. Such monitoring may be undertaken for the following purposes:

- monitoring the impact of construction works;
- to investigate complaints, incidents and exceedance of trigger levels; or
- monitoring the effectiveness of noise and vibration control measures.

Monitoring data and interpretive reports are to be provided to each relevant local authority on a monthly basis and shall include a summary of the construction activities occurring, the data recorded over the monitoring period, any complaints received, any periods in exceedance of agreed trigger levels, the results of any investigations and any actions taken or mitigation measures implemented. This report provides noise data, and interpretation thereof, for monitoring carried out by HS2 within the Three Rivers District (TRD) for the period 1st to 28th February 2019.

1.1.2 Active construction sites in the local authority area during this period include:

- Chalfont Lane widening – Denham Way to Sunnyhill Road (see plan 1 in Appendix A)
 - North verge: installation of carrier drains and road box; installation of sub-base, narrow filter drains, gullies, and kerbs; maintenance bay; re-soiling; installation of edgings and paved areas;
 - Sub-Station: installation of binder and surface course; and
 - Off-slip: completion of surface course and road markings for Chalfont Lane tie-in and inspection for defects.
- Chalfont Lane widening – M25 to Sunnyhill Road (see plan 1 in Appendix A)
 - Construction of three bell-mouth accesses, including installation of base, binder and surface course.
- Chalfont Lane widening – westbound lane (see plan 1 in Appendix A)
 - Installation of wet lean concrete sub-base, narrow filter drains, gullies and kerbs; installation of base and binder courses; and
 - UKPN temporary measures - excavating and lowering power cable.

- Third party works completed diversions of the SSEN 132 kv line and cabling works into the main grid substation.
- Platform construction is now completed for the new grid substation in preparation for the permanent construction works.
- Fusion site compound facilities south of Chalfont Lane has been established.

1.1.3 The applicable standards, guidance, and monitoring methodology is outlined in the construction noise and vibration monitoring methodology report which can be found at the following location <https://www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2>. Noise and vibration monitoring reports for previous months can also be found at this location.

1.2 Measurement locations

1.2.1 Table 2 summarises the position of noise and vibration monitoring installations within the TRD area in February 2019.

1.2.2 Maps showing the position of noise monitoring installations are presented in Appendix B.

Table 2: Monitoring locations

Worksite Reference	Measurement Reference	Address
Chalfont Ln widening	N2	Hill House, Chalfont Lane, West Hyde, Maple Cross, Rickmansworth, WD3 9XN
	V2	Casa Llana, Sunnyhill Road, Rickmansworth, WD3 9XN
	V3	BT Chamber, Sunnyhill Road, Rickmansworth, WD3 9XN

2 Summary of results

2.1 Exceedances of SOAEL

2.1.1 The lowest observed adverse effect level (LOAEL) is defined in the Planning Practice Guidance – Noise (PPG) as the level above which "noise starts to cause small changes in behaviour and/or attitude, e.g. turning up volume of television; speaking more loudly; where there is no alternative ventilation, having to close windows for some of the time because of the noise. Potential for some reported sleep disturbance. Affects the acoustic character of the area such that there is a perceived change in the quality of life".

2.1.2 The significant observed adverse effect level (SOAEL) is defined in the 'Planning Practice Guidance – Noise' as the level above which "noise causes a material change in behaviour and/or attitude, e.g. avoiding certain activities during periods of intrusion; where there is

no alternative ventilation, having to keep windows closed most of the time because of the noise. Potential for sleep disturbance resulting in difficulty in getting to sleep, premature awakening and difficulty in getting back to sleep. Quality of life diminished due to change in acoustic character of the area."

2.1.3 Where construction noise levels exceed the SOAEL, relevant periods will be identified and summary statistics provided in order to evaluate ongoing qualification for noise insulation and temporary rehousing.

2.1.4 Table 3 presents a summary of recorded exceedances of the LOAEL and SOAEL due to HS2 related construction noise at each measurement location over the reporting period, including the number of exceedances during each time period.

Table 3: Summary of exceedances of SOAEL.

Worksite Reference	Measurement Reference	Site Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of LOAEL	Number of exceedances of SOAEL
Chalfont Ln widening	N2	Hill House, Chalfont Lane	All days	All periods	7	No exceedance

2.1.5 HS2 main construction activities were undertaken between 08:00 and 18:00 on weekdays and 08:00 to 13:00 on Saturdays. There were 7 exceedances of the LOAEL during periods of works, however due to the limited nature of works and distance between works and monitoring locations in the TRD region, these were attributable to fluctuations in the ambient noise rather than being related to construction noise from HS2 worksites. There were no exceedances of the SOAEL during periods of works.

2.1.6 Monitoring of vibration peak particle velocity (PPV) was undertaken with the purpose to ensure construction generated vibration levels were below those with potential to damage adjacent buildings, in accordance with Annex 1: Code of Construction Practice of the High Speed Rail (London-West Midlands) Environmental Minimum Requirements. There are no LOAEL and SOAEL criteria based on PPV applicable to HS2 construction vibration.

2.2 Summary of measured noise and vibration levels

2.2.1 Table 4 presents a summary of the measured noise levels at the monitoring location over the reporting period. The $L_{Aeq,T}$ is presented for each of the relevant time periods averaged over the calendar month, along with the highest single period $L_{Aeq,T}$ that was found to occur within the month.

- 2.2.2 Appendix C presents graphs of the noise and vibration monitoring data over the month for each of the measurement locations. Noise data presented includes the hourly L_{Aeq} values and, where relevant, the $L_{Aeq,T}$ values (where the time period T has been taken to be the averaging period as specified in Table 1 of HS2 Information Paper E23). The full data set for the monitoring equipment can be found at the following location: <https://data.gov.uk/dataset/24542ae7-dd44-444f-b259-871c4cc43b5e/environmental-monitoring-data>.
- 2.2.3 Given the distance between works and monitoring locations in the TRD region, the measured noise and vibration levels are largely attributable to underlying, residual levels for noise and vibration rather than being attributable to construction activities.

Table 4: Summary of measured dB L_{Aeq} data over the monitoring period.

Worksite Reference	Measurement Reference	Site Address	Free-field or Façade Measurement	Weekly Average L _{Aeq,T} (highest day L _{Aeq,T})*					Saturday Average L _{Aeq,T} (highest day L _{Aeq,T})*					Sunday / Public Holiday Average L _{Aeq,T} (highest day L _{Aeq,T})*	
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
Chalfont Ln widening	N2	Hill House, Chalfont Lane	Free-field	61.3 (64.4)	61.0 (70.3)	58.7 (62.0)	57.1 (70.5)	54.5 (70.6)	58.2 (63.3)	59.8 (64.0)	58.8 (61.3)	56.9 (61.6)	50.7 (54.6)	57.0 (59.8)	55.3 (63.9)

2.2.4 Table 5 presents a summary of the measured vibration levels at vibration monitors V2 and V3 over the reporting period. Vibration monitor V3 is located within the construction area of the Chalfont Lane widening worksite to establish source vibration levels during construction. Vibration levels measured at this location have been correlated to measurements at monitor V2, representative of vibration levels at surrounding residential properties. Based on this analysis, the highest vibration levels measured in February potentially due to HS2 construction activities are presented in Table 5.

Table 5: Summary of measured PPV data over the monitoring period.

Worksite Reference	Measurement Reference	Site Address	Highest PPV measured in any axis, mm/s
Chalfont Ln widening	V2	Casa Llana, Sunnyhill Road, Rickmansworth WD3 9XN	0.25 (X axis)
	V3 ⁽¹⁾	BT Chamber, Sunnyhill Road, Rickmansworth WD3 9XN	1.35 (Y axis)

⁽¹⁾ This monitor is located within the worksite and the measured vibration levels are representative of source vibration levels. Measured levels are higher than what would be experienced at the surrounding residential properties.

2.3 Exceedances of trigger level

2.3.1 Table 6 provides a summary of exceedances of the S61 trigger noise levels determined to be due to HS2 related construction noise measured during the reporting period, along with the findings of any investigation.

Table 6: Summary of exceedances of trigger levels.

Complaint Reference Number (if applicable)	Worksite Reference	Date and Time Period	Identified Source	Results of Investigation (including noise monitoring results)	Actions Taken
-	-	-	-	-	-

2.3.2 There were no exceedances of trigger levels as defined in section 61 consents during the reporting period at any monitoring position.

2.4 Complaints

2.4.1 Table 7 provides a summary of complaint information related to noise and vibration received during the reporting period, along with the findings of any investigation.

Table 7: Summary of complaints.


Complaint Reference Number	Worksite Reference	Description of Complaint	Results of Investigation	Actions Taken
-	-	-	-	-

2.4.2 No complaints regarding HS2 related construction noise or vibration were received during the reporting period in the TRD area.


Appendix A Site Locations

HS2

Worksite identification plan - 1





Appendix B Monitoring Locations






Appendix C Data

The following graphs show the hourly measured ambient noise level $L_{Aeq,1h}$ and, where relevant, the averaged noise level $L_{Aeq,T}$ values, where the time period T is as specified in Table 1 of HS2 Information Paper E23. Periods with adversely weather affected noise levels are greyed out and have been excluded from the calculation of the $L_{Aeq,T}$ values.

Worksite: Chalfont Lane widening – Monitoring Ref: N2










Vibration

The following graphs show the hourly measured peak particle velocity PPV recorded during the monitoring period. The graphs show the resultant PPV due to vibration components on three orthogonal axis x, y and z. Vibration levels at V2 are representative of residential properties near the Chalfont Lane widening worksite. Vibration monitor V3 is installed within the worksite area to measure vibration levels at the source. Measured vibration levels at the two locations have been compared to identify vibration events recorded at V2 potentially due to construction activities. High vibration levels measured at V2 that do not correlate to HS2 construction activities have been greyed out in the graphs and excluded to calculate values in Table 5.

Worksite: Chalfont Lane widening – Monitoring Ref: V2





Worksite: Chalfont Lane widening – Monitoring Ref: V3

