October 2021



Air Quality and Dust Monitoring Monthly Report - October 2021

London Borough of Camden

© HS2 Ltd. gov.uk/hs2



High Speed Two (HS2) Limited has been tasked by the Department for Transport (DfT) with managing the delivery of a new national high speed rail network. It is a non-departmental public body wholly owned by the DfT.

High Speed Two (HS2) Limited, Two Snowhill Snow Hill Queensway Birmingham B4 6GA

Telephone: 08081 434 434

General email enquiries: HS2enquiries@hs2.org.uk

Website: www.gov.uk/hs2

A report prepared by EWCs and MWCCs on behalf of HS2 Ltd.

High Speed Two (HS2) Limited has actively considered the needs of blind and partially sighted people in accessing this document. The text will be made available in full on the HS2 website. The text may be freely downloaded and translated by individuals or organisations for conversion into other accessible formats. If you have other needs in this regard please contact High Speed Two (HS2) Limited.

© High Speed Two (HS2) Limited, 2021, except where otherwise stated.

Copyright in the typographical arrangement rests with High Speed Two (HS2) Limited.

This information is licensed under the Open Government Licence v2.0. To view this licence, visit www.nationalarchives.gov.uk/doc/open-governmentlicence/ version/2 **OGL** or write to the Information Policy Team, The National Archives, Kew, London TW9 4DU, or e-mail: psi@nationalarchives.gsi.gov.uk. Where we have identified any third-party copyright information you will need to obtain permission from the copyright holders concerned.



Printed in Great Britain on paper containing at least 75% recycled fibre.

Monthly Summary

- 1.1.1 This Summary Report is published in fulfilment of commitments detailed in the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, Annex 1: Code of Construction Practice, for the nominated undertaker to present the results of air quality and dust monitoring undertaken in the London Borough of Camden (LBC) during September and October 2021 respectively.
- 1.1.2 Figure 1 to Figure 4 in Appendix A indicate the current worksites together with air quality and dust monitoring locations.
- 1.1.3 This summary should be read in conjunction with the overview monitoring report available from www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2, which highlights: the applicable standards and guidance, as well as the air quality and dust monitoring methodologies to be implemented by nominated undertakers throughout construction.
- 1.1.4 The current phase of enabling works commenced in December 2017 and is expected to be completed by December 2021. The next concurrent phase of construction works commenced in November 2019 and is expected to be completed by 2025. The current and planned worksites, as presented in Appendix A, Figure 1 to Figure 4, include:

Skanska Costain Strabag Joint Venture (SCSjv)

- Adelaide Road Vent Shaft –Concreting and utilities works, vegetation clearance and groundworks;
- Site office and welfare set up by Granby Terrace Bridge;
- Euston Scissor Cut groundworks, piling operations and materials management;
- Euston Throat Retained Cut groundworks, piling operations and materials management; and
- Hampstead Road Bridge –Utilities diversion works.

Costain Skanska Joint Venture (CSjv)

- Compound and Power Signal Box, demolition works completed, demobilisation works;
 and
- Utilities ground excavation works on Harrington Street and Varndell Street.

Mace Dragados Joint Venture (MDjv)

ITR

Site maintenance works.

<u>TSS</u>

• Tunnelling works – Completed tunnel 1, progressing with tunnel 2; and

• Piling works progressing – All primary piles now completed, 32 secondary completed.

Main Site (NTH)/ Maria Fidelis

- Removal of the gabion wall;
- Cropping from pile 112-74;
- Excavation of the Maria Fidelis playground for piling mat installation; and
- Installation of rebar for upper wall.

Utilities

- Carried out and completed all the planned trial hole investigations during October;
- Trial hole 1 Hampstead Road and Cardington Street;
- Trial Hole 7 in North Gower; and
- Trial Hole 8 in Coburg Street.

Two Towers


- Continuation of basement slab demolition;
- Costain Skanska joint venture (CSjv);
- Compound and Power Signal Box, demolition works completed, demobilisation works.; and
- Utilities ground excavation works on Harrington Street and Varndell Street.
- 1.1.5 Twenty-one (21) dust monitors are installed around worksites, where works are underway. These sites returned a medium to high dust risk rating.
- 1.1.6 Dust monitoring locations and results are presented in Appendix B, Table 1, together with line charts of monthly data from each dust monitor in Figure 5. All continuous dust monitoring is undertaken using indicative monitors. Despite being Environment Agency (MCERTS) certified, indicative monitors carry a higher level of uncertainty than reference monitors, and therefore cannot be strictly compared with Air Quality Standards for human health and the environment. The purpose of the monitoring undertaken is to ensure the effectiveness of the on-site mitigation.
- 1.1.7 The trigger level for PM_{10} concentrations of 190 μ g/m³, over a 1-hour period, in accordance with the updated guidance document 'Guidance on Monitoring in the Vicinity of Demolition and Construction Sites (October 2018)' has been applied.
- 1.1.8 Dust trigger alerts were recorded during the monitoring period (October 2021) and are reported in Appendix B, Table 2.
- 1.1.9 Data capture was below 90% for monitor AQ003 in October 2021 due to signal loss to the unit, which has since been rectified.
- 1.1.10 Diffusion tube monitoring of Nitrogen Dioxide (NO₂) is undertaken at sixty-four (64) locations around highways within the LBC as part of the management of air quality where significant effects may occur as a result of the scheme.


Air Quality and Dust Monitoring Summary Report, October 2021 London Borough of Camden


- 1.1.11 Diffusion tube monitoring results are provided from the laboratory analysis, and therefore still require various analysis and adjustments to be undertaken. Final corrected results will be presented and described in the annual report.
- 1.1.12 NO_2 monitoring locations and results are presented in Appendix C, Table 3, together with the 2021 running mean.
- 1.1.13 There were no (0) complaints received during this reporting period.


Appendix A - Worksites and Monitoring Locations

Figure 1 to Figure 4: Worksites and monitoring locations within the LBC









Appendix B - Dust Monitoring Results


Table 2: Dust monitoring locations and October 2021 Results


Monitoring site ID	Coordinates (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM ₁₀ concentration (μg/m³)	Minimum 1- hour PM ₁₀ concentration (μg/m³)	Maximum 1- hour PM ₁₀ concentration (μg/m³)	Number of 1- hour periods exceeding trigger level of 190 µg/m³	Data capture (%)
AQ001	529016, 183049	Junction of Park Village East, Stanhope Street and Granby Terrace	М	Yes	N	17.1	2.4	100.9	0	100.0
AQ002	528924, 183130	Park Village East	М	Yes	N	11.6	1.6	38.7	0	100.0
AQ003	529273, 182698	St James' Gardens	М	Yes	N/A	6.4	0.6	42.7	0	89.5
AQ004	529533, 182519	Melton Street	Н	Yes	N/A	15.4	2.2	71.3	0	100.0
AQ005	529498, 182502	Stephenson Way	Н	Yes	N/A	11.4	1.4	40.1	0	100.0
AQ006	529388, 182524	Euston Street	Н	Yes	N/A	5.1	0.9	21.8	0	100.0
AQ007	529361, 182574	Drummond Street	Н	Yes	N/A	10.4	1.4	57.6	0	100.0
AQ008	529372, 182657	Cobourg Street	Н	Yes	N/A	16.3	2.1	232.2	1	100.0
AQ009	529707, 182730	Eversholt Street	Н	Yes	N/A	14.6	2.1	49.8	0	100.0
AQ010	529223, 182746	Hampstead Road South	М	Yes	N/A	11.6	1.6	62.2	0	100.0
AQ011	529176, 182922	Hampstead Road	М	Yes	N	11.3	1.9	67.7	0	100.0


Monitoring site ID	Coordinates (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM ₁₀ concentration (μg/m³)	Minimum 1- hour PM ₁₀ concentration (μg/m³)	Maximum 1- hour PM ₁₀ concentration (µg/m³)	Number of 1- hour periods exceeding trigger level of 190 µg/m³	Data capture (%)
AQ012	529144, 182941	Rear of Coniston House	М	Yes	N	12.5	1.8	160.7	0	99.9
AQ013	529066, 182990	Regents Park Estate	М	Yes	N	14.8	3.0	82.8	0	94.8
AQ016	528820, 183498	Mornington Terrace North	М	Yes	N	12.8	1.8	40.3	0	100.0
AQ017	528962, 183274	Mornington Terrace South	М	Yes	N	8.4	1.2	26.1	0	100.0
AQ018	529192, 183071	Hampstead Road North	М	Yes	N	9.6	1.3	28.9	0	100.0
AQ019	528689, 183500	Park Village East (North)	М	Yes	N	9.2	1.5	35.5	0	100.0
AQ020	529109, 182605	Netley School	n/a	Yes	N/A	11.8	2.0	37.3	0	100.0
AQ021	529136, 183086	Site compound at the Junction of Hampstead Road & Granby Terrace Bridge.	М	Yes	N	11.8	1.9	86.1	0	100.0
AQ044	527725, 184369	Adelaide Road 1	М	Yes	N	13.2	2.0	212.7	1	99.7
AQ045	527826, 184375	Adelaide Road 2	М	Yes	N	9.8	1.4	70.1	0	99.7


Table 3: Summary of exceedances of trigger level in October 2021


Monitoring site ID	Period exceeding trigger level	Investigation	Outcomes / Resolution / Remedial measures implemented
AQoo8	05/10/2021 10:00 – 11:00; 232.2 μg/m ³	MDJV is carrying out demolition works of the Humanities Block (modular building) within the former Maria Fidelis School's playground. Dust mitigation measures (water cannons) are implemented to control dust arising from demolition operations. The heavy rainfall received over the recent days has contributed to keep the site being well dampened down. An investigation has also been carried also outside the site boundaries and yet no activities that would have caused the alert, were noted.	MDJV will continue implement mitigation measure at all time to control res-suspension of dust damping down the site while no construction activities are carried out. MDJV will continue to ensure all the activities being undertaken on site have appropriate mitigation measures applied (in line with the CoCP).
AQ044	11/10/2021 12:00 – 13:00; 212.7 µg/m³	Prior to the trigger alert from dust monitor (AQo44), which is located on the site hoarding towards the west end of the Adelaide Road Vent Shaft site, a delivery of aggregates had taken place during the preceding hour within metres of the monitor.	Dust suppression will continue to be employed as required across all site activities.














Appendix C - Air Quality Monitoring Results

Table 4: NO₂ monitoring locations around highways, NO₂ concentrations and monthly monitoring results with running mean for 2021 (µg/m³)

Monitoring Site ID	Location description	Coordinate s (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean 1
HS2-000020BM5	Junction of St Chad's Street and Grays Inn Road	530436, 182929	50	41	39	38	40	33	30	30	42				38
HS2-000020BM7	Chalton Street	529894, 182702	53	57	48	Tube Missing	Tube Missing	37	29	Tube Missing	50				46
HS2-000020BM8	Junction of Euston Square and Grafton Place	529737, 182641	58	60	48	45	43	34	34	38	48				45
HS2-000020BM9	Junction of Endsleigh Gardens and Upper Woburn Place	529785, 182529	52	48	43	46	44	43	38	35	50				44
HS2-000020BMA	Junction of Euston Road and Gower Street	529429, 182375	53	47	44	42	39	36	36	37	50				42
HS2-000020BMB	Whitfield Street	529273, 182114	44	45	37	39	30	26	No Data	23	36				35
HS2-000020BMC	Hampstead Road	529232, 182511	68	73	65	67	66	64	61	57	84				67
HS2-000020BMF	Junction of Polygon Road and Ossulston Street	529715, 183123	38	37	28	34	25	21	12	17	35				27
HS2-000020BMH	Nash Street	528861, 182717	39	38	30	30	30	23	23	21	35				30
HS2-000020BMJ	Junction on Robert Street and Stanhope Street	529080, 182698	37	39	33	36	32	30	Tube Missing	24	35				33

¹ Note: to aid interpretation and conform with best practice, the monthly measurements in this table are reported rounded to the nearest whole number. The annual mean presented here is calculated based on laboratory data to 4 significant figures, rounded to a whole number, and therefore may differ slightly to a mean derived from averaging the rounded monthly measurements in the table.

Monitoring Site ID	Location description	Coordinate s (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean 1
HS2-000020BMK	Junction of Plender Street and Bayham Street	529196, 183546	50	51	44	47	43	37	No Data	32	48				44
HS2-000020BML	Junction of Arlington Road and Mornington Crescent	529093, 183356	42	38	31	32	26	20	21	17	32				29
HS2-000020BMM	Junction of Bayham Street and Pratt Street	529084, 183722	57	50	49	44	46	43	46	38	56				48
HS2-000020BMN	Junction of Delancey Street and Albert Street	528850, 183573	Tube Missing	38	38	34	32	26	21	26	34				31
HS2-000020BMQ	Junction of Parkway and Delancey Street	528662, 183604	46	47	41	47	42	35	41	33	49				42
HS2-000020BMR	Junction of Oval Road and Jamestown Road	528548, 183967	39	33	36	32	Tube Missing	24	No Data	19	34				31
HS2-000020BMS	Junction of Chalk Farm Road and Castlehaven Road	528685, 184188	50	43	40	42	42	40	No Data	33	41				41
HS2-000020BMT	Junction of Camden Road and Camden Street	529079, 184043	50	49	49	50	37	34	35	41	46				43
HS2-000020BMU	Junction of Southampton Road and Fleet Road	527783, 185407	40	38	36	37	36	36	32	31	41				36
HS2-000020BMV	Primrose Hill Road	527538, 184250	41	37	30	31	30	23	27	23	39				31
HS2-000020BMW	Junction of Finchley Road and Hilgrove Road	526619, 184081	50	51	45	53	53	47	43	36	59				48
HS2-000020BMZ	Junction of Finchley Road and Hendon Way	525102, 186042	Tube Missing	Tube Missing	50	64	62	63	57	51	72				60
HS2-000020BNA	Junction of Regent's Park Road and Rothwell Street	527884, 183980	40	33	26	27	26	22	21	19	29				27

Monitoring Site ID	Location description	Coordinate s (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean 1
HS2-000020BNC	Junction of Outer Circle and Gloucester Gate	528528, 183443	32	32	26	29	20	21	22	16	29				25
HS2-000020BNH	Junction of Parkway and Albert Street	528763, 183720	42	36	Tube Missing	36	31	30	25	29	32				33
HS2-000020BNN	Lincoln's Inn Fields	530744, 181308	38	33	29	28	Tube Missing	22	25	22	35				29
HS2-000020BNQ	Camley Street	529735, 183737	Tube Missing	50	37	38	31	Tube Missing	25	Tube Missing	27				35
HS2-000020BNY	Junction of Mill Lane and Hillfield Road	524839, 185136	48	43	39	44	34	30	20	28	43				36
HS2-000020BNZ	Mansfield Road	528050, 185508	38	37	29	29	29	23	26	25	29				30
HS2-000020BP0	Junction of Camden Road and Torriano Avenue	529708, 184871	52	56	50	45	Tube Missing	48	46	44	57				50
HS2-000020BP2	Junction of Grays Inn Road and Holborn	531149, 181616	39	32	32	35	33	24	25	Tube Missing	40				32
HS2-000020BPB	Camden High Street	528966, 183735	69	Tube Missing	56	55	51	56	50	52	72				58
HS2-000020BPC	Castlehaven Road	528788, 184591	43	37	29	27	27	24	No Data	14	31				29
HS2-000020BPD	Prince of Wales Road	528571, 184683	39	33	25	25	23	23	18	18	28				26
HS2-000020BPE	Haverstock Hill	527710, 184749	44	38	36	34	37	29	No Data	26	35				35
HS2-000020BPF	Junction of Primrose Gardens and England's Lane	527549, 184640	43	40	30	33	Tube Missing	31	20	20	33				31
HS2-000020BPU	Junction of Gower Street and Grafton Way	529476, 182267	Tube Missing	43	39	38	35	32	43	27	47				38
HS2-000020BPW	Junction of Delancey Street and Arlington Road	528939, 183637	39	40	39	43	36	27	30	28	42				36
HS2-000020BPX	Netley Street	529177, 182625	44	40	34	38	29	25	34	21	35				33

Monitoring Site ID	Location description	Coordinate s (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean 1
HS2-000020BPY	Stanhope Street	529060, 182947	38	32	32	33	26	21	21	23	34				29
HS2-000020BPZ	Albany Street	528790, 182923	39	35	33	34	29	27	18	24	32				30
HS2-000020BQ0	Werrington Street	529493, 183113	38	34	28	25	25	19	17	18	30				26
HS2-000020BQ1	Polygon Road	529574, 183045	Tube Missing	Tube Missing	29	26	26	18	18	19	29				23
HS2-000020BQ2	Alexandra Place	526320, 183980	37	35	29	26	24	21	No Data	17	Tube Missing				27
HS2-000020BQ3	Harrington Square	529228, 183172	53	51	44	46	45	36	39	31	52				44
HS2-000020BQ4	Junction of North Gower Street and Starcross Street	529290, 182572	45	41	30	36	30	25	22	21	39				32
HS2-000020BQ5	Adelaide Road	527713, 184392	44	40	32	31	31	25	Tube Missing	21	33				32
HS2-000020BQ6	Mornington Terrace	528836, 183474	38	33	27	27	25	15	Tube Missing	19	30				27
HS2-000020BQ7	Arlington Road	529009, 183479	35	35	29	29	22	20	Tube Missing	18	27				27
HS2-000020BQ8	Clarkson Row	529024, 183213	37	39	31	31	Tube Missing	20	25	21	33				30
HS2-000020BQ9	Park Village East	528923, 183121	37	37	31	31	27	22	24	21	28				29
HS2-000020BQA	Eversholt Street	529386, 183132	55	47	42	36	35	Tube Missing	26	32	48				40
HS2-000020BQB	Junction of Harrington Street and Varndell Street	529147, 182816	32	40	31	31	25	24	23	21	29				28
HS2-000020BQC	Junction of Robert Street and Hampstead Road	529199, 182704	47	49	38	40	32	26	No Data	22	39				37
HS2-000020BQD	Drummond Crescent	529648, 182856	47	47	33	35	28	26	No Data	25	37				35
HS2-000020BQJ	Grafton Way	529380, 182225	47	46	41	38	40	36	43	28	48				41

Monitoring Site ID	Location description	Coordinate s (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean 1
HS2-000020BQL	Delancey Street	528768, 183581	46	46	42	48	42	28	34	31	49				41
HS2-000020BQR	Lamp post on Park Village East	528682, 183505	37	35	29	30	27	23	Tube Missing	18	26				28
HS2-000020BQS	Opposite Maria fidelis school on Phoenix Road	529670, 182982	42	42	30	28	26	22	18	19	24				28
HS2-000020BQT	Drummond Street	529385, 182581	40	44	37	38	33	26	26	22	33				33
HS2-000020BQX	Lamp post on Brunswick Square	530344, 182236	45	40	36	25	28	23	24	23	34				31
HS2-000020BP4	Triplicate site on Finchley Road next to Swiss Cottage kerbside automatic monitoring station	526633, 184392	Tube Missing	52	Tube Missing	Tube Missing	58	52	40	47	Tube Missing				50
HS2-000020BP5	Triplicate site next to the Euston Road roadside automatic monitoring stations	529895, 182657	55	62	57	61	60	53	No Data	55	66				59
HS2-000020BP9	Triplicate site in Russell Square next to Bloomsbury urban background automatic monitoring station	530120, 182034	38	36	36	32	30	22	20	21	28				29