**April** 202**2** 



# Air Quality and Dust Monitoring Monthly Report - April 2022

Warwick District Council

© HS2 Ltd. gov.uk/hs2



High Speed Two (HS2) Limited has been tasked by the Department for Transport (DfT) with managing the delivery of a new national high speed rail network. It is a non-departmental public body wholly owned by the DfT.

High Speed Two (HS2) Limited, Two Snowhill Snow Hill Queensway Birmingham B4 6GA

Telephone: 08081 434 434

General email enquiries: HS2enquiries@hs2.org.uk

Website: www.gov.uk/hs2

A report prepared by EWCs and MWCCs on behalf of HS2 Ltd.

High Speed Two (HS2) Limited has actively considered the needs of blind and partially sighted people in accessing this document. The text will be made available in full on the HS2 website. The text may be freely downloaded and translated by individuals or organisations for conversion into other accessible formats. If you have other needs in this regard please contact High Speed Two (HS2) Limited.

© High Speed Two (HS2) Limited, 2021, except where otherwise stated.

Copyright in the typographical arrangement rests with High Speed Two (HS2) Limited.

This information is licensed under the Open Government Licence v2.0. To view this licence, visit www.nationalarchives.gov.uk/doc/open-governmentlicence/ version/2 **OGL** or write to the Information Policy Team, The National Archives, Kew, London TW9 4DU, or e-mail: psi@nationalarchives.gsi.gov.uk. Where we have identified any third-party copyright information you will need to obtain permission from the copyright holders concerned.



Printed in Great Britain on paper containing at least 75% recycled fibre.

### **Monthly Summary**

- 1.1.1 This Summary Report is published in fulfilment of commitments detailed in the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, Annex 1: Code of Construction Practice, for the nominated undertaker to present the results of air quality and dust monitoring undertaken in Warwick District Council (WDC) during April 2022.
- 1.1.2 Figures 1 and 2 in Appendix A indicate the current worksites together with the dust monitoring locations.
- 1.1.3 This summary should be read in conjunction with the overview monitoring report monthly available from <a href="www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2">www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2</a>, which highlights: the applicable standards and guidance, as well as the air quality and dust monitoring methodologies to be implemented by nominated undertakers throughout construction.
- 1.1.4 The current worksites, as presented in Appendix A, Figures 1 and 2, include:

#### Sublot 2B2

- Construction of the haul road and compound at the South Portal;
- Earthworks in the vicinity of Hodgetts Lane; and
- Removal of tree roots and vegetation from North Cromwell Lane to Waste Lane.

#### **Sublot 2AS**

- Compound extension;
- Crossing construction and road widening;
- Subsoil stockpile; and
- Earthworks cutting.

#### **Sublot 2B1**

- Soil stripping;
- Stockpiling; and
- Temporary drainage construction.
- 1.1.5 Five (5) dust monitors have been installed at worksites, where works are underway. The sites returned a medium dust risk rating.
- 1.1.6 Dust monitoring locations and results are presented in Appendix B, Table 2, together with line charts of monthly data from the dust monitors presented in Figure 3. All continuous dust monitoring is undertaken using indicative monitors. Despite being Environment Agency (MCERTS) certified, indicative monitors carry a higher level of uncertainty than

reference monitors, and therefore cannot be strictly compared with Air Quality Standards for human health and the environment. The purpose of the monitoring undertaken is to ensure the effectiveness of the on-site mitigations.


- 1.1.7 The trigger level for  $PM_{10}$  concentrations of 190  $\mu$ g/m<sup>3</sup>, over a 1-hour period, in accordance with the updated guidance document 'Guidance on Monitoring in the Vicinity of Demolition and Construction Sites (October 2018)' has been applied.
- 1.1.8 No (0) dust trigger alerts were recorded during the monitoring period (April 2022).
- 1.1.9 Table 1 provides a summary of the complaint information relating to dust or air quality received during the reporting period, together with the findings of any related investigations.


Table 1: Summary of complaints received during April 2022

Complaint Reference No.	Worksite Reference	Description of complaint	Results of investigation
HS2-22-43534-C	N/A	Concern regarding levels of dust settling on property from site behind property.	Monitoring equipment indicates permitted levels not surpassed. Mitigation measures to be used to reduce any impact, wherever needed.

### **Appendix A - Worksites and Monitoring Locations**

Figure 1 and 2: Worksites and monitoring locations during April 2022 within the WDC





## **Appendix B - Dust Monitoring Results**

Table 1: Dust monitoring locations and April 2022 results

Monitoring site ID	Coordinates (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM <sub>10</sub> concentration (μg/m³)	Minimum 1- hour PM <sub>10</sub> concentration (μg/m³)	Maximum 1- hour PM <sub>10</sub> concentration (μg/m³)	Number of 1- hour periods exceeding trigger level of 190 µg/m³	Data capture (%)
2B1001	430183, 273698	Sublot 2B1, at nearest sensitive receptor, Brookview Farm, Millburn Grange	М	Yes	No	1.4	0.1	5.6	0	99.86
2B2001	426960, 275882	Sublot 2B2, at nearest sensitive receptor on Cromwell Lane	М	Yes	No	11.5	0.6	54.6	0	100.0
2B2002	426772, 276017	Sublot 2B2, at nearest sensitive receptor on Hodgetts Lane	М	Yes	No	1.1	0.1	20.3	0	92.4
2B2003	427151, 275637	Sublot 2B2, at Broadwell Woods Caravan Park	М	Yes	No	12.3	1.2	103.8	0	100.0
2AS001	437574, 264500	Sublot 2AS, at Welsh Road Farm	М	Yes	No	10.5	0.2	88.7	0	100.0

Figure 3: Construction dust 1-hour mean indicative PM<sub>10</sub> concentration for all dust monitors

