

June 2023

Air Quality and Dust Monitoring Monthly Report – June 2023 London Borough of Brent

gov.uk/hs2



High Speed Two (HS2) Limited has been tasked by the Department for Transport (DfT) with managing the delivery of a new national high speed rail network. It is a non-departmental public body wholly owned by the DfT.

High Speed Two (HS2) Limited, Two Snowhill Snow Hill Queensway Birmingham B4 6GA

Telephone: 08081 434 434

General email enquiries: HS2enquiries@hs2.org.uk

Website: www.gov.uk/hs2

A report prepared by EWCs and MWCCs on behalf of HS₂ Ltd.

High Speed Two (HS2) Limited has actively considered the needs of blind and partially sighted people in accessing this document. The text will be made available in full on the HS2 website. The text may be freely downloaded and translated by individuals or organisations for conversion into other accessible formats. If you have other needs in this regard please contact High Speed Two (HS2) Limited.

© High Speed Two (HS2) Limited, 2021, except where otherwise stated.

Copyright in the typographical arrangement rests with High Speed Two (HS2) Limited.

This information is licensed under the Open Government Licence v2.0. To view this licence, visit www.nationalarchives.gov.uk/doc/open-governmentlicence/version/2 **OGL** or write to the Information Policy Team, The National Archives, Kew, London TW9 4DU, or e-mail: psi@nationalarchives.gsi.gov.uk. Where we have identified any third-party copyright information you will need to obtain permission from the copyright holders concerned.



Printed in Great Britain on paper containing at least 75% recycled fibre.

Monthly Summary

- 1.1.1 This Summary Report is published in fulfilment of commitments detailed in the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, Annex 1: Code of Construction Practice, for the nominated undertaker to present the results of air quality and dust monitoring undertaken in the London Borough of Brent (LBB) during May 2023 and June 2023 respectively.
- 1.1.2 Figure 1 in Appendix A indicates the current worksites together with air quality monitoring locations.
- 1.1.3 This summary should be read in conjunction with the overview monitoring report available from <u>www.gov.uk/government/collections/monitoring-the-environmental-</u><u>effects-of-hs2</u>, which highlights: the applicable standards and guidance, as well as the air quality and dust monitoring methodologies to be implemented by nominated undertakers throughout construction.
- 1.1.4 The current phase of works commenced within the LBB in August 2020 and is expected to be completed by the end of 2025. The current and planned worksites, include:

Canterbury Road Vent Shaft


- Concreting;
- Materials management; and
- Ventilation shaft lining.
- 1.1.5 Two (2) dust monitors are currently installed on the boundary of the Canterbury Road Vent Shaft worksite. This site returned a medium dust risk rating.
- 1.1.6 Dust monitoring location and results are presented in Appendix B, Table 1, together with line chart of monthly data from the dust monitor in Figure 2. The continuous dust monitoring is undertaken using indicative monitors. Despite being Environment Agency (MCERTS) certified, indicative monitors carry a higher level of uncertainty than reference monitors, and therefore cannot be strictly compared with Air Quality Standards for human health and the environment. The purpose of the monitoring undertaken is to ensure the effectiveness of the on-site mitigation.
- 1.1.7 The trigger level for PM₁₀ concentrations of 190 μg/m³, over a 1-hour period, in accordance with the updated guidance document '*Guidance on Monitoring in the Vicinity of Demolition and Construction Sites (October 2018)*' has been applied.
- 1.1.8 No (0) dust trigger alerts were recorded during the monitoring period (June 2023).

Air Quality and Dust Monitoring Summary Report, June 2023 London Borough of Brent

- 1.1.9 Data capture was below 90% for monitor AQ031 in June 2023 due to the monitor being removed for its annual calibration and service.
- 1.1.10 Diffusion tube monitoring of Nitrogen Dioxide (NO₂) is undertaken at four (4) locations around highways within the LBB as part of the management of air quality where significant effects may occur as a result of the scheme.
- 1.1.11 Diffusion tube monitoring results are as provided from the laboratory analysis, and therefore still require various analysis and adjustments to be undertaken. Final corrected results will be presented and described in the annual report. However, based on the results to date, no unexpected values were recorded during the monitoring period.
- 1.1.12 NO₂ monitoring locations and results are presented in Appendix C, Table 2, together with the 2023 running mean.
- 1.1.13 There were no (0) complaints received during this reporting period (June 2023).

Appendix A – Worksites and Monitoring Locations

Figure 1: Worksites and monitoring locations within the LBB



Appendix B – Dust Monitoring Results

Table 1: Dust monitoring location and June 2023 Results

Monitoring site ID	Coordinates (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM ₁₀ concentration (µg/m³)	Minimum 1- hour PM ₁₀ concentration (µg/m³)	Maximum 1- hour PM ₁₀ concentration (µg/m³)	Number of 1- hour periods exceeding trigger level of 190 µg/m ³	Data capture (%)
AQ030	525093, 183264	Western Hoarding of Canterbury Road works site	М	Yes	Ν	12.6	2.2	64.0	0	93.0
AQ031	525112, 183320	Eastern Hoarding of Canterbury Road works site	М	Ν	N	6.2	1.9	28.8	0	79.8

Air Quality and Dust Monitoring Summary Report, June 2023 London Borough of Brent




Figure 2: Construction dust 1-hour mean indicative $\ensuremath{\mathsf{PM}_{10}}$ concentration for dust monitors

Appendix C - Air Quality Monitoring Results

Monitoring Site ID	Location description	Coordinates (X, Y)	Jan	Feb	Mar	Apr	Мау	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean ¹
HS2- 000020BN3	Sign post on High Street Harlesden	522335, 182955	53	54	43	47	55								50
HS2- 000020BNG	Lamp post on Donnington Road	523110, 184055	44	44	32	Tube Missing	24								36
HS2- 000020BNS	Lamp post on Tower Road by Willesden Jewish Cemetery	522196, 184448	27	34	17	23	Tube Missing								25
HS2- 000020BPM	Lamp post along Gorefield Place near block of flats	525222, 183309	36	37	22	19	18								26

Table 2: NO₂ monitoring locations around highways, NO₂ concentrations and monthly monitoring results with running mean for 2023 (µg/m³)

¹ Note: to aid interpretation and conform with best practice, the monthly measurements in this table are reported rounded to the nearest whole number. The annual mean presented here is calculated based on laboratory data to 4 significant figures, rounded to a whole number, and therefore may differ slightly to a mean derived from averaging the rounded monthly measurements in the table.