July 2023



Air Quality and Dust Monitoring Monthly Report - July 2023

London Borough of Ealing



High Speed Two (HS2) Limited has been tasked by the Department for Transport (DfT) with managing the delivery of a new national high speed rail network. It is a non-departmental public body wholly owned by the DfT.

High Speed Two (HS2) Limited, Two Snowhill Snow Hill Queensway Birmingham B4 6GA

Telephone: 08081 434 434

General email enquiries: HS2enquiries@hs2.org.uk

Website: www.gov.uk/hs2

A report prepared by EWCs and MWCCs on behalf of HS2 Ltd.

High Speed Two (HS2) Limited has actively considered the needs of blind and partially sighted people in accessing this document. The text will be made available in full on the HS2 website. The text may be freely downloaded and translated by individuals or organisations for conversion into other accessible formats. If you have other needs in this regard please contact High Speed Two (HS2) Limited.

© High Speed Two (HS2) Limited, 2021, except where otherwise stated.

Copyright in the typographical arrangement rests with High Speed Two (HS2) Limited.

This information is licensed under the Open Government Licence v2.0. To view this licence, visit www.nationalarchives.gov.uk/doc/open-governmentlicence/ version/2 **OGL** or write to the Information Policy Team, The National Archives, Kew, London TW9 4DU, or e-mail: psi@nationalarchives.gsi.gov.uk. Where we have identified any third-party copyright information you will need to obtain permission from the copyright holders concerned.



Printed in Great Britain on paper containing at least 75% recycled fibre.

Monthly Summary

- 1.1.1 This Summary Report is published in fulfilment of commitments detailed in the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, Annex 1: Code of Construction Practice, for the nominated undertaker to present the results of air quality and dust monitoring undertaken in the London Borough of Ealing (LBE) during June 2023 and July 2023 respectively.
- 1.1.2 Figure 1 to Figure 3 in Appendix A indicate the current worksites together with air quality and dust monitoring locations.
- 1.1.3 This summary should be read in conjunction with the overview monitoring report available from www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2, which highlights: the applicable standards and guidance, as well as the air quality and dust monitoring methodologies to be implemented by nominated undertakers throughout construction.
- 1.1.4 The current phase of construction works commenced in October 2019 and is expected to be completed by 2025. The current worksites, as presented in Appendix A, Figure 1 and Figure 2, include:

Old Oak Common Depot (located in the London Borough of Hammersmith and Fulham)

General Site

- · Concrete Works;
- Drainage; and
- Kerb Installation.

Station Box

- · Concrete;
- D-Wall breakdown;
- Steel fixing; and
- Excavation.

Station Access Retaining Wall

• Piling platform construction.

UTPZ / CRL Retaining Wall

- · Breaking;
- Backfill; and
- · Concrete cutting.

Site haul roads and public roads adjacent to site

• Cleaning with a road sweeper.

Satellite Sites / Central Line east

- · OOC Pile mat construction;
- Piling and Slit trench excavation; and
- Civil works.

Scheme 6

Civil works.

Victoria Road Crossover Box and Flat Iron Site

- Crossover construction; and
- Materials management.

Willesden Euro Terminal

- · Excavated material spoil management; and
- Onward removal by rail.

Atlas Road

• Materials management (tunnel boring machine arisings).

Green Park Way Vent Shaft

- Vent shaft construction; and
- Materials management.

Mandeville Road Vent Shaft

- Vent shaft construction; and
- Materials management.


Westgate Vent Shaft


- Vent shaft construction; and
- Materials management.
- 1.1.5 Eighteen (18) dust monitors are installed around worksites, where works are underway. These sites returned a medium to high dust risk rating.
- 1.1.6 Dust monitoring locations and results are presented in Appendix B, Table 1, together with line charts of monthly data from each dust monitor, in Figure 4. All continuous dust monitoring is undertaken using indicative monitors. Despite being Environment Agency (MCERTS) certified, indicative monitors carry a higher level of uncertainty than reference monitors, and therefore cannot be strictly compared with Air Quality Standards for human health and the environment. The purpose of the monitoring undertaken is to ensure the effectiveness of the on-site mitigation.


- 1.1.7 The trigger level for PM₁₀ concentrations of 190 μ g/m³, over a 1-hour period, in accordance with the updated guidance document '*Guidance on Monitoring in the Vicinity of Demolition and Construction Sites (October 2018)* has been applied.
- 1.1.8 Dust trigger alerts were recorded during the monitoring period (July 2023) and are reported in Appendix B, Table 2.
- 1.1.9 Data capture was below 90% for multiple monitors in July 2023 due to the monitors being removed for a prolonged period for calibration.
- 1.1.10 Diffusion tube monitoring of Nitrogen Dioxide (NO_2) is undertaken at six (6) locations around highways within the LBE as part of the management of air quality where significant effects occur as a result of the scheme.
- 1.1.11 Diffusion tube monitoring results are as provided from the laboratory analysis, and therefore still require various analysis and adjustments to be undertaken. Final corrected results will be presented and described in the annual report. However, based on the results to date, no unexpected values were recorded during the monitoring period. However, based on the results to date, no unexpected values were recorded during the monitoring period.
- 1.1.12 NO₂ monitoring locations and results are presented in Appendix C, Table 3, together with the 2023 running mean.
- 1.1.13 There were no (0) complaints received during this reporting period.

Appendix A – Worksites and Monitoring Locations

Figure 1 to Figure 3: Worksites and monitoring locations within the LBE







Appendix B – Dust Monitoring Results

Table 2: Dust monitoring locations and July 2023 results

Monitoring site ID	Coordinates (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	CITA CINCA		Minimum 1- hour PM ₁₀ concentration (µg/m³)	Maximum 1-hour PM ₁₀ concentration (µg/m³)	Number of 1-hour periods exceeding trigger level of 190 µg/m³	Data capture (%)	
AQ022	521072, 181985	Boden House	М	Yes	N	N 8.8		1.4 64.2		92.1	
AQ023	520956, 182149	School Road	М	Yes	N	10.4	1.6	53.1	0	92.5	
AQ024	521214, 182223	Braitrim House	М	Yes	N	9.5	9.5 1.4 74.9		0	92.1	
AQ025	521295, 182360	Victoria Road	М	Yes	N	12.8 2.3		104.3	0 92.3		
AQ026	521419, 182497	Old Oak Lane	М	Yes	N	8.6	1.3	82.2	0	92.3	
AQ027	521515, 182706	Channel Gate Road	М	Yes	N	12.5	1.5 284.5		2	90.4	
AQ028	521302, 182067	Wells House Road	М	Yes	N	17.3	1.5 109.8		0	100.0	
AQ029	521302, 181857	Old Oak Common	Н	Yes	N	9.3	1.4 40.4		0	99.9	
AQ032	513402, 184536	Badminton Close	М	Yes	N	6.8	6.8 1.4 28.3		0	86.0	
AQ035	521353, 181959	Old Oak Common	Н	Yes	N	12.2	1.4	56.1	0	99.7	
AQ037	521304, 182464	Atlas Road	М	Yes	N	15.3	1.6	115.2	0	92.2	
AQ038	520756, 182049	Chase Road	М	Yes	N	8.5	1.8	52.4	0	91.9	


Air Quality and Dust Monitoring Summary Report, July 2023 London Borough of Ealing


Monitoring site ID	Coordinates (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM ₁₀ concentration (μg/m³)	Minimum 1- hour PM ₁₀ concentration (μg/m³)	Maximum 1-hour PM ₁₀ concentration (μg/m³)	Number of 1-hour periods exceeding trigger level of 190 µg/m³	Data capture (%)
AQ039	521190, 182628	Atlas Road 2	М	Yes	N	13.3	3.1	113.8	0	92.2
AQ042	521537, 182826	Stephenson Road	М	Yes	N	11.3	1.4	106.4	0	92.1
AQ043	513468, 184504	Mandeville Road	М	Yes	N	9.3	1.6	111.5	0	86.0
AQ046	515593, 183764	Green Park Way	М	Yes	N	8.8	1.9	55.9	0	85.9
AQ051	517976, 182823	Westgate	М	Yes	N	9.0	1.7	72.1	0	85.7
AQ055	513359, 184488	Mandeville Road 2	М	Yes	N	9.1	2.3	51.5	0	86.0


Table 2: Summary of exceedances of trigger level in July 2023


Monitoring site ID	Period exceeding trigger level	Investigation	Outcomes / Resolution / Remedial measures implemented		
	26/07/2023	At the time of the triggers concrete breakout works were underway	Works were stopped and dust		
AQ027	12:01 – 13:00; 284.5 μg/m ³	near to the monitor associated with construction of the new Welcome	suppression provided for the remainder		
	13:01 – 14:00; 284.0 μg/m³	Centre building.	the activity.		


Figure 4: Construction dust 1-hour mean indicative PM_{10} concentration for dust monitors











Appendix C – Air Quality Monitoring Results

Table 3: NO₂ monitoring locations around highways, NO₂ concentrations and monthly monitoring results with running mean for 2023 (µg/m³)

Monitoring Site	Location description	Coordinates (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean 1
HS2-000020BN5	Sign post on Victoria Road	521443, 182477	57	60	37	Tube Missing	42	43							48
HS2-000020BN7	The Approach street sign	520959, 181102	50	48	29	37	27	32							37
HS2-000020BQF	Conway Drive sign post	520856, 181733	58	57	44	46	42	41							48
HS2-000020BQG	Lamp post outside No 1. Wells House Road on Old Oak Common Lane	521312, 182033	53	48	37	42	31	36							41
HS2-000020BP6	Triplicate site next to the Ealing, Western Avenue Acton roadside automatic monitoring station	520430, 181950	44	49	37	38	33	34							39
HS2-000020BP7	Triplicate site next to the Ealing, Hangar Lane Gyratory roadside automatic monitoring station	518537, 182708	71	63	57	48	42	49							55

¹ Note: to aid interpretation and conform with best practice, the monthly measurements in this table are reported rounded to the nearest whole number. The annual mean presented here is calculated based on laboratory data to 4 significant figures, rounded to a whole number, and therefore may differ slightly to a mean derived from averaging the rounded monthly measurements in the table.