December 2024



# Air Quality and Dust Monitoring Monthly Report – December 2024

London Borough of Ealing



High Speed Two (HS2) Limited has been tasked by the Department for Transport (DfT) with managing the delivery of a new national high speed rail network. It is a non-departmental public body wholly owned by the DfT.

High Speed Two (HS2) Limited, Two Snowhill Snow Hill Queensway Birmingham B4 6GA

Telephone: 08081 434 434

General email enquiries: HS2enquiries@hs2.org.uk

Website: www.gov.uk/hs2

A report prepared by EWCs and MWCCs on behalf of HS2 Ltd.

High Speed Two (HS2) Limited has actively considered the needs of blind and partially sighted people in accessing this document. The text will be made available in full on the HS2 website. The text may be freely downloaded and translated by individuals or organisations for conversion into other accessible formats. If you have other needs in this regard please contact High Speed Two (HS2) Limited.

© High Speed Two (HS2) Limited, 2024, except where otherwise stated.

Copyright in the typographical arrangement rests with High Speed Two (HS2) Limited.

This information is licensed under the Open Government Licence v2.0. To view this licence, visit www.nationalarchives.gov.uk/doc/open-governmentlicence/ version/2 **OGL** or write to the Information Policy Team, The National Archives, Kew, London TW9 4DU, or e-mail: psi@nationalarchives.gsi.gov.uk. Where we have identified any third-party copyright information you will need to obtain permission from the copyright holders concerned.



## **Monthly Summary**

- 1.1.1 This Summary Report is published in fulfilment of commitments detailed in the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, Annex 1: Code of Construction Practice, for the nominated undertaker to present the results of air quality and dust monitoring undertaken in the London Borough of Ealing (LBE) during November 2024 and December 2024 respectively.
- 1.1.2 Figure 1 to Figure 3 in Appendix A present the current worksites together with air quality and dust monitoring locations.
- 1.1.3 This summary should be read in conjunction with the overview monitoring report available from <a href="www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2">www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2</a>, which highlights: the applicable standards and guidance, as well as the air quality and dust monitoring methodologies to be implemented by nominated undertakers throughout construction.
- 1.1.4 The current worksites, as presented in Appendix A, Figure 1 to Figure 3, include:

## Old Oak Common Depot (located in the London Borough of Hammersmith and Fulham)

- General Site Concrete batching, materials management, and haulage.
- Station Box Concrete Pours, steel fixing, formwork, exposing starter bars in D-wall.
- Great Western Main line Piling excavation and breakdown, concrete pours.
- North London Line (NR) tree felling and vegetation clearance.
- Shared Accommodation Building Drainage installations, fix reinforcement, pile recap backfill, FRC works.
- SAB East Excavation of pile caps.
- Site haul roads and public roads adjacent to site Cleaning with a road sweeper.
- Old Oak Common East Cutting starter bars, work on abutments.
- Old Oak Common Lane Utilities trial holes, backfilling, breaking concrete, and excavations.
- On Network Works
- OLE works;
- Civil works.

#### Victoria Road Crossover Box and Flat Iron Site

- Crossover Box construction;
- Tunnel Boring Machine preparation; and
- Materials management.

### **Willesden Euro Terminal**

• Excavated material spoil management and onward removal by rail.

#### **Atlas Road**

Materials management (tunnel boring machine arisings).

## **Green Park Way Vent Shaft**

- Vent shaft construction; and
- Materials management.

#### **Mandeville Road Vent Shaft**

- Vent shaft construction; and
- Materials management.

## **Westgate Vent Shaft**


- · Vent shaft construction; and
- Materials management.
- 1.1.5 Nineteen (19) dust monitors are installed around these worksites, where works are underway. These sites returned a medium to high dust risk rating.
- 1.1.6 Dust monitoring locations and results are presented in Appendix B, Table 1, together with line charts of monthly data from each dust monitor presented in Figure 4. All continuous dust monitoring is undertaken using indicative monitors. Despite being Environment Agency (MCERTS) certified, indicative monitors carry a higher level of uncertainty than reference monitors, and therefore cannot be strictly compared with Air Quality Standards for human health and the environment. The purpose of the monitoring undertaken is to ensure the effectiveness of the on-site mitigation.
- 1.1.7 The trigger level for PM<sub>10</sub> concentrations of 190 μg/m<sup>3</sup>, over a 1-hour period, in accordance with the updated guidance document 'Guidance on Monitoring in the Vicinity of Demolition and Construction Sites (October 2018)' has been applied.
- 1.1.8 No (0) dust trigger alerts were recorded during the monitoring period (December 2024).
- 1.1.9 Data capture was below 90% for multiple monitors. AQ025 was below 90% (0%) due to the street lighting column on which the monitor installed has been without power since 3<sup>rd</sup> party utilities works were undertaken during October. Although Data capture for monitor, AQ042 was below 90% (79.6%) due to regular intermittent temporary power losses to the monitor, the monitor is due its quarterly service in January 2025.
- 1.1.10 Diffusion tube monitoring of Nitrogen Dioxide (NO<sub>2</sub>) is undertaken at six (6) locations around highways within the LBE as part of the management of air quality where significant effects occur as a result of the scheme.


Air Quality and Dust Monitoring Summary Report, December 2024 London Borough of Ealing


- 1.1.11 Diffusion tube monitoring results are as provided from the laboratory analysis, and therefore still require various analysis and adjustments to be undertaken. Final corrected results will be presented and described in the annual report. However, based on the results to date, no unexpected values were recorded during the monitoring period.
- 1.1.12 NO<sub>2</sub> monitoring locations and results are presented in Appendix C, Table 2, together with the 2024 running mean.
- 1.1.13 There were no (0) complaints received during the reporting period (December 2024).

# **Appendix A - Worksites and Monitoring Locations**

Figures 1 to 3: Worksites and Monitoring Locations within the LBE








# **Appendix B - Dust Monitoring Results**


Table 1: Dust Monitoring Locations and Results


Monitoring site ID	Coordinates (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM <sub>10</sub> concentration (μg/m³)	Minimum 1- hour PM <sub>10</sub> concentration (μg/m³)	Maximum 1-hour PM <sub>10</sub> concentration (μg/m³)	Number of 1-hour periods exceeding trigger level of 190 µg/m³	Data capture (%)
AQ022	521072, 181985	Boden House	М	Yes	N	11.8	0.8	107.3	0	100.0
AQ023	520956, 182149	School Road	М	Yes	N	8.5	0.4	46.7	0	100.0
AQ024	521214, 182223	Braitrim House	М	Yes	N	8.9	0.4	107.1	0	100.0
AQ025	521295, 182360	Victoria Road	М	Yes	N	-	-	-	0	-
AQ026	521419, 182497	Old Oak Lane	М	Yes	N	8.7	0.6	51.7	0	100.0
AQ027	521515, 182706	Channel Gate Road	М	Yes	N	8.7	0.5	48.3	0	100.0
AQ028	521302, 182067	Wells House Road	М	Yes	N	8.2	0.6	53.1	0	100.0
AQ029	521453, 182132	Old Oak Common	Н	Yes	N	8.5	0.7	64.0	0	99.5
AQ032	513402, 184536	Badminton Close	М	Yes	N	8.2	0.5	33.0	0	100.0
AQ035	521353, 181959	Old Oak Common	Н	Yes	N	9.3	0.6	77.3	0	99.6
AQ036	521482, 181668	UTX South – Triangle Site	М	Yes	N	8.1	0.6	31.9	0	100.0
AQ037	521304, 182464	Atlas Road	М	Yes	N	9.5	0.7	40.0	0	100.0


Monitoring site ID	Coordinates (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM <sub>10</sub> concentration (μg/m³)	Minimum 1- hour PM <sub>10</sub> concentration (μg/m³)	Maximum 1-hour PM <sub>10</sub> concentration (μg/m³)	Number of 1-hour periods exceeding trigger level of 190 µg/m³	Data capture (%)
AQ038	520756, 182049	Chase Road	М	Yes	Yes N 10.7 0.7 11		116.0	0	100.0	
AQ039	521190, 182628	Atlas Road 2	М	Yes	N	8.6	0.6	49.6	0	99.9
AQ042	521537, 182826	Stephenson Road	М	Yes	N	12.1	1.2	70.4	0	79.6
AQ043	513468, 184504	Mandeville Road	М	Yes	N	7.7	0.6	35.7	0	100.0
AQ046	515593, 183764	Green Park Way	М	Yes	N	7.2 0.4 40.4		40.4	0	99.9
AQ051	517976, 182823	Westgate	М	Yes	N	10.2	0.9	94.6	0	99.9
AQ055	513359, 184488	Mandeville Road 2	М	Yes	N	N 8.9 0.7 47.7		47.7	0	100.0


Figure 4: Construction dust 1-hour mean indicative PM<sub>10</sub> concentration for all dust monitors











# **Appendix C - Air Quality Monitoring Results**

Table 2: NO<sub>2</sub> monitoring locations around highways, NO<sub>2</sub> concentrations and monthly monitoring results with running mean for 2024 (µg/m<sup>3</sup>)

Monitoring Site ID	Location description	Coordinates (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean <sup>12</sup>
HS2- 000020BN5	Sign post on Victoria Road	521443, 182477	55	46	43	35	40	40	40	40	44	46	34		42
HS2- 000020BN7	The Approach street sign	520959, 181102	41	35	40	31	35	35	32	33	30	39	40		35
HS2-000020BQF	Conway Drive sign post	520856, 181733	48	46	40	39	46	41	35	36	41	43	48		42
HS2- 000020BQG	Lamp post outside No 1. Wells House Road on Old Oak Common Lane	521312, 182033	Tube Missing	Tube Missing	Tube Missing	Tube Missing	41	39	25	38	Tube Missing	Tube Missing	43		37
HS2-000020BP6	Triplicate site next to the Ealing, Western Avenue Acton roadside automatic monitoring station	520430, 181950	44	44	37	27	35	32	30	29	33	41	42		36

<sup>&</sup>lt;sup>1</sup> Note: to aid interpretation and conform with best practice, the monthly measurements in this table are reported rounded to the nearest whole number. The annual mean presented here is calculated based on laboratory data to 4 significant figures, rounded to a whole number, and therefore may differ slightly to a mean derived from averaging the rounded monthly measurements in the table.

<sup>&</sup>lt;sup>2</sup> The annual mean for diffusion tubes presented in the table above still require various analysis and adjustments to be undertaken before comparison to the Air Quality Objectives. The final corrected annual mean will be presented in the HS2 Annual Air Quality Report.

Air Quality and Dust Monitoring Summary Report, December 2024 London Borough of Ealing

Monitoring Site ID	Location description	Coordinates (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean <sup>12</sup>
HS2-000020BP7	Triplicate site next to the Ealing, Hangar Lane Gyratory roadside automatic monitoring station	518537, 182708	56	52	52	50	56	55	49	51	46	51	40		51