

# **Construction Noise and Vibration Monthly Report – January 2025**

**West Northamptonshire District Council** 

© HS2 Ltd. gov.uk/hs2

Non-To	echni	cal Summary	1				
Abbre	viatio	ns and Descriptions	3				
1	1 Introduction						
	1.2	Measurement Locations	6				
2	Sumi	mary of Results	8				
	2.1	Summary of Measured Noise Levels	8				
	2.2	Exceedances of the LOAEL and SOAEL	11				
	2.3	Exceedances of Trigger Level	12				
	2.4	Complaints	13				
Appendix A Site Location							
Appendix B Monitoring Locations							
Appen	dix C	Data	27				
List of	table	es					
Table 1: Table of Abbreviations Table 2: Monitoring Locations							
Table 3: Summary of Measured dB L <sub>Aeq</sub> Data over the Monitoring Period							
Table 4: Summary of Exceedances of LOAEL and SOAEL							
Table 5: Summary of Exceedances of Trigger Levels Table 6: Summary of Complaints							

### **Non-Technical Summary**

This Noise and Vibration Monitoring Report fulfils HS2 Limited's commitment detailed in the Environmental Minimum Requirements (EMRs), Annex 1, Code of Construction Practice, to present the results of noise and vibration monitoring carried out within West Northamptonshire District Council (WNDC) area during the month of January 2025.

Within this period noise monitoring was undertaken in the vicinity of the following worksites:

- Fir Tree Nursery Worksite (ref.: FTN) where topsoil stripping, stockpile management, site access road maintenance, haul road operation, material movements, temporary pond works, water management, and vegetation and ditch maintenance were underway.
- Lower Boddington Worksite (ref.: LB) where topsoil stripping, stockpile
  management, site access road maintenance, haul road operation, material
  movements, temporary pond works, water management, viaduct construction, bulk
  excavation, and vegetation and ditch maintenance were underway.
- Chipping Warden Worksite (ref.: CW) where Green tunnel erection and maintenance, bulk earthworks, site access road maintenance, haul road operation, material movements, batching plant operation, general maintenance, stockpile management, water management and material processing were underway.
- Blackgrounds worksite (ref.: BG) where topsoil stripping, stockpile management, site
  access road maintenance, haul road operation, material movements, water
  management and vegetation and ditch maintenance were underway.
- Lower Thorpe worksite (ref.: LT) where topsoil stripping, stockpile management, site access road maintenance, haul road operation, material movements, temporary pond works and water management were underway.
- Greatworth worksite (ref.: GW) where stockpile management, site access road maintenance, haul road operation, material movements, drainage, utility diversion works and bulk excavation were underway.
- Radstone and Hall Farm worksites (ref.: RA and ref.: HF) where stockpile management, site access and haul road maintenance and operation, bulk excavation and drainage were underway.

Further works where monitoring was not undertaken occurred at:

- A43 Compound worksite where workshop building erection was underway.
- A43M Highway Diversion worksite where de-vegetation and landscaping works were underway.

• Helmdon Embankment where site access road construction was underway.

The HS2 threshold levels for significant noise impacts, which are defined in Information Paper E23 (<a href="https://www.gov.uk/government/publications/hs2-information-papers-environment">https://www.gov.uk/government/publications/hs2-information-papers-environment</a>), were not exceeded due to HS2 works during January 2025.

There were no exceedances of trigger levels as defined in section 61 consents during the reporting period.

Two (2) complaints regarding noise and vibration were received by HS2 during the monitoring period.

# **Abbreviations and Descriptions**

The abbreviations, descriptions and project terminology used within this report can be found in Table 1.

Table 1: Table of Abbreviations

Acronym/Term	Definition
L <sub>Aeq,T</sub>	See equivalent continuous sound pressure level
Ambient sound	A description of the all-encompassing sound at a given location and time which will include sound from many sources near and far. Ambient sound can be quantified in terms of the equivalent continuous sound pressure level, $L_{pAeq,T}$
Decibel(s), or dB	Between the quietest audible sound and the loudest tolerable sound there is a million to one ratio in sound pressure (measured in Pascal (Pa)). Because of this wide range, a level scale called the decibel (dB) scale, based on a logarithmic ratio, is used in sound measurement. Audibility of sound covers a range of approximately 0-140dB.
Decibel(s) A- weighted, or dB(A)	The human ear system does not respond uniformly to sound across the detectable frequency range and consequently instrumentation used to measure sound is weighted to represent the performance of the ear. This is known as the 'A weighting' and is written as 'dB(A)'.
Equivalent continuous sound pressure level, or L <sub>Aeq,T</sub>	An index used internationally for the assessment of environmental sound impacts. It is defined as the notional unchanging level that would, over a given period of time (T), deliver the same sound energy as the actual time-varying sound over the same period. Hence fluctuating sound levels can be described in terms of an equivalent single figure value, typically expressed as a decibel level.
Exclusion of data	Measurement of noise levels can be affected by weather conditions such as prolonged periods of rain, winds speeds higher than 5m/s and snow/ice ground cover. Noise levels measured during these periods are considered not representative of normal noise conditions at the site and, for the purposes of this report, are excluded from the assessment of exceedances and calculation of typical noise levels and are also greyed out in charts. Identifiable incongruous noise and vibration events not attributable to HS2 construction noise are also excluded.
Façade	A facade noise level is the noise level 1m in front of a large reflecting surface. The effect of reflection, is to produce a slightly higher (typically +3 dB) sound level than it would be if the reflecting surface was not there.
Free-field	A free-field noise level is the noise level measured at a location where no reflective surfaces, other than the ground, lies within 3.5 metres of the microphone position.
LOAEL	Lowest Observed Adverse Effect Level - the level above which adverse effects on health and quality of life can be detected.
Peak particle velocity, or PPV	Instantaneous maximum velocity reached by a vibrating element as it oscillates about its rest position. The PPV is a simple indicator of perceptibility and risk of damage to structures due to vibration. It is usually measured in mm/s.
SOAEL	Significant Observed Adverse Effect Level - the level above which significant adverse effects on health and quality of life occur.
Sound pressure level	The parameter by which sound levels are measured in air. It is measured in decibels. The threshold of hearing has been set at 0dB, while the threshold of pain is approximately 120dB. Normal speech is approximately 60dB at a distance of 1 metre and a change of 3dB in a time varying sound signal is commonly regarded as being just detectable. A change of 10dB is subjectively twice, or half, as loud.
Vibration dose value, or VDV	An index used to evaluate human exposure to vibration in buildings. While the PPV provides information regarding the magnitude of single vibration events, the VDV provides a measure of the total vibration experienced over a specified period of time (typically 16h daytime and 8h night-time). It takes into account the magnitude, the number and the duration of vibration events and can be used to quantify exposure to continuous, impulsive, occasional and intermittent vibration. The vibration dose value is measured in m/s <sup>1.75</sup> .

### 1 Introduction

- 1.1.1 HS2 is required to undertake noise (and vibration) monitoring as necessary to comply with the requirements of the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, including specifically Annex 1: Code of Construction Practice, in addition to any monitoring requirements arising from conditions imposed through consents under Section 61 of the Control of Pollution Act, 1974 or through Undertakings & Assurances given to third parties. Such monitoring may be undertaken for the following purposes:
  - monitoring the impact of construction works;
  - to investigate complaints, incidents and exceedance of trigger levels; or
  - monitoring the effectiveness of noise and vibration control measures.
- 1.1.2 Monitoring data and interpretive reports are to be provided to each relevant local authority on a monthly basis and shall include a summary of the construction activities occurring, the data recorded over the monitoring period, any complaints received, any periods in exceedance of agreed trigger levels, the results of any investigations and any actions taken or mitigation measures implemented. This report provides noise data, and interpretation thereof, for monitoring carried out by HS2 within the West Northamptonshire District Council (WNDC) area for the period 1st to 31st January 2025.
- 1.1.3 Active construction sites in the local authority area where monitoring was undertaken during this period include:
  - Fir Tree Nursery worksite, ref.: FTN (see Works Identification Plan 1 in Appendix A), where the following work activities were undertaken:
    - Topsoil stripping.
    - Stockpile management.
    - Site access road maintenance.
    - o Haul road operation, including material movements.
    - Water management, including drainage and temporary ponds.
    - o Vegetation maintenance.
    - Ditch maintenance.
  - Lower Boddington worksite, ref.: LB (see Works Identification Plan 1 in Appendix A), where the following work activities were undertaken:
    - o Topsoil stripping.
    - Stockpile management.

- Site access road maintenance.
- Haul road operation, including material movements.
- Water management, including drainage and temporary ponds.
- Vegetation maintenance.
- Viaduct construction.
- Bulk excavation of cutting.
- Ditch maintenance.
- Chipping Warden worksite, ref.: CW (see Works Identification Plan 2 in Appendix A), where the following work activities were undertaken:
  - o Green tunnel erection and maintenance.
  - o Bulk earthworks.
  - Site access road maintenance.
  - o Haul road operation, including material movements.
  - Batching plant operation.
  - General site maintenance, including vegetation, compound, ditch and plant maintenance.
  - Stockpile management.
  - Water management.
  - Material processing.
- Blackgrounds worksite, ref.: BG (see Works Identification Plan 2 in Appendix A) where the following work activities were undertaken:
  - o Topsoil stripping.
  - Stockpile management.
  - Site access road maintenance.
  - Vegetation maintenance.
  - Haul road operation, including material movements.
  - Water management, including drainage and temporary ponds.
  - Ditch maintenance.
- Lower Thorpe worksite, ref.: LT (see Works Identification Plan 3 in Appendix A), where the following work activities were undertaken:
  - Topsoil stripping.
  - Stockpile management.
  - Site access road maintenance.

- o Haul road operation, including material movements.
- Water management, including drainage and temporary ponds.
- Greatworth, ref.: GW (see Works Identification Plan 4 in Appendix A) where the following work activities were undertaken:
  - Stockpile management.
  - Site access road maintenance.
  - Haul road operation, including material movements.
  - Water management, including drainage and temporary ponds.
- Radstone and Hall Farm worksites, ref.: RA and ref.: HF (see Works Identification Plan 5 in Appendix A) where the following work activities were undertaken:
  - Stockpile management.
  - o Site access and haul road maintenance and operation.
  - o Bulk excavation.
  - o Drainage.
  - Sheet piling.
- 1.1.4 Further works where monitoring was not undertaken occurred at:
  - A43 Compound worksite where workshop building erection was underway.
  - A43M Highway Diversion worksite where de-vegetation and landscaping works were underway.
  - Helmdon Embankment where site access road construction was underway.
- 1.1.5 The applicable standards, guidance, and monitoring methodology are outlined in the construction noise and vibration monitoring methodology report which can be found at the following location <a href="https://www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2">https://www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2</a>. Noise and vibration monitoring reports for previous months can also be found at this location.

#### 1.2 Measurement Locations

- 1.2.1 Nine (9) noise monitoring installations were active in January in the WNDC area.

  Table 2 summarises the locations of noise monitoring installations within the WNDC area in January 2025.
- 1.2.2 Maps showing the position of noise monitoring installations are presented in Appendix B.

Table 2: Monitoring Locations

Worksite Reference	Measurement Reference	Address			
FTN	FTN-N1	Fir Tree Nursery, Banbury Road, Lower Boddington			
LB LB-N1		Lower Boddington, Daventry			
CW CW-N1		Chipping Warden and Edgcote, Banbury			
BG BG-N1		Blackground, Chipping Warden			
LT	LT-N1	Thorpe Mandeville, Banbury			
GW	GW-N1	Helmdon Road, Greatworth			
	GW-N2	Greatworth Hall, Greatworth			
RA	RA-N1	Radstone Road, Brackley			
HF	HF-N1	Hall Farm, Brackley			

### 2 Summary of Results

#### 2.1 Summary of Measured Noise Levels

2.1.1 Table 3 presents a summary of the measured noise levels at each monitoring location over the reporting period. The  $L_{Aeq,T}$  is presented for each of the relevant time periods averaged over the calendar month, along with the highest single period  $L_{Aeq,T}$  that was found to occur within the month.

Table 3: Summary of Measured dB L<sub>Aeq</sub> Data over the Monitoring Period

Worksite Reference	Measurement Reference	Site Address	Free-Field or Façade Measurement	Weekday Average L <sub>Aeq,T</sub> (Highest Day L <sub>Aeq,T</sub> )				Saturday Average L <sub>Aeq,T</sub> (Highest Day L <sub>Aeq,T</sub> )				Sunday / Public Holiday Average L <sub>Aeq,T</sub> (Highest Day L <sub>Aeq,T</sub> )			
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
FTN	FTN-N1	Fir Tree Nursery, Banbury Road	Free-field	51.2	53.7	45.3	44.7	44.9	46.0	50.3	50.4	44.2	40.8	49.1	46.6
				(65.5)	(60.2)	(56.7)	(58.2)	(66.5)	(53.2)	(52.8)	(52.6)	(50.4)	(48.0)	(57.7)	(58.1)
LB	LB-N1	Lower Boddington	Free-field	51.5	55.8	47.1	47.1	46.9	48.4	51.9	50.2	47.8	45.7	49.5	47.3
				(61.9)	(60.1)	(51.4)	(51.3)	(62.0)	(50.8)	(54.1)	(52.6)	(54.8)	(48.6)	(55.3)	(53.7)
CW	CW-N1	Chipping Warden,	Free field	54.4	53.9	51.3	48.5	47.7	48.9	50.5	49.6	48.2	45.3	49.8	47.4
				(60.9)	(58.3)	(55.6)	(53.5)	(63.4)	(50.5)	(51.5)	(51.0)	(52.0)	(48.1)	(58.7)	(55.3)
BG	BG-N1	Blackground,	Free field	45.8	48.9	45.5	44.1	42.2	40.8	44.8	45.9	44.4	41.8	44.0	43.5
		Chipping Warden		(57.0)	(53.6)	(51.5)	(49.7)	(57.1)	(45.5)	(45.8)	(47.4)	(47.7)	(49.0)	(54.0)	(50.5)
LT	LT-N1 Thorpe Mandevil Banbury	Thorpe Mandeville,	Free field	45.0	49.7	42.8	40.8	40.2	41.0	46.7	42.8	41.2	39.6	45.0	41.9
		Banbury		(53.3)	(56.7)	(56.0)	(49.0)	(54.4)	(43.0)	(53.0)	(51.0)	(45.5)	(44.5)	(58.7)	(51.1)
GW	GW-N1	Helmdon Road,	Free field	45.9	46.7	43.8	41.8	41.8	39.7	42.0	42.3	41.8	41.4	46.4	44.9
		Greatworth		(59.6)	(54.3)	(52.5)	(54.5)	(62.5)	(42.0)	(46.2)	(46.7)	(52.2)	(55.6)	(61.4)	(60.0)
	GW-N2	Greatworth Hall,	Free field	47.2	48.9	45.2	43.6	42.6	45.2	45.8	44.7	42.8	38.1	45.8	43.6
		Greatworth		(59.9)	(55.9)	(54.5)	(54.4)	(63.6)	(47.5)	(50.2)	(48.4)	(49.7)	(44.7)	(55.0)	(59.6)
RA	RA-N1	Radstone Road,	Free field	52.0	55.5	51.5	48.5	45.0	46.0	52.7	53.6	51.4	42.6	49.7	45.3
		Brackley		(58.4)	(59.9)	(60.2)	(58.2)	(58.5)	(47.6)	(54.1)	(56.4)	(58.8)	(46.8)	(56.0)	(52.3)

Worksi Referei		Site Address	Free-Field or Façade Measurement	Weekday Average L <sub>Aeq,Т</sub> (Highest Day L <sub>Aeq,Т</sub> )				Saturday Average L <sub>Aeq,T</sub> (Highest Day L <sub>Aeq,T</sub> )					Sunday / Public Holiday Average L <sub>Aeq,T</sub> (Highest Day L <sub>Aeq,T</sub> )		
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
HF	HF-N1	Hall Farm, Brackley	Free field	55.0	57.6	53.9	50.1	46.1	49.4	54.0	55.1	51.7	42.9	50.9	43.3
				(58.0)	(60.3)	(56.7)	(54.2)	(55.3)	(50.8)	(55.9)	(55.7)	(57.7)	(47.5)	(61.9)	(53.0)

2.1.2 Appendix C presents graphs of the noise monitoring data over the month for each of the measurement locations. Noise data presented consists of the hourly L<sub>Aeq</sub> values and, where relevant, the L<sub>Aeq,T</sub> values (where the time period T has been taken to be the averaging period as specified in Table 1 of HS2 Information Paper E23). The full data set for the monitoring equipment can be found at the following location: <a href="https://data.gov.uk/dataset/24542ae7-dd44-444f-b259-871c4cc43b5e/environmental-monitoring-data">https://data.gov.uk/dataset/24542ae7-dd44-444f-b259-871c4cc43b5e/environmental-monitoring-data</a>.

#### 2.2 Exceedances of the LOAEL and SOAEL

- 2.2.1 The lowest observed adverse effect level (LOAEL) is defined in the Planning Practice Guidance Noise (PPG) as the level above which "noise starts to cause small changes in behaviour and/or attitude, e.g. turning up volume of television; speaking more loudly; where there is no alternative ventilation, having to close windows for some of the time because of the noise. Potential for some reported sleep disturbance. Affects the acoustic character of the area such that there is a perceived change in the quality of life".
- 2.2.2 The significant observed adverse effect level (SOAEL) is defined in the 'Planning Practice Guidance Noise' as the level above which "noise causes a material change in behaviour and/or attitude, e.g. avoiding certain activities during periods of intrusion; where there is no alternative ventilation, having to keep windows closed most of the time because of the noise. Potential for sleep disturbance resulting in difficulty in getting to sleep, premature awakening and difficulty in getting back to sleep. Quality of life diminished due to change in acoustic character of the area."
- 2.2.3 HS2 Phase One Information Paper E23: Control of Construction Noise and Vibration sets out the LOAELs and SOAELs for construction noise.
- 2.2.4 Where reported construction noise levels exceed the LOAEL and SOAEL, relevant periods will be identified. Summary statistics to evaluate ongoing qualification for noise insulation and temporary rehousing are also presented where relevant.
- 2.2.5 Table 4 presents a summary of recorded exceedances of the LOAEL and SOAEL at each measurement location over the reporting period, including the number of exceedances during each time period.

Table 4: Summary of Exceedances of LOAEL and SOAEL

Worksite Reference	Measurement Reference	Site Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of LOAEL	Number of exceedances of SOAEL
FTN	FTN-N1	Fir Tree Nursery, Banbury Road	All days	All periods	No exceedances	No exceedances
LB	LB-N1	Lower Boddington	Saturday Sunday	1400-2200 0700-2200	1 2	No exceedances
CW	CW-N1	Chipping Warden	Sunday	0700-2200	5	No exceedances
BG	BG-N1	Blackground, Chipping Warden	All days	All periods	No exceedances	No exceedances
LT	LT-N1	Thorpe Mandeville	All days	All periods	No exceedances	No exceedances
GW	GW-N1	Helmdon Road, Greatworth	All days	All periods	No exceedances	No exceedances
	GW-N2	Greatworth Hall, Greatworth	All days	All periods	No exceedances	No exceedances
RA	RA-N1	Radstone Road, Brackley	All days	All periods	No exceedances	No exceedances
HF	HF-N1	Hall Farm, Brackley	All days	All periods	No exceedances	No exceedances

- 2.2.6 There were exceedances of the LOAEL due to HS2 construction works at two (2) monitoring locations during Saturday evening and Sunday period(s).
- 2.2.7 No exceedances of the SOAEL were recorded due to HS2 construction works during January 2025.

#### 2.3 Exceedances of Trigger Level

2.3.1 Table 5 provides a summary of exceedances of the Section 61 trigger noise levels determined to be due to HS2 related construction noise measured during the reporting period, along with the findings of any investigation.

Table 5: Summary of Exceedances of Trigger Levels

Complaint Reference Number (if applicable)	Reference	Date and Time Period	Identified Source	Results of Investigation (including noise monitoring results)	Actions Taken
-	-	-	-	-	-

### 2.4 Complaints


2.4.1 Table 6 provides a summary of complaint information related to noise and vibration received during the reporting period, along with the findings of any investigation.

Table 6: Summary of Complaints


Complaint Reference Number	Worksite Reference	Description of Complaint	Results of Investigation	Actions Taken
HS2-25-117134-E-C	HF/RA	Complaint due to alarm sounding at nearby offices.	Investigation found an alarm was accidentally triggered by a member of the Highway team. The security team promptly attended and reset the alarm.	The results of the investigation were provided to the complainant.
HS2-25-46050-C	LB	Complaint due to generator noise heard at night.	Generator noise was identified to be not associated with any HS2 activities and was identified as originating from a nearby farm.	The results of the investigation were provided to the complainant.

# **Appendix A Site Location**


# **HS2** Worksite Identification Plan - Overview



### **Worksite Identification Plan - 1**




#### **Worksite Identification Plan - 2**




Legend
Active Worksites


### **Worksite Identification Plan - 3**



# **HS2** Worksite Identification Plan - 4




### **HS2** Worksite Identification Plan - 5



# **Appendix B Monitoring Locations**

### **Noise Monitoring Plan - 1**




Legend

Noise Monitor

Active Worksites

### **Noise Monitoring Plan - 2**




Legend


Noise Monitor

Active Worksites


### **Noise Monitoring Plan - 3**



### **Noise Monitoring Plan - 4**



### **Noise Monitoring Plan - 5**




# **Appendix C Data**


#### **Noise**


The following graphs show the hourly measured ambient noise level  $L_{Aeq,1h}$  and, where relevant, the averaged noise level  $L_{Aeq,T}$  values, where the time period T is as specified in Table 1 of HS2 Information Paper E23. Periods where noise levels are adversely affected by weather or only measured for part of the period, which are not representative of HS2 construction works, have been greyed out and excluded from the calculation of the  $L_{Aeq,T}$  values in Table 3 of the main report.


#### Worksite: FTN - Monitoring Ref: FTN-N1
















#### Worksite: LB - Monitoring Ref: LB-N1
















#### Worksite: CW - Monitoring Ref: CW-N1
















#### **Worksite: BG - Monitoring Ref: BG-N1**
















#### **Worksite: LT - Monitoring Ref: LT-N1**
















#### Worksite: GW - Monitoring Ref: GW-N1















#### **Worksite: GW - Monitoring Ref: GW-N2**
















#### Worksite: RA - Monitoring Ref: RA-N1












#### **Worksite: HF - Monitoring Ref: HF-N1**



Note: Missing data between 21:00 on Wednesday  $1^{st}$  and 09:00 on Thursday  $2^{nd}$  January was due to a depleted battery at the monitoring station.

