August 2025



# Air Quality and Dust Monitoring Monthly Report - August 2025

London Borough of Camden

© HS2 Ltd. gov.uk/hs2



High Speed Two (HS2) Limited has been tasked by the Department for Transport (DfT) with managing the delivery of a new national high speed rail network. It is a non-departmental public body wholly owned by the DfT.

High Speed Two (HS2) Limited, Two Snowhill Snow Hill Queensway Birmingham B4 6GA

Telephone: 08081 434 434

General email enquiries: HS2enquiries@hs2.org.uk

Website: www.gov.uk/hs2

A report prepared by EWCs and MWCCs on behalf of HS2 Ltd.

High Speed Two (HS2) Limited has actively considered the needs of blind and partially sighted people in accessing this document. The text will be made available in full on the HS2 website. The text may be freely downloaded and translated by individuals or organisations for conversion into other accessible formats. If you have other needs in this regard please contact High Speed Two (HS2) Limited.

© High Speed Two (HS2) Limited, 2025, except where otherwise stated.

Copyright in the typographical arrangement rests with High Speed Two (HS2) Limited.

This information is licensed under the Open Government Licence v3.0. To view this licence, visit www.nationalarchives.gov.uk/doc/open-governmentlicence/ version/3 **OGL** or write to the Information Policy Team, The National Archives, Kew, London TW9 4DU, or e-mail: psi@nationalarchives.gsi.gov.uk. Where we have identified any third-party copyright information you will need to obtain permission from the copyright holders concerned.



# **Monthly Summary**

- 1.1.1 This Summary Report is published in fulfilment of commitments detailed in the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, Annex 1: Code of Construction Practice, for the nominated undertaker to present the results of air quality and dust monitoring undertaken in the London Borough of Camden (LBC) during July 2025 and August 2025 respectively.
- 1.1.2 Figure 1 to Figure 5 in Appendix A present the current worksites together with air quality and dust monitoring locations.
- 1.1.3 This summary should be read in conjunction with the overview monitoring report available from <a href="www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2">www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2</a>, which highlights: the applicable standards and guidance, as well as the air quality and dust monitoring methodologies to be implemented by nominated undertakers throughout construction.
- 1.1.4 The current worksites, as presented in Appendix A, Figure 1 to Figure 5, include:

## Skanska Costain STRABAG Joint Venture (SCS JV)

#### Adelaide Road Vent Shaft

Works currently paused until April 2027.

#### **Euston Scissor Cut**

• Limited groundworks, concrete works and materials management.

#### **Euston Throat Retained Cut**

• Limited groundworks, concrete works and materials management.

#### Hampstead Road Bridge

Utilities diversion works.

#### **Euston Cavern**

• Limited concrete, groundworks and materials management.

#### **Mace Dragados Joint Venture (MDjv)**

## Main Site - Exhumations in NR ONW area

- Tidy & weeding also clearing away from over site
- Cardington Street wall saw cutting & pulling down full length
- Tarmac break up & muck away
- Drainage works ongoing for canopy 20t machine

- Cardington Street break out concrete slabs from road location for excavation work to commence – 20t machine
- Remove path handrails on extended shift
- Container deliveries for Careys
- Exmouth Arms install piles for UKPN transformer base piling rig & 8t machine
- Exmouth Arms toothing out & rebuild infill panel

#### TSS works

- Sitewide: Remedial and snagging works to floor finishes
- Back of House: snagging
- Carried out NOWRI and signed off for BIU finishes on to various locations
- Various mastic works, labelling and logging
- Stripping out and re-routing cables
- Maintenance works
- Scaffolding Tracker works
- Assisting contractors with movement of materials in the main yard
- Continued with wall painting snagging works (throughout the box)
- General housekeeping (various locations)
- Protection of completed assets (floors and doors)
- Various carpentry works
- Ongoing pre-commissioning works on TSS plant
- Successful QICC Inspections

## **Utilities Project Wide works**

- Ongoing UKPN trench excavation at Cobourg Street and TSS area
- Euston Street gas diversion, completed gas services transfer
- Drummond Street gas secondary diversion, set up compound with full street closure for gas services transfer; commence excavation
- Completed LUL Chamber 4 and excavating Chamber 5 and 3 at TSS area
- Ongoing gas diversion works at North Gower Street and Stephenson Way
- Commenced Pilling Line clearance excavation

## MF Old School

- Fireboarding soffits on 1st and 2nd floors
- Beam encasements on 1st and 2nd floors
- PBS starting 1st fix M&E on the ground floor
- Soft strip and making good to walls on 1st and 2nd floors

#### Zone 5

- Scaffold roof strike to roof of polymer slab completed
- Carey mobilisation to undertake West Capping Beam works
- Cutting polymer slab

#### **Two Towers**

Managing Utilities team deliveries/collection of material/equipment.

## Night shift activities at Euston Street (internal - platforms/tunnels)


- Wingate Completed the removal of redundant cable from Melton Street Vent shaft: Cables ran from Vent shaft to track side on N/L
- Wingate Commenced ATS power supply on MET line at Euston Square
- Delatim Commenced repair works on Tranche 4 intrusive survey works. Works taking place in Euston station.
- 1.1.5 Twenty (20) dust monitors are installed around these worksites, where works are underway. These sites returned a medium to high dust risk rating.
- 1.1.6 Dust monitoring locations and results are presented in Appendix B, Table 1, together with line charts of monthly data from each dust monitor in Figure 6. All continuous dust monitoring is undertaken using indicative monitors. Despite being Environment Agency (MCERTS) certified, indicative monitors carry a higher level of uncertainty than reference monitors, and therefore cannot be strictly compared with Air Quality Standards for human health and the environment. The purpose of the monitoring undertaken is to ensure the effectiveness of the on-site mitigation.
- 1.1.7 The trigger level for  $PM_{10}$  concentrations of 190  $\mu$ g/m<sup>3</sup>, over a 1-hour period, in accordance with the updated guidance document 'Guidance on Monitoring in the Vicinity of Demolition and Construction Sites (October 2018)' has been applied.
- 1.1.8 No (0) dust trigger alerts were recorded during the monitoring period (August 2025).
- 1.1.9 Data capture was below 90% for multiple monitors due to:
  - AQ004 and AQ010 air flow errors from the previous monitoring period which were resolved on 13/08/2025.
  - No data was recorded at AQ009 during the monitoring period due to ongoing airflow errors with this unit. It has not been possible to fix the faults remotely; thus, the monitor has been sent off for repair and will be reinstalled during the next monitoring period.
  - AQ020 it was observed that concentrations were very low at the start of the
    monitoring period (likely because this monitor was approaching its recalibration date,
    although no error alert was received). This monitor was therefore sent for
    recalibration on 13/08/2025 and will be reinstalled during the next monitoring period.
  - AQ054 arrangements for a 3rd party contractor to isolate the CCTV column on which
    the monitor is mounted in order for it to be replaced have not yet been agreed. The
    currently installed monitor is no longer operating. The monitor should be replaced in
    September 2025.


Air Quality and Dust Monitoring Summary Report, August 2025 London Borough of Camden


- 1.1.10 Diffusion tube monitoring of Nitrogen Dioxide (NO<sub>2</sub>) is undertaken at sixty-four (64) locations around highways within the LBC as part of the management of air quality where significant effects may occur as a result of the scheme.
- 1.1.11 Diffusion tube monitoring results are as provided from the laboratory analysis, and therefore still require various analysis and adjustments to be undertaken. Final corrected results will be presented and described in the annual report. However, based on the results to date, no unexpected values were recorded during the monitoring period.
- 1.1.12 NO<sub>2</sub> monitoring locations and results are presented in Appendix C, Table 2, together with the 2025 running mean.
- 1.1.13 There were no (0) complaints received during the reporting period (August 2025).


# **Appendix A - Worksites and Monitoring Locations**


Figure 1 to Figure 5: Worksites and monitoring locations within the LBC













# **Appendix B - Dust Monitoring Results**


Table 1: Dust Monitoring Locations and Results


Monitoring site ID	Coordinates (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM <sub>10</sub> concentration (μg/m³)	Minimum 1- hour PM <sub>10</sub> concentration (µg/m³)	Maximum 1- hour PM <sub>10</sub> concentration (µg/m³)	Number of 1- hour periods exceeding trigger level of 190 µg/m³	Data capture (%)
AQ001	529016, 183049	Junction of Park Village East, Stanhope Street and Granby Terrace	М	Yes	N	7.9	4.4	25.4	0	100.0
AQ002	528924, 183130	Park Village East	М	Yes	N	8.1	5.0	26.2	0	100.0
AQ003	529273, 182698	St James' Gardens	М	Yes	N/A	9.9	1.9	55.9	0	100.0
AQ004	529533, 182519	Melton Street	Н	Yes	N/A	17.1	3.6	74.7	0	59.7
AQ005	529498, 182502	Stephenson Way	Н	Yes	N/A	13.2	3.3	54.4	0	100.0
AQ006	529388, 182524	Euston Street	Н	Yes	N/A	11.0	2.4	86.4	0	100.0
AQ007	529361, 182574	Drummond Street	Н	Yes	N/A	10.8	1.8	75.8	0	100.0
AQ008	529372, 182657	Cobourg Street	Н	Yes	N/A	17.0	3.3	76.9	0	100.0
AQ009	529707, 182730	Eversholt Street	Н	Yes	N/A	-	-	-	-	-
AQ010	529223, 182746	Hampstead Road South	М	Yes	N/A	13.4	3.3	35.3	0	59.9
AQ011	529176, 182922	Hampstead Road	М	Yes	N	7.8	5.0	25.3	0	100.0


Monitoring site ID	Coordinates (X,Y)	Location description	Dust risk rating for site	Monitoring site active during period	Change to site since previous period report	Mean 1-hour PM <sub>10</sub> concentration (μg/m³)	Minimum 1- hour PM <sub>10</sub> concentration (µg/m³)	Maximum 1- hour PM <sub>10</sub> concentration (µg/m³)	Number of 1- hour periods exceeding trigger level of 190 µg/m³	Data capture (%)
AQ012	529144, 182941	Rear of Coniston House	М	Yes	N	7.7	4.3	24.4	0	99.7
AQ013	529066, 182990	Regents Park Estate	М	Yes	N	8.3	4.8	25.7	0	100.0
AQ016	528820, 183498	Mornington Terrace North	М	Yes	N	9.0	5.4	24.4	0	100.0
AQ017	528962, 183274	Mornington Terrace South	М	Yes	N	8.0	4.8	24.3	0	100.0
AQ018	529192, 183071	Hampstead Road North	М	Yes	N	8.1	4.7	26.8	0	100.0
AQ019	528689, 183500	Park Village East (North)	М	Yes	N	8.1	4.8	24.8	0	100.0
AQ020	529109, 182605	Netley School	N/A	Yes	N/A	0.8	0.1	2.3	0	40.6
AQ021	529136, 183086	Site compound at the Junction of Hampstead Road &	М	Yes	N	7.8	4.1	24.6	0	100.0
AQ044	527725, 184369	Adelaide Road 1	М	Yes	N	8.0	4.8	24.1	0	100.0
AQ045	527826, 184375	Adelaide Road 2	М	Yes	N	8.6	5.0	23.2	0	100.0
AQ054	529266, 183076	Ampthill Estate, Hampstead Road	М	Yes	N	-	-	-	-	-












Air Quality and Dust Monitoring Summary Report, August 2025 London Borough of Camden



# **Appendix C - Air Quality Monitoring Results**

Table 2: NO₂ monitoring locations around highways, NO₂ concentrations and monthly monitoring results with running mean for 2025 (µg/m³)

Monitoring Site ID	Location description	Coordinates (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean <sup>12</sup>
HS2- 000020BM5	Junction of St Chad's Street and Grays Inn Road	530436, 182929	27	28	31	38	23	33	34						31
HS2- 000020BM7	Chalton Street	529894, 182702	47	41	47	Tube Missing	27	33	26						37
HS2- 000020BM8	Junction of Euston Square and Grafton Place	529737, 182641	Tube Missing	46	51	49	39	42	37						44
HS2- 000020BM9	Junction of Endsleigh Gardens and Upper Woburn Place	529785, 182529	45	35	47	42	34	Tube Missing	31						39
HS2- 000020BMA	Junction of Euston Road and Gower Street	529429, 182375	14	45	40	41	28	Tube Missing	36						34
HS2- 000020BMB	Whitfield Street	529273, 182114	28	42	33	37	19	21	17						28
HS2- 000020BMC	Hampstead Road	529232, 182511	54	38	41	52	36	42	36						43
HS2- 000020BMF	Junction of Polygon Road and Ossulston Street	529715, 183123	35	29	35	39	18	18	15						27

<sup>&</sup>lt;sup>1</sup> Note: to aid interpretation and conform with best practice, the monthly measurements in this table are reported rounded to the nearest whole number. The annual mean presented here is calculated based on laboratory data to 4 significant figures, rounded to a whole number, and therefore may differ slightly to a mean derived from averaging the rounded monthly measurements in the table.

<sup>&</sup>lt;sup>2</sup> The annual mean for diffusion tubes presented in the table above still require various analysis and adjustments to be undertaken before comparison to the Air Quality Objectives. The final corrected annual mean will be presented in the HS2 Annual Air Quality Report.

Monitoring	Location	Coordinates	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean <sup>12</sup>
Site ID	description	(X, Y)	Jan	reb	iviai	Aþi	iviay	Juli	Jui	Aug	3eb	OCT	IVOV	Dec	Weali
HS2- 000020BMH	Nash Street	528861, 182717	31	14	41	25	17	20	18						24
HS2- 000020BMJ	Junction on Robert Street and Stanhope Street	529080, 182698	36	37	47	31	18	21	17						30
HS2- 000020BMK	Junction of Plender Street and Bayham Street	529196, 183546	48	Tube Missing	30	37	25	29	28						33
HS2- 000020BML	Junction of Arlington Road and Mornington Crescent	529093, 183356	35	32	48	32	16	18	16						28
HS2- 000020BMM	Junction of Bayham Street and Pratt Street	529084, 183722	42	31	52	37	32	44	40						40
HS2- 000020BMN	Junction of Delancey Street and Albert Street	528850, 183573	35	31	60	28	22	25	23						32
HS2- 000020BMQ	Junction of Parkway and Delancey Street	528662, 183604	51	38	36	38	28	24	27						35
HS2- 000020BMR	Junction of Oval Road and Jamestown Road	528548, 183967	32	Erroneous Data	40	28	15	18	18						25
HS2- 000020BMS	Junction of Chalk Farm Road and Castlehaven Road	528685, 184188	44	34	33	39	28	29	30						34
HS2- 000020BMT	Junction of Camden Road and Camden Street	529079, 184043	44	39	35	40	31	26	29						35
HS2- 000020BMU	Junction of Southampton Road and Fleet Road	527783, 185407	41	35	31	38	27	26	21						31

Monitoring	Location	Coordinates	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean <sup>12</sup>
Site ID	description	(X, Y)	Jun	100	Mai	Api	May	Juli	Jui	rug.	эср	Oct	1404	Dec	Wear
HS2- 000020BMV	Primrose Hill Road	527538, 184250	38	28	42	27	Tube Missing	Tube Missing	Tube Missing						34
HS2- 000020BMW	Junction of Finchley Road and Hilgrove Road	526619, 184081	48	39	39	38	27	33	31						36
HS2- 000020BMZ	Junction of Finchley Road and Hendon Way	525102, 186042	58	62	49	52	29	43	40						48
HS2- 000020BNA	Junction of Regent's Park Road and Rothwell Street	527884, 183980	16	27	36	25	15	18	17						22
HS2- 000020BNC	Junction of Outer Circle and Gloucester Gate	528528, 183443	29	24	38	25	6	13	15						21
HS2- 000020BNH	Junction of Parkway and Albert Street	528763, 183720	39	33	44	34	21	Tube Missing	18						31
HS2- 000020BNN	Lincoln's Inn Fields	530744, 181308	35	19	56	26	18	20	21						28
HS2- 000020BNQ	Camley Street	529735, 183737	45	33	39	32	18	Tube Missing	18						31
HS2- 000020BNY	Junction of Mill Lane and Hillfield Road	524839, 185136	39	36	40	33	17	24	25						30
HS2- 000020BNZ	Mansfield Road	528050, 185508	Tube Missing	26	52	28	19	26	14						27
HS2- 000020BP0	Junction of Camden Road and Torriano Avenue	529708, 184871	29	37	42	39	29	32	29						34
HS2- 000020BP2	Junction of Grays Inn Road and Holborn	531149, 181616	50	34	24	29	22	23	26						30
HS2- 000020BPB	Camden High Street	528966, 183735	44	43	Tube Missing	46	37	20	43						39

Monitoring	Location	Coordinates	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean <sup>12</sup>
Site ID	description	(X, Y)	Jun			7.101	may	Jun	Jui	7100	эср	000			ca.i
HS2- 000020BPC	Castlehaven Road	528788, 184591	37	31	39	25	15	16	17						26
HS2- 000020BPD	Prince of Wales Road	528571, 184683	29	31	43	Tube Missing	15	22	16						26
HS2- 000020BPE	Haverstock Hill	527710, 184749	43	28	32	27	19	22	23						27
HS2- 000020BPF	Junction of Primrose Gardens and England's Lane	527549, 184640	24	33	36	37	Tube Missing	27	26						31
HS2- 000020BPU	Junction of Gower Street and Grafton Way	529476, 182267	45	47	34	39	25	27	26						35
HS2- 000020BPW	Junction of Delancey Street and Arlington Road	528939, 183637	36	36	37	37	25	22	22						31
HS2- 000020BPX	Netley Street	529177, 182625	19	33	35	32	Tube Missing	19	17						26
HS2- 000020BPY	Stanhope Street	529060, 182947	33	23	36	28	15	15	19						24
HS2- 000020BPZ	Albany Street	528790, 182923	36	30	42	30	21	21	20						28
HS2- 000020BQ0	Werrington Street	529493, 183113	35	34	40	30	14	16	16						26
HS2- 000020BQ1	Polygon Road	529574, 183045	36	26	28	30	16	17	32						26
HS2- 000020BQ2	Alexandra Place	526320, 183980	28	27	35	25	14	17	15						23
HS2- 000020BQ3	Harrington Square	529228, 183172	39	30	42	38	19	24	20						30
HS2- 000020BQ4	Junction of North Gower Street and Starcross Street	529290, 182572	37	35	55	35	17	19	17						31
HS2- 000020BQ5	Adelaide Road	527713, 184392	40	32	39	31	21	27	23						30

Monitoring	Location	Coordinates													12
Site ID	description	(X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean <sup>12</sup>
HS2- 000020BQ6	Mornington Terrace	528836, 183474	32	28	51	24	14	15	15						25
HS2- 000020BQ7	Arlington Road	529009, 183479	35	4	28	24	15	15	16						20
HS2- 000020BQ8	Clarkson Row	529024, 183213	34	Tube Missing	35	26	14	17	14						24
HS2- 000020BQ9	Park Village East	528923, 183121	1	33	Tube Missing	26	14	11	14						17
HS2- 000020BQA	Eversholt Street	529386, 183132	46	38	29	41	27	35	33						36
HS2- 000020BQB	Junction of Harrington Street and Varndell Street	529147, 182816	35	32	31	27	16	15	14						24
HS2- 000020BQC	Junction of Robert Street and Hampstead Road	529199, 182704	41	43	35	43	23	20	32						34
HS2- 000020BQD	Drummond Crescent	529648, 182856	40	21	28	Tube Missing	18	18	16						23
HS2- 000020BQJ	Grafton Way	529380, 182225	50	33	51	36	27	26	30						36
HS2- 000020BQL	Delancey Street	528768, 183581	40	27	37	34	26	14	28						29
HS2- 000020BQR	Lamp post on Park Village East	528682, 183505	36	30	44	28	15	14	17						26
HS2- 000020BQS	Opposite Maria fidelis school on Phoenix Road	529670, 182982	16	23	40	26	14	16	14						21
HS2- 000020BQT	Drummond Street	529385, 182581	29	33	34	30	18	21	19						26
HS2- 000020BQX	Lamp post on Brunswick Square	530344, 182236	39	33	35	28	15	24	23						28

Monitoring Site ID	Location description	Coordinates (X, Y)	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Mean <sup>12</sup>
HS2- 000020BP4	Triplicate site on Finchley Road next to Swiss Cottage kerbside automatic monitoring station	526633, 184392	40	28	37	44	34	37	34						36
HS2- 000020BP5	Triplicate site next to the Euston Road roadside automatic monitoring stations	529895, 182657	48	45	31	59	48	51	43						46
HS2- 000020BP9	Triplicate site in Russell Square next to Bloomsbury urban background automatic monitoring station	530120, 182034	40	34	38	32	21	20	18						29