



UNIVERSAL DESTINATIONS & EXPERIENCES UK

Condition 18

Broadmead Road Level Crossing Improvement Scheme



Broadmead Road Level Crossing Improvement Scheme

	Measure	Details
1	Provision of a banksman	<p>A banksman will monitor construction traffic movement across the level crossing, in the approximate location shown on the plan, during the hours of 07:00 to 19:00 on weekdays and 07:00 to 13:00 on Saturdays from the date heavy duty vehicle construction traffic starts to use the Broadmead Road level crossing until heavy duty vehicle construction traffic ceases to use the Broadmead Road level crossing.</p> <p>The banksman's role will be to monitor construction traffic movement on behalf of the site controller only, to ensure construction traffic does not block the level crossing and passes over the level crossing safely. The banksman would not be involved in any railway operations.</p>
2	Vehicle activated lights	<p>A vehicle activated matrix sign will be installed on both approaches, in the approximate locations indicated on the plan, to warn vehicles of the presence of the level crossing.</p> <p>The vehicle activated lights will remain in place as an enhancement to the safety of the level crossing advising drivers of the level crossing and the need to take care on approach until the level crossing is no longer in operation.</p>
3	Countdown Markers	<p>Countdown marker signs to the level crossing will be installed on both approaches, in the approximate locations indicated on the plan, to increase driver awareness of the presence of the level crossing. There will be three countdown markers on each approach.</p> <p>The countdown markers will remain in place as an enhancement to the safety of the level crossing advising drivers of the position of level crossing on their approach until the level crossing is no longer in operation.</p>
4	Grading on approaches to the level crossing	<p>Immediately on either side of the level crossing over a length of approximately 20m beyond the level crossing barriers (and not within 6m of the level crossing), the existing roads levels will be reprofiled to provide a smoother transition between the existing approach road levels to the level crossing road levels. The approximate position of the grading and the approximate profile of that grading is shown on the plan.</p> <p>The changes to the profile of the grading on either side of the level crossing will remain in place as an enhancement to safety for vehicles, including construction traffic, that utilise the level crossing until the level crossing is no longer in operation.</p>