

Date Completed	Repair	Cost
	CVB 15m33ch	
02/12/2019	Remove root/tree ingress from parapets and wingwalls. Treat to prevent regrowth. Repair/repoint masonry locally as required due to displacement (ensuring that masonry follows original alignment). Localised repointing where joint loss exceeds 30mm. Install 1.5m high timber post and 4 rail fencing (5m long) to all 4 corners	£15,864.88
	AKC/99	
31/01/2014	Carry out patch pressure pointing to all parts, say 20sqm. Rebed pilaster blockwork where loose, say 2sqm. Install non-dedication plates. Replace missing coping	£5,877.40