May 2020

# HS2

# **Construction noise and vibration Monthly Report – March 2020**

**Solihull Metropolitan District** 

© HS2 Ltd. gov.uk/hs2

Ν	on-t	echnical summary	1
A	bbre	viations and descriptions	2
1	Intro	oduction	3
	1.2	Measurement Locations	4
2	Sum	mary of results	4
	2.1 2.2 2.3 2.4	Exceedances of LOAEL and SOAEL Summary of measured noise levels Exceedances of trigger level Complaints	4 5 7 7
A	ppen	dix A Site Locations	8
A	ppen	dix B Monitoring Locations	11
A	ppen	ndix C Data	14
Li	st of	tables	
		Table of abbreviations.	2
		Monitoring locations	4
		Summary of exceedances of LOAEL and SOAEL	5
		Summary of measured dB L <sub>Aeq</sub> data over the monitoring period	6
		Summary of exceedances of trigger levels Summary of complaints	7
18	DIE 0: 3	SUITITIATY OF COMBIAITIES	7

#### **Non-technical summary**

This noise and vibration monitoring report fulfils HS2 Limited's commitment detailed in the Environmental Minimum Requirements (EMRs), Annex 1, Code of Construction Practice, to present the results of noise and vibration monitoring carried out within the Solihull Metropolitan District (SMD) during the month of March 2020.

This report presents data from two noise monitoring installations near the Park Lane worksite and two noise monitoring installations near the BIS Area A highways early works worksite. Monitor ref. Loc 2 adjacent the Park Lane worksite was restarted on 6<sup>th</sup> March after a technical issue with remote storing of measurement data. The issue has now been resolved and measures have been put in place to prevent the issue from happening again in the future. Monitoring began at two locations adjacent to the WP62 worksite on the 12<sup>th</sup> March.

Works at the Park Lane worksite included completion of construction of the compound and installation of drainage and utility diversions along the A452. Works at the WP62 worksite included removal of tree stump vegetation and excavation of topsoil in an area immediate west of B4438 roundabout, and excavation of utility trench around the B4438 roundabout.

Construction noise levels were below the criteria for significant adverse effects. No exceedance of Section 61 trigger levels was measured during the monitoring period and no complaints were received for the SMD region in March.

## **Abbreviations and descriptions**

The abbreviations, descriptions and project terminology used within this report can be found in the Project Dictionary (HS2-HS2-PM-GDE-000-000002).

Table 1: Table of abbreviations.

Acronym/Term	Definition
$L_{Aeq,T}$	See equivalent continuous sound pressure level
Ambient sound	A description of the all-encompassing sound at a given location and time which will include sound from many sources near and far. Ambient sound can be quantified in terms of the equivalent continuous sound pressure level, L <sub>pAeq,T</sub>
Decibel(s), or dB	Between the quietest audible sound and the loudest tolerable sound there is a million to one ratio in sound pressure (measured in Pascal (Pa)). Because of this wide range, a level scale called the decibel (dB) scale, based on a logarithmic ratio, is used in sound measurement. Audibility of sound covers a range of approximately 0-140dB.
Decibel(s) A- weighted, or dB(A)	The human ear system does not respond uniformly to sound across the detectable frequency range and consequently instrumentation used to measure sound is weighted to represent the performance of the ear. This is known as the 'A weighting' and is written as 'dB(A)'.
Equivalent continuous sound pressure level, or L <sub>pAeq,T</sub>	An index used internationally for the assessment of environmental sound impacts. It is defined as the notional unchanging level that would, over a given period of time (T), deliver the same sound energy as the actual time-varying sound over the same period. Hence fluctuating sound levels can be described in terms of an equivalent single figure value, typically expressed as a decibel level.
Façade	A facade noise level is the noise level 1m in front of a large reflecting surface. The effect of reflection, is to produce a slightly higher (typically +2.5 to +3 dB) sound level than it would be if the reflecting surface was not there.
Free-field	A free-field noise level is the noise level measured at a location where no reflective surfaces, other than the ground, lies within 3.5 metres of the microphone position.
Exclusion of data	Measurement of noise levels can be affected by weather conditions such as prolonged periods of rain, winds speeds higher than 5m/s and snow/ice ground cover. Noise levels measured during these periods are considered not representative of normal noise conditions at the site and, for the purposes of this report, are excluded from the assessment of exceedances and calculation of typical noise levels and are also greyed out in charts. Identifiable incongruous noise and vibration events not attributable to HS2 construction noise are also excluded.
Peak particle velocity, or PPV	Instantaneous maximum velocity reached by a vibrating element as it oscillates about its rest position. The PPV is a simple indicator of perceptibility and risk of damage to structures due to vibration. It is usually measured in mm/s.
Sound pressure level	The parameter by which sound levels are measured in air. It is measured in decibels. The threshold of hearing has been set at 0dB, while the threshold of pain is approximately 120dB. Normal speech is approximately 60dB at a distance of 1 metre and a change of 3dB in a time varying sound signal is commonly regarded as being just detectable. A change of 10dB is subjectively twice, or half, as loud.
Vibration dose value, or VDV	An index used to evaluate human exposure to vibration in buildings. While the PPV provides information regarding the magnitude of single vibration events, the VDV provides a measure of the total vibration experienced over a specified period of time (typically 16h daytime and 8h night-time). It takes into account the magnitude, the number and the duration of vibration events and can be used to quantify exposure to continuous, impulsive, occasional and intermittent vibration. The vibration dose value is measured in m/s <sup>1.75</sup> .

#### 1 Introduction

- 1.1.1 The nominated undertaker is required to undertake noise (and vibration) monitoring as necessary to comply with the requirements of the High Speed Rail (London-West Midlands) Environmental Minimum Requirements, including specifically Annex 1: Code of Construction Practice, in addition to any monitoring requirements arising from conditions imposed through consents under Section 61 of the Control of Pollution Act, 1974 or through Undertakings & Assurances given to third parties. Such monitoring may be undertaken for the following purposes:
  - monitoring the impact of construction works;
  - to investigate complaints, incidents and exceedance of trigger levels; or
  - monitoring the effectiveness of noise and vibration control measures.

Monitoring data and interpretive reports are to be provided to each relevant local authority on a monthly basis and shall include a summary of the construction activities occurring, the data recorded over the monitoring period, any complaints received, any periods in exceedance of agreed trigger levels, the results of any investigations and any actions taken or mitigation measures implemented. This report provides noise data, and interpretation thereof, for monitoring carried out by HS2 within the Solihull Metropolitan District (SMD) area for the period 1<sup>st</sup> to 31<sup>st</sup> March 2020.

- 1.1.2 Active construction sites in the local authority area during this period include:
  - Worksite 1 Park Lane worksite (see plan 1 in Appendix A)
    - Site activities including completion of construction of the compound and under land installation of utilities ducting along the A452. All the site activities in March were undertaken during core working hours (between 08:00-18:00 on weekdays and 08:00-13:00 on Saturdays).
  - BIS Area A highways early works worksite WP62 (see plan 2 in Appendix A)
    - Site activities including removal of tree stump vegetation and excavation of topsoil in area to immediate west of the B4438 roundabout, and excavation of utility trench around B4438 roundabout. All the site activities in March were undertaken during core working hours (between 08:00-18:00 on weekdays and 08:00-13:00 on Saturdays).
- 1.1.3 The applicable standards, guidance, and monitoring methodology is outlined in the construction noise and vibration monitoring methodology report which can be found at the following location <a href="https://www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2">https://www.gov.uk/government/collections/monitoring-the-environmental-effects-of-hs2</a>. Noise and vibration monitoring reports for previous months can also be found at this location.

#### 1.2 Measurement Locations

- 1.2.1 Table 2 presents the position of the noise monitoring installation within the SMD area in March 2020.
- 1.2.2 A map showing the position of the noise monitoring installations is presented in Appendix B.

Table 2: Monitoring locations

Worksite Reference	Measurement Reference	Address
1	Loc 1	Willow Cottage
	Loc 2	Final Home
BIS Area A	Loc 1	Birmingham Business Park, Solihull Parkway, Solihull, B37 7YU
highways early works (WP62)	Loc 2	Holiday Inn Express, Bickenhill Parkway, Solihull, B40 1QA

1.2.3 Monitor ref. Loc 2 was restarted on 6<sup>th</sup> March after a technical issue with remote storing of measurement data. The two monitoring locations adjacent to WP62 worksite were started on 12<sup>th</sup> March.

## 2 Summary of results

#### 2.1 Exceedances of LOAEL and SOAEL

- 2.1.1 The lowest observed adverse effect level (LOAEL) is defined in the Planning Practice Guidance Noise as the level above which "noise starts to cause small changes in behaviour and/or attitude, e.g. turning up volume of television; speaking more loudly; where there is no alternative ventilation, having to close windows for some of the time because of the noise. Potential for some reported sleep disturbance. Affects the acoustic character of the area such that there is a perceived change in the quality of life".
- 2.1.2 The significant observed adverse effect level (SOAEL) is defined in the 'Planning Practice Guidance Noise' as the level above which "noise causes a material change in behaviour and/or attitude, e.g. avoiding certain activities during periods of intrusion; where there is no alternative ventilation, having to keep windows closed most of the time because of the noise. Potential for sleep disturbance resulting in difficulty in getting to sleep, premature awakening and difficulty in getting back to sleep. Quality of life diminished due to change in acoustic character of the area."

- 2.1.3 Where construction noise levels exceed the SOAEL, relevant periods will be identified and summary statistics provided in order to evaluate ongoing qualification for noise insulation and temporary rehousing.
- 2.1.4 Table 3 presents a summary of recorded exceedances of the SOAEL due to HS2 related construction noise at each measurement location over the reporting period, including the number of exceedances during each time period.

Table 3: Summary of exceedances of LOAEL and SOAEL

Worksite Reference	Measurement Reference	Site Address	Day (Weekday, Saturday, Sunday, Night)	Time period	Number of exceedances of LOAEL	Number of exceedances of SOAEL
1	Loc 1	Willow Cottage	All days	All periods	No exceedance	No exceedance
	Loc 2	Final Home	All days	All periods	No exceedance	No exceedance
BIS-A	Loc 1	Birmingham Business Park Holiday Inn Express	Weekday	08:00-18:00	14	No exceedance
			Saturday	08:00-13:00	13	No exceedance
			Weekday	08:00-18:00	14	No exceedance
			Saturday	08:00-13:00	13	No exceedance

2.1.5 HS2 construction activities were undertaken between 08:00 and 18:00 on weekdays, 08:00-13:00 on Saturdays and in accordance with the approved Section 61. The SOAEL was not exceeded due to HS2 related constructions works. The LOAEL was exceeded on a number of occasions for both monitoring locations adjacent the worksite WP62.

#### 2.2 Summary of measured noise levels

- 2.2.1 Table 4 presents a summary of the measured noise levels at each monitoring location over the reporting period. The  $L_{Aeq,T}$  is presented for each of the relevant time periods averaged over the calendar month, along with the highest single period  $L_{Aeq,T}$  that was found to occur within the month.
- 2.2.2 Appendix C presents graphs of the noise monitoring data over the month for the measurement location. Data presented includes the hourly L<sub>Aeq</sub> values and, where relevant, the L<sub>Aeq,T</sub> values (where the time period T has been taken to be the averaging period as specified in Table 1 of HS2 Information Paper E23). The full data set for the monitoring equipment can be found at the following location:

  <a href="https://data.gov.uk/dataset/24542ae7-dd44-444f-b259-871c4cc43b5e/environmental-monitoring-data">https://data.gov.uk/dataset/24542ae7-dd44-444f-b259-871c4cc43b5e/environmental-monitoring-data</a>.

Table 4: Summary of measured dB  $L_{\mbox{\scriptsize Aeq}}$  data over the monitoring period

Worksite Reference	Measurement Reference	Site Address	Free-field or Façade measurement	Weekly Average L <sub>Aeq,T</sub> (highest day L <sub>Aeq,T</sub> )			Saturday Average L <sub>Aeq,T</sub> (highest day L <sub>Aeq,T</sub> )				Sunday / Public Holiday Average L <sub>Aeq,T</sub> (highest day L <sub>Aeq,T</sub> )				
				0700 - 0800	0800 - 1800	1800 - 1900	1900 - 2200	2200 - 0700	0700 - 0800	0800 - 1300	1300 - 1400	1400 - 2200	2200 - 0700	0700 - 2200	2200 - 0700
1	Loc 1	Willow Cottage	Free-field	58.6 (62.1)	57.2 (61.2)	56.2 (60.4)	53.1 (59.0)	51.0 (60.7)	54.5 (58.0)	55.7 (58.5)	55.9 (59.4)	54.5 (59.1)	48.7 (54.2)	54.9 (60.0)	51.4 (59.1)
	Loc 2	Final Home	Free-field	54.0	54.3	49.4	47.9	46.7	49.7	52.1	51.9	49.7	47.1	49.5	46.2
WP62	Loc 1	Birmingham Business Park	Free-field	(64.9) 67.6 (70.1)	(59.9) 66.3 (69.7)	(59.2) 63.9 (67.4)	(58.3) 62.4 (66.7)	(62.8) 61.4 (66.6)	(53.0) 63.1 (64.8)	(53.8) 64.2 (65.1)	(54.8) 64.6 (65.9)	(55.2) 62.9 (65.5)	(54.2) 57.9 (61.5)	(55.2) 62.1 (64.7)	(52.5) 60.2 (67.2)
	Loc 2	Birmingham Business Park	Free-field	66.5 (68.4)	67.0 (70.9)	64.8 (69.4)	62.8 (67.5)	62.3 (75.3)	62.7 (64.3)	64.7	66.2 (68.1)	62.6 (66.4)	62.3 (79.2)	61.5 (65.9)	63.6 (77.7)

#### 2.3 Exceedances of trigger level

2.3.1 Table 5 provides a summary of exceedances of the S61 trigger noise levels determined to be due to HS2 related construction noise measured during the reporting period, along with the findings of any investigation.

Table 5: Summary of exceedances of trigger levels

Complaint Reference Number (if applicable)	Worksite Reference	Date and Time Period	Identified Source	Results of Investigation (including noise monitoring results)	Actions Taken
-	-	-	-	-	-

2.3.2 There were no exceedances of trigger levels as defined in section 61 consents during the reporting period at any monitoring position.

#### 2.4 Complaints

2.4.1 Table 6 provides a summary of complaint information related to noise and vibration received during the reporting period, along with the findings of any investigation.

Table 6: Summary of complaints


Complaint Reference Number	Worksite Reference	Description of Complaint	Results of Investigation	Actions Taken
-	-	-	-	-

2.4.2 No complaints were received during the reporting period.

## **Appendix A Site Locations**

### HS2

#### Worksite identification plan - 1




## **HS2** Worksite identification plan - WP62



## **Appendix B Monitoring Locations**

### HS<sub>2</sub>

#### Noise monitoring plan - 1





### HS2


#### Noise monitoring plan - WP62




#### **Appendix C Data**


The following graphs show the hourly measured ambient noise level  $L_{Aeq,1h}$  and, where relevant, the averaged noise level  $L_{Aeq,T}$  values, where the time period T is as specified in Table 1 of HS2 Information Paper E23. Periods with adversely weather affected noise levels are greyed out and have been excluded from the calculation of the  $L_{Aeq,T}$  values.

#### **Worksite: 1 – Monitoring Ref: Loc 1**











Note: Missing data at 01:00 on Sunday 29<sup>th</sup> March was due to the clocks going forward at the start of British Summertime.




#### Worksite: 1 – Monitoring Ref: Loc 2



Note: worksite 1 monitor ref. Loc 2 was restarted on 6<sup>th</sup> March after a technical issue with remote storing of measurement data.







Note: Missing data at 01:00 on Sunday 29<sup>th</sup> March was due to the clocks going forward at the start of British Summertime.



Note: Missing data between 13:00 and 15:00 on Tuesday 31st were due to remote maintenance of the monitoring station.


## Worksite: BIS Area A highways early works worksite (WP62) – Monitoring Ref: Loc 1



Note: worksite WP62 monitoring ref. Loc 1 was started on 12th March.







## Worksite: BIS Area A highways early works worksite (WP62) – Monitoring Ref: Loc 2



Note: worksite WP62 monitoring ref. Loc 2 was started on 12<sup>th</sup> March.





