



Forward Plan

Planning Forum Document Route Map – Oct 2016

Title	Engagement	1 st Draft	2 nd Draft	3 rd Draft	4 th Draft	Final
<u>Environmental Minimum Requirements</u>						
General principles	NEF, Planning Forum	Autumn 2013	Nov 2013	May 2015	End of HoC	Royal Assent
Environmental Memorandum	NEF, Planning Forum	Autumn 2013	Nov 2013	May 2015	End of HoC	Royal Assent
Planning Memorandum	Planning Forum	Sept 2013	Nov 2013	April 2015	End of HoC	End of HoL Select Committee
Heritage Memorandum	EH and Planning Forum	Autumn 2013	Nov 2013	April 2015	End of HoC	Royal Assent
CoCP	NEF, Planning Forum	Autumn 2012/ May 2013	Bill deposit	July 2015	End of HoC	Royal Assent
U&As register		During parliamentary process				Royal Assent
<u>Other</u>						
Planning Regime (Principles)	Planning Forum	April 2013	Sch 16 of the Bill subject to petitions and Select Committee. Discussion on common issues – Planning Forum			Royal Assent
Statutory Guidance	Planning Forum	April 2013	October 2015		May 2016	Post Royal Assent
Construction arrangements class approval	Planning Forum	July 2014	July 2015	End of HoC	End of HoLs	Post Royal Assent
Fee Regs	Planning Forum	Principles shared – May '16				Post Royal Assent*
Appeal Regs	Planning Forum	Principles shared – May '16				Post Royal Assent*

*This does not preclude earlier discussion on additional funding, eg during the Bill process



Action with LPAs



Action with HS2/DfT

Planning Forum Notes – Oct 2016

Note	1 st Draft	LPA feedback	2 nd Draft	LPA feedback	Final
Model conditions	January 2016	March 2016	14 th Sept	18 th Nov	7 th Dec
Content of Sch.17 submission	March 2016	May 2016	14 th Sept	18 th Nov	7 th Dec
Drawings for Plans & Specs approvals	March 2016	May 2016	14 th Sept	18 th Nov	7 th Dec
Written statements and design and access statements	July 2016	2 nd Sept	14 th Sept	18 th Nov	7 th Dec
Consultation on Sch. 17 requests for approval	July 2016	2 nd Sept	14 th Sept	18 th Nov	7 th Dec
Lorry route approvals	July 2016	2 nd Sept	14 th Sept	18 th Nov	7 th Dec
Bringing into Use	14 th Sept	14 th Oct	26 th Oct	18 th Nov	7 th Dec
Planning Portal Process	14 th Sept	18 th Nov	7 th Dec	Jan	Jan

Forward Programme – Oct 2016

2016/17	HS2 Phase One Planning Forum
October	<p style="text-align: right;">26th/27th</p> <ul style="list-style-type: none"> • Planning Forum Notes • Construction Commissioner introduction
December	<p style="text-align: right;">7th/8th</p> <ul style="list-style-type: none"> • Planning Forum Notes • Context report - Content • Complaints process update • Planning Portal update • Fee and Appeal Regs
January	<p style="text-align: right;">25th/26th</p> <ul style="list-style-type: none"> • Look ahead - 2017 • Suite of Sch. 17 material • Planning Portal update
March	TBC
May	TBC

Forward Programme – Oct 2016

2016	Subgroup: Environmental Health	Subgroup: Highways	Subgroup: Heritage	Subgroup: Flood Risk and Drainage
Sept	<p>23rd</p> <ul style="list-style-type: none"> • Data sharing strategy • Environmental document plan • IP E23 • S61 guidance feedback • Complaints handling • Community engagement framework • Air quality update 	<p>21st</p> <ul style="list-style-type: none"> • Landscape design approach • Technical Standard – Materials and Durability • Departures • Road Safety Audits • Highways condition surveys • ETON notice process 	<p>15th</p> <ul style="list-style-type: none"> • Phase 1 Construction • Community Engagement • Subgroup Terms of Reference 	<p>13th/14th</p>
Oct				
Nov	<p>3rd</p>	<p>9th</p>		
Dec				
Jan				