



Nuclear Decommissioning Authority Draft Business Plan

1 April 2025 to 31 March 2028

© Nuclear Decommissioning Authority copyright 2025

The text of this document (this excludes, where present, the Royal Arms and all departmental or agency logos) may be reproduced free of charge in any format or medium provided that it is reproduced accurately and not in a misleading context.

The material must be acknowledged as Nuclear Decommissioning Authority copyright and the document title specified. Where third party material has been identified, permission from the respective copyright holder must be sought.

Any enquiries related to this publication should be sent to us at:

Business Planning
Herodus House
Westlakes Science & Technology Park
Moor Row
Cumbria
CA24 3HU

email: businessplanning@nda.gov.uk

Nuclear Decommissioning Authority

Draft Business Plan

Financial year beginning April 2025 to
financial year ending March 2028

Published for consultation on 10 March 2025



Some images supplied courtesy of businesses (sites) and NDA specialist subsidiaries.

Every effort is taken to ensure the accuracy of material or images produced or used by NDA.

However, NDA cannot guarantee that the images shown will always be current, accurate or complete and does not warrant or endorse the accuracy or completeness of the images.

© Nuclear Decommissioning Authority copyright 2025

Introduction to the consultation

Our consultation on this draft Business Plan starts on 10 March 2025 and closes on 22 April 2025.

This consultation

We want to hear from anyone who has a comment on any aspect of this document. In your response, please tell us whether you're replying as an individual or representing the views of an organisation.

If you're acting on behalf of an organisation, please tell us its name and, if applicable, how you gathered the views of its members.

When reviewing the responses, we'll give greater consideration to those that are based on evidence, rather than personal expressions of support or opposition.

You can respond by letter or email using the contact details below. Please address all responses to NDA Business Planning, Business Plan Consultation.

By Letter:

NDA Business Planning,
Business Plan Consultation,
Nuclear Decommissioning Authority,
Herdus House,
Westlakes Science and Technology Park, Moor
Row, Cumbria, CA24 3HU

Email: businessplanning@nda.gov.uk

If you've got a question or concern

If you've got a question relating to this consultation, or concern about how it's being carried out please let us know, using the contact details already stated. Please mark your correspondence with 'business plan consultation'.

Confidentiality and data protection

Any information we receive in response to this consultation, including personal data, may be subject to publication or disclosure in accordance with UK information access legislation (the Freedom of Information Act 2000, the Data Protection Act 2018 (DPA) and the Environmental Information

Regulations 2004), unless suitable exemptions/exceptions apply. If you want the information that you provide to be treated as confidential, please let us know, but be aware that we cannot guarantee confidentiality in all circumstances. For example, an automatic confidentiality disclaimer generated by your IT system won't necessarily be binding on the NDA. Please refer to Information Commissioner's Office (ICO) guidance on information provided in confidence for more detail.

Most of the personal information we collect and process is provided to us directly by you. This could include your name, email address, and anything that could be used to identify you. It is an essential part of the consultation process, so that we can contact you regarding your response or for statistical purposes. The lawful basis we are relying on to process your personal data is article 6(1) (e) of the UK General Data Protection Regulations (GDPR), which allows us to process personal data when this is necessary for the performance of our public tasks. We will retain consultation and response information until our work on the subject matter of the consultation is complete.

The NDA is committed to protecting the privacy and security of your personal information. Our Personal Information Charter explains your rights and gives you the information you are entitled to under data protection legislation (DPA and the UK GDPR). If you would like to exercise any of these rights, please contact our Data Protection Officer at dpo@nda.gov.uk. If you are dissatisfied with the way we have processed your data you may also contact the Information Commissioner's Office (ICO).

Additional copies

This draft business plan is available at www.gov.uk/nda

You may make copies of this document without permission. If you need us to send you a printed copy, please email businessplanning@nda.gov.uk

A copy of the consultation criteria is available at www.gov.uk/government/publications/consultation-principles-guidance

Next steps

We'll consider responses to the consultation and revise this draft document as appropriate. Subject to approval by the UK and Scottish Governments, we'll publish the final version of our Business Plan in June 2025.

Contents

6	Preface
8	A message from our Chief Executive
10	The NDA and our mission
12	The NDA group
14	Our funding
18	Our strategic approach and themes
20	Work featuring in 2025-2028
30	NDA group key activities
31	Sellafield Ltd
34	Nuclear Restoration Services
51	Nuclear Waste Services
53	Nuclear Transport Solutions
54	NDA
57	Springfields
57	Capenhurst
58	Rutherford Indemnity Ltd
58	NDA Archives Ltd
59	NDA Properties Ltd
59	Energus
60	Delivery of our mission over the next 20 years
64	Useful links and documents
65	Glossary



How we communicate our strategy and report progress

ENGAGE WITH OUR STAKEHOLDERS




NDA Strategy

Twelve week public consultation every five years. Describes how we will deliver our mission, ensuring that the UK's nuclear legacy sites are decommissioned and cleaned up safely, securely, cost-effectively and in ways that protect people and the environment.

Energy Act 2004 requirement.
Covers 100+ years.

Published every five years.

REPORT PROGRESS



Mission Progress Report

Provides our stakeholders with a clear and concise story of NDA mission progress since 2005, that demonstrates delivery of our strategic themes and outcomes as explained in our Strategy.

Covers 100+ years.

Published every year.

Preface

The NDA group is responsible for one of the most important environmental programmes in the world, protecting people and the planet. We are a government-funded body responsible for safely and securely decommissioning the UK's former nuclear sites and overcoming the challenges of managing and disposing of nuclear waste. With a workforce of 17,000 across 17 sites, our employees make up one of the most knowledgeable and experienced nuclear workforces in the world. How we go about our work is very important to us and we are committed to delivering our mission safely, sustainably and responsibly, with care for communities and the environment, ensuring our actions and decisions continue to deliver a positive and long-lasting legacy for future generations.

Engaging openly and transparently on our work is important to us. This Business Plan is one of several publications which we create and consult on every year. In line with Energy Act 2004 requirements, it sets out the activities that will take place over the next three years to advance our important clean-up and decommissioning work and operate our facilities safely and securely. It shows anticipated funding for each of the businesses for 2025/26. We show how the activities are helping to deliver our mission by aligning them to the 47 Strategic Outcomes identified in our Strategy and Mission Progress Report. We also include key work across our range of critical enablers vital to the delivery of the mission.



NDA Business Plan

Public consultation every year.

Describes key activities across the group over the next three years that align to our strategic outcomes and details the funding available for the next year.

Energy Act 2004 requirement.
Covers three years (the first year in more detail).

Published every year.



NDA Annual Report and Accounts

Describes achievements and spending. Reports against Business Plan activities and contains an overall progress update against our mission.

Published every year.

A message from our Chief Executive David Peattie

This draft business plan sets out proposed plans to take forward the Nuclear Decommissioning Authority's (NDA) nationally important work during the next three years, from 2025 to 2028.

It also covers an important milestone for the NDA, with April 2025 marking twenty years since our creation to lead the UK's decommissioning mission as part of the Energy Act 2004.

Over the past two decades our work has remained nationally important and highly complex, with much more to do. We're progressing a mission that dates back to the 1940s and is expected to span into the next century. A snapshot of the last twenty years highlights significant change, learning and progress.

In 2005, some of our sites were still generating electricity for UK homes, hospitals, schools and businesses. All our nuclear sites have safely completed their generation phase, and the ten Nuclear Restoration Services sites (formerly Magnox power stations) are now fuel-free, removing 99 percent of the radioactive hazard. From the removal and recycling of the iconic Berkeley boilers to the demolition of huge cooling towers at Sellafield and Chapelcross, and more recently,

beginning waste retrievals from all four of the highest hazard ponds and silos at Sellafield, much has been achieved. In addition, we're making progress with land release at the former research sites, Harwell and Winfrith, which drove vital innovation in the early days of our nuclear industry.

We've also learned a lot. In recent years, we've changed and simplified the NDA group, ensuring closer collaboration and placing us in a stronger position for the next twenty years.

As we continue to learn and strive to improve, we appreciate the valuable external scrutiny of our regulators and the National Audit Office, including a recent review of progress at Sellafield. The audit recognised both achievements and areas where we need to improve, including how we better evaluate and demonstrate progress. Its recommendations will help us drive improved performance and included a suggestion of seeking longer term funding settlements, which we are committed to working with HMG on.

Our agreed funding for the financial year 2025/26 is included in this plan. The government process to agree funds for the following years has not yet concluded. We expect to have more certainty about our funding levels for the subsequent three to four years in the summer, following the conclusion of the Government's current spending review,

which will allocate public spending to 2030. We have made appropriate assumptions to enable us to produce this Business Plan. Areas of work that may be subject to a change as funding clarity is received are highlighted in this document. We prioritise to help us maintain a strong focus on the core mission while also maximising value for money for the taxpayer. However, this is more challenging and somewhat constrained by the limitations of near-term affordability and the funding envelope provided.

Looking ahead to the next three years, we expect some of the biggest changes in the NDA's history. We're being trusted to do more, with Hunterston B on target to be the first advanced gas-cooled reactor to transfer from EDF Energy to the NDA group in 2026 for decommissioning. This will be our first significant new mission since our creation, and our operations will continue to grow as the rest of the fleet transfers. Arrangements are progressing on the transfer of the Ministry of Defence's Vulcan site, which sits adjacent to Dounreay, to the NDA for decommissioning. The transfer will be subject to UK and Scottish Government approval.

Critical work to reduce the risks and hazards at all our sites will also continue, including tackling the highest hazards at Sellafield and demolishing the turbine hall at Sizewell A. I recently visited the Suffolk site and was hugely impressed by the team's enthusiasm now that they have planning permission to remove the redundant facilities.

Our focus on safety and security will always be our number one priority, and we've invested in additional cyber capability, expertise and resources which we've made available across the NDA group, enhancing our collective ability to successfully defend against cyber threats.

As our mission progresses, having the right plans and facilities to manage waste is even more important. Nuclear Waste Services will continue to seek to find a suitable site and willing community to host a geological disposal facility.

Our approach will form part of our next NDA Strategy. We expect to consult on it during 2025, ahead of publication in 2026. Our Strategy will detail our approach to risk and hazard reduction, and the wider value the NDA group contributes as part of the nuclear sector and the communities in which we operate. We have a long history of prioritising safety, and we're also focused on sustainability. This includes creating great places to work for our 17,000 colleagues, supporting a supply chain of around 5,000 companies and continuing vital community support and partnership. We've invested around £60 million in socio-economic projects in the last five years, fulfilling a commitment of the Energy Act.

In delivering our important work, we remain mindful that much of our funding comes from the UK Government and we're operating in a challenging economic environment. Value for money remains a high priority, and we're stepping up efforts to work effectively as one NDA group and increase our commercial revenue. This includes focusing on group-wide opportunities in areas such as decommissioning, waste management and energy use.

We're also making our knowledge, experience and land available to support the UK Government's efforts to develop new nuclear and protect energy security. I'm delighted that we've been able to support the first year of Great British Nuclear and will continue to make an important contribution moving forward.

I'm proud of the progress that we're making and the commitment of our world-leading decommissioning workforce, and I recognise the challenges of a mission like ours. Together we remain committed to delivering our work safely, securely and cost effectively, creating great places to work and being trusted to do more.

David Peattie FREng HonFNucl
NDA Group Chief Executive Officer



"Over the past two decades our work has remained nationally important and highly complex, with much more to do. We're progressing a mission that dates back to the 1940s and is expected to span into the next century."

The NDA and our mission



We're responsible for keeping the UK's former nuclear sites and facilities, once at the heart of supporting national defence and generating nuclear power for electricity, safe and secure as we decommission them and overcome the challenges of managing nuclear waste. It's one of the most important environmental programmes in the world, protecting people and the planet.

Our 17,000 strong, skilled group workforce, supported by a large supply chain, work hard on behalf of the UK, using innovation and technology to overcome the challenges of identifying and removing nuclear waste from ageing facilities, so we can store it safely and permanently dispose of it. The work is complex and challenging.

Dealing with all the waste, dismantling hundreds of buildings and facilities, and building a geological disposal facility (GDF), to dispose of the most radioactive nuclear waste, will take decades. However, by investing today in the challenges left over from the UK's proud nuclear history, we can remove the burden for future generations and continue to deliver social and environmental benefits through our jobs, knowledge, skills, technology and social investment.

Our team is working with partners in research and industry to drive innovation, using cutting-edge technology to reduce hazards and risks, so that over time the sites can be used again for worthwhile purposes.

Our history

The UK is a pioneer of nuclear technologies, which have been part of our lives since the 1950s. Our sites and facilities have been at the heart of delivering nuclear benefits for the UK, including national defence programmes and supplying safe, low-carbon power to UK homes, businesses, schools and hospitals, for decades.

Unlike modern day equivalents, our old nuclear plants and facilities weren't designed to manage the nuclear waste they created, or for decommissioning. There are limited historical records on what, or how much, nuclear waste was left on some of the sites during their working lives.

Generating nuclear power today will not leave future generations with the challenges we're trying to overcome. Nuclear waste produced today is carefully managed, and following in the footsteps of other countries, a GDF will provide us with a safe way of disposing of the most hazardous radioactive waste, permanently in England and Wales. Scotland has a distinct policy for higher activity radioactive waste which sets out a near site, near surface approach.

Aiming for the highest standards

How we go about our work is very important to us and we must deliver results safely, responsibly, and sustainably. Our commitment to creating environmental and social benefits builds on our long history of providing value for the UK and we want to ensure that our actions and decisions continue to have a lasting, positive impact. For more information on how we assess investment decisions see the NDA value framework.

Trusted to do more

Our work is expanding - we have been asked to use our specialist expertise and skills to decommission newer reactors as they reach the end of their power-generating lives. Arrangements have been agreed by the UK Government, Scottish Government and EDF Energy for the NDA group to decommission Britain's seven advanced gas-cooled reactor (AGR) stations.

The AGRs will reach the end of their operational lives over the next 10 years and, after defueling, with the fuel being transferred to Sellafield for interim storage, will transfer to Nuclear Restoration Services for decommissioning.



The NDA group

Our group is made up of the Nuclear Decommissioning Authority (NDA) and four key component parts: Sellafield, Nuclear Restoration Services, Nuclear Waste Services and Nuclear Transport Solutions.

- The **NDA** is an executive non-departmental public body, created through the Energy Act 2004, sponsored and funded by the Department for Energy Security and Net Zero (DESNZ). UK Government Investments also provides strategic oversight of corporate governance and performance. We have just over 350 permanent staff and are accountable to UK Government and Scottish Government ministers for delivery of our mission through our subsidiary companies.
- **Sellafield** is responsible for decommissioning the UK's most complex and challenging nuclear site. The site houses around 85 per cent of all the UK's nuclear waste, on an area of less than two square miles. The Sellafield workforce is taking waste out of buildings as old as the site itself, looking after fuel so that nuclear power stations can continue to operate, and repackaging the country's stockpile of nuclear materials. Today great steps are being taken towards creating a clean and sustainable future.
- **Nuclear Restoration Services (NRS)** is responsible for safely decommissioning the first generation nuclear and research sites across the UK. It brings together Dounreay and the sites previously branded as Magnox, as part of our work to simplify the way the NDA group is structured, taking opportunities to get best value from working together as one team. NRS also operates a hydro-electric plant and is preparing to welcome the seven AGRs, currently managed by EDF Energy, for decommissioning, as well as other future missions.
- **Nuclear Waste Services (NWS)** is the UK's leading nuclear waste management organisation, focused on managing the UK's nuclear waste, safely and securely, for generations to come. Its work includes the programme to deliver a GDF, operation of the Low-Level Waste Repository site in Cumbria and oversight of the NDA group's Integrated Waste Management Programme.
- **Nuclear Transport Solutions (NTS)** is our leading global provider of safe, secure and reliable nuclear transport solutions. It uses its specialist transport and logistics expertise to support our nuclear decommissioning mission and help customers and partners around the world solve their own complex challenges.

Other NDA group companies include NDA Archives Ltd, NDA Properties Ltd, Rutherford Indemnity Ltd and Energus.



Our vision

Deliver our mission together
safely, securely and more
efficiently

Create great places to work
and take pride in what we do

Trusted to do more in the UK
and globally

Our funding

We are publicly funded through the Department for Energy Security and Net Zero (DESNZ). Our total planned expenditure is voted upon annually by Parliament in line with the Spending Review.

Funding framework

UK Government has shown continued support for the NDA mission over recent years with increased grant funding offsetting the decline in commercial revenue. Spending Review 2021 (SR21) set funding for three financial years ending 2024/25. SR24 was settled in the Autumn of 2024, setting the funding for 2025/26 only. SR25 is expected to be settled in the summer of 2025 and will set four years of capital funding and three years of resource funding. As this covers the second and third years of this plan we are unable to present funding figures here in respect of these years, which are accordingly shown as 'to be confirmed'.

Commercial income

We maximise revenue from our existing assets and operations to help fund decommissioning and clean up, in order to reduce the level of public funding needed to meet the scope of our plans and delivery of the NDA mission. Our commercial operations are primarily spent fuel and nuclear materials management with additional opportunities identified in providing transportation services.

Prioritisation and allocation of funding

Within affordability constraints, we will seek to maintain progress and maximise value for money through the effective implementation of our strategy. This means focusing on reducing our highest hazards and risks, while ensuring that our high standards of safety, security and environmental protection for site operations are maintained.

Planned income and expenditure in 2025/26

This Business Plan sets out our anticipated income and expenditure for 2025/26.

Our total planned expenditure for 2025/26 is £4.164 billion, of which £3.305 billion will be funded by UK Government and £0.859 billion from commercially generated revenue.

Planned expenditure on-site programmes will be £3.975 billion, while non-site expenditure is expected to be £0.189 billion.

This non-site expenditure includes skills development, socio-economic, research and development, insurance and pension costs and the NDA operating costs as detailed on page 16.

£4.164bn

Total planned expenditure 2025/2026

£3.305bn

Funded by UK Government 2025/2026

£3.975bn

Planned site expenditure 2025/2026

£0.189bn

Planned non-site expenditure 2025/2026

Planned income and expenditure summary 2025/26

Businesses/Sites	Decom and Clean-up Costs (A) £m	Total Operations Costs: Running Cost (B) £m	Total Operations Costs: Capex (C) £m	2025/26 Plan Total (A+B+C) £m	2024/25 Plan Total £m
Sellafield Ltd	1,331	691	783	2,805	2,800
Nuclear Restoration Services – Sites Delivery Business	540			540	540
Nuclear Restoration Services – Dounreay Delivery Business	221			221	225
Nuclear Waste Services	235			235	247
Nuclear Transport Solutions		112		112	84
Springfields	36			36	18
Capenhurst	26			26	17
Non-site expenditure	189			189	167
Total	2,578	803	783	4,164	4,098
Income				859	1,158
Net (grant funded)				3,305	2,940

Notes:

1. Numbers may not cast due to rounding
2. Final Annual Site Funding Limits may be adjusted to reflect efficiency, performance and portfolio pressures.
3. The NDA reserves the right to reallocate funding to meet prioritised programme needs.
4. Future reporting will consolidate NRS into a single total, in line with the organisational structure.

Summary of NDA funding 2025/26 onward

Summary of NDA funding	2025/26 £m	2026/27 £m	2027/28 £m
Income	859	tbc	tbc
Government funding	3,305	tbc	tbc
Expenditure	4,164	tbc	tbc
Net	-	tbc	tbc

Our funding continued

2025/26 breakdown of non-site expenditure

Non-site expenditure	2025/26 plan £m	2024/25 plan £m
NDA operating costs	32	32
Critical enablers	82	74
Estate insurance	11	13
Other estate spend	64	48
Total	189	167

2025/26 breakdown of planned income by category

Income source	2025/26 plan £m	2024/25 plan £m
Reprocessing and fuel management services	697	917
NDA - NTS transport	61	43
NDA-generated revenue	60	154
Intra-site services	41	44
Total	859	1,158



Current plans indicate it will take 100+ years to complete our core mission of nuclear decommissioning and waste management

Our strategic approach and themes

Our strategic themes


We use five strategic themes to describe all the activities needed to deliver the NDA's mission.

The first four relate directly to decommissioning work and are known as driving themes: Spent Fuels, Nuclear Materials, Integrated Waste Management and Site Decommissioning and Remediation.

The fifth theme, Critical Enablers, describes the important activities needed to support the delivery of our mission. The diagram below demonstrates how they interact.

Integration of our strategies

Our most urgent tasks are dealing with the highest-hazard materials, spent fuel, nuclear materials and highly-radioactive wastes. Only once the inventory has been removed and either securely stored or disposed of, can the redundant nuclear facilities be dismantled and demolished.



Our themes and strategic outcomes

Across our four driving themes, we break our mission down into 47 strategic outcomes. These outcomes represent the significant pieces of work that must be achieved to deliver our mission. In March 2021 we published our latest Strategy and updated our outcomes to ensure they continue to align with our strategic approach.

We continue to build a more accurate picture of the work that has been completed across our 47 outcomes and identify what is left to do. The percentage figures in the charts on the following pages show the proportion of work that has so far been completed towards the achievement of each outcome. Overall, good progress continues to be made across our mission as we safely manage our nuclear inventory and reduce the risks associated with it.



Spent Fuels

Our strategy defines our approach to managing the diverse range of spent fuels for which we are responsible, which are divided into Magnox, Oxide and Exotic. Once spent fuel is removed from a reactor, it is stored in a pond or dry store until it can be dispatched to Sellafield. For more information on the types of spent fuels we manage, see NDA Strategy 2021, pages 46-57.

The NDA's strategy has been to bring the reprocessing programme to an end. The THORP reprocessing plant and the Magnox reprocessing

plant have now closed. All remaining spent fuel will be safely stored until a permanent solution for disposal is available. The strategy for all remaining spent fuels is to place them in an interim store pending a future decision on whether to classify them as waste for disposal in a GDF. For planning purposes, we assume that all the remaining spent fuels will be disposed of in a GDF.

Our spent fuel work is separated into 15 strategic outcomes that we must deliver, outlined on page 21.



Nuclear Materials

Our strategy defines our approach to dealing with the inventory of uranium and plutonium currently stored on some of our sites. These nuclear materials are by-products from different phases of the fuel cycle, either manufacturing or reprocessing.

All nuclear materials must be managed safely and securely, by either converting them into new fuel or immobilising and storing them until a permanent UK disposal facility is available.

All of our plutonium is stored at Sellafield. Although uranium is located at a number of our sites, we are continuing to consolidate it at sites best suited to its management. For more information on the types of nuclear materials we manage, see NDA Strategy 2021, pages 58 to 67.

Our nuclear materials work is separated into 10 strategic outcomes that we must deliver, outlined on page 22.



Integrated Waste Management

Our strategy considers how we manage all forms of waste arising from operating and decommissioning our sites, including waste retrieved from legacy facilities.

Managing the large quantities of radioactive waste from electricity generation, research, the early defence programme and decommissioning is one of our biggest challenges. Some of this radioactive waste is in a raw (untreated) form, some has been treated and is being interim stored and, in the

case of low-level waste, some has already been permanently disposed of.

Retrieving, treating and interim storing the radioactive waste from Sellafield's four highest hazard legacy ponds and silo facilities is our highest priority. For more information on the types of waste we manage, see NDA Strategy 2021, pages 68 to 85.

Our Integrated Waste Management (IWM) work is separated into 14 strategic outcomes that we must deliver, outlined on page 23.



Site Decommissioning and Remediation

Our strategy defines our approach to decommissioning redundant facilities and managing land quality in order that each site can be released for its next planned use.

After the buildings on our sites have been decommissioned, decontaminated and dismantled, the land will be cleaned up to allow it to be released for other uses. At that point, ownership would transfer to the new user of the land.

We're currently assessing alternatives for the final stages of decommissioning that could lead to earlier release of land, continued employment and opportunities to reuse it.

Our site decommissioning and remediation work is separated into eight strategic outcomes that we must deliver, outlined on page 24. For more detail on our SDR strategy see NDA Strategy 2021, pages 26 to 45.



Critical Enablers

Our fifth strategic theme, critical enablers, covers the important activities needed to support the overall delivery of our mission. See pages 25 to 27 for more detail.

Work featuring in 2025-2028

The next few pages present in more detail examples of some of the important work that will either be completed or advanced in the next three years. These near-term activities are mapped against our strategic themes and specifically to the 47 outcomes that make up our mission. All dates reflect the latest information and are subject to change.

The case studies also show how our work is contributing to the United Nations Sustainable Development Goals (SDG), which are a blueprint for peace and prosperity, now and into the future. Much of our work can be related to one or more of the SDGs, and we are continuing to work to maximise these outcomes.

Our 47 outcomes cover all our strategic themes except 'critical enablers'. The dates for each strategic outcome contained within this plan are correct up to 31 March 2024 and are subject to change. The data range is expected to mature over the next 120+ years, along with the reduction of uncertainty of the inventory, progression in the lifecycle and strategy development. The outcome of Spending Review 2025 may require us to revise the estimated end dates and associated costs for the strategic outcomes. For more information see NDA Mission Progress Report 2024.



Spent Fuels 2025 - 2028

SPENT MAGNOX FUEL		End date
1	All sites defueled	COMPLETED
2	All legacy Magnox fuel retrieved	2039
3	All Magnox fuel reprocessing completed	COMPLETED
4	All remaining Magnox fuel in interim storage	2042
5	All remaining Magnox fuel disposed	2125
SPENT OXIDE FUEL		
6	All EDFE oxide fuel received	2035
7	All legacy oxide fuel retrieved	COMPLETED
8	All oxide fuel reprocessing completed	COMPLETED
9	All remaining oxide fuel in interim storage	2035
10	All remaining oxide fuel disposed	2125
SPENT EXOTIC FUEL		
11	All exotic fuel defueled	2028
12	All exotic fuel consolidated	2028
13	All exotic fuel reprocessing completed	COMPLETED
14	All remaining exotic fuel in interim storage	2028
15	All remaining exotic fuel disposed	2125

AGR defueling and transfer

The defueling of the AGRs, owned by EDF Energy, relies on close collaboration with the NDA group – and 2024 is shaping up as a record year for spent fuel transfers and processing which has been supported by the end-to-end supply chain working together and a demonstration of a successful NDA group approach.

The NDA contributes to the defueling through its subsidiaries; Nuclear Transport Solutions transports the spent fuel by rail to Sellafield where it is processed and stored. In 2024, a total of 445 flasks of spent fuel were transported and received at Sellafield.

Once successfully defueled, the EDF sites will prepare each of their seven AGR sites for transfer to the NDA for decommissioning by NRS. Hunterston B and Hinkley Point B are on track to remove all spent fuel during 2025 with transfer to the NDA scheduled during 2026.




Optimising spent fuel management

The NDA is exploring opportunities and benefits in treating a small amount of spent fuel materials via a waste route. This is part of wider work which evaluates lifecycle management options for spent fuels and aims to determine best value approaches and identify strategic synergies. The spent fuel materials considered for waste routes are less than 5% of the full spent fuel inventory. They take a variety of forms, including material that has been destructively tested through post irradiation examination, been treated in some way (e.g. grouted) or degraded significantly so that normal fuel storage and treatment is no longer appropriate. This approach simplifies the storage and treatment processes for the majority of spent fuels and avoids very dissimilar materials being stored together. The aim is to both increase safe management of spent fuels by choosing more appropriate routes as well as delivering efficiencies and better value for money.



Nuclear Materials 2025 - 2028

PLUTONIUM	End date
16 All plutonium produced	COMPLETED
17 All plutonium consolidated	COMPLETED
18 A: All plutonium repacked in long-term storage B: All cans not suitable for extended storage repackaged	2060
19 All plutonium in modern interim storage	2060
20 All plutonium reused or disposed	2120
URANIUM	
21 All uranium produced	COMPLETED
22 All uranium consolidated	2028
23 All uranium treated	2055
24 All uranium in interim storage	2055
25 All uranium reused or disposed	2120



Repackaging and reducing plutonium at Sellafield

Efforts are currently focused on repackaging some of the oldest plutonium packages to ensure their safety and suitability for interim storage, in accordance with our strategy. This includes transferring packages from older storage facilities to more modern ones, thereby reducing risks and allowing for the decommissioning of outdated buildings. Additionally, the volume of stored plutonium is expected to slowly decrease as we treat and appropriately dispose of low plutonium content materials, which are residues from past processing activities.

Construction and installation work on the Sellafield Product and Residue Store Retreatment Plant is ongoing. This facility will eventually handle the repackaging and retreatment of plutonium packages.



Integrated Waste Management 2025 - 2028

LOW LEVEL WASTE	End date
26 All LLW produced	2127
27 All LLW treated - to enable diversion or reuse	2127
28 All waste suitable for disposal in NDA facilities	2127
29 All waste suitable for permitted landfill disposed	2127
INTERMEDIATE LEVEL WASTE	
30 All ILW produced	2120
31 All legacy waste retrieved	2060
32 All ILW treated	2120
33 All ILW in interim storage	2120
34 All ILW disposed	2379
HIGH LEVEL WASTE	
35 All HLW produced	2039
36 All HLW treated	2039
37 All HLW waste in interim storage	2039
38 All overseas HLW exported	2030
39 All HLW disposed	2104



Progress on capping

In August 2024 NWS began important work on the final capping of legacy disposal trenches and vault 8 at the Low Level Waste Repository, which are now full and ready for permanent closure.

Work began on the Southern Trench Cap Interim Membrane (STIM) which involves placing a new membrane, or protective layer, over the legacy disposal trenches.

Capping is a key part of the disposal lifecycle. Comprising of layers of material, totalling up to 10m thick at its highest peak, the cap will permanently protect people and the environment.

It's a first of a kind activity for the UK which will be completed in the mid-2030s with major works currently underway.



50,000th ILW package processed

The Sellafield site's Retrievals East River (RER) received, treated, and sent for storage its 50,000th intermediate level waste package in September 2024.

RER takes intermediate level waste from Sellafield's legacy plants and also deals with remnants of spent fuel from the UK's AGRs.


Processing these 50,000 packages has been more than three decades of work.

RER processes waste from a variety of sources using innovative technology to ensure it is safely stored until its final disposal in a GDF, so it'll be supporting the mission for many more decades to come.



Site Decommissioning and Remediation 2025 - 2028

OPERATIONAL AND PLANNED	End date
40 All planned new buildings operational	2090
41 All buildings primary function completed	2127
DECOMMISSIONING AND DEMOLITION	
42 All buildings decommissioned	2131
43 All buildings demolished or reused	2133
SITES	
44 All land delicensed or relicensed	2135
45 All land in End State - all planned physical work complete	2134
46 All land demonstrated as suitable for reuse	2135
47 All land dedesignated or reuse	2380



Vision for Green Energy Hub and economic growth

A masterplan for the future of Chapelcross has been unveiled, showcasing the vision to develop NDA's landholding adjacent to the nuclear site into a Green Energy Hub.

The masterplan is a result of strategic collaboration with NRS and our strategic partners South of Scotland Enterprise and Dumfries and Galloway Council. The multi-million pound, net-zero focused development includes plans for hydrogen production and storage, advanced manufacturing, and energy and enterprise campuses.

The strategic outcome and gains for all parties are to drive growth in the local economy, attract high value jobs and develop green energy/net zero projects.

The NDA is now looking to identify a strategic developer who will bring expertise and private finance to help deliver the vision and plan to make an appointment in 2025.



Site Decommissioning and Remediation case studies

Tackling unique decommissioning challenges at Dounreay

The post-irradiation examination (PIE) building at NRS Dounreay was used to examine fuel elements which had been used in the Dounreay Fast Reactor and the Dounreay Materials Test Reactor. As a result, the facility is highly contaminated and poses some unique decommissioning challenges.

The PIE building contained three large concrete cell blocks. The inner cell walls have been cut into 56 concrete blocks weighing between 4 and 11 tonnes each, which have been packaged and consigned to interim storage.


During 2025 the outer cell walls will be cut into blocks weighing a total of 689 tonnes, packaged and consigned to storage.

The facility team will then be part of a project which is trialling methods of removing the outer layers of contaminated concrete using a remotely operated vehicle fitted with a scabbling head. The testing and active trials on the cell wall remaining pillars aim to reduce the radiological hazard.



Critical enablers 2025 - 2028

Our fifth strategic theme, critical enablers, covers the important activities needed to support the overall delivery of our mission.



To find out more about each of our critical enablers please refer to our Strategy which can be found at <https://www.gov.uk/government/publications/nuclear-decommissioning-authority-strategy-effective-from-march-2021>

Critical enablers case studies

Health, safety, environment and wellbeing

Nature recovery plan

Biodiversity in the UK is declining, and the NDA group is in a unique position to support a reverse of this due to the extent and range of habitats on our land, along with the length of our mission. To address this challenge, we have developed a baseline of natural capital on our land holdings and are increasing our understanding through targeted ecological surveys.

We have developed a Nature Recovery Plan, aiming to address the decline of biodiversity by strategically conserving and restoring natural habitats and species. The plan sets out our vision for integrating nature recovery into our organisation, providing targets to evidence this commitment, and putting forward a plan of action for delivering these targets.

We will progress this plan over the next three years, although delivery will continue throughout our mission.



Research, development and innovation

Investment in advanced autonomous nuclear waste sorting and segregation

In 2021 we awarded £4.7 million of funding to five organisations to develop innovative solutions to autonomously sort and segregate nuclear waste.

The aim of the research was to develop sort and segregation solutions using technology and robotics, to move our people away from harm, while also reducing costs by improving waste diversion routes.

The five organisations developed solutions which were showcased in 2023 as part of off-site demonstration events. The next step is for the NDA group to work with supply chain partners to further develop solutions to be deployed on a NRS nuclear licensed site.

On-site active commissioning and testing is expected to start mid-2027 and last around two years, subject to funding.



Security and resilience



£2 million awarded for cutting-edge remote sensing innovations

In 2024, the NDA awarded £2 million in funding to four organisations to develop cutting-edge remote sensing innovations for defence, security and nuclear decommissioning applications.

The organisations are being asked to develop technologies that can form the basis of an Autonomous Security Alarm and Interdiction Network (ASAIN) to remotely keep the sites secure.

The funded technologies will autonomously monitor, track and detect security breaches. This not only keeps human operators out of harm's way, but also provides the information they need to inform their response.

The competition is focused primarily on solutions for lower risk sites which can be implemented when they no longer contain any nuclear material and when 'nuclear security' measures are no longer proportionate, so costs can be reduced.

The funded suppliers will start testing their innovations in a live environment on NDA sites in 2025.



Cyber security

NDA opens new specialised cyber facility

A new specialised cyber facility has been launched at the NDA's Herdus House to accelerate collaboration and innovation across nuclear operators and the supply chain, enhancing the collective ability to successfully defend against cyber threats.

The Group Cyberspace Collaboration Centre (GCCC) provides a space for experts in cyber, digital and security to come together and share knowledge and learning on how best to defend against evolving threats.

It's part of a constellation of related leading capabilities developed by the NDA group, including a Cyber Lab classroom at Energus, the Sellafield Engineering Centre of Excellence, and a Robotics and AI Collaboration Centre (RAICo1).




People

NDA group mobility

In Strategy 4, we committed to championing people's careers by adopting a group approach to encourage staff movement for career progression and development. The competitive recruitment market for nuclear and related skills requires a strategic response. Managed mobility is an effective way to attract, retain, develop, and diversify our talent, addressing both current and future skills demands. Retaining and developing existing staff also ensures greater value for money for the taxpayer.

Secondments and talent exchanges are key to building organisational capability and supporting individual development and growth in this area is encouraging. Following the launch of NDA group mobility principles in October 2020, staff moves across the group tripled in 2021/2022. This rise highlights the value of these principles and the support and security they provide to our employees. Since then, we have seen a consistent year-on-year increase in staff mobility.



Asset management

Integrating data, systems and knowledge

Our asset management strategy continues to address the enduring risk that poor asset performance adversely impacts our mission. We are focused on three workstreams that aim to connect an asset, create a single source of data and hold information and data governance so we can present opportunities to improve performance and mission delivery.

Connected infrastructure

We're working with the group to build the connected infrastructure that enables cyber-secure connectivity between assets and the IT network. Real time asset performance data, will provide efficiencies and improve response time and effort.

Asset Intelligence

A common way of describing and structuring asset data has been agreed and is being rolled out. These standards and controls provide a consistent platform for reporting and analytics and again help to improve efficiency.

Mission Management System

The Enterprise Asset Management (EAM) system and the single asset register are the backbone of any information management system, effectively putting the information in the hands of the user. A group wide EAM has been defined and we are looking to have a number of these implemented across the operating companies in the coming years.



Critical enablers case studies

Information governance



The success of the Dounreay Community Heritage Project

Our first Heritage strategy was published in September 2024. Fundamental to its success is the social value and the benefits it derives. The Energy Act 2004 requires the NDA to put in place measures which include giving encouragement and support to activities that benefit the social or economic life of communities living near our sites.

One such activity is the Dounreay Community Heritage Project since renamed as the Dounreay Reminiscence Group. This has been a collaboration between Nucleus, the Nuclear and Caithness Archives, Dounreay, and High Life Highland. It involved gathering ex-Dounreay employees over tea and biscuits at the North Coast Visitors Centre and supplying them with photographs from the Dounreay archive at Nucleus.

The project was designed to capture metadata for Nucleus records and reach out to the community by providing retired Dounreay staff with the opportunity for a social get together. The initial session focused on Atomic Housing. These 'atomic houses' were built to attract and accommodate skilled workers to work at Dounreay in the 1950s.

Following the success of the pilot sessions, further sessions were organised throughout 2023 and 2024 at Nucleus and Castletown Heritage Centre, and the project is to be repeated at Sellafield and Warrington.

International relations



NTS and IAEA sign agreement on nuclear transport security

Nuclear Transport Solutions (NTS) has partnered with the International Atomic Energy Agency (IAEA) to enhance nuclear and radioactive material transport security. This three-year collaboration aims to strengthen research, develop training materials, and deliver global capacity-building workshops. The agreement highlights NTS's leadership in nuclear safety and security, focusing on technical support, nuclear security culture, computer security, and physical protection. This partnership underscores NTS's commitment to improving global nuclear security frameworks and contributing to a safer environment for all IAEA Member States.

Sustainability



Developing a group-wide approach to heat exchanger decommissioning

A project has been established by the Group Integrated Decommissioning Programme to consider the potential benefits from taking a group-wide approach to the decommissioning of heat exchangers.

It takes account of learning from a high profile project to remove boilers from Berkeley site in 2012, as well as two in-flight projects across our estate. Around 100 heat exchangers will need to be decommissioned from eight current sites and from the advanced gas-cooled reactor fleet, which alone has 32 heat exchangers to be managed.

Finding a collective solution for the estimated 60,000 tonnes of metal has the potential to deliver better value for money, accelerate timescales and enable working at scale with the supply chain.

Transport and logistics



Image copyright CDFmedia.co.uk

NTS trials revolutionary wingsail technology

NTS has become the first commercial operator to trial this revolutionary new sail technology. Smart Green Shipping's (SGS's) FastRig wingsail technology was installed on NTS's vessel, the Pacific Grebe - a purpose-built ship designed to transport nuclear cargos across the world. This technology aims to use wind power to reduce fuel consumption and CO₂ emissions by up to 30%. NTS and SGS's collaboration is the first of its kind in the maritime sector, potentially reducing emissions and fuel use across the entire shipping industry. This project marks NTS's commitment to environmental responsibility and sustainable operations in adopting cleaner, greener shipping technologies.

Public and stakeholder engagement



Engagement with devolved administrations

We continue to work hard to strengthen our engagement with the devolved regions, sharing our progress and listening to their perspectives.

Over coming years we expect to see growth in some of our sites in Scotland and Wales - for example - an increasing proportion of the NRS business will be centred in Scotland in the next decade. So we try to ensure officials, Ministers and MPs within devolved governments and parliaments understand our mission and our socio-economic impact on communities and the supply chain.

As policy on the management of radioactive waste and environmental protection are devolved matters, we need to understand the challenges and opportunities this brings to our UK-wide business. With a Cross Party Group established in the Scottish Parliament, and an ambition to create another in the Welsh Parliament, we have further opportunities to engage.

We are also developing an effective approach to 'partnership' working with secondments within the devolved governments to share our knowledge and expertise.

Socio-economics



Maximising support for our communities

In 2024 we published a new Social Impact and Communities Strategy, developed with representatives from our communities. This is aligned with our wider NDA Strategy and Sustainability Strategy, taking account of the UN sustainable development goals and UK socio economic priorities, including those set out by the Social Value Act, Just Transition Commission (Scotland) and in the Wellbeing of Future Generations (Wales) Act 2015.

At the heart of our strategy is working with local and regional stakeholders to fund socio-economic projects in the areas where we operate to help deliver a positive and sustainable future. The Energy Act 2004 provides us with a legal duty to have regard for the impact of our activities on communities living near our sites, as well as the wider responsibilities all public bodies have under the Social Value Act 2012.



NDA group key activities

The NDA group's key activities for the next three years are set out on the following pages.

These near-term activities are mapped against our strategic themes and specifically to our 47 strategic outcomes that make up our mission. All activities and dates represent the latest emerging information and are subject to change.

Where we expect an activity to complete during the three-year Business Plan period, this is clearly stated. All other activities represent longer-term programmes of work or are enduring in nature and are therefore expected to continue beyond the three years.



Sellafield Ltd

Sellafield Limited is an NDA subsidiary, responsible for delivering the NDA mission, through operating and decommissioning Europe's largest and most complex nuclear site. This includes cleaning up nuclear facilities and safeguarding nuclear fuel, materials, and waste - creating a clean and safe environment for future generations.



Sellafield Ltd

The portfolio of work is balanced around the following priorities:

- Safely guarding and keeping secure Nuclear Materials
- Reducing risk and hazard in high hazard areas
- Keeping the nation's lights on through management of AGR fuel and facilitating the effective defueling of reactors
- Ensuring the infrastructure is resilient
- Keeping enabling activities off the critical path
- Progressing risk and hazard reduction in other site areas
- Supporting the NDA group material consolidation

Highlights

2025-2028

- Continue to receive and dismantle AGR fuel from EDF Energy
- Progress analytical services capability
- Continued roll out of asset management plans and continuous improvements
- Sustained retrievals from the legacy ponds and silos
- Continue to support the NDA Alpha Resilience Capability (ARC) Programme
- Continued focus on supporting a low carbon future

Planned expenditure for 2025/26

£2,805 million

Site in Cumbria

276 hectares

Hectares dedesignated

0 hectares

All 276 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	All buildings decommissioned	TBD
	All land remediated	2125
	All land dedesignated	2125

'TBD' is shown when the date for completing the strategic outcome is not sufficiently clear for a specific date to be given at this time

Key activities	Timescale	Strategic outcome/critical enabler
Spent Fuels		
Spent Magnox Fuel		
Continue to interim store in the Fuel Handling Plant (FHP) remnant Magnox fuel and fuels recovered from the First Generation Magnox Storage Pond (FGMSP)	2025-2028	4
Continue to retrieve fuels from FGMSP	2025-2028	2
Spent Oxide Fuel		
Enhance the capacity to receive/manage and interim store AGR spent fuel from EDF Energy to support bulk defueling	2025-2028	6, 9
Spent Exotic Fuel		
Prepare for the receipt and management of future Dounreay Fast Reactor (DFR) fuel	2025-2028	12, 14
Nuclear Materials		
Plutonium		
Continue the safe and secure storage of plutonium by developing the capability to repack plutonium in line with UK policy	2025-2028	18, 19
Continue to support NDA Disposition Programme stand-up, including delivery of the early 'residues to waste' opportunity	2025-2028	20
Continue to support the NDA Alpha Resilience Capability (ARC) Programme	2025-2028	18, 20
Uranium		
Support future decommissioning and commercial plans by implementing plans for consolidated storage and potential transfer / export of Sellafield Uranics	2025-2028	22, 24
Integrated Waste Management		
Low Level Waste		
Continue to generate savings and preserve capacity at the Low Level Waste Repository (LLWR) by enhancing capability to divert waste from LLWR and into the supply chain	2025-2028	27
Intermediate Level Waste		
Support risk reduction from Legacy Ponds through continued removal of fuel and waste from the facilities	2025-2028	31
Magnox Swarf Storage Silo (MSSS) • Continue retrievals from MSSS • Progress the capability required for bulk retrievals • Delivery of tasks within the MSSS containment response plan	2025-2028	31
Continue retrievals from Pile Fuel Cladding Silo (PFCS)	2025-2028	31
Support the NDA's strategy by continuing the programmes to receive and treat waste materials from Harwell and AWE Aldermaston	2025-2028	32
Support future waste treatment through implementing the capability to actively demonstrate characterisation, size reduction and decommissioning	2025-2028	32
Support risk reduction by developing additional capability for treatment of intermediate level liquid wastes (Site Ion Exchange Effluent Plant (SIXEP) Continuity Plant (SCP))	2025-2028	32
Continue to support industry and health care in the management of used radioactive sources	2025-2028	32
Ensure continued storage capacity in the SIXEP facility, including the identification of alternatives to additional storage such as treatment	2025-2028	33
Complete studies on retrieval and treatment of SIXEP stored ILW at enterprise and programme level	2025-2028	33
High Level Waste		
Continue the programme to repatriate overseas-owned vitrified waste to its country of origin	2025-2028	38
Support risk reduction through the continued vitrification of highly active liquor	2025-2028	36

Key activities	Timescale	Strategic outcome/critical enabler
Site Decommissioning and Remediation		
Decommissioning and demolition		
Continue Post Operational Clean Out (POCO) activities on key facilities	2025-2028	42
Continue to progress the Low Active Effluent Treatment Plant Retrieval Project to enable bulk flocculant removal	2025-2028	42
Continued delivery of priority Alpha Decommissioning scope	2025-2028	42
Continue progress of legacy hazard removal and demolition	2025-2028	43
Sites		
Continue to progress Calder land clearance to support SIXEP Continuity Plant (SCP) and the SIXEP Waste Management Plant (SWM)	2025-2028	47
Progress new site wide end state assumptions	2025-2028	45
Critical Enablers		
Implementation of a Strategic Workforce Plan capability to ensure resources are deployed in the right place, at the right time. This will incorporate a focus on early career learners to underpin mission delivery	2025-2027	CE6
Deployment of a revised People IT system across Sellafield Ltd to underpin People Services Transformation	2025-2028	CE6
Continue to embed the Sellafield security enhancement programme	2025-2028	CE3
Manage and deliver asset management and continuous improvement capability and performance to support mission delivery	2025-2028	CE7
Lead and manage the development of Robotics and Artificial Intelligence (AI) across the NDA group to improve safer operations and increase performance and effectiveness	2025-2028	CE5
Develop and embed the long-term partnerships with the supply chain with a focus on Infrastructure Delivery Partnership, Decommissioning Nuclear Waste Partnership, Design Support Partner and the Projects and Asset Care Execution contracts	2025-2028	CE8
Actively engage the external Supply Chain to ensure Sellafield Ltd has the capability and capacity to deliver the enterprise mission; to at least maintain the level of small and medium sized businesses spend to benefit national growth and support local economies, and to ensure open market tenders deliver positive outcomes through competitive bids, where appropriate	2025-2028	CE8
Continue to progress and embed sustainability, supporting the NDA's sustainability vision, to be recognised as a leader in transforming nuclear legacies into opportunities for local, regional, and national sustainable development, ensuring that our mission outcomes and the journey to deliver them are sustainable	2025-2028	CE2
Develop and maintain a Carbon Management Plan which considers aspects of energy consumption and explores techniques and technologies to reduce the carbon burden in delivering the mission	2025-2028	CE1, CE2
Ensure discharges are in line with UK discharge strategy	2025-2028	-
Continue to support future business requirements including the development and embedding of a value-led culture	2025-2028	-
Progress the transformation of project delivery on site and continue to embed the benefits of the Programme and Project Partnership (PPP)	2025-2028	-
Continue the programme to ensure the analytical services capability is available to support the mission	2025-2028	-
Implementation of an overarching Infrastructure Strategy which supports and enables delivery of the future mission	2025-2028	-
Continue to progress the land programme to ensure Sellafield Ltd has the land and property available (and this is optimised appropriately) to deliver the mission	2025-2028	-
Continue to enable improvements in delivery of the Sellafield business mission through the exploitation of digital approaches	2025-2028	-
Continue with improvements to the site utilities infrastructure	2025-2028	-



Nuclear Restoration Services

Nuclear Restoration Services (NRS) was launched in October 2023 as the new brand for Magnox Ltd. This operating company is structured into two delivery businesses - the Sites delivery business, which includes the 12 sites previously known as Magnox, and the Dounreay delivery business.

NRS is responsible for the safe delivery of value for money decommissioning and restoration of nuclear sites ensuring all our futures are safe, secure and sustainable.



Planned expenditure for 2025/26

NRS Dounreay
£221 million

NRS Sites
£540 million

Total NRS
£761 million

NRS Dounreay Delivery Business

Dounreay is Scotland's largest decommissioning project, located in the north of Scotland.

For more than 50 years it was known as the centre of the UK's fast reactor research and development and now the team is aiming to be recognised as a centre of excellence for nuclear decommissioning.

NRS Dounreay delivery business is responsible for decommissioning the Dounreay site. It also operates a Low Level Waste (LLW) disposal facility to deal with waste from the site. The Lifetime Plan for decommissioning the site is currently under review.



Our interim end point (IEP) relates to achieving the following phases of work:

- All buildings no longer required to be demolished
- All waste generated to be in its final packaged state and in its designated storage facility, permitted disposal location or responsibility transferred
- Site land and services remediated to an optimised state

The interim end point (IEP) is to ensure the site's condition is suitable for its future land use; higher activity waste can be retrieved for disposal and the site has implemented the required ongoing security arrangements.

Planned expenditure for 2025/26

£221 million

Site in Northern Scotland

60 hectares

(plus 12 hectares designated for LLW facility) in Caithness.

Hectares Dededesignated

0 hectares

60 hectares remain covered by the nuclear site licence, the 12 for the LLW facility are designated but not licensed.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	TBD
	Free from nuclear materials	TBD
	All radioactive waste disposed	TBD
	All buildings decommissioned or relicensed	TBD
	All land demonstrated as suitable for reuse	TBD
	All land dedesignated or reused	TBD

The Dounreay Lifetime plan is currently under review and so TBD is shown until dates are known upon approval of the new plan.

Key activities	Timescale	Strategic outcome/critical enabler
Spent Fuel		
Spent Exotic Fuel		
DFR - complete removal of in reactor DFR breeder fuel and transfer to interim storage**	2025-2028	11
DFR - progress transport of dry breeder shipments to Sellafield**	2025-2028	12
Nuclear Materials		
Uranium		
FCA - remaining uranium inventory consolidated off site**	2025-2028	22
Integrated Waste Management		
Low Level Waste		
Services - continue transfer of LLW to LLW storage facility	2025-2028	27
Strategy - waste diversion implemented into business as usual across site	2025-2027	27
Intermediate Level Waste		
Remote Handleable and Contact Handleable Intermediate Level Waste Treatment Facility Outline Business Case initiated**	2027-2028	40
Services - PFR raffinate immobilisation progressed	2027-2028	32
Site Decommissioning and Remediation		
Decommissioning and demolition		
PFR - reactor vessel residual sodium treatment facility actively commissioned and handed over to operations**	2027-2028	42
PFR – completion of ventilation system replacement	2026-2027	42
FCA – D1203 Uranium Reprocessing Facility ventilation replacement and decommissioning complete	2025-2028	42
FCA – D1217 Post Irradiation Examination Facility decommissioned and demolished	2025-2028	42
Shaft and silo advanced transition works complete	2025-2027	42
Dedesignate or Reuse		
NDA and regulatory permissioning in support of the Interim End State definition and arrangements for Dounreay	2025-2027	44
Low Level Waste Pits Environmental Safety Case complete**	2026-2027	44
Critical Enablers		
Support small and medium enterprise (SME) organisations by increasing overall spend with them in line with the Government growth agenda	2025-2028	CE8
Continue enhancement of cyber security capability and IT infrastructure	2025-2028	CE4
Optimise asset management capability and performance to support mission delivery	2025-2028	CE7
Continue the Dounreay Delivery Business and Sites Delivery Business integration	2025-2027	-

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change

NRS Sites Delivery Business

NRS Sites delivery business is responsible for decommissioning, restoring, and remediating the ex-Magnox sites and the former research sites at Harwell and Winfrith. This business unit also has one hydro-electric power station, Maentwrog.

The original strategy for the sites was to remediate the hazard to implement a low-cost care and maintenance period from the 2030s. Following the quiescence period, the final structures would be removed. We now have greater experience, better understanding, and up-to-date knowledge.

A change in decommissioning strategy to Site Specific Strategies (SSS) is being developed which considers all contributing factors for that site as well as the strategic and funding pressures on the NRS portfolio. This will support the Rolling Programme of Decommissioning (RPD) strategy, which approaches decommissioning in a phased way and aims to reduce the overall cost, duration, and consistency of the mission, enabling further beneficial re-use of some of our land for other purposes.

We endeavour to support economic growth and job creation by continuing to drive progress against a short-term plan with clear milestones. Each site will also have long-term options identified and decision points on both the decommissioning strategy and the end state. This will allow us to consider opportunities for more innovative approaches, based on the technology and external factors of the time, and provide a basis for ongoing engagement and consultation on our strategies for site decommissioning. To recognise the uncertainties in the long term, we have chosen to set out approximate dates that our best estimates of the earliest available options encompass rather than setting out specific dates for our milestones. The current best estimates for end state dates have



Planned expenditure for 2025/26

£540 million

been included in the 2025-2028 NDA Business Plan and reflect the work done to date on near-term and medium-term plans. These estimates are subject to change as we develop our plans and take account of contributing factors including HMG priorities, funding and approvals.

Further changes, for example, are likely to arise as we develop our RPD plans and seek to integrate and optimise the Sites' delivery business plans with those of the AGRs and any other future missions which NRS may be asked to support in due course. We know that as we evolve our RPD plans, these will increasingly need to consider incorporating the AGR sites as and when they are handed-over post defueling.

Key activities	Timescale	Strategic outcome
Nuclear Materials		
Uranium		
Continue the programme for the transfer of nuclear materials including regulatory permissioning	2025-2028	22
Integrated Waste Management		
Low Level Waste		
Delivery of the Magnox elements of the estate-wide LLW Management Plan including diversion to alternative treatment including development of updated Integrated Waste Strategy	2025-2028	26 to 29

Key activities	Timescale	Strategic outcome/ critical enabler
Intermediate Level Waste		
Progress activities to retrieve, treat and store ILW**	2025-2028	30, 32, 33
Progress design and build of ILW retrieval plant**	2025-2028	30
Continue to pursue opportunities to consolidate NRS ILW to interim stores**	2025-2028	33
Site Decommissioning and Remediation		
Decommissioning and demolition		
Continue estate decommissioning and demolition activities in line with individual site plans**	2025-2028	42, 43
Continue reactor decommissioning**	2025-2028	42
Continue to manage and remove asbestos**	2025-2028	42
Continue development of site-specific strategies as part of a rolling programme of decommissioning**	2025-2028	42
Dedesignate or Reuse		
Continue working with regulators to ensure appropriately proportionate management arrangements and permissioning for Interim States and Interim End States are determined and agreed	2025-2028	44, 45
Development of Interim State approaches, utilising revised management arrangements	2025-2028	44
Monitoring of management and maintenance arrangements for sites in care and maintenance	2025-2028	44
Progress land quality activities to support suitability for reuse	2025-2028	44, 46
Progress land dedesignation and release to support reuse	2025-2028	47
Provision of support to nuclear new build**	2025-2028	47
Critical Enablers		
Support small and medium enterprise organisations by increasing overall spend with them in line with the Government growth agenda	2025-2028	-
Continue enhancement of cyber security capability and IT infrastructure	2025-2028	-
Optimise asset management capability and performance to support mission delivery	2025-2028	-
Progress development of workforce capability and skills for decommissioning in NRS and the supply chain	2025-2028	-
Develop and deliver to the sustainability agenda	2025-2028	-
Identify and realise opportunities in research, development and innovation	2025-2028	-
Support the Government in activities to deliver preparations for decommissioning the advanced gas-cooled reactor fleet as they reach a fuel free state	2025-2028	-
Continue the Dounreay delivery business and Sites delivery business integration	2025-2027	-

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change

Berkeley



Site in Gloucestershire

27 hectares

Hectares dedesignated

11 hectares

16 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2060s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Integrated Waste Management		
Intermediate Level Waste		
Continue to progress activities to retrieve, treat and store ILW wastes	2025-2028	30, 32, 33
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Continue to progress the asbestos and plant removal from the blower houses**	2025-2028	42, 43

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change



Bradwell

in care and maintenance

Site in Essex

20 hectares

Hectares dedesignated

0 hectares

All 20 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2080s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Site Decommissioning and Remediation		
Dedesignate and Reuse		
Ongoing management of site during care and maintenance period	2025-2028	44



Chapelcross

Site in Dumfries and Galloway

96 hectares

Hectares dedesignated

0 hectares

All 96 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2060s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Integrated Waste Management		
Intermediate Level Waste		
Continue to progress activities to retrieve, treat and store ILW**	2025-2028	30, 32, 33
Continue to progress design and build of ILW retrieval plant**	2025-2028	30
Continue to progress activities –Sludge & Sand Fill house and Wet Waste Transfer ILW retrieval plant**	2025-2026	27, 30, 32, 33
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Progress preparations for pond draining and stabilisation including waste retrievals**	2025-2028	42
Prepare and execute land remediation of the cooling tower basins	2025-2028	43

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change

Dungeness A



Site in Kent

20 hectares

Hectares dedesignated

0 hectares

All 20 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2060s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Integrated Waste Management		
Intermediate Level Waste		
Continue to progress activities to retrieve, treat and store ILW wastes	2025-2028	30, 32, 33
Continue to progress design and build of ILW retrieval plant	2025-2028	30
Continue to progress activities supporting consolidated ILW storage	2025-2028	30
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Commence and progress decommissioning the Active Effluent Treatment facilities**	2025-2028	42
Prepare and progress the demolition of the boilers and associated buildings	2025-2028	43

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change

Harwell



Site in Oxfordshire

107 hectares

Hectares dedesignated

23 hectares

84 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	2026
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2050s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Nuclear Materials		
Uranics		
Continue the programme for the transfer of nuclear materials	2025-2027	22
Integrated Waste Management		
Intermediate Level Waste		
Continue to progress activities to retrieve, treat and store ILW	2025-2028	30, 32, 33
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Continue preparations for decommissioning of the Radiochemistry Facility (B220)**	2025-2028	42
Continue decommissioning, demolition, land remediation and reinstatement**	2025-2028	42, 43, 46
Delicensing of the Liquid Effluent Treatment Plant (LETP)	2025-2026	44
Continue preparations for the decommissioning of the British Experimental Pile Zero reactor (BEPO)**	2025-2028	42
Continue preparations and planning for the decommissioning of the Active Waste Handling facility (B459)**	2026-2028	42
Dedesignate or reuse		
Continue incremental release of land to the Harwell campus through targeted demolitions, remediation and clearance of land tracts**	2025-2028	42 43, 47

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change



Hinkley Point A

Site in Somerset

19 hectares

Hectares dedesignated

0 hectares

All 19 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2060s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Integrated Waste Management		
Intermediate Level Waste		
Continue to progress activities to retrieve, treat and store ILW	2025-2028	30, 32, 33
Continue to progress design and build of ILW retrieval plant	2025-2028	30
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Continue to progress the deplanting of the reactor building	2025-2028	42



Hunterston A

Site in Ayrshire

15 hectares

Hectares dedesignated

0 hectares

All 15 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2050s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Integrated Waste Management		
Intermediate Level Waste		
Continue to progress activities to retrieve, treat and store ILW**	2025-2028	30, 32, 33
Continue to progress design and build of ILW retrieval plant**	2025-2027	30
Commissioning of the solid ILW encapsulation plant**	2025-2028	32
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Continue the decommissioning of the Active Effluent Treatment facilities**	2025-2028	42
Continue to progress the deplanting of the reactor building**	2025-2028	42
Continue to progress the deplanting of the cooling pond overbuilding	2025-2028	42

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change

Oldbury



Site in South Gloucestershire

47 hectares

Hectares dedesignated

32 hectares

15 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)


	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2080s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Integrated Waste Management		
Intermediate Level Waste		
Continue to progress activities supporting consolidated ILW storage**	2025-2028	33
Commence the design and build of ILW retrieval plant**	2025-2028	30
Continue to progress activities to retrieve, treat and store ILW (at Berkeley)	2025-2028	30, 32, 33
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Continue to progress the decommissioning of the Active Effluent Treatment facilities	2025-2028	42
Commence and progress the asbestos removal, deplant and demolition of the turbine hall	2025-2028	42

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change

Sizewell A



Site in Suffolk

14 hectares

Hectares dedesignated

1 hectare

All 13 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2070s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Integrated Waste Management		
Intermediate Level Waste		
Continue to progress activities to support consolidation of ILW storage**	2025-2028	33
Commence design and build of ILW retrieval plant**	2025-2028	30
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Commence and progress the decommissioning of the Active Effluent Treatment facilities**	2025-2028	42
Commence and progress the asbestos removal from the boiler houses	2025-2028	42

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change



Trawsfynydd

Site in North Wales

15 hectares

Hectares dedesignated

0 hectares

All 15 hectares remain covered by the nuclear site licence.


SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2050s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Integrated Waste Management		
Intermediate Level Waste		
Continue and complete activities to retrieve, treat and store ILW	2025-2026	30, 32, 33
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Commence, prepare and progress reactor building height reduction**	2025-2028	43
Continue deplanting, decommissioning and demolition of the ponds complex facility**	2025-2028	42
Commence and progress preparations for reactor dismantling**	2025-2028	42, 43

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change



Winfrith

Site in Dorset

81 hectares

Hectares dedesignated

10 hectares

71 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2036*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Continue DRAGON reactor decommissioning, including the completion of the construction and installation of the core segmentation equipment	2025-2028	42
Continue SGHWR decommissioning, including the completion of the construction and installation of the core segmentation equipment	2025-2028	42
Commence and progress the removal of the discharge pipelines	2025-2028	42
Continue land remediation activities and end state development	2025-2028	46

Wylfa



Site in Anglesey

21 hectares

Hectares dedesignated

0 hectares

All 21 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	Free from spent fuel	ACHIEVED
	Free from nuclear materials	ACHIEVED
	All radioactive waste disposed	TBD
	All land in end state - all planned physical work complete	c.2080s*

*This is our best estimate of the earliest date to achieve milestones but is based on a number of dependences, assumptions, risks and exclusions and is subject to site specific strategy development and approval.

Key activities	Timescale	Strategic Outcome
Integrated Waste Management		
Intermediate Level Waste		
Continue to progress activities to retrieve, treat and store ILW**	2025-2028	30, 32, 33
Continue to progress design and build of ILW retrieval plant**	2025-2028	30
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Commence and progress the isolation, asbestos removal, deplant and demolition of the turbine hall**	2025-2028	42

**The timing and pace of this activity may be impacted by the outcome of Spending Review 2025 and as such it is subject to change



Nuclear Waste Services' (NWS) vision and mission is vitally important to the UK today and for future generations. It's here to make nuclear waste permanently safe, sooner, and its mission is to become the 'one-stop shop' for the management of nuclear waste in the UK.

The creation of NWS in January 2022 brought together the expertise of LLW Repository Ltd (LLWR), Radioactive Waste Management (RWM), and the NDA group's Integrated Waste Management Programme (IWMP). With a view of the full waste management cycle, its skilled workforce is developing new treatment technologies and services to overcome the challenges of managing and disposing of nuclear waste safely and securely.

Nuclear Waste Services

Our strategic objectives are:

- Right waste form, in the right package, in the right facility**
 We are enabling waste prevention, recycling, and the minimising of overall volumes, ensuring that the waste hierarchy is applied throughout the radioactive waste management lifecycle
- Accelerate decommissioning by innovation**
 We will work with waste producers to overcome a range of waste challenges and to capitalise on opportunities
- Value for the UK**
 We will deliver cost effective waste treatment and disposal facilities for the UK's radioactive waste

Important milestones:

- Submission of the LLWR site Environmental Safety Case to the Environmental Agency by 2026/27*
- Decision to Government on communities to progress to deep borehole investigation and increased community investment by 2027/28
- Complete installation of the Interim Trench Cap at the LLWR site by 2027/28*

(*) Indicates activities related to specific work at NWS Low Level Waste Repository site



Planned expenditure for 2025/26

£235 million

Site in Cumbria, Low Level Waste Repository

100 hectares

Hectares dedesignated

0 hectares

All 100 hectares remain covered by the nuclear site licence.

SITE PROGRESS (ACHIEVED AND EXPECTED)

	All buildings decommissioned	TBD
	All land remediated	TBD
	All land dedesignated or reused	2135*

'TBD' is shown when the date for completing the strategic outcome is not sufficiently clear for a specific date to be given at this time

Key activities	Timescale	Strategic outcome/ critical enabler
Integrated Waste Management		
Intermediate Level Waste		
Work with consigning site licence companies (SLCs) to improve waste forecast and inventory and continue segregated waste, treatment, and disposal services	2025-2028	26 to 39
Manage and operate LLWR site safely to provide an effective UK disposal service*	2025-2028	26 to 30, 34
Implement Government policy on geological disposal of the most hazardous radioactive waste presenting our decision to Government for approval to proceed towards deep borehole investigation	2025-2028	5, 10, 15, 20, 25, 34, 39
Matured preparation of Development Consent Order and environmental permit applications for deep boreholes, to support GDF Programme schedule	2025-2028	5, 10, 15, 20, 25, 34, 39
Deliver LLWR site Environmental Safety Case*	2025-2027	34, 39, 41
Continue to explore the feasibility of the LLW repository site for the disposal of suitable ILW in line with the updated Government policy	2025-2028	34
Site Decommissioning and Remediation		
Support hazard reduction across the NDA group	2025-2028	44 to 47
Complete installation of the Interim Trench Cap at the LLWR site*	2025-2028	42 to 47
Critical Enablers		
Continue enhancement of cyber security and IT infrastructure	2025-2028	CE4
Mature and deliver asset management and continuous improvement capability and performance to support mission delivery	2025-2028	CE7
Continue to implement activities as detailed within our Sustainability Strategy	2025-2028	CE2
Continue to pursue overall cost savings in delivery of the Lifetime Plan	2025-2028	-

(*) Indicates activities related to specific work at NWS Low Level Waste Repository site



Nuclear Transport Solutions

Established in 2021, Nuclear Transport Solutions (NTS) is a centre of excellence and a strategic UK capability for the transport of radioactive and other critical materials.

Delivering our mission relies on being able to transport radioactive materials and other freight safely and sustainably. NTS supports this by transporting spent nuclear fuel from UK power stations to Sellafield, returning reprocessed products to customers overseas, and providing packaging and licensing solutions to the NDA group.

It also generates revenue through commercial transport and logistics opportunities in the UK and overseas – offsetting the cost of delivering

decommissioning and clean-up work at the UK's oldest nuclear sites.

NTS operates Direct Rail Services (DRS) and Pacific Nuclear Transport Ltd (PNTL) to deliver rail and shipping services for customers, building on decades of experience of providing safe, secure and reliable transport solutions.

Planned expenditure for 2025/26

£112 million

Key activities	Timescale	Strategic outcome/ critical enabler
Spent Fuels		
Spent Oxide Fuel		
Support AGR fuel movements by rail for EDF Energy from stations to Sellafield, including preparations for the AGR defueling programme	2025-2028	6
Nuclear Materials		
Plutonium and Uranics		
Support national nuclear material rail movements for Harwell and Dounreay	2025-2028	22
Integrated Waste Management		
High Level Waste		
Continue to deliver important international transports of vitrified High Level Waste (HLW) and conditioned Intermediate Level Waste (ILW)	2025-2028	34, 38
Critical Enablers		
Become the 'partner of choice to realise benefits from better coordination and optimisation of NDA group transports	2025-2028	CE12
Seek opportunities for new business within nuclear shipping, rail, packaging and design by providing transport enabling solutions to UK and international markets	2025-2028	CE12
Maintain and operate a fleet of specialist transport assets which meet the highest standards of quality, safety and security in order to support NDA operations	2025-2028	CE12
Attract and retain the necessary skills, capability and diversity of talent to deliver business in a safe, secure and reliable manner	2025-2028	CE6
Develop and implement a carbon reduction plan to successfully achieve carbon net zero aspirations	2025-2028	CE2
Undertake appropriate non-nuclear business to maintain and enhance the skills and capabilities required to support the core nuclear mission	2025-2028	CE6
Support the discharge of NDA obligations with respect to MOD nuclear rail transportation	2025-2028	CE12
Continue to deliver NDA's contractual obligations for transport of mixed oxide (MOX) fuel from France to Japan	2025-2028	CE12

Nuclear Decommissioning Authority



Planned expenditure for 2025/26

£32 million

Key activities	Timescale	Strategic outcome/critical enabler
Spent Fuels		
Spent Oxide Fuel		
Continue to work with EDF Energy and our subsidiaries on the integrated and collaborative delivery programme for the safe and cost-effective defueling of AGR power stations, the AGR Operating Programme	2025-2028	6, 9
Nuclear Materials		
Plutonium		
Develop our approach to implement the government policy to put the UK's plutonium beyond reach through immobilisation	2025-2028	20
Integrated Waste Management		
Make more use of a risk-informed approach for waste management and to seek solutions that help to optimise the lifecycle of both radioactive and non-radioactive wastes	2025-2027	26 to 39
Work with group businesses to explore alternative disposal options for the most hazardous radioactive waste	2025-2027	34, 39
Site Decommissioning and Remediation		
Work with our operating companies to support the continued optimisation of our strategies for decommissioning and clean-up, embedding a rolling programme of decommissioning across NRS reactor sites and planning for the integration of AGRs	2025-2028	42 to 46
Dedesignate or reuse		
Work with Government, regulators and our operating companies to support continued development of more proportionate regulatory arrangements for final stage decommissioning and clean-up and the timely delivery of these	2025-2028	45, 46, 47
Continue to lead the NDA group Remediation Forum, helping embed approaches to the determination and delivery of site end states across our sites, and sharing our learning through the wider Nuclear Industry Group on Land Quality	2025-2028	45
Review opportunities available under our Group Operating Framework to make better use of our land, across the NDA-owned estate, to support delivery of our decommissioning and clean-up mission and also ensuring we deliver relevant long-term controls and stewardship of our sites	2025-2028	46, 47

Key activities	Timescale	Strategic outcome/critical enabler
Critical Enablers		
Develop and implement carbon reductions through carbon management plans at each operating company and meet Greening Government Commitments	2025-2028	CE1, CE2
Implement actions in our Nature Recovery Plan to build upon our natural capital baseline of our NDA-owned land and to improve the environmental value of this land where it aligns with other strategic land use opportunities and value for money	2025-2028	CE1, CE2
Deliver the one wellbeing strategy to improve Peakon performance, achieve MIND Workplace Wellbeing Index GOLD and be ISO45003 certification ready	2025-2028	CE1
Develop and implement a cross-estate Safety Improvement Plan building upon best practice at each operating company	2025-2028	CE1
Implement new processes and technologies to allow smarter, flexible working across the NDA. To include digital transformation and Information Governance initiatives across the group aimed at delivering new ways of working, whilst maintaining information security and legislative compliance	2025-2028	CE9
Collaborate on the evolution of the NDA group Digital Data and AI Strategy and lead on the development of a Data Target Operating Model	2025-2028	CE9
Proactively deter, detect, defend against, recover from and be resilient to both current and evolving cyber threats	2025-2028	CE4
Work with other nuclear and non-nuclear organisations to encourage and leverage cross-sector investment in research, development and innovation (RD&I) and lead the promotion and adoption of RD&I across the NDA group	2025-2028	CE5
Attract, retain and develop a high performing, agile workforce ensuring the right people with the right skills are in the right roles at the right time to effectively deliver our mission	2025-2028	CE6
Enhance the employee experience by ensuring that all elements of the employee lifecycle foster a culture of respect, inclusion and diversity ensuring that the NDA group is a great place to work	2025-2028	CE6
Leverage digital and AI technologies, simplify and optimise HR processes across the group and enhance data and reporting	2025-2028	CE6
Secure the necessary asset performance to deliver the strategic objectives and optimise through-life cost of assets	2025-2028	CE7
Ensure the safe, effective and efficient delivery of the NDA mission through building a continuous improvement capability in our own people	2025-2028	CE7
Build commercial capability which maintains a resilient, sustainable, diverse, ethical and innovative supply chain that optimises value for money for the UK taxpayer when sourcing goods and services	2025-2028	CE8
Support the maintenance of sustainable local economies for communities living near NDA sites and, where possible, contribute to regional economic growth	2025-2028	CE10
Provide opportunities for the public and stakeholders to better understand our mission, comment on and influence NDA planning and decision-making. And to enable the NDA to draw on the knowledge, and listen to the experience and perspectives, of stakeholders	2025-2028	CE11
Be a world leader in facilitating international collaboration in nuclear decommissioning	2025-2028	CE13
Develop strategic opportunities that optimise delivery of the mission	2025-2028	-
Actively participate in supporting the Government's clean energy imperative and provide support on nuclear new build decommissioning plans	2025-2028	-
Develop a group-wide accommodation strategy (including welfare, warehousing, transport and logistics) allowing effective re-use of the operational land and creating great places to work	2025-2028	-
Continue to engage with UK and international bodies and partners to share our learning and knowledge, learn from others, and support development of improved approaches to decommissioning and clean-up	2025-2028	-
Lead a cross-group team to improve NDA group planning capability in order to fully leverage the benefits of the new group structure	2025-2028	-

Springfields



- Planned expenditure for 2025/26 - £36 million
- 81 hectare site in Lancashire.
- All 81 hectares remain covered by the nuclear site licence.

Springfields is a nuclear fuel manufacturing site and is located near Preston in Lancashire. The site is operated by SFL and is used to manufacture a range of fuel products for UK and international customers, the processing of historic uranic

residues and decommissioning of redundant facilities.

From April 2010, the NDA permanently transferred ownership of the company to Westinghouse Electric including the ability to invest for the future under the terms of a new 150-year lease. SFL is contracted to provide decommissioning and clean-up services to the NDA to address historic liabilities.

Key activities	Timescale	Strategic Outcome
Nuclear Materials		
Uranics		
Continue to appropriately manage, care and maintain NDA stock of uranic materials	2025-2028	
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Continue decommissioning of the Magnox Island	2025-2027	42, 43

Capenhurst



- Planned expenditure for 2025/26 - £26 million
- 30 hectare site in Cheshire.
- 17 hectares have been dedesignated.
- Modification of Designating Direction signed by the Minister in May 2010 and July 2012.
- Remaining 13 hectares are covered by the nuclear site licence.

Urenco Nuclear Stewardship (UNS) is owned by URENCO. The NDA Capenhurst site is located near Ellesmere Port in Cheshire.

In 2012, the site was transferred to URENCO, owners of the adjacent licenced site, and was amalgamated into a single nuclear licensed site. As part of this transfer, URENCO established UNS, formerly known as Capenhurst Nuclear Services (CNS), to provide management of uranic materials and carry out remediation work on behalf of the NDA.

UNS manages a large proportion of the NDA's uranic inventory and provides broader decommissioning and demolition works for redundant facilities, in order to reduce liability and optimise space utilisation on site.

Key activities	Timescale	Strategic Outcome
Nuclear Materials		
Uranics		
Continue the safe storage and management of uranic materials, including management of uranium hexafluoride tails prior to processing through the Tails Management Facility	2025-2028	22, 23, 24, 25
Site Decommissioning and Remediation		
Decommissioning and Demolition		
Continue decommissioning of key facilities	2025-2027	41, 42, 43, 47

Rutherford Indemnity Limited

Rutherford Indemnity Limited

Rutherford Indemnity Limited provides insurance cover for the NDA group. The company is a wholly-owned subsidiary, managed for the NDA by Marsh Management Services Guernsey Limited, and has no direct employees.

Key activities	Timescale
Critical Enablers	
Provide optimal insurance coverage to the NDA to support its NDA group-wide insurance programme, exploiting opportunities to reduce overall cost of insurance risk and offering insurance solutions (including support for claims handling enhancements) to meet the evolving needs of the group	2025-2028
Continue to deliver the target return on the investment portfolio, protecting Rutherford's ability to offer insurance on a cost-effective basis, maintaining liquidity in order to be able to respond promptly to a major loss	2025-2028
Continue to use a prudent proportion of Rutherford's assets to support infrastructure investment within the NDA group	2025-2028
Maintain capability for payment of dividends to the shareholder	2025-2028

NDA Archives Ltd



NDA Archives is an NDA subsidiary, responsible for Nucleus (the Nuclear and Caithness Archives) and related operational activities across the NDA group. The Nucleus facility is currently operated by a commercial partner and provides the centre of excellence for long-term records management, archive services, digital preservation and heritage management.

Key activities	Timescale
Critical Enablers	
Continuing to meet the environmental targets set across the NDA group in alignment with our obligations under the Greening Government Commitments Scheme	2025-2028
Development and delivery of Heritage roadmap aligning with Heritage Strategy and meeting statutory obligations where required	2025-2027
Development of accommodation options, including strategies/proposals for dealing with increased capacity needs at Nucleus, potential commercial opportunities, and the NDA group's material and samples management and storage requirements	2025-2028
Engaging in a programme of continual improvement with the commercial partner for operations at Nucleus	2025-2028
Continue Sellafield off-site collection sift	2025-2028

NDA Properties Ltd



NDA Properties Ltd is an NDA subsidiary, holding and managing the majority of the non-nuclear property assets within the NDA group.

Key activities	Timescale
Critical Enablers	
Effective and efficient management and assurance of retained landholding consisting of 1,106 hectares across 87 properties	2025-2028
Review and deliver progressive environmental stewardship across the portfolio estate. Identify beneficial projects and collaborate in delivering these for community or environmental gain. Support NDA work on nature recovery plans and biodiversity net gain initiatives	2025-2028
Proactively dispose/release surplus assets no longer required by the NDA group or wider parts of Government, including those that have high socio-economic value	2025-2028
To engage and collaborate with NDA group and stakeholders to target carbon reduction opportunities to support achieving carbon net zero objectives	2025-2028

Energus



Energus is an NDA subsidiary offering conference and events facilities and a range of training, education and business support services geared to providing and enhancing skills within both the local and national nuclear workforce.

Key activities	Timescale
Critical Enablers	
Continue to work closely with the NDA and stakeholders across the nuclear sector to upskill and develop the workforce of today and tomorrow	2025-2028
Continue to manage and facilitate a range of training opportunities for the NDA group and wider nuclear sector, including: <ul style="list-style-type: none"> Nuclear graduates NDA group Graduate Programme Functional programmes for both graduates and apprentices including cyber security, finance, audit and risk, radiation protection, commercial, business and civil engineering Support for the National Nuclear Skills Plan Work in partnership with key stakeholders such as NCfN, NSAN, NIA, ONR 	2025-2028
Provide a range of managed services within the people and skills arena including recruitment programmes, work experience and STEM engagement – supporting the NDA group and Nuclear Sector commitment to equality, diversity and inclusion and achieving greater levels of social value and socio-economic benefit to our communities and broader stakeholders	2025-2028
Provide a high-quality training environment for all Sellafield apprentices, working with a range of education partners and suppliers	2025-2028
Continue to be a Cumbrian venue of choice for events, conferences and delivery of training and education	2025-2028

Delivery of our mission up to 2043 - Spent Fuels and Nuclear Materials

STRATEGIC OUTCOMES

2023 2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 2034 2035 2036 2037 2038 2039 2040 2041 2042 2043

Spent Fuels

SPENT MAGNOX FUEL

- ① All sites defueled - ACHIEVED
- ② All legacy Magnox fuel retrieved
- ③ All Magnox fuel reprocessing completed - ACHIEVED
- ④ All remaining Magnox fuel in interim storage
- ⑤ All remaining Magnox fuel disposed

SPENT OXIDE FUEL

- ⑥ All EDFE oxide fuel received
- ⑦ All legacy oxide fuel retrieved - ACHIEVED
- ⑧ All oxide fuel reprocessing completed - ACHIEVED
- ⑨ All remaining oxide fuel in interim storage
- ⑩ All remaining oxide fuel disposed

SPENT EXOTIC FUEL

- ⑪ All exotic fuel defueled
- ⑫ All exotic fuel consolidated
- ⑬ All exotic fuel reprocessing completed - ACHIEVED
- ⑭ All remaining exotic fuel in interim storage
- ⑮ All remaining exotic fuel disposed

Nuclear Materials

PLUTONIUM


- ⑯ All plutonium produced - ACHIEVED
- ⑰ All plutonium consolidated - ACHIEVED
- ⑱ A: All plutonium packed in long term storage
B: All cans not suitable for extended storage repackaged
- ⑲ All plutonium in modern interim storage
- ⑳ All plutonium reused or disposed

URANICS

- ㉑ All uranium produced - ACHIEVED
- ㉒ All uranium consolidated
- ㉓ All uranium treated
- ㉔ All uranium in interim storage
- ㉕ All uranium reused or disposed

KEY

- ① Strategic Outcome already completed
- Significant milestone
- Strategic Outcome will be achieved post 2043



* Completed subject to final data verification

The dates above and in the subsequent pages are correct up to 31 March 2024. The timing and pace of the strategic outcomes may be impacted by the outcome of the Spending Review 2025 and as such are subject to change.

Delivery of our mission up to 2043 - Integrated Waste Management and Site Decommissioning and Remediation

STRATEGIC OUTCOMES

2023 2024 2025 2026 2027 2028 2029 2030 2031 2032 2033 2034 2035 2036 2037 2038 2039 2040 2041 2042 2043



Integrated Waste Management

LOW LEVEL WASTE

- 26 All LLW produced
- 27 All LLW treated - to enable diversion or reuse
- 28 All waste suitable for disposal in NDA facilities
- 29 All waste suitable for permitted landfill disposed

INTERMEDIATE LEVEL WASTE

- 30 All ILW produced
- 31 All legacy waste retrieved
- 32 All ILW treated
- 33 All ILW in interim storage
- 34 All ILW disposed

HIGH LEVEL WASTE

- 35 All HLW produced
- 36 All HLW treated
- 37 All HLW in interim storage
- 38 All overseas HLW exported
- 39 All HLW disposed



Site Decommissioning and Remediation

NEW BUILD


- 40 All planned new buildings operational
- 41 All buildings primary function completed

DECOMMISSION AND DEMOLISH

- 42 All buildings decommissioned
- 43 All buildings demolished or reused

DEDESIGNATE OR REUSE

- 44 All land delicensed or relicensed
- 45 All land in end state - all planned physical work complete
- 46 All land demonstrated as suitable for reuse
- 47 All land dedesignated or reused



Useful links

- Nuclear Decommissioning Authority www.gov.uk/nda
- Department for Energy Security and Net Zero www.gov.uk/desnz
- Sellafield Ltd www.gov.uk/government/organisations/sellafield-ltd
- Nuclear Restoration Services www.gov.uk/government/organisations/nuclear-restoration-services
- Nuclear Waste Services www.gov.uk/government/organisations/nuclear-waste-services
- Nuclear Transport Solutions www.nucleartransportsolutions.com
- URENCO Ltd www.urencoltd.com
- Springfields Fuels Ltd www.westinghousenuclear.com

Useful documentation

- [The NDA group sustainability strategy 2022 \(www.gov.uk/nda\)](http://www.gov.uk/nda)
- [The NDA group sustainability report 2024 \(www.gov.uk/nda\)](http://www.gov.uk/nda)
- [NDA Strategy - March 2021 \(www.gov.uk/nda\)](http://www.gov.uk/nda)
- [NDA Mid-Year Performance Report 2023 to 2024 \(www.gov.uk/nda\)](http://www.gov.uk/nda)
- [NDA Annual Report and Accounts 2023 to 2024 \(www.gov.uk/nda\)](http://www.gov.uk/nda)
- [NDA Business Plan 2024 to 2027 \(www.gov.uk/nda\)](http://www.gov.uk/nda)
- [NDA Mission Progress Report 2024 \(www.gov.uk/nda\)](http://www.gov.uk/nda)
- [NDA areas of research interest \(www.gov.uk/nda\)](http://www.gov.uk/nda)
- [NDA Social Impact and Communities Strategy April 2024 \(www.gov.uk/nda\)](http://www.gov.uk/nda)

Glossary

AGR	Advanced Gas-Cooled Reactor
BEIS	Department for Business, Energy and Industrial Strategy
BOS	Balance of Site
DESNZ	Department for Energy Security and Net Zero
CAPEX	Capital expenditure
DCP	Dounreay Cementation Plant
DFR	Dounreay Fast Reactor
DRS	Direct Rail Services Ltd
DSRL	Dounreay Site Restoration Ltd
EDFE	EDF Energy
ED&I	Equality, Diversity and Inclusion
FCA	Fuel Cycle Area
FGMSP	First Generation Magnox Storage Pond
FHP	Fuel Handling Plant
GDF	Geological Disposal Facility
HAL	Highly Active Liquor
ILW	Intermediate Level Waste
INS	International Nuclear Services Ltd
LETP	Liquid Effluent Treatment Plant
LLW	Low Level Waste
LLWR	Low Level Waste Repository
MOD	Ministry of Defence
MOX	Mixed Oxide Fuel
MSSS	Magnox Swarf Storage Silo
NDA	Nuclear Decommissioning Authority
NDAPL	NDA Properties Ltd
NTS	Nuclear Transport Solutions
NWS	Nuclear Waste Services
POCO	Post Operational Clean Out
PFR	Prototype Fast Reactor
PFSP	Pile Fuel Storage Pond
PPP	Programme and Project Partners
RD&I	Research, Development and Innovation
RPD	Rolling Programme of Decommissioning
RWM	Radioactive Waste Management Ltd
SGHWR	Steam Generating Heavy Water Reactor
SLC	Site Licence Company
SME	Small and Medium Enterprise
SSS	Site-Specific Strategies
THORP	Thermal Oxide Reprocessing Plant
UKGI	UK Government Investments